



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **212104110**  
 PROJECT: **BR 2023(885)**  
 CONTRACT: **06233232**  
 AWARD AMOUNT: **\$2,756,557.25**  
 PROJECTED AMOUNT: **\$3,056,557.25**  
 ADJ. PROJECTED AMOUNT: **\$3,725,196.90**  
 CONTRACTOR: **DAN WILLIAMS COMPANY**

HIGHWAY: **IH 10**  
 DISTRICT NAME: **EL PASO**  
 COUNTY: **EL PASO**  
 AREA ENGINEER: **Rene Romero, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0015**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/28/2024** to **10/25/2024**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **69.35**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/02/2023**  
 AWARD DATE: **06/29/2023**  
 NOTICE TO PROCEED DATE: **07/19/2023**  
 WORK BEGIN DATE: **01/02/2024**  
 ACCEPTED DATE: **10/24/2024**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,511,031.47	\$3,460,531.47	\$50,500.00
PARTICIPATING	\$3,159,928.36	\$3,114,478.36	\$45,450.00
NON-PARTICIPATING	\$351,103.11	\$346,053.11	\$5,050.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$3,511,031.47</b>	<b>\$3,460,531.47</b>	<b>\$50,500.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>01/02/2024</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>11/16/2023</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$832.00</b>
<u>BID DAYS:</u>	<b>124</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>124</b>	<b>PER DAY</b>	<b>\$832.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>86</b>	<u>TOTAL:</u>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/28/2024		1	SATURDAY
09/29/2024		1	SUNDAY
09/30/2024		1	AWAIT FINAL ACCEPT
10/01/2024		1	AWAIT FINAL ACCEPT
10/02/2024		1	AWAIT FINAL ACCEPT
10/03/2024		1	AWAIT FINAL ACCEPT
10/04/2024		1	AWAIT FINAL ACCEPT
10/05/2024		1	SATURDAY
10/06/2024		1	SUNDAY
10/07/2024		1	AWAIT FINAL ACCEPT
10/08/2024		1	AWAIT FINAL ACCEPT
10/09/2024		1	AWAIT FINAL ACCEPT
10/10/2024		1	AWAIT FINAL ACCEPT
10/11/2024		1	AWAIT FINAL ACCEPT
10/12/2024		1	SATURDAY
10/13/2024		1	SUNDAY
10/14/2024		1	AWAIT FINAL ACCEPT
10/15/2024		1	AWAIT FINAL ACCEPT
10/16/2024		1	AWAIT FINAL ACCEPT
10/17/2024		1	AWAIT FINAL ACCEPT
10/18/2024		1	AWAIT FINAL ACCEPT
10/19/2024		1	SATURDAY
10/20/2024		1	SUNDAY
10/21/2024		1	AWAIT FINAL ACCEPT
10/22/2024		1	AWAIT FINAL ACCEPT
10/23/2024		1	AWAIT FINAL ACCEPT
10/24/2024		1	WORK COMPL & ACCEP
10/25/2024		1	Final Estimate was ran on 10/25/2024

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
28	0	28
		<hr/>
		18
		1
		4
		4
		1

WORK PERFORMED THIS PERIOD

PROJECT BR 2023(885) CONTROL 212104110  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0155	05006001	000	MOBILIZATION	LS	205,000.000	0.100	\$20,500.00
0160	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	2.000	\$30,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00
7.00	7.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$50,500.00**

CONTRACT LINE ITEMS

PROJECT BR 2023(885) CONTROL 212104110  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	5,000.000	7.000	0.000	7.00	35,000.00
0065	01046001	000	REMOVING CONC (PAV)	SY	45.000	74.000	0.000	74.00	3,330.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	15.000	341.000	0.000	341.00	5,115.00
0075	01046021	000	REMOVING CONC (CURB)	LF	4.000	663.000	0.000	663.00	2,652.00
0080	01046023	000	REMOVING CONC (CTB)	LF	35.000	380.000	0.000	380.00	13,300.00
0085	01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.500	1,312.000	0.000	1,312.00	3,280.00
0090	01106001	000	EXCAVATION (ROADWAY)	CY	35.000	55.000	0.000	55.00	1,925.00
0095	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	40.000	1,197.000	0.000	1,197.00	47,880.00
0100	02476203	003	FL BS (CMP IN PLC)(RAP) (6")	SY	7.000	1,534.000	0.000	4,054.00	28,378.00
0105	02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	20.000	1,591.000	0.000	1,591.00	31,820.00
0110	03106001	000	PRIME COAT (MULTI OPTION)	GAL	10.000	318.000	0.000	330.00	3,300.00
0120	04166005	000	DRILL SHAFT (42 IN)	LF	530.000	21.000	0.000	21.00	11,130.00
0125	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	400.000	8.000	0.000	8.00	3,200.00
0130	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	82.000	0.000	82.00	41,000.00
0140	04506027	001	RAIL (TY T80SS)	LF	125.000	510.000	0.000	510.00	63,750.00
0145	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	150,000.000	1.000	0.000	1.00	150,000.00
0150	04966025	000	REMOV STR (APPROACH SLAB)	EA	1,750.000	2.000	0.000	2.00	3,500.00
0155	05006001	000	MOBILIZATION	LS	205,000.000	1.000	0.000	1.00	205,000.00
0160	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	7.000	0.000	7.00	105,000.00
0165	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	33.250	90.000	0.000	80.00	2,660.00
0170	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	12.000	90.000	0.000	80.00	960.00
0175	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	24.500	623.000	0.000	111.11	2,722.20
0180	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	12.750	623.000	0.000	111.11	1,416.65
0185	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	35.000	1,320.000	0.000	1,410.00	49,350.00
0190	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	10.000	1,320.000	0.000	1,410.00	14,100.00
0195	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	500.000	0.000	500.00	15,000.00
0200	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	35.000	512.500	0.000	537.50	18,812.50
0205	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,200.000	4.000	0.000	4.00	12,800.00
0210	05406013	001	TRANSITION ADJUSTMENT	EA	1,400.000	1.000	0.000	1.00	1,400.00
0215	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,400.000	2.000	0.000	2.00	2,800.00
0220	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	1,487.500	0.000	1,487.50	5,950.00
0225	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	7.000	0.000	7.00	2,450.00
0230	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,500.000	2.000	0.000	2.00	9,000.00
0235	05436021	000	REMOVE CABLE BARRIER	LF	5.000	200.000	0.000	200.00	1,000.00
0240	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,400.000	5.000	0.000	5.00	17,000.00
0245	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	2.000	0.000	2.00	700.00
0250	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	6.000	0.000	6.00	6,000.00
0255	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	2.000	0.000	2.00	60,000.00
0260	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	4.000	0.000	4.00	40,000.00
0265	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,600.000	1.000	0.000	1.00	2,600.00
0270	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	32.000	595.000	0.000	500.00	16,000.00
0275	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	605.000	0.000	612.00	24,480.00
0280	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.200	2,355.000	0.000	2,559.00	8,188.80
0285	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	5.700	1,275.000	0.000	1,536.00	8,755.20

CATEGORY	001		DESCRIPTION	ROADWAY	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0290	06246002	000	GROUND BOX TY A (122311)W/APRON		EA	1,725.000	7.000	0.000	7.00	12,075.00
0295	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)		EA	915.000	1.000	0.000	1.00	915.00
0300	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)		EA	5,000.000	2.000	0.000	2.00	10,000.00
0305	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG		EA	825.000	1.000	0.000	1.00	825.00
0310	06446070	000	RELOCATE SM RD SN SUP&AM TY S80		EA	825.000	1.000	0.000	1.00	825.00
0315	06446076	000	REMOVE SM RD SN SUP&AM		EA	450.000	3.000	0.000	3.00	1,350.00
0320	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)		EA	60.000	6.000	0.000	30.00	1,800.00
0325	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)		EA	60.000	10.000	0.000	10.00	600.00
0330	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)		LF	0.600	1,321.000	0.000	1,321.00	792.60
0335	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)		LF	0.600	1,321.000	0.000	1,321.00	792.60
0340	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)		LF	1.450	731.000	0.000	1,321.00	1,915.45
0345	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)		LF	1.450	731.000	0.000	1,321.00	1,915.45
0350	06726009	000	REFL PAV MRKR TY II-A-A		EA	8.850	14.000	0.000	36.00	318.60
0355	06786002	000	PAV SURF PREP FOR MRK (6")		LF	0.600	2,642.000	0.000	2,642.00	1,585.20
0365	30766024	000	D-GR HMA TY-C SAC-A PG70-22		TON	155.000	425.000	0.000	466.44	72,298.20
0370	30766066	000	TACK COAT		GAL	10.000	232.000	0.000	235.00	2,350.00
0375	60006016	000	INSTALL ELECTRICAL SPLICE		EA	295.000	1.000	0.000	1.00	295.00
0380	60006098	000	INSTALL CIRCUIT BREAKER		EA	440.000	1.000	0.000	1.00	440.00
0385	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN		EA	10,000.000	8.000	0.000	8.00	80,000.00
0390	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)		EA	1,950.000	1.000	0.000	1.00	1,950.00
0395	60106013	000	REMOVE CCTV FIELD EQUIPMENT		EA	1,250.000	1.000	0.000	1.00	1,250.00
0400	60276003	000	CONDUIT (PREPARE)		LF	25.000	10.000	0.000	10.00	250.00
0405	60276008	000	GROUND BOX (PREPARE)		EA	650.000	2.000	0.000	2.00	1,300.00
0410	60646046	001	ITS POLE (55 FT)(90 MPH)		EA	28,000.000	1.000	0.000	1.00	28,000.00
0415	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)		EA	8,000.000	1.000	0.000	1.00	8,000.00
0420	60646087	001	ITS POLE MNT CAB (TY 2)(CONF 2)(REM)		EA	600.000	1.000	0.000	1.00	600.00
0425	61856002	002	TMA (STATIONARY)		DAY	285.000	40.000	0.000	46.00	13,110.00
0430	63866001	000	INSTALLATION OF CELLULAR MODEM		EA	950.000	1.000	0.000	1.00	950.00
0431	96086005		UNIQUE CHANGE ORDER ITEM 5		DOL	17,395.000	0.000	10.000	10.00	173,950.00

Added by CO#1-Additl Cost for Accelerated Brg MS 1 Incentive

Category Subtotal \$1,503,158.45

CATEGORY 002 DESCRIPTION BRIDGE: 240720212104402 [IH 10 @ FM 793]

CATEGORY	002		DESCRIPTION	BRIDGE: 240720212104402 [IH 10 @ FM 793]	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0131	04206007		CL A CONC (FLUME)		CY	1,622.500	0.000	12.000	12.00	19,470.00
			Added by CO#3 - Additional Drainage Features							
0132	05296026		CONC CURB (TY IV)		LF	44.840	0.000	820.000	820.00	36,768.80
			Added by CO#3 - Additional Drainage Features							
0301	06446017		IN SM RD SN SUP&AM TY10BWG(2)SA(P)		EA	1,443.160	0.000	1.000	1.00	1,443.16
			Added by CO#2 - Additional Traffic Signs							
0302	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)		EA	1,443.150	0.000	2.000	2.00	2,886.30
			Added by CO#2 - Additional Traffic Signs							
0480	04006005	000	CEM STABIL BKFL		CY	175.000	180.000	0.000	141.00	24,675.00
0485	04166004	000	DRILL SHAFT (36 IN)		LF	350.000	639.000	0.000	639.00	223,650.00
0490	04206014	001	CL C CONC (ABUT)(HPC)		CY	1,500.000	52.400	0.000	52.40	78,600.00
0495	04206030	001	CL C CONC (CAP)(HPC)		CY	1,900.000	59.700	0.000	59.70	113,430.00

CATEGORY 002 DESCRIPTION BRIDGE: 240720212104402 [IH 10 @ FM 793]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0500	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,400.000	55.400	0.000	55.40	77,560.00
0505	04226002	000	REINF CONC SLAB (HPC)	SF	30.000	11,730.000	0.000	11,730.00	351,900.00
0510	04226016	000	APPROACH SLAB (HPC)	CY	700.000	71.000	0.000	71.00	49,700.00
0515	04256035	001	PRESTR CONC GIRDER (TX28)	LF	240.000	1,518.120	0.000	1,518.12	364,348.80
0520	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	725.000	104.000	0.000	190.66	138,228.50
0525	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.000	558.000	0.000	558.00	41,850.00
0530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	210.000	137.000	0.000	137.00	28,770.00
0663	96086001		UNIQUE CHANGE ORDER ITEM 1 Added by CO#1-Additl Cost for Accel Bridg Const- Labor	DOL	166,231.980	0.000	1.000	1.00	166,231.98
0664	96086002		UNIQUE CHANGE ORDER ITEM 2 Added by CO#1-Additl Cost for Accel Bridg Const- Materials	DOL	48,709.060	0.000	1.000	1.00	48,709.06
0665	96086003		UNIQUE CHANGE ORDER ITEM 3 Added by CO#1-Additl Cost for Accel Bridg Const- Equipment	DOL	122,876.750	0.000	1.000	1.00	122,876.75
0666	96086004		UNIQUE CHANGE ORDER ITEM 4 Added by CO#1-Additl Cost for Accel Bridg Const- Subcontr	DOL	88,235.500	0.000	1.000	1.00	88,235.50
0667	96086006		UNIQUE CHANGE ORDER ITEM 6 Added by CO#3 - Additional Drainage Features	DOL	7,000.000	0.000	1.000	1.00	7,000.00
0668	96086007		UNIQUE CHANGE ORDER ITEM 7 Added by CO#4 - Installation of Bridge Identification Signs	DOL	1,068.100	0.000	1.000	1.00	1,068.10
<b>Category Subtotal</b>									\$1,987,401.95

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0650	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.000	0.000	18,661.25	18,661.25
0655	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	100,000.000	0.000	1,809.82	1,809.82
<b>Category Subtotal</b>									\$20,471.07

PROJECT BR 2023(885) CONTROL 212104110

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0115	04006006	000	CUT & RESTORING PAV	SY	190.000	8.000	0.000	0.000	0.00
0135	04326001	000	RIPRAP (CONC)(4 IN)	CY	850.000	1.500	0.000	0.000	0.00
0156	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0157	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0158	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0360	06906001	000	REMOVAL OF CONDUIT	LF	9.000	211.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 003

DESCRIPTION

FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0660	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT

\$3,511,031.47

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	5,000.000	7.00	7.000	35,000.00
01046001	000	REMOVING CONC (PAV)	SY	45.000	74.00	74.000	3,330.00
01046009	000	REMOVING CONC (RIPRAP)	SY	15.000	341.00	341.000	5,115.00
01046021	000	REMOVING CONC (CURB)	LF	4.000	663.00	663.000	2,652.00
01046023	000	REMOVING CONC (CTB)	LF	35.000	380.00	380.000	13,300.00
01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.500	1,312.00	1,312.000	3,280.00
01106001	000	EXCAVATION (ROADWAY)	CY	35.000	55.00	55.000	1,925.00
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	40.000	1,197.00	1,197.000	47,880.00
02476203	003	FL BS (CMP IN PLC)(RAP) (6")	SY	7.000	1,534.00	4,054.000	28,378.00
02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	20.000	1,591.00	1,591.000	31,820.00
03106001	000	PRIME COAT (MULTI OPTION)	GAL	10.000	318.00	330.000	3,300.00
04006005	000	CEM STABIL BKFL	CY	175.000	180.00	141.000	24,675.00
04166004	000	DRILL SHAFT (36 IN)	LF	350.000	639.00	639.000	223,650.00
04166005	000	DRILL SHAFT (42 IN)	LF	530.000	21.00	21.000	11,130.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	400.000	8.00	8.000	3,200.00
04206007		CL A CONC (FLUME)	CY	1,622.500	0.00	12.000	19,470.00
		Added by CO#3 - Additional Drainage Features					
04206014	001	CL C CONC (ABUT)(HPC)	CY	1,500.000	52.40	52.400	78,600.00
04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	59.70	59.700	113,430.00
04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,400.000	55.40	55.400	77,560.00
04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	82.00	82.000	41,000.00
04226002	000	REINF CONC SLAB (HPC)	SF	30.000	11,730.00	11,730.000	351,900.00
04226016	000	APPROACH SLAB (HPC)	CY	700.000	71.00	71.000	49,700.00
04256035	001	PRESTR CONC GIRDER (TX28)	LF	240.000	1,518.12	1,518.120	364,348.80
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	725.000	104.00	190.660	138,228.50
04506024	001	RAIL (TY SSTR)(HPC)	LF	75.000	558.00	558.000	41,850.00
04506027	001	RAIL (TY T80SS)	LF	125.000	510.00	510.000	63,750.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	210.000	137.00	137.000	28,770.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	150,000.000	1.00	1.000	150,000.00
04966025	000	REMOV STR (APPROACH SLAB)	EA	1,750.000	2.00	2.000	3,500.00
05006001	000	MOBILIZATION	LS	205,000.000	1.00	1.000	205,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	7.00	7.000	105,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	33.250	90.00	80.000	2,660.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	12.000	90.00	80.000	960.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	24.500	623.00	111.110	2,722.20
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	12.750	623.00	111.110	1,416.65
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	35.000	1,320.00	1,410.000	49,350.00
05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	10.000	1,320.00	1,410.000	14,100.00
05296026		CONC CURB (TY IV)	LF	44.840	0.00	820.000	36,768.80
		Added by CO#3 - Additional Drainage Features					
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	500.00	500.000	15,000.00
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	35.000	512.50	537.500	18,812.50
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,200.000	4.00	4.000	12,800.00



CONTRACT ID	212104110	ESTIMATE	0015	CONTRACTOR'S ESTIMATE PACKAGE			Page 9 of 10
05406013	001	TRANSITION ADJUSTMENT	EA	1,400.000	1.00	1.000	1,400.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,400.000	2.00	2.000	2,800.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	1,487.50	1,487.500	5,950.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	7.00	7.000	2,450.00
05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,500.000	2.00	2.000	9,000.00
05436021	000	REMOVE CABLE BARRIER	LF	5.000	200.00	200.000	1,000.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,400.000	5.00	5.000	17,000.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	2.00	2.000	700.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	6.00	6.000	6,000.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	2.00	2.000	60,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	4.00	4.000	40,000.00
06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,600.000	1.00	1.000	2,600.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	32.000	595.00	500.000	16,000.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	605.00	612.000	24,480.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.200	2,355.00	2,559.000	8,188.80
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	5.700	1,275.00	1,536.000	8,755.20
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,725.000	7.00	7.000	12,075.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	915.000	1.00	1.000	915.00
06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,443.150	0.00	2.000	2,886.30
		Added by CO#2 - Additional Traffic Signs					
06446017		IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,443.160	0.00	1.000	1,443.16
		Added by CO#2 - Additional Traffic Signs					
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	5,000.000	2.00	2.000	10,000.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	825.000	1.00	1.000	825.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	825.000	1.00	1.000	825.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	450.000	3.00	3.000	1,350.00
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	60.000	6.00	30.000	1,800.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	60.000	10.00	10.000	600.00
06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.600	1,321.00	1,321.000	792.60
06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.600	1,321.00	1,321.000	792.60
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.450	731.00	1,321.000	1,915.45
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.450	731.00	1,321.000	1,915.45
06726009	000	REFL PAV MRKR TY II-A-A	EA	8.850	14.00	36.000	318.60
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.600	2,642.00	2,642.000	1,585.20
30766024	000	D-GR HMA TY-C SAC-A PG70-22	TON	155.000	425.00	466.440	72,298.20
30766066	000	TACK COAT	GAL	10.000	232.00	235.000	2,350.00
60006016	000	INSTALL ELECTRICAL SPLICE	EA	295.000	1.00	1.000	295.00
60006098	000	INSTALL CIRCUIT BREAKER	EA	440.000	1.00	1.000	440.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	8.00	8.000	80,000.00
60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	1,950.000	1.00	1.000	1,950.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,250.000	1.00	1.000	1,250.00
60276003	000	CONDUIT (PREPARE)	LF	25.000	10.00	10.000	250.00
60276008	000	GROUND BOX (PREPARE)	EA	650.000	2.00	2.000	1,300.00
60646046	001	ITS POLE (55 FT)(90 MPH)	EA	28,000.000	1.00	1.000	28,000.00
60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,000.000	1.00	1.000	8,000.00
60646087	001	ITS POLE MNT CAB (TY 2)(CONF 2)(REM)	EA	600.000	1.00	1.000	600.00
61856002	002	TMA (STATIONARY)	DAY	285.000	40.00	46.000	13,110.00
63866001	000	INSTALLATION OF CELLULAR MODEM	EA	950.000	1.00	1.000	950.00
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.00	18,661.250	18,661.25

CONTRACT ID	212104110	ESTIMATE	0015	CONTRACTOR'S ESTIMATE PACKAGE			Page 10 of 10
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	100,000.00	1,809.820	1,809.82
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	166,231.980	0.00	1.000	166,231.98
		Added by CO#1-Additl Cost for Accel Bridg Const- Labor					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	48,709.060	0.00	1.000	48,709.06
		Added by CO#1-Additl Cost for Accel Bridg Const- Materials					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	122,876.750	0.00	1.000	122,876.75
		Added by CO#1-Additl Cost for Accel Bridg Const- Equipment					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	88,235.500	0.00	1.000	88,235.50
		Added by CO#1-Additl Cost for Accel Bridg Const- Subcontr					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	17,395.000	0.00	10.000	173,950.00
		Added by CO#1-Additl Cost for Accelerated Brg MS 1 Incentive					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	7,000.000	0.00	1.000	7,000.00
		Added by CO#3 - Additional Drainage Features					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,068.100	0.00	1.000	1,068.10
		Added by CO#4 - Installation of Bridge Identification Signs					

**TOTAL ITEM EARNINGS TO DATE** \$3,511,031.47