



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **245202130**
 PROJECT: **F 2023(958)**
 CONTRACT: **10233202**
 AWARD AMOUNT: **\$192,940,022.67**
 PROJECTED AMOUNT: **\$192,940,022.67**
 ADJ. PROJECTED AMOUNT: **\$193,299,115.45**
 CONTRACTOR: **PULICE CONSTRUCTION, INC.**

HIGHWAY: **SL 1604**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2024** to **10/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **27.53**
 % TIME USED: **15.96**
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2023**
 AWARD DATE: **10/26/2023**
 NOTICE TO PROCEED DATE: **11/30/2023**
 WORK BEGIN DATE: **04/15/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$53,215,278.25	\$45,075,598.08	\$8,139,680.17
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$53,215,278.25	\$45,075,598.08	\$8,139,680.17
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$53,215,278.25	\$45,075,598.08	\$8,139,680.17

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/15/2024
TIME CHARGES BEGIN: 02/28/2024
BID DAYS: 1,009
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,009
DAYS CHARGED TO DATE: 161
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$19,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$19,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2024	1	
09/27/2024	1	
09/28/2024	1	
09/29/2024		1 SUNDAY
09/30/2024	1	
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024		1 SUNDAY
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024		1 SUNDAY
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	27	3
SUNDAY		3

WORK PERFORMED THIS PERIOD

PROJECT F 2023(958) CONTROL 245202130
 CATEGORY 001 DESCRIPTION FROM STONE OAK PKWY TO US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	86,133.930	35.000	\$3,014,687.55	70.00	70.00
0120	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	25.860	396.000	\$10,240.56	25,390.00	1,605.00
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	1.500	1,200.000	\$1,800.00	18,138.00	1,200.00
0435	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,154.460	1.000	\$7,154.46	27.00	2.00
0485	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	8,683.360	1.500	\$13,025.04	11.00	3.00
0560	04656670	001	INLET (COMPL)(PMBD)(5FT)(MOD)	EA	4,000.000	8.000	\$32,000.00	149.00	16.00
0620	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	37,106.050	1.000	\$37,106.05	41.00	7.00
1575	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,006.140	1.000	\$3,006.14	21.00	4.00
1580	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,006.140	1.000	\$3,006.14	21.00	2.00
1600	30766001	000	D-GR HMA TY-B PG64-22	TON	80.000	2,280.770	\$182,461.60	35,339.00	2,280.77
1610	30766066	000	TACK COAT	GAL	3.250	750.000	\$2,437.50	34,228.00	5,511.00
1755	61856002	002	TMA (STATIONARY)	DAY	163.070	9.000	\$1,467.63	577.00	196.00
1780	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	20.460	30.000	\$613.80	1,140.00	156.00
1790	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	71.750	30.000	\$2,152.50	1,140.00	156.00
1795	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	27.010	30.000	\$810.30	1,140.00	153.00
1800	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	143.780	30.000	\$4,313.40	1,140.00	156.00

CATEGORY 003 DESCRIPTION LP 1604 EBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2020	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	138.000	\$60,068.64	220.00	193.00
2030	04166087	000	CORE HOLE	EA	500.000	4.000	\$2,000.00	8.00	4.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2100	96016001		MATERIAL ON HAND	DOL	1.000	27,385.880	\$27,385.88	1,000.00	5,081,774.13
2115	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	21,686.280	\$21,686.28	1,000.00	376,382.79
2150	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	18,842.450	\$18,842.45	1,000.00	34,874.72
	SUPP DESCR		MBGF, ATTENUATOR, ILLUM, ETC.						

PROJECT BR 2024(530) CONTROL 245203113
 CATEGORY 001 DESCRIPTION FROM US 281 TO REDLAND RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2510	01006002	000	PREPARING ROW	STA	86,133.930	43.000	\$3,703,758.99	154.00	132.00
2520	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	275.860	1.000	\$275.86	2.00	1.00
2540	01046042	000	REMOVING CONC (MOVABLE BARRIER)	LF	7.860	2,490.000	\$19,571.40	13,369.00	12,930.00
2545	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	7.170	852.000	\$6,108.84	120,696.00	5,540.94
2550	01106001	000	EXCAVATION (ROADWAY)	CY	9.860	3,215.000	\$31,699.90	133,519.00	11,460.00
2565	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	25.860	2,406.000	\$62,219.16	37,889.00	3,217.00
2600	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	46.850	611.110	\$28,630.50	70,872.00	5,451.85

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2605	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	1.500	2,475.000	\$3,712.50	49,045.00	2,475.00
2635	04006005	000	CEM STABIL BKFL	CY	90.000	293.000	\$26,370.00	25,227.00	1,034.00
			SUPP DESCR PED BRIDGE AT MUD CREEK 28CY CULVERTS 20CY DRAINAGE 13342CY						
2785	04236003	000	RETAINING WALL (TEMP WALL)	SF	37.290	1,745.000	\$65,071.05	8,047.00	1,745.00
2910	04646005	001	RC PIPE (CL III)(24 IN)	LF	138.020	95.030	\$13,116.04	4,797.00	396.07
2945	04646018	001	RC PIPE (CL IV)(24 IN)	LF	154.290	350.030	\$54,006.13	6,424.00	1,182.67
2985	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,154.460	0.500	\$3,577.23	30.00	1.50
3115	04656670	001	INLET (COMPL)(PMBD)(5FT)(MOD)	EA	4,000.000	19.000	\$76,000.00	271.00	36.00
3270	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	108.570	220.000	\$23,885.40	11,740.00	3,880.00
3275	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.210	20.000	\$2,204.20	460.00	60.00
3280	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.920	830.000	\$6,573.60	105,540.00	1,610.00
3460	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	402.380	5.000	\$2,011.90	51.00	44.00
3535	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.090	260.000	\$3,923.40	13,147.00	5,588.00
3555	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	77.460	228.000	\$17,660.88	2,607.00	974.00
3580	06186070	000	CONDT (RM) (2")	LF	54.320	28.000	\$1,520.96	328.00	101.00
3635	06246001	000	GROUND BOX TY A (122311)	EA	1,307.740	1.000	\$1,307.74	15.00	13.00
3650	06246028	000	REMOVE GROUND BOX	EA	140.830	1.000	\$140.83	29.00	1.00
3660	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,958.930	1.000	\$9,958.93	5.00	4.00
3805	06506204	000	REMOVE OVERHD SIGN SUP	EA	3,621.430	1.000	\$3,621.43	5.00	1.00
4275	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,006.140	1.000	\$3,006.14	20.00	4.00
4280	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,006.140	1.000	\$3,006.14	20.00	2.00
4300	30766001	000	D-GR HMA TY-B PG64-22	TON	80.000	4,748.090	\$379,847.20	87,650.00	4,748.09
4310	30766066	000	TACK COAT	GAL	3.250	800.000	\$2,600.00	68,951.00	17,000.00
4495	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	24,142.850	0.500	\$12,071.43	2.00	0.50
4505	61856002	002	TMA (STATIONARY)	DAY	163.070	5.000	\$815.35	577.00	19.00
4530	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	20.460	30.000	\$613.80	1,140.00	156.00
4540	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	71.750	30.000	\$2,152.50	1,140.00	156.00
4545	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	27.010	30.000	\$810.30	1,140.00	153.00
4550	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	143.780	30.000	\$4,313.40	1,140.00	156.00

CATEGORY 002 DESCRIPTION LP 1604 WBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4640	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	60.000	\$26,116.80	120.00	60.00
4650	04166087	000	CORE HOLE	EA	500.000	2.000	\$1,000.00	8.00	5.00
4665	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	19.500	\$29,250.00	39.80	19.50

CATEGORY 003 DESCRIPTION LP 1604 EBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4800	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	69.000	\$30,034.32	138.00	69.00
4810	04166087	000	CORE HOLE	EA	500.000	2.000	\$1,000.00	8.00	5.00
4825	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	19.900	\$29,850.00	41.20	19.90

TOTAL ITEM EARNINGS THIS ESTIMATE

\$8,139,680.17

CONTRACT LINE ITEMS

PROJECT F 2023(958) CONTROL 245202130
 CATEGORY 001 DESCRIPTION FROM STONE OAK PKWY TO US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	86,133.930	70.000	0.000	70.00	6,029,375.10
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	7.860	4,183.000	0.000	581.87	4,573.49
0090	01046023	000	REMOVING CONC (CTB)	LF	6.860	5,238.000	0.000	30.00	205.80
0095	01046037	000	REMOVE CONC (RAIL)	LF	10.860	5,633.000	0.000	300.00	3,258.00
0100	01046042	000	REMOVING CONC (MOVABLE BARRIER)	LF	7.860	1,197.000	0.000	1,020.00	8,017.20
0105	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	7.170	47,953.000	0.000	2,135.84	15,313.97
0110	01106001	000	EXCAVATION (ROADWAY)	CY	9.860	43,118.000	0.000	2,711.00	26,730.46
0120	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	25.860	25,390.000	0.000	1,605.00	41,505.30
0155	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	46.850	26,214.000	0.000	2,263.44	106,042.16
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	1.500	18,138.000	0.000	1,200.00	1,800.00
0175	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.870	275,615.000	0.000	61,358.83	114,741.01
0185	04006005	000	CEM STABIL BKFL	CY	90.000	17,657.000	0.000	1,355.11	121,959.90
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.930	11,372.000	0.000	454.00	2,238.22
0375	04646005	001	RC PIPE (CL III)(24 IN)	LF	138.020	6,418.000	0.000	896.22	123,696.28
0400	04646018	001	RC PIPE (CL IV)(24 IN)	LF	154.290	3,754.000	0.000	374.95	57,851.04
0435	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,154.460	27.000	0.000	2.00	14,308.92
0485	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	8,683.360	11.000	0.000	3.00	26,050.08
0560	04656670	001	INLET (COMPL)(PMBD)(5FT)(MOD)	EA	4,000.000	149.000	0.000	16.00	64,000.00
0595	04966002	000	REMOV STR (INLET)	EA	2,863.720	25.000	0.000	1.00	2,863.72
0610	04966007	000	REMOV STR (PIPE)	LF	38.540	4,463.000	0.000	207.00	7,977.78
0615	05006001	000	MOBILIZATION	LS	19,294,002.490	0.305	0.000	0.28	5,305,850.69
0620	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	37,106.050	41.000	0.000	7.00	259,742.35
0640	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.450	2,240.000	0.000	47.00	162.15
0650	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	4,450.000	0.000	560.00	2,940.00
0665	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	102.550	5,940.000	0.000	5,340.00	547,617.00
0670	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	108.570	3,980.000	0.000	300.00	32,571.00
0675	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.210	480.000	0.000	20.00	2,204.20
0680	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.920	58,230.000	0.000	5,970.00	47,282.40
0820	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	2,591.000	0.000	1,351.00	3,377.50
0825	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	225.000	2.000	0.000	1.00	225.00
0840	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.000	9.000	0.000	5.00	1,125.00
0860	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,125.000	5.000	0.000	7.00	56,875.00
0875	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	402.380	17.000	0.000	2.00	804.76
0880	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	402.380	16.000	0.000	5.00	2,011.90
0920	06176001	000	TEMP RD IL (RD IL ASM)	EA	6,236.900	27.000	0.000	20.00	124,738.00
0940	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	28.170	578.000	0.000	60.00	1,690.20
0950	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	32.190	1,029.000	0.000	120.00	3,862.80
0965	06186070	000	CONDT (RM) (2")	LF	54.320	152.000	0.000	86.00	4,671.52
1040	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,958.930	2.000	0.000	1.00	9,958.93
1180	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	1.380	38,088.000	0.000	6,060.00	8,362.80
1185	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	2.170	40.000	0.000	363.00	787.71
1190	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.830	113,795.000	0.000	16,165.00	13,416.95
1195	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.440	4,603.000	0.000	93.00	133.92
1200	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.220	35,620.000	0.000	4,399.00	5,366.78

CATEGORY 001 DESCRIPTION FROM STONE OAK PKWY TO US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1210	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.830	117,497.000	0.000	24,001.00	19,920.83
1215	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.800	57,365.000	0.000	1,864.00	1,491.20
1400	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	71,452.000	0.000	10,923.00	6,663.03
1405	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	1,080.000	0.000	822.00	822.00
1410	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.860	3,551.000	0.000	1,311.00	1,127.46
1415	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	5.400	84.000	0.000	904.00	4,881.60
1430	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	131.080	2.000	0.000	4.00	524.32
1435	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	131.080	2.000	0.000	4.00	524.32
1575	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,006.140	21.000	0.000	4.00	12,024.56
1580	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,006.140	21.000	0.000	2.00	6,012.28
1585	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,222.540	21.000	0.000	3.00	6,667.62
1600	30766001	000	D-GR HMA TY-B PG64-22	TON	80.000	35,339.000	0.000	2,280.77	182,461.60
1605	30766023	000	D-GR HMA TY-C PG70-22	TON	90.000	29,638.000	0.000	8,429.46	758,651.40
1606	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	7,720.67	7,720.67
1607	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	335.91	-335.91
1608	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	4,527.84	4,527.84
1609	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	3,190.44	-3,190.44
1610	30766066	000	TACK COAT	GAL	3.250	34,228.000	0.000	5,511.00	17,910.75
1620	30856001	000	UNDERSEAL COURSE	GAL	4.500	70,919.000	0.000	5,130.00	23,085.00
1630	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,500.000	3.000	0.000	3.00	49,500.00
1755	61856002	002	TMA (STATIONARY)	DAY	163.070	577.000	0.000	196.00	31,961.72
1780	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	20.460	1,140.000	0.000	156.00	3,191.76
1790	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	71.750	1,140.000	0.000	156.00	11,193.00
1795	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	27.010	1,140.000	0.000	153.00	4,132.53
1800	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	143.780	1,140.000	0.000	156.00	22,429.68

Category Subtotal \$14,382,185.81

CATEGORY 002 DESCRIPTION LP 1604 WBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1885	04006005	000	CEM STABIL BKFL	CY	90.000	208.000	0.000	62.50	5,625.00
1895	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	209.000	0.000	180.00	78,350.40
1900	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	60.000	0.000	60.00	44,532.60
1910	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	43.000	0.000	26.90	59,607.17
1915	04206029	001	CL C CONC (CAP)	CY	2,884.490	27.700	0.000	27.70	79,900.37
1925	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	29.800	0.000	29.80	44,700.00

Category Subtotal \$312,715.54

CATEGORY 003 DESCRIPTION LP 1604 EBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2020	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	220.000	0.000	193.00	84,009.04

CATEGORY 003 DESCRIPTION LP 1604 EBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2025	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	90.000	0.000	30.00	22,266.30
2030	04166087	000	CORE HOLE	EA	500.000	8.000	0.000	4.00	2,000.00
2035	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	39.500	0.000	7.50	16,619.10
2040	04206029	001	CL C CONC (CAP)	CY	2,884.490	34.900	0.000	7.70	22,210.57
2045	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	47.900	0.000	14.90	22,350.00

Category Subtotal \$169,455.01

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2100	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	5,081,774.13	5,081,774.13
2115	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	376,382.79	376,382.79
2120	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	9,670.75	9,670.75
2125	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	8,648.79	8,648.79
2150	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 MBGF, ATTENUATOR, ILLUM, ETC.	DOL	1.000	1,000.000	0.000	34,874.72	34,874.72

Category Subtotal \$5,511,351.18

PROJECT BR 2024(530) CONTROL 245203113

CATEGORY 001 DESCRIPTION FROM US 281 TO REDLAND RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2510	01006002	000	PREPARING ROW	STA	86,133.930	154.000	0.000	132.00	11,369,678.76
2515	01046009	000	REMOVING CONC (RIPRAP)	SY	7.860	28,946.000	0.000	4,387.60	34,486.54
2520	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	275.860	2.000	0.000	1.00	275.86
2535	01046037	000	REMOVE CONC (RAIL)	LF	10.860	10,837.000	0.000	785.50	8,530.53
2540	01046042	000	REMOVING CONC (MOVABLE BARRIER)	LF	7.860	13,369.000	0.000	12,930.00	101,629.80
2545	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	7.170	120,696.000	0.000	5,540.94	39,728.54
2550	01106001	000	EXCAVATION (ROADWAY)	CY	9.860	133,519.000	0.000	11,460.00	112,995.60
2565	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	25.860	37,889.000	0.000	3,217.00	83,191.62
2600	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	46.850	70,872.000	0.000	5,451.85	255,419.17
2605	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	1.500	49,045.000	0.000	2,475.00	3,712.50
2615	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.870	503,951.000	0.000	121,211.85	226,666.16
2635	04006005	000	CEM STABIL BKFL	CY	90.000	25,227.000	0.000	1,034.00	93,060.00

PED BRIDGE AT MUD CREEK 28CY CULVERTS 20CY DRAINAGE 13342CY

2645	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.930	15,860.000	0.000	150.00	739.50
2705	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,010.980	269.000	0.000	270.00	272,964.60
2785	04236003	000	RETAINING WALL (TEMP WALL)	SF	37.290	8,047.000	0.000	1,745.00	65,071.05
2910	04646005	001	RC PIPE (CL III)(24 IN)	LF	138.020	4,797.000	0.000	396.07	54,665.58
2945	04646018	001	RC PIPE (CL IV)(24 IN)	LF	154.290	6,424.000	0.000	1,182.67	182,474.16
2985	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,154.460	30.000	0.000	1.50	10,731.69
3115	04656670	001	INLET (COMPL)(PMBD)(5FT)(MOD)	EA	4,000.000	271.000	0.000	36.00	144,000.00
3160	04966002	000	REMOV STR (INLET)	EA	2,863.720	25.000	0.000	1.00	2,863.72
3180	04966007	000	REMOV STR (PIPE)	LF	38.540	6,717.000	0.000	8.00	308.32
3200	05006001	000	MOBILIZATION	LS	19,294,002.490	0.695	0.000	0.63	12,058,751.56
3205	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	44.400	60.000	0.000	90.00	3,996.00

CATEGORY 001 DESCRIPTION FROM US 281 TO REDLAND RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3220	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.570	555.000	0.000	863.88	16,906.14
3235	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.450	7,083.000	0.000	1,302.00	4,491.90
3245	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	6,104.000	0.000	2,084.00	10,941.00
3265	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	102.550	40,110.000	0.000	33,570.00	3,442,603.50
3270	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	108.570	11,740.000	0.000	3,880.00	421,251.60
3275	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.210	460.000	0.000	60.00	6,612.60
3280	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.920	105,540.000	0.000	1,610.00	12,751.20
3395	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	15,115.000	0.000	1,798.00	4,495.00
3400	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	225.000	18.000	0.000	7.00	1,575.00
3405	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	225.000	8.000	0.000	1.00	225.00
3410	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	225.000	12.000	0.000	1.00	225.00
3420	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.000	31.000	0.000	7.00	1,575.00
3425	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,075.000	50.000	0.000	2.00	2,150.00
3430	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	17.000	0.000	1.00	750.00
3435	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,495.000	15.000	0.000	2.00	58,990.00
3440	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,125.000	22.000	0.000	14.00	113,750.00
3455	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	402.380	2.000	0.000	2.00	804.76
3460	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	402.380	51.000	0.000	44.00	17,704.72
3515	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	54,120.220	3.000	0.000	3.00	162,360.66
3520	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	67,700.580	9.000	0.000	9.00	609,305.22
3525	06176001	000	TEMP RD IL (RD IL ASM)	EA	6,236.900	7.000	0.000	7.00	43,658.30
3535	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.090	13,147.000	0.000	5,588.00	84,322.92
3555	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	77.460	2,607.000	0.000	974.00	75,446.04
3580	06186070	000	CONDT (RM) (2")	LF	54.320	328.000	0.000	101.00	5,486.32
3585	06186074	000	CONDT (RM) (3")	LF	84.500	1,940.000	0.000	272.00	22,984.00
3605	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.510	18,662.000	0.000	3,219.00	4,860.69
3610	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.510	41,688.000	0.000	8,020.00	12,110.20
3635	06246001	000	GROUND BOX TY A (122311)	EA	1,307.740	15.000	0.000	13.00	17,000.62
3650	06246028	000	REMOVE GROUND BOX	EA	140.830	29.000	0.000	1.00	140.83
3660	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,958.930	5.000	0.000	4.00	39,835.72
3805	06506204	000	REMOVE OVERHD SIGN SUP	EA	3,621.430	5.000	0.000	1.00	3,621.43
3830	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	1.380	47,139.000	0.000	4,048.00	5,586.24
3840	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.830	206,503.000	0.000	17,081.00	14,177.23
3845	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.440	5,320.000	0.000	1,191.00	1,715.04
3850	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.220	32,923.000	0.000	2,971.00	3,624.62
3860	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.830	170,650.000	0.000	17,096.00	14,189.68
3865	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.800	62,715.000	0.000	3,216.00	2,572.80
4105	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	37,019.040	1.000	0.000	0.25	9,254.76
4275	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,006.140	20.000	0.000	4.00	12,024.56
4280	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,006.140	20.000	0.000	2.00	6,012.28
4285	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,222.540	20.000	0.000	2.50	5,556.35
4300	30766001	000	D-GR HMA TY-B PG64-22	TON	80.000	87,650.000	0.000	4,748.09	379,847.20
4305	30766023	000	D-GR HMA TY-C PG70-22	TON	90.000	36,137.000	0.000	12,521.05	1,126,894.50
4306	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	14,408.94	14,408.94
			D-GR HMA TY-C PG70-22 - BONUS						
4307	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	3,309.08	-3,309.08
			D-GR HMA TY-C PG70-22 - PENALTY						

CATEGORY 001 DESCRIPTION FROM US 281 TO REDLAND RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4308	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	8,847.61	8,847.61
4309	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	6,253.56	-6,253.56
4310	30766066	000	TACK COAT	GAL	3.250	68,951.000	0.000	17,000.00	55,250.00
4350	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,500.000	3.000	0.000	3.00	49,500.00
4495	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	24,142.850	2.000	0.000	0.50	12,071.43
4500	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,729.160	12.000	0.000	12.00	464,749.92
4505	61856002	002	TMA (STATIONARY)	DAY	163.070	577.000	0.000	19.00	3,098.33
4530	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	20.460	1,140.000	0.000	156.00	3,191.76
4540	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	71.750	1,140.000	0.000	156.00	11,193.00
4545	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	27.010	1,140.000	0.000	153.00	4,132.53
4550	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	143.780	1,140.000	0.000	156.00	22,429.68

Category Subtotal \$32,545,642.45

CATEGORY 002 DESCRIPTION LP 1604 WBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4640	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	120.000	0.000	60.00	26,116.80
4645	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	119.000	0.000	119.00	88,322.99
4650	04166087	000	CORE HOLE	EA	500.000	8.000	0.000	5.00	2,500.00
4665	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	39.800	0.000	19.50	29,250.00

Category Subtotal \$146,189.79

CATEGORY 003 DESCRIPTION LP 1604 EBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4800	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	138.000	0.000	69.00	30,034.32
4805	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	115.000	0.000	115.00	85,354.15
4810	04166087	000	CORE HOLE	EA	500.000	8.000	0.000	5.00	2,500.00
4825	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	41.200	0.000	19.90	29,850.00

Category Subtotal \$147,738.47

PROJECT F 2023(958) CONTROL 245202130

CATEGORY 001 DESCRIPTION FROM STONE OAK PKWY TO US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	9.860	90.000	0.000	0.000	0.00
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	8.860	847.000	0.000	0.000	0.00
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.860	116.000	0.000	0.000	0.00
0085	01046021	000	REMOVING CONC (CURB)	LF	3.860	2,205.000	0.000	0.000	0.00
0115	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	25.860	19,745.000	0.000	0.000	0.00
0125	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.450	37,382.000	0.000	0.000	0.00
0130	01626002	000	BLOCK SODDING	SY	5.790	8,577.000	0.000	0.000	0.00

0135	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.280	28,805.000	0.000	0.000	0.00
0140	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.190	28,805.000	0.000	0.000	0.00
0145	01686001	000	VEGETATIVE WATERING	MG	76.780	583.100	0.000	0.000	0.00
0150	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.550	37,382.000	0.000	0.000	0.00
0165	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	2.010	8,835.000	0.000	0.000	0.00
0170	03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	2.010	5,289.000	0.000	0.000	0.00
0180	03606005	001	CONC PVMT (CONT REINF - CRCP) (11")	SY	139.900	94.000	0.000	0.000	0.00
0190	04006006	000	CUT & RESTORING PAV	SY	150.260	722.000	0.000	0.000	0.00
0195	04016001	000	FLOWABLE BACKFILL	CY	327.770	25.000	0.000	0.000	0.00
0205	04036001	000	TEMPORARY SPL SHORING	SF	33.810	13,818.000	0.000	0.000	0.00
0210	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	19.170	18,019.000	0.000	0.000	0.00
0215	04106001	000	SOIL NAIL ANCHORS	LF	31.440	43,962.000	0.000	0.000	0.00
0220	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	211.000	0.000	0.000	0.00
			RET WALLS DRILL SHAFTS						
0221	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
0222	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
0225	04166005	000	DRILL SHAFT (42 IN)	LF	758.830	988.000	0.000	0.000	0.00
			RET WALLS DRILL SHAFTS						
0226	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 42 IN	DOL	872.650	1.000	0.000	0.000	0.00
0227	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 42 IN	DOL	948.540	1.000	0.000	0.000	0.00
0230	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	21.000	0.000	0.000	0.00
			TMS DRILL SHAFTS						
0231	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
0232	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
0235	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	112.500	42.000	0.000	0.000	0.00
0240	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	233.550	14.000	0.000	0.000	0.00
0245	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	467.770	84.000	0.000	0.000	0.00
0250	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	417.470	182.000	0.000	0.000	0.00
0255	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	573.390	11.000	0.000	0.000	0.00
0260	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	598.540	54.000	0.000	0.000	0.00
0265	04206007	001	CL A CONC (FLUME)	CY	1,052.560	257.900	0.000	0.000	0.00
0270	04206009	001	CL A CONC (COLLAR)	EA	1,375.050	50.000	0.000	0.000	0.00
0275	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	70.000	0.000	0.000	0.00
0280	04206043	001	CL C CONC (FOOTING)	CY	1,549.830	18.000	0.000	0.000	0.00
0285	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	580.000	3,130.000	0.000	0.000	0.00
0290	04206074	001	CL C CONC (MISC)	CY	2,614.800	4.000	0.000	0.000	0.00
0295	04236001	000	RETAINING WALL (MSE)	SF	40.000	43,338.000	0.000	0.000	0.00
0300	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	78.400	6,929.000	0.000	0.000	0.00
0305	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	60.000	16,328.000	0.000	0.000	0.00
0310	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	2,595.000	0.000	0.000	0.00
0315	04326006	000	RIPRAP (CONC)(CL B)	CY	107.050	241.000	0.000	0.000	0.00
0320	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	104.050	73.700	0.000	0.000	0.00
0325	04506023	001	RAIL (TY SSTR)	LF	65.600	16,514.000	0.000	0.000	0.00
0330	04506034	001	RAIL (TY C402)	LF	282.770	216.000	0.000	0.000	0.00
0335	04506052	001	RAIL (HANDRAIL)(TY F)	LF	124.070	153.000	0.000	0.000	0.00
0340	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	68.590	7,456.000	0.000	0.000	0.00

0345	04596008	000	GABION MATTRESSES (GALV)(18 IN)	SY	500.000	130.000	0.000	0.000	0.00
0350	04606002	000	CMP (GAL STL 18 IN)	LF	180.300	105.000	0.000	0.000	0.00
0355	04606003	000	CMP (GAL STL 24 IN)	LF	280.820	8.000	0.000	0.000	0.00
0360	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	542.910	394.000	0.000	0.000	0.00
0365	04626060	002	CONC BOX CULV (7 FT X 5 FT)(EXTEND)	LF	2,878.590	30.000	0.000	0.000	0.00
0370	04646003	001	RC PIPE (CL III)(18 IN)	LF	154.860	60.000	0.000	0.000	0.00
0380	04646007	001	RC PIPE (CL III)(30 IN)	LF	169.390	564.000	0.000	0.000	0.00
0385	04646008	001	RC PIPE (CL III)(36 IN)	LF	236.380	697.000	0.000	0.000	0.00
0390	04646009	001	RC PIPE (CL III)(42 IN)	LF	289.010	40.000	0.000	0.000	0.00
0395	04646010	001	RC PIPE (CL III)(48 IN)	LF	363.640	1,168.000	0.000	0.000	0.00
0405	04646019	001	RC PIPE (CL IV)(30 IN)	LF	184.840	508.000	0.000	0.000	0.00
0410	04646020	001	RC PIPE (CL IV)(36 IN)	LF	260.140	110.000	0.000	0.000	0.00
0415	04646021	001	RC PIPE (CL IV)(42 IN)	LF	321.620	1,164.000	0.000	0.000	0.00
0420	04646022	001	RC PIPE (CL IV)(48 IN)	LF	473.690	13.000	0.000	0.000	0.00
0425	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	11,450.900	5.000	0.000	0.000	0.00
0430	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	10,818.410	5.000	0.000	0.000	0.00
0440	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	13,113.120	3.000	0.000	0.000	0.00
0445	04656008	001	JCTBOX(COMPL)(PJB)(4FTX5FT)	EA	10,246.620	1.000	0.000	0.000	0.00
0450	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	9,543.850	2.000	0.000	0.000	0.00
0455	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	18,138.060	2.000	0.000	0.000	0.00
0460	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	13,514.030	1.000	0.000	0.000	0.00
0465	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	10,879.440	1.000	0.000	0.000	0.00
0470	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	12,007.000	1.000	0.000	0.000	0.00
0475	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	11,538.490	1.000	0.000	0.000	0.00
0480	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	10,904.220	5.000	0.000	0.000	0.00
0490	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	9,865.570	1.000	0.000	0.000	0.00
0495	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	14,766.870	5.000	0.000	0.000	0.00
0500	04656088	001	INLET (COMPL)(PSL)(SH)(4FTX4FT-4FTX4FT)	EA	8,238.300	1.000	0.000	0.000	0.00
0505	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,982.160	1.000	0.000	0.000	0.00
0510	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	11,210.540	1.000	0.000	0.000	0.00
0515	04656129	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT)	EA	8,114.920	1.000	0.000	0.000	0.00
0520	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	17,678.930	5.000	0.000	0.000	0.00
0525	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	11,952.340	1.000	0.000	0.000	0.00
0530	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	10,896.620	1.000	0.000	0.000	0.00
0535	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	9,027.290	1.000	0.000	0.000	0.00
0540	04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	7,607.360	1.000	0.000	0.000	0.00
0545	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	9,571.110	14.000	0.000	0.000	0.00
0550	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	12,155.720	4.000	0.000	0.000	0.00
0555	04656179	001	INLET (COMPL)(TY MSE2)	EA	12,662.570	5.000	0.000	0.000	0.00
0565	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	81,261.710	1.000	0.000	0.000	0.00
0570	04676346	000	SET (TY II) (18 IN) (CMP) (4: 1) (P)	EA	1,564.100	2.000	0.000	0.000	0.00
0575	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,820.420	2.000	0.000	0.000	0.00
0580	04796001	000	ADJUSTING MANHOLES	EA	2,826.650	5.000	0.000	0.000	0.00
0585	04796002	000	ADJUSTING INLETS	EA	4,711.100	1.000	0.000	0.000	0.00
0590	04806001	000	CLEAN EXIST CULVERTS	EA	7,066.630	1.000	0.000	0.000	0.00
0600	04966003	000	REMOV STR (MANHOLE)	EA	1,540.930	12.000	0.000	0.000	0.00
0605	04966006	000	REMOV STR (HEADWALL)	EA	3,167.630	1.000	0.000	0.000	0.00
0625	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	103.500	120.000	0.000	0.000	0.00
0630	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	16.300	120.000	0.000	0.000	0.00
0635	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	65.180	6.000	0.000	0.000	0.00
0645	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	2,240.000	0.000	0.000	0.00
0655	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.900	4,450.000	0.000	0.000	0.00

0660	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	63.390	7,809.000	0.000	0.000	0.00
0685	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.420	14,200.000	0.000	0.000	0.00
0690	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.980	480.000	0.000	0.000	0.00
0695	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.190	14,250.000	0.000	0.000	0.00
0700	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	12.090	4,060.000	0.000	0.000	0.00
0705	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	12.090	520.000	0.000	0.000	0.00
0710	05146005	000	PERM CTB (SGL SLOPE) (TY 1) (48)	LF	106.450	3,541.000	0.000	0.000	0.00
0715	05146007	000	PERM CTB (SGL SLOPE) (TY 3) (48)	LF	228.930	793.000	0.000	0.000	0.00
0720	05146008	000	PERM CTB (SGL SLOPE) (TY 4) (48)	LF	250.450	160.000	0.000	0.000	0.00
0725	05286001	000	COLORED TEXTURED CONC (4")	SY	79.860	12,889.000	0.000	0.000	0.00
0730	05286004	000	LANDSCAPE PAVERS	SY	89.860	1,625.000	0.000	0.000	0.00
0735	05296001	000	CONC CURB (TY I)	LF	7.860	3,303.000	0.000	0.000	0.00
0740	05296015	000	CONC CURB (TY C1)	LF	80.860	742.000	0.000	0.000	0.00
0745	05296017	000	CONC CURB (TY F2)	LF	120.860	97.000	0.000	0.000	0.00
0750	05296018	000	CONC CURB (TY F3)	LF	130.860	56.000	0.000	0.000	0.00
0755	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	316.770	20.000	0.000	0.000	0.00
0760	05306004	000	DRIVEWAYS (CONC)	SY	69.860	4,320.000	0.000	0.000	0.00
0765	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	100.000	981.000	0.000	0.000	0.00
0770	05316001	000	CONC SIDEWALKS (4")	SY	59.860	10,544.000	0.000	0.000	0.00
0775	05316003	000	CONC SIDEWALKS (6")	SY	64.860	915.000	0.000	0.000	0.00
0780	05316004	000	CURB RAMPS (TY 1)	EA	1,850.860	3.000	0.000	0.000	0.00
0785	05316005	000	CURB RAMPS (TY 2)	EA	1,950.860	4.000	0.000	0.000	0.00
0790	05316006	000	CURB RAMPS (TY 3)	EA	1,850.860	6.000	0.000	0.000	0.00
0795	05316010	000	CURB RAMPS (TY 7)	EA	1,750.860	13.000	0.000	0.000	0.00
0800	05316013	000	CURB RAMPS (TY 10)	EA	2,150.860	4.000	0.000	0.000	0.00
0805	05316017	000	CURB RAMPS (TY 22)	EA	2,550.860	5.000	0.000	0.000	0.00
0810	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.250	50.000	0.000	0.000	0.00
0815	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,135.000	2.000	0.000	0.000	0.00
0830	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	225.000	4.000	0.000	0.000	0.00
0835	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,304.000	2.000	0.000	0.000	0.00
0845	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,075.000	40.000	0.000	0.000	0.00
0850	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	17.000	0.000	0.000	0.00
0855	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,495.000	11.000	0.000	0.000	0.00
0865	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	35.330	4,812.000	0.000	0.000	0.00
0870	06106003	000	RELOCATE RD IL ASM W/LED (250W EQ)	EA	2,816.670	4.000	0.000	0.000	0.00
0885	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	704.170	36.000	0.000	0.000	0.00
0890	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,458.630	12.000	0.000	0.000	0.00
0895	06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	3,923.210	6.000	0.000	0.000	0.00
0900	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,778.270	3.000	0.000	0.000	0.00
0905	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	7,293.150	17.000	0.000	0.000	0.00
0910	06106280	000	IN RD IL (TY SA) 50S-10 (400W EQ) LED	EA	5,834.520	2.000	0.000	0.000	0.00
0915	06106281	000	IN RD IL (TY SA) 50S-10-10(400W EQ)LED	EA	5,985.410	11.000	0.000	0.000	0.00
0925	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.090	9,513.000	0.000	0.000	0.00
0930	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	29.170	20.000	0.000	0.000	0.00
0935	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	30.580	15,060.000	0.000	0.000	0.00
0945	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	77.460	1,457.000	0.000	0.000	0.00
0955	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	43.260	2,353.000	0.000	0.000	0.00
0960	06186062	000	CONDT (RM) (3/4")	LF	30.180	259.000	0.000	0.000	0.00
0970	06186074	000	CONDT (RM) (3")	LF	84.500	30.000	0.000	0.000	0.00
0975	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.760	9,175.000	0.000	0.000	0.00
0980	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.710	414.000	0.000	0.000	0.00
0985	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.710	828.000	0.000	0.000	0.00

0990	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.510	10,401.000	0.000	0.000	0.00
0995	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.510	34,298.000	0.000	0.000	0.00
1000	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.160	2,851.000	0.000	0.000	0.00
1005	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.160	1,061.000	0.000	0.000	0.00
1010	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.820	1,914.000	0.000	0.000	0.00
1015	06246001	000	GROUND BOX TY A (122311)	EA	1,307.740	1.000	0.000	0.000	0.00
1020	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,609.520	7.000	0.000	0.000	0.00
1025	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,011.900	14.000	0.000	0.000	0.00
1030	06246028	000	REMOVE GROUND BOX	EA	140.830	9.000	0.000	0.000	0.00
1035	06286002	000	REMOVE ELECTRICAL SERVICES	EA	382.260	3.000	0.000	0.000	0.00
1045	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	8,349.400	1.000	0.000	0.000	0.00
1050	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	6,739.880	1.000	0.000	0.000	0.00
1055	06366001	001	ALUMINUM SIGNS (TY A)	SF	21.500	6.250	0.000	0.000	0.00
1060	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.520	208.000	0.000	0.000	0.00
1065	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.190	1,399.000	0.000	0.000	0.00
1070	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	662.500	21.000	0.000	0.000	0.00
1075	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	786.750	69.000	0.000	0.000	0.00
1080	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	977.500	1.000	0.000	0.000	0.00
1085	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	30.000	2.000	0.000	0.000	0.00
1090	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	899.500	3.000	0.000	0.000	0.00
1095	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,751.600	4.000	0.000	0.000	0.00
1100	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,580.960	2.000	0.000	0.000	0.00
1105	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	295.000	5.000	0.000	0.000	0.00
1110	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	585.000	5.000	0.000	0.000	0.00
1115	06446076	000	REMOVE SM RD SN SUP&AM	EA	95.000	98.000	0.000	0.000	0.00
1120	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	343.430	2.000	0.000	0.000	0.00
1125	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.490	1,619.200	0.000	0.000	0.00
1130	06476002	000	RELOCATE LRSA	EA	2,837.930	5.000	0.000	0.000	0.00
1135	06476003	000	REMOVE LRSA	EA	586.620	9.000	0.000	0.000	0.00
1140	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	27,563.090	1.000	0.000	0.000	0.00
1145	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	33,699.390	1.000	0.000	0.000	0.00
1150	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	38,226.180	1.000	0.000	0.000	0.00
1155	06506204	000	REMOVE OVERHD SIGN SUP	EA	3,621.430	1.000	0.000	0.000	0.00
1160	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	462.740	4.000	0.000	0.000	0.00
1165	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	71.000	5.000	0.000	0.000	0.00
1170	06586069	000	INSTL DEL ASSM (D-SW)(WC)CTB (BR)	EA	19.700	154.000	0.000	0.000	0.00
1175	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.700	195.000	0.000	0.000	0.00
1205	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	11.950	20.000	0.000	0.000	0.00
1220	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.000	5,876.000	0.000	0.000	0.00
1225	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.220	214.000	0.000	0.000	0.00
1230	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.650	165.000	0.000	0.000	0.00
1235	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.580	214.000	0.000	0.000	0.00
1240	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.780	12,076.000	0.000	0.000	0.00
1245	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.240	346.000	0.000	0.000	0.00
1250	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.360	3,074.000	0.000	0.000	0.00
1255	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.500	2,079.000	0.000	0.000	0.00
1260	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	155.340	47.000	0.000	0.000	0.00
1265	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	210.930	17.000	0.000	0.000	0.00
1270	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	217.360	4.000	0.000	0.000	0.00
1275	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	433.970	4.000	0.000	0.000	0.00
1280	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	221.660	64.000	0.000	0.000	0.00
1285	06666096	007	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	188.670	18.000	0.000	0.000	0.00

1290	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.940	216.000	0.000	0.000	0.00
1295	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.880	182.000	0.000	0.000	0.00
1300	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	1.430	396.000	0.000	0.000	0.00
1305	06666224	007	PAVEMENT SEALER 4"	LF	0.220	214.000	0.000	0.000	0.00
1310	06666225	007	PAVEMENT SEALER 6"	LF	0.350	128,734.000	0.000	0.000	0.00
1315	06666226	007	PAVEMENT SEALER 8"	LF	0.700	12,506.000	0.000	0.000	0.00
1320	06666228	007	PAVEMENT SEALER 12"	LF	1.130	3,420.000	0.000	0.000	0.00
1325	06666230	007	PAVEMENT SEALER 24"	LF	3.660	2,261.000	0.000	0.000	0.00
1330	06666231	007	PAVEMENT SEALER (ARROW)	EA	67.410	47.000	0.000	0.000	0.00
1335	06666232	007	PAVEMENT SEALER (WORD)	EA	94.610	64.000	0.000	0.000	0.00
1340	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	60.760	17.000	0.000	0.000	0.00
1345	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	90.270	4.000	0.000	0.000	0.00
1350	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	97.570	4.000	0.000	0.000	0.00
1355	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	93.700	18.000	0.000	0.000	0.00
1360	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.760	19,232.000	0.000	0.000	0.00
1365	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.240	64,496.000	0.000	0.000	0.00
1370	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.220	44,610.000	0.000	0.000	0.00
1375	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,000.000	6.000	0.000	0.000	0.00
1380	06686123	000	PREFAB PAV MRK TY B(W)(LNDP ARR)CNTST	EA	610.940	4.000	0.000	0.000	0.00
1385	06726007	000	REFL PAV MRKR TY I-C	EA	4.180	604.000	0.000	0.000	0.00
1390	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.990	223.000	0.000	0.000	0.00
1395	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.200	1,735.000	0.000	0.000	0.00
1420	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	40.960	24.000	0.000	0.000	0.00
1425	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	131.080	2.000	0.000	0.000	0.00
1440	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	37,019.040	1.000	0.000	0.000	0.00
1445	06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,852.380	1.000	0.000	0.000	0.00
1450	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	321.900	12.000	0.000	0.000	0.00
1455	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.900	9.000	0.000	0.000	0.00
1460	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	321.900	12.000	0.000	0.000	0.00
1465	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.900	9.000	0.000	0.000	0.00
1470	06826005	000	VEH SIG SEC (12")LED(RED)	EA	321.900	12.000	0.000	0.000	0.00
1475	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.900	6.000	0.000	0.000	0.00
1480	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	834.940	14.000	0.000	0.000	0.00
1485	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	211.250	2.000	0.000	0.000	0.00
1490	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	301.790	2.000	0.000	0.000	0.00
1495	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	181.070	14.000	0.000	0.000	0.00
1500	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.670	3,971.000	0.000	0.000	0.00
1505	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.620	3,834.000	0.000	0.000	0.00
1510	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.860	3,971.000	0.000	0.000	0.00
1515	06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	11,669.040	1.000	0.000	0.000	0.00
1520	06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	13,680.950	1.000	0.000	0.000	0.00
1525	06866043	000	INS TRF SIG PL AM(S)1 ARM(40")LUM	EA	15,089.280	1.000	0.000	0.000	0.00
1530	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36")LUM	EA	18,610.110	1.000	0.000	0.000	0.00
1535	06866163	000	INS TRF SIG PL AM(S)2 ARM(44-32")LUM	EA	18,911.900	1.000	0.000	0.000	0.00
1540	06876001	000	PED POLE ASSEMBLY	EA	2,514.880	10.000	0.000	0.000	0.00
1545	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	895.300	14.000	0.000	0.000	0.00
1550	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,319.640	2.000	0.000	0.000	0.00
1555	06906001	000	REMOVAL OF CONDUIT	LF	9.560	160.000	0.000	0.000	0.00
1560	07006003	000	POTHOLE REPAIR (STANDARD)	TON	242.500	50.000	0.000	0.000	0.00
1565	07306106	000	STRIP MOWING	CYC	3,600.000	7.000	0.000	0.000	0.00
1570	07346002	000	LITTER REMOVAL	CYC	3,006.140	21.000	0.000	0.000	0.00
1586	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,222.540	0.000	0.000	0.000	0.00

CONTRACT ID	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE						
			Sweep Inside Shoulders						
1587	07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	2,222.540	0.000	0.000	0.000	0.00
			Sweep Ramps						
1590	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,222.540	15.000	0.000	0.000	0.00
1595	07406004	000	ANTI - GRAFFITI COATING(PERMENT-TY II)	SF	0.710	52,994.000	0.000	0.000	0.00
1601	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - BONUS						
1602	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - PENALTY						
1603	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - BONUS						
1604	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - PENALTY						
1615	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	80.000	24,403.000	0.000	0.000	0.00
1616	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - BONUS						
1617	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - PENALTY						
1618	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - BONUS						
1619	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - PENALTY						
1625	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	130.770	78.000	0.000	0.000	0.00
1635	60046031	000	ITS COM CBL (ETHERNET)	LF	1.760	187.000	0.000	0.000	0.00
1640	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.560	1,670.000	0.000	0.000	0.00
1645	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.720	24,345.000	0.000	0.000	0.00
1650	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,112.500	4.000	0.000	0.000	0.00
1655	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,313.690	5.000	0.000	0.000	0.00
1660	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	11,769.640	1.000	0.000	0.000	0.00
1665	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	3,722.020	1.000	0.000	0.000	0.00
1670	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	9,657.140	1.000	0.000	0.000	0.00
1675	60106003	000	CCTV FIELD CONTROLLER	EA	1.010	1.000	0.000	0.000	0.00
1680	60106004	000	CCTV MOUNT (POLE)	EA	32.190	1.000	0.000	0.000	0.00
1685	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	492.920	1.000	0.000	0.000	0.00
1690	60276003	000	CONDUIT (PREPARE)	LF	2.620	14,955.000	0.000	0.000	0.00
1695	60276008	000	GROUND BOX (PREPARE)	EA	432.560	33.000	0.000	0.000	0.00
1700	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	1,106.550	2.000	0.000	0.000	0.00
1705	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,408.330	4.000	0.000	0.000	0.00
1710	60626042	000	RELOCATE ITS RADIO	EA	2,414.290	2.000	0.000	0.000	0.00
1715	60626043	000	REMOVE ITS RADIO	EA	311.850	9.000	0.000	0.000	0.00
1720	60646062	001	ITS POLE (60 FT)(REL)	EA	3,319.640	1.000	0.000	0.000	0.00
1725	60646086	001	ITS POLE MNT CAB (TY 2)(CONF 2)(REL)	EA	694.110	1.000	0.000	0.000	0.00
1730	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	27.910	3,810.000	0.000	0.000	0.00
1735	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	2.850	3,810.000	0.000	0.000	0.00
1740	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	794.700	5.000	0.000	0.000	0.00
1745	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	513.040	1.000	0.000	0.000	0.00
1750	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	482.860	1.000	0.000	0.000	0.00
1760	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	6,035.710	17.000	0.000	0.000	0.00
1765	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	9,858.330	1.000	0.000	0.000	0.00
1770	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	11,266.660	7.000	0.000	0.000	0.00
1775	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	10,964.880	3.000	0.000	0.000	0.00
1785	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	16,397.020	1.000	0.000	0.000	0.00

1804	71016001		JELLY FISH FILTER CO 001	EA	295,075.000	0.000	2.000	0.000	0.00
1805	72026002	000	STRMWTR TREAT UNIT (72IN)(6 CARTRIDGE)	EA	90,000.000	1.000	-1.000	0.000	0.00
1806	72026007		STRMWTR TREAT UNIT (72IN) (7 CARTRIDGE) CO 001	EA	124,917.780	0.000	1.000	0.000	0.00
1810	72026023	000	STRMWTR TREAT UNIT (120 IN) (23 CART)	EA	248,000.000	2.000	-2.000	0.000	0.00
1811	72026023		STRMWTR TREAT UNIT (120 IN) (23 CART) CO 001	EA	260,400.000	0.000	2.000	0.000	0.00
1815	72026024	000	STRMWTR TREAT UNIT (144 IN) (30 CART)	EA	240,000.000	2.000	-2.000	0.000	0.00
1820	73416001	000	DUCTILE IRON FITTINGS WATER QUALITY PONDS	TON	12,000.000	1.450	0.000	0.000	0.00
1825	73416002	000	PIPE WATER MAIN (PVC) (18 IN) WATER QUALITY PONDS	LF	900.000	30.000	0.000	0.000	0.00
1830	73416003	000	GATE VALVE & BOX (COMPLETE)(18 IN) WATER QUALITY PONDS	EA	1,500.000	5.000	0.000	0.000	0.00
1835	73416004	000	CONCRETE CRADDLE WATER QUALITY PONDS	CY	1,500.000	3.330	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION LP 1604 WBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1890	04036001	000	TEMPORARY SPL SHORING	SF	33.810	616.000	0.000	0.000	0.00
1896	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
1897	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
1901	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
1902	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
1905	04166087	000	CORE HOLE	EA	500.000	6.000	0.000	0.000	0.00
1920	04206033	001	CL C CONC (CAP)(EXTEND)	CY	12,714.590	1.000	0.000	0.000	0.00
1930	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	11,470.000	0.000	0.000	0.00
1935	04226035	000	APPROACH SLAB (EXTEND)	CY	1,235.640	154.300	0.000	0.000	0.00
1940	04256036	001	PRESTR CONC GIRDER (TX34)	LF	296.420	1,430.450	0.000	0.000	0.00
1945	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	61.000	0.000	0.000	0.00
1950	04506023	001	RAIL (TY SSTR)	LF	65.600	497.400	0.000	0.000	0.00
1955	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	164.000	0.000	0.000	0.00
1960	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION LP 1604 EBML @ STONE OAK PKWY/ VOIGT DR.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2010	04006005	000	CEM STABIL BKFL	CY	90.000	205.000	0.000	0.000	0.00
2015	04036001	000	TEMPORARY SPL SHORING	SF	33.810	628.000	0.000	0.000	0.00
2021	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00

2022	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
2026	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
2027	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
2050	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	10,558.000	0.000	0.000	0.00
2055	04226035	000	APPROACH SLAB (EXTEND)	CY	1,235.640	167.900	0.000	0.000	0.00
2060	04256036	001	PRESTR CONC GIRDER (TX34)	LF	296.420	1,430.550	0.000	0.000	0.00
2065	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	35.000	0.000	0.000	0.00
2070	04506023	001	RAIL (TY SSTR)	LF	65.600	498.000	0.000	0.000	0.00
2075	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	176.000	0.000	0.000	0.00
2080	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2110	96026002		PAYMENT ADJUSTMENT-NEG DO NOT PAY TO THIS ITEM	DOL	-1.000	57,807.790	0.000	0.000	0.00
2130	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
2135	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR 3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	0.000	0.00
2140	96042002		CONTRACTOR FORCE ACCOUNT 2 FOR POLE BRACING AND OR DENERGIZING OR SLEEING	DOL	1.000	1,000.000	0.000	0.000	0.00
2145	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
2155	96046001		CONTRACTOR FORCE ACCOUNT 1 ITEM 628.5.1 ELECTRICAL SERVICES	DOL	1.000	1,000.000	0.000	0.000	0.00
2160	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077) TYPE B, SCHEDULE 2	DOL	1.000	1,000.000	0.000	0.000	0.00
2165	96056005		CALD CREDIT FOR EARLY COMPLETION SUBSTANTIAL COMPLETION	DOL	15,000.000	1.000	0.000	0.000	0.00
2170	95016003		RUC DAMAGE ONLY TRAFFIC CONTROL PLAN	DOL	-1,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 2452-2-133 CONTROL 245202133

CATEGORY 001 DESCRIPTION GAS: U00013188 [CPS ENERGY GAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2255	04006008	000	CUT & RESTORE ASPH PAVING	SY	179.930	52.000	0.000	0.000	0.00
2260	04016001	000	FLOWABLE BACKFILL	CY	327.770	30.000	0.000	0.000	0.00
2265	04206003	001	CL A CONC (MISC)	SY	2,061.210	28.000	0.000	0.000	0.00
2270	71866007	000	NGP ADJUST GAS FACILITY ACCESS COVER	EA	1,700.000	13.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION SEWER: U00013204 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2320	71946001	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	5.530	1,269.000	0.000	0.000	0.00
2325	71946016	000	SAN SWR STRUCTURES (RECONSTRUCT EX MH)	EA	13,825.640	1.000	0.000	0.000	0.00
2330	71946018	000	EXISTING MANHOLE ADJUSTMENTS	EA	8,295.390	7.000	0.000	0.000	0.00
2335	71946029	000	CONCRETE SADDLE	CY	665.630	117.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION WATER: U00013205 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2385	71966011	000	ADJUST VALVE BOX	EA	1,106.050	43.000	0.000	0.000	0.00
2390	71966031	000	NEW METER BOX	EA	829.540	17.000	0.000	0.000	0.00
2395	71966032	000	FIRE HYDRANT ASSEMBLY	EA	11,060.510	7.000	0.000	0.000	0.00
2400	71966037	000	AIR RELEASE VALVE (COMPLETE)(1")	EA	22,121.030	1.000	0.000	0.000	0.00
2405	71966072	000	RELOC EXIST METER AND NEW METER BOX	EA	1,659.080	17.000	0.000	0.000	0.00
2410	71966088	000	TAPPED FIRE HYDRANT	EA	18,249.850	3.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(530) CONTROL 245203113

CATEGORY 001 DESCRIPTION FROM US 281 TO REDLAND RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2525	01046015	000	REMOVING CONC (SIDEWALKS)	SY	8.860	1,503.000	0.000	0.000	0.00
2530	01046023	000	REMOVING CONC (CTB)	LF	6.860	32.000	0.000	0.000	0.00
2555	01106003	000	EXCAVATION (SPECIAL)	CY	16.860	13,743.000	0.000	0.000	0.00
2560	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	25.860	43,142.000	0.000	0.000	0.00
2570	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.450	63,164.000	0.000	0.000	0.00
2575	01626002	000	BLOCK SODDING	SY	5.790	10,317.000	0.000	0.000	0.00
2580	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.280	52,847.000	0.000	0.000	0.00
2585	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.190	52,847.000	0.000	0.000	0.00
2590	01686001	000	VEGETATIVE WATERING	MG	76.780	985.500	0.000	0.000	0.00
2595	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.550	63,164.000	0.000	0.000	0.00
2610	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	2.010	12,434.000	0.000	0.000	0.00
2620	03606003	001	CONC PVMT (CONT REINF - CRCP) (9")	SY	299.000	8.000	0.000	0.000	0.00
2625	03606005	001	CONC PVMT (CONT REINF - CRCP) (11")	SY	139.900	210.000	0.000	0.000	0.00
2630	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	144.850	573.000	0.000	0.000	0.00
2640	04006006	000	CUT & RESTORING PAV	SY	150.260	205.000	0.000	0.000	0.00
2650	04036001	000	TEMPORARY SPL SHORING	SF	33.810	25,581.000	0.000	0.000	0.00
2655	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	19.170	79,805.000	0.000	0.000	0.00
2660	04106001	000	SOIL NAIL ANCHORS	LF	31.440	153,992.000	0.000	0.000	0.00
2665	04116001	000	ROCK NAIL ANCHORS	LF	39.070	45,908.000	0.000	0.000	0.00
2670	04166002	000	DRILL SHAFT (24 IN)	LF	209.710	328.000	0.000	0.000	0.00
			PED BRIDGE @ MUD CREEK						
2671	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	241.170	1.000	0.000	0.000	0.00

			24 IN						
2672	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	262.140	1.000	0.000	0.000	0.00
			24 IN						
2675	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	521.000	0.000	0.000	0.00
			PED BRIDGE @ MUD CREEK 158 LF						
2676	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	500.570	1.000	0.000	0.000	0.00
			36 IN						
2677	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	544.100	1.000	0.000	0.000	0.00
			36 IN						
2680	04166005	000	DRILL SHAFT (42 IN)	LF	758.830	677.000	0.000	0.000	0.00
			RET WALLS DRILL SHAFTS						
2681	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	872.650	1.000	0.000	0.000	0.00
			42 IN						
2682	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	948.540	1.000	0.000	0.000	0.00
			42 IN						
2685	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	85.000	0.000	0.000	0.00
			TMS DRILL SHAFTS						
2686	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	853.540	1.000	0.000	0.000	0.00
			48 IN						
2687	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	927.760	1.000	0.000	0.000	0.00
			48 IN						
2690	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	112.500	77.000	0.000	0.000	0.00
2695	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	233.550	35.000	0.000	0.000	0.00
2700	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	467.770	643.000	0.000	0.000	0.00
2710	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	417.470	102.000	0.000	0.000	0.00
2715	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	598.540	15.000	0.000	0.000	0.00
2720	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	784.640	22.000	0.000	0.000	0.00
2725	04166087	000	CORE HOLE	EA	500.000	16.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2730	04206007	001	CL A CONC (FLUME)	CY	1,052.560	1,162.500	0.000	0.000	0.00
2735	04206009	001	CL A CONC (COLLAR)	EA	1,375.050	24.000	0.000	0.000	0.00
2740	04206013	001	CL C CONC (ABUT)	CY	1,649.050	32.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2745	04206029	001	CL C CONC (CAP)	CY	2,884.490	27.200	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2750	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	507.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK 63CY SIGNS 444CY						
2755	04206043	001	CL C CONC (FOOTING)	CY	1,549.830	132.000	0.000	0.000	0.00
2760	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	580.000	5,819.000	0.000	0.000	0.00
2765	04206074	001	CL C CONC (MISC)	CY	2,614.800	15.000	0.000	0.000	0.00
2770	04226001	000	REINF CONC SLAB	SF	20.000	5,904.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2775	04226015	000	APPROACH SLAB	CY	1,039.930	15.600	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2780	04236001	000	RETAINING WALL (MSE)	SF	40.000	117,094.000	0.000	0.000	0.00
2790	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	78.400	6,175.000	0.000	0.000	0.00
2795	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	77.300	11,415.000	0.000	0.000	0.00
2800	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	60.000	39,779.000	0.000	0.000	0.00
2805	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	30.000	47,217.000	0.000	0.000	0.00
2810	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	5,277.700	0.000	0.000	0.00
2815	04326002	000	RIPRAP (CONC)(5 IN)	CY	121.230	403.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK 351 CY CULVERT DRAIN 52 CY						

2820	04326006	000	RIPRAP (CONC)(CL B)	CY	107.050	261.000	0.000	0.000	0.00
2825	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	69.860	30.000	0.000	0.000	0.00
2830	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	95.860	34.000	0.000	0.000	0.00
2835	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	104.050	162.100	0.000	0.000	0.00
2840	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	24.290	1,290.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2845	04506023	001	RAIL (TY SSTR)	LF	65.600	20,907.000	0.000	0.000	0.00
2850	04506034	001	RAIL (TY C402)	LF	282.770	711.000	0.000	0.000	0.00
2855	04506050	001	RAIL (HANDRAIL)(TY D)	LF	126.320	85.000	0.000	0.000	0.00
2860	04506052	001	RAIL (HANDRAIL)(TY F)	LF	124.070	512.000	0.000	0.000	0.00
2865	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	68.590	23,243.000	0.000	0.000	0.00
2870	04506103	001	RAIL (TY PR11)	LF	133.370	64.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
2875	04506125	001	RAIL (TY T80PP-TS)	LF	339.960	962.000	0.000	0.000	0.00
2880	04596008	000	GABION MATTRESSES (GALV)(18 IN)	SY	500.000	1,055.000	0.000	0.000	0.00
2885	04606004	000	CMP (GAL STL 30 IN)	LF	437.780	8.000	0.000	0.000	0.00
2890	04606005	000	CMP (GAL STL 36 IN)	LF	456.340	8.000	0.000	0.000	0.00
2895	04606008	000	CMP (GAL STL 60 IN)	LF	374.150	24.000	0.000	0.000	0.00
2900	04606020	000	CMP (GAL STL 84 IN)	LF	526.780	31.000	0.000	0.000	0.00
2905	04646003	001	RC PIPE (CL III)(18 IN)	LF	154.860	44.000	0.000	0.000	0.00
2915	04646007	001	RC PIPE (CL III)(30 IN)	LF	169.390	1,674.000	0.000	0.000	0.00
2920	04646008	001	RC PIPE (CL III)(36 IN)	LF	236.380	2,945.000	0.000	0.000	0.00
2925	04646009	001	RC PIPE (CL III)(42 IN)	LF	289.010	2,607.000	0.000	0.000	0.00
2930	04646010	001	RC PIPE (CL III)(48 IN)	LF	363.640	703.000	0.000	0.000	0.00
2935	04646012	001	RC PIPE (CL III)(60 IN)	LF	604.540	8.000	0.000	0.000	0.00
2940	04646017	001	RC PIPE (CL IV)(18 IN)	LF	498.170	16.000	0.000	0.000	0.00
2950	04646019	001	RC PIPE (CL IV)(30 IN)	LF	184.840	962.000	0.000	0.000	0.00
2955	04646020	001	RC PIPE (CL IV)(36 IN)	LF	260.140	1,028.000	0.000	0.000	0.00
2960	04646021	001	RC PIPE (CL IV)(42 IN)	LF	321.620	939.000	0.000	0.000	0.00
2965	04646022	001	RC PIPE (CL IV)(48 IN)	LF	473.690	35.000	0.000	0.000	0.00
2970	04646052	001	RC PIPE (CL IV) (60 IN)	LF	824.460	28.000	0.000	0.000	0.00
2975	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	11,450.900	3.000	0.000	0.000	0.00
2980	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	10,818.410	8.000	0.000	0.000	0.00
2990	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	13,113.120	17.000	0.000	0.000	0.00
2995	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	8,285.130	3.000	0.000	0.000	0.00
3000	04656008	001	JCTBOX(COMPL)(PJB)(4FTX5FT)	EA	10,246.620	4.000	0.000	0.000	0.00
3005	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	9,543.850	6.000	0.000	0.000	0.00
3010	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	18,138.060	9.000	0.000	0.000	0.00
3015	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	24,985.070	2.000	0.000	0.000	0.00
3020	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	9,408.350	1.000	0.000	0.000	0.00
3025	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	10,720.170	1.000	0.000	0.000	0.00
3030	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	10,879.440	1.000	0.000	0.000	0.00
3035	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	10,904.220	10.000	0.000	0.000	0.00
3040	04656049	001	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	16,236.340	3.000	0.000	0.000	0.00
3045	04656050	001	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	11,456.940	2.000	0.000	0.000	0.00
3050	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	9,865.570	4.000	0.000	0.000	0.00
3055	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	14,766.870	7.000	0.000	0.000	0.00
3060	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,982.160	2.000	0.000	0.000	0.00
3065	04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	7,925.940	3.000	0.000	0.000	0.00
3070	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	11,210.540	4.000	0.000	0.000	0.00
3075	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	11,164.900	1.000	0.000	0.000	0.00
3080	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	17,678.930	9.000	0.000	0.000	0.00

3085	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	10,245.410	1.000	0.000	0.000	0.00
3090	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	10,896.620	1.000	0.000	0.000	0.00
3095	04656150	001	INLET (COMPL)(PAZD)(SL)(4FTX4FT)	EA	11,275.790	1.000	0.000	0.000	0.00
3100	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	9,571.110	5.000	0.000	0.000	0.00
3105	04656179	001	INLET (COMPL)(TY MSE2)	EA	12,662.570	3.000	0.000	0.000	0.00
3110	04656348	001	JCTBOX(COMPL)(PJB)(7FTX7FT)(MOD)	EA	19,142.230	2.000	0.000	0.000	0.00
3120	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,820.420	1.000	0.000	0.000	0.00
3125	04676449	000	SET (TY II) (36 IN) (RCP) (3: 1) (P)	EA	7,778.080	2.000	0.000	0.000	0.00
3130	04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	14,527.550	2.000	0.000	0.000	0.00
3135	04676475	000	SET (TY II) (48 IN) (RCP) (3: 1) (P)	EA	14,460.020	1.000	0.000	0.000	0.00
3140	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	6,276.230	2.000	0.000	0.000	0.00
3145	04766014	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV)	LF	2,156.450	144.000	0.000	0.000	0.00
3150	04766034	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL III)	LF	2,000.000	679.000	0.000	0.000	0.00
3155	04806001	000	CLEAN EXIST CULVERTS	EA	7,066.630	3.000	0.000	0.000	0.00
3165	04966003	000	REMOV STR (MANHOLE)	EA	1,540.930	1.000	0.000	0.000	0.00
3170	04966004	000	REMOV STR (SET)	EA	1,025.760	1.000	0.000	0.000	0.00
3175	04966006	000	REMOV STR (HEADWALL)	EA	3,167.630	1.000	0.000	0.000	0.00
3185	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	125,000.000	1.000	0.000	0.000	0.00
3190	04966040	000	REMOV STR (RET WALL)	LF	200.000	539.000	0.000	0.000	0.00
3195	04966058	000	REMOV STR (BRIDGE SLAB)	LF	196.490	480.000	0.000	0.000	0.00
3210	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	103.500	225.000	0.000	0.000	0.00
3215	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	16.300	285.000	0.000	0.000	0.00
3225	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	6.900	555.000	0.000	0.000	0.00
3230	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	65.180	24.000	0.000	0.000	0.00
3240	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	7,083.000	0.000	0.000	0.00
3250	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.900	6,104.000	0.000	0.000	0.00
3255	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	88.390	2,528.000	0.000	0.000	0.00
3260	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	63.390	14,280.000	0.000	0.000	0.00
3285	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.420	18,060.000	0.000	0.000	0.00
3290	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.980	400.000	0.000	0.000	0.00
3295	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.190	31,800.000	0.000	0.000	0.00
3300	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	12.090	11,660.000	0.000	0.000	0.00
3305	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	12.090	420.000	0.000	0.000	0.00
3310	05146005	000	PERM CTB (SGL SLOPE) (TY 1) (48)	LF	106.450	11,611.000	0.000	0.000	0.00
3315	05146007	000	PERM CTB (SGL SLOPE) (TY 3) (48)	LF	228.930	1,277.000	0.000	0.000	0.00
3320	05146008	000	PERM CTB (SGL SLOPE) (TY 4) (48)	LF	250.450	90.000	0.000	0.000	0.00
3325	05286001	000	COLORED TEXTURED CONC (4")	SY	79.860	2,677.000	0.000	0.000	0.00
3330	05296001	000	CONC CURB (TY I)	LF	7.860	10,468.000	0.000	0.000	0.00
3335	05296016	000	CONC CURB (TY F1)	LF	110.860	512.000	0.000	0.000	0.00
3340	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	316.770	10.000	0.000	0.000	0.00
3345	05306004	000	DRIVEWAYS (CONC)	SY	69.860	3,761.000	0.000	0.000	0.00
3350	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	100.000	819.000	0.000	0.000	0.00
3355	05316001	000	CONC SIDEWALKS (4")	SY	59.860	19,208.000	0.000	0.000	0.00
3360	05316004	000	CURB RAMPS (TY 1)	EA	1,850.860	3.000	0.000	0.000	0.00
3365	05316006	000	CURB RAMPS (TY 3)	EA	1,850.860	3.000	0.000	0.000	0.00
3370	05316010	000	CURB RAMPS (TY 7)	EA	1,750.860	5.000	0.000	0.000	0.00
3375	05316013	000	CURB RAMPS (TY 10)	EA	2,150.860	10.000	0.000	0.000	0.00
3380	05316017	000	CURB RAMPS (TY 22)	EA	2,550.860	5.000	0.000	0.000	0.00
3385	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.250	225.000	0.000	0.000	0.00
3390	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,135.000	8.000	0.000	0.000	0.00
3415	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,304.000	8.000	0.000	0.000	0.00
3445	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	35.330	16,722.000	0.000	0.000	0.00

3450	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	402.380	2.000	0.000	0.000	0.00
3465	06106010	000	REMOVE RD IL ASM (U/P)	EA	271.610	28.000	0.000	0.000	0.00
3470	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	704.170	86.000	0.000	0.000	0.00
3475	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,458.630	24.000	0.000	0.000	0.00
3480	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,156.850	8.000	0.000	0.000	0.00
3485	06106122	000	IN RD IL (TY SA) 20S-8 (250W EQ) LED	EA	3,571.130	5.000	0.000	0.000	0.00
3490	06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	3,923.210	2.000	0.000	0.000	0.00
3495	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,778.270	2.000	0.000	0.000	0.00
3500	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	7,293.150	10.000	0.000	0.000	0.00
3505	06106280	000	IN RD IL (TY SA) 50S-10 (400W EQ) LED	EA	5,834.520	4.000	0.000	0.000	0.00
3510	06106281	000	IN RD IL (TY SA) 50S-10-10(400W EQ)LED	EA	5,985.410	4.000	0.000	0.000	0.00
3530	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	41.750	10.000	0.000	0.000	0.00
3540	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	29.170	830.000	0.000	0.000	0.00
3545	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	30.580	24,990.000	0.000	0.000	0.00
3550	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	28.170	516.000	0.000	0.000	0.00
3560	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	32.190	751.000	0.000	0.000	0.00
3565	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	43.260	3,819.000	0.000	0.000	0.00
3570	06186062	000	CONDT (RM) (3/4")	LF	30.180	1,804.000	0.000	0.000	0.00
3575	06186064	000	CONDT (RM) (1")	LF	29.170	350.000	0.000	0.000	0.00
3590	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.760	16,580.000	0.000	0.000	0.00
3595	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.710	2,087.000	0.000	0.000	0.00
3600	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.710	4,174.000	0.000	0.000	0.00
3615	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.160	3,651.000	0.000	0.000	0.00
3620	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.160	2,119.000	0.000	0.000	0.00
3625	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.970	4,600.000	0.000	0.000	0.00
3630	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.510	2,151.000	0.000	0.000	0.00
3640	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,609.520	28.000	0.000	0.000	0.00
3645	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,011.900	41.000	0.000	0.000	0.00
3655	06286002	000	REMOVE ELECTRICAL SERVICES	EA	382.260	6.000	0.000	0.000	0.00
3665	06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	6,790.180	2.000	0.000	0.000	0.00
3670	06286361	000	ELC SRV TY D 120/240 125(NS)SS(N)SP(O)	EA	8,550.590	1.000	0.000	0.000	0.00
3675	06366001	001	ALUMINUM SIGNS (TY A)	SF	21.500	18.750	0.000	0.000	0.00
3680	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.520	786.000	0.000	0.000	0.00
3685	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.190	2,919.750	0.000	0.000	0.00
3690	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	662.500	28.000	0.000	0.000	0.00
3695	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	786.750	94.000	0.000	0.000	0.00
3700	06446006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-EXAL)	EA	25.000	4.000	0.000	0.000	0.00
3705	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	977.500	11.000	0.000	0.000	0.00
3710	06446008	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U-EXAL)	EA	25.000	6.000	0.000	0.000	0.00
3715	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	899.500	5.000	0.000	0.000	0.00
3720	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,751.600	9.000	0.000	0.000	0.00
3725	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,580.960	4.000	0.000	0.000	0.00
3730	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	295.000	3.000	0.000	0.000	0.00
3735	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	585.000	1.000	0.000	0.000	0.00
3740	06446076	000	REMOVE SM RD SN SUP&AM	EA	95.000	127.000	0.000	0.000	0.00
3745	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	343.430	2.000	0.000	0.000	0.00
3750	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.490	4,028.000	0.000	0.000	0.00
3755	06476002	000	RELOCATE LRSA	EA	2,837.930	7.000	0.000	0.000	0.00
3760	06476003	000	REMOVE LRSA	EA	586.620	16.000	0.000	0.000	0.00
3765	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	27,563.090	1.000	0.000	0.000	0.00
3770	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	30,329.460	1.000	0.000	0.000	0.00
3775	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	33,699.390	2.000	0.000	0.000	0.00

3780	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	38,226.180	4.000	0.000	0.000	0.00
3785	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	91,541.640	2.000	0.000	0.000	0.00
3790	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	100,595.210	2.000	0.000	0.000	0.00
3795	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	106,630.920	2.000	0.000	0.000	0.00
3800	06506126	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	125,744.010	1.000	0.000	0.000	0.00
3810	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	462.740	2.000	0.000	0.000	0.00
3815	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	71.000	3.000	0.000	0.000	0.00
3820	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.700	253.000	0.000	0.000	0.00
3825	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.700	430.000	0.000	0.000	0.00
3835	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	2.170	41.000	0.000	0.000	0.00
3855	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	27.500	24.000	0.000	0.000	0.00
3870	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.000	8,533.000	0.000	0.000	0.00
3875	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.220	277.000	0.000	0.000	0.00
3880	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.650	226.000	0.000	0.000	0.00
3885	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.580	344.000	0.000	0.000	0.00
3890	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.780	17,882.000	0.000	0.000	0.00
3895	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.240	662.000	0.000	0.000	0.00
3900	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.360	3,516.000	0.000	0.000	0.00
3905	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.500	1,874.000	0.000	0.000	0.00
3910	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	155.340	63.000	0.000	0.000	0.00
3915	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	210.930	18.000	0.000	0.000	0.00
3920	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	217.360	8.000	0.000	0.000	0.00
3925	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	433.970	18.000	0.000	0.000	0.00
3930	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	221.660	77.000	0.000	0.000	0.00
3935	06666096	007	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	188.670	15.000	0.000	0.000	0.00
3940	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	65.550	29.000	0.000	0.000	0.00
3945	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.940	369.000	0.000	0.000	0.00
3950	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.880	106.000	0.000	0.000	0.00
3955	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	1.430	658.000	0.000	0.000	0.00
3960	06666224	007	PAVEMENT SEALER 4"	LF	0.220	277.000	0.000	0.000	0.00
3965	06666225	007	PAVEMENT SEALER 6"	LF	0.350	162,808.000	0.000	0.000	0.00
3970	06666226	007	PAVEMENT SEALER 8"	LF	0.700	18,595.000	0.000	0.000	0.00
3975	06666228	007	PAVEMENT SEALER 12"	LF	1.130	4,178.000	0.000	0.000	0.00
3980	06666230	007	PAVEMENT SEALER 24"	LF	3.660	1,980.000	0.000	0.000	0.00
3985	06666231	007	PAVEMENT SEALER (ARROW)	EA	67.410	63.000	0.000	0.000	0.00
3990	06666232	007	PAVEMENT SEALER (WORD)	EA	94.610	77.000	0.000	0.000	0.00
3995	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	60.760	18.000	0.000	0.000	0.00
4000	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	90.270	8.000	0.000	0.000	0.00
4005	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	97.570	18.000	0.000	0.000	0.00
4010	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	93.700	15.000	0.000	0.000	0.00
4015	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	14.830	29.000	0.000	0.000	0.00
4020	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.760	28,912.000	0.000	0.000	0.00
4025	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.240	75,733.000	0.000	0.000	0.00
4030	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.220	57,505.000	0.000	0.000	0.00
4035	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	114.540	4.000	0.000	0.000	0.00
4040	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	187.180	4.000	0.000	0.000	0.00
4045	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,000.000	6.000	0.000	0.000	0.00
4050	06686123	000	PREFAB PAV MRK TY B(W)(LNDP ARR)CNTST	EA	610.940	4.000	0.000	0.000	0.00
4055	06726007	000	REFL PAV MRKR TY I-C	EA	4.180	894.000	0.000	0.000	0.00
4060	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.990	65.000	0.000	0.000	0.00
4065	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.200	2,559.000	0.000	0.000	0.00
4070	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	62,868.000	0.000	0.000	0.00

4075	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	4,794.000	0.000	0.000	0.00
4080	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.860	7,913.000	0.000	0.000	0.00
4085	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	5.400	644.000	0.000	0.000	0.00
4090	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	131.080	2.000	0.000	0.000	0.00
4095	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	131.080	2.000	0.000	0.000	0.00
4100	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	131.080	10.000	0.000	0.000	0.00
4110	06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,852.380	3.000	0.000	0.000	0.00
4115	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	17,503.570	2.000	0.000	0.000	0.00
4120	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	321.900	38.000	0.000	0.000	0.00
4125	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.900	31.000	0.000	0.000	0.00
4130	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	321.900	46.000	0.000	0.000	0.00
4135	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.900	20.000	0.000	0.000	0.00
4140	06826005	000	VEH SIG SEC (12")LED(RED)	EA	321.900	46.000	0.000	0.000	0.00
4145	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.900	12.000	0.000	0.000	0.00
4150	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	834.940	16.000	0.000	0.000	0.00
4155	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	261.550	16.000	0.000	0.000	0.00
4160	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	211.250	11.000	0.000	0.000	0.00
4165	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	301.790	4.000	0.000	0.000	0.00
4170	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	181.070	43.000	0.000	0.000	0.00
4175	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.670	2,360.000	0.000	0.000	0.00
4180	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.620	5,033.000	0.000	0.000	0.00
4185	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	2.160	5,430.000	0.000	0.000	0.00
4190	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	3.370	2,497.000	0.000	0.000	0.00
4195	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.760	2,476.000	0.000	0.000	0.00
4200	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.860	2,349.000	0.000	0.000	0.00
4205	06866002	000	INS TRF SIG PL AM (S)ILSN ARM(9')	EA	1,307.740	5.000	0.000	0.000	0.00
4210	06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	13,479.760	1.000	0.000	0.000	0.00
4215	06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	16,397.020	1.000	0.000	0.000	0.00
4220	06866168	000	IN TRF SG PL AM(S)2ARM(44-36')LUM&ILSN	EA	24,645.830	1.000	0.000	0.000	0.00
4225	06866244	000	IN TRF SG PL AM(S)2ARM(60-36')LUM&ILSN	EA	49,895.220	1.000	0.000	0.000	0.00
4230	06876001	000	PED POLE ASSEMBLY	EA	2,514.880	14.000	0.000	0.000	0.00
4235	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	895.300	36.000	0.000	0.000	0.00
4240	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,319.640	6.000	0.000	0.000	0.00
4245	06906001	000	REMOVAL OF CONDUIT	LF	9.560	1,145.000	0.000	0.000	0.00
4250	06906066	000	INSTALL OF LUMINAIRE HEAD	EA	432.560	1.000	0.000	0.000	0.00
4255	06906069	000	INSTALL OF LUMINAIRE MAST ARMS	EA	633.750	1.000	0.000	0.000	0.00
4260	07006003	000	POTHOLE REPAIR (STANDARD)	TON	242.500	50.000	0.000	0.000	0.00
4265	07306106	000	STRIP MOWING	CYC	3,600.000	7.000	0.000	0.000	0.00
4270	07346002	000	LITTER REMOVAL	CYC	3,006.140	20.000	0.000	0.000	0.00
4286	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,222.540	0.000	0.000	0.000	0.00
			Sweep Inside Shoulders						
4287	07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	2,222.540	0.000	0.000	0.000	0.00
			Sweep Ramps						
4290	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,222.540	15.000	0.000	0.000	0.00
4295	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.710	170,182.000	0.000	0.000	0.00
4301	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - BONUS						
4302	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - PENALTY						
4303	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 - BONUS						
4304	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00

CONTRACT ID	245202130	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE					
				D-GR HMA TY-B PG64-22 - PENALTY					
4315	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	80.000	46,469.000	0.000	0.000	0.00
4316	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - BONUS						
4317	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - PENALTY						
4318	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - BONUS						
4319	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 - PENALTY						
4320	30856001	000	UNDERSEAL COURSE	GAL	4.500	136,369.000	0.000	0.000	0.00
4325	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	2.000	0.000	0.000	0.00
			PED BRIDGE AT MUD CREEK						
4330	41966009	000	PREFAB PED STL TRUSS BRG SPAN (77 FT)	EA	197,565.010	1.000	0.000	0.000	0.00
			PED BRIDGE EBFR AT MUD CREEK						
4335	41966010	000	PREFAB PED STL TRUSS BRG SPAN (80 FT)	EA	187,675.410	2.000	0.000	0.000	0.00
			PED BRIDGE EBFR AT MUD CREEK						
4340	41966011	000	PREFAB PED STL TRUSS BRG SPAN (85 FT)	EA	203,133.760	3.000	0.000	0.000	0.00
			PED BRIDGE WBFR AT MUD CREEK						
4345	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	130.770	149.000	0.000	0.000	0.00
4355	60046031	000	ITS COM CBL (ETHERNET)	LF	1.760	1,352.000	0.000	0.000	0.00
4360	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.560	1,265.000	0.000	0.000	0.00
4365	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.720	19,850.000	0.000	0.000	0.00
4370	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,112.500	3.000	0.000	0.000	0.00
4375	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,313.690	4.000	0.000	0.000	0.00
4380	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	11,769.640	1.000	0.000	0.000	0.00
4385	60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	1,609.520	1.000	0.000	0.000	0.00
4390	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	3,722.020	4.000	0.000	0.000	0.00
4395	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	9,657.140	4.000	0.000	0.000	0.00
4400	60106003	000	CCTV FIELD CONTROLLER	EA	1.010	4.000	0.000	0.000	0.00
4405	60106004	000	CCTV MOUNT (POLE)	EA	32.190	4.000	0.000	0.000	0.00
4410	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	492.920	4.000	0.000	0.000	0.00
4415	60276003	000	CONDUIT (PREPARE)	LF	2.620	1,697.000	0.000	0.000	0.00
4420	60276008	000	GROUND BOX (PREPARE)	EA	432.560	4.000	0.000	0.000	0.00
4425	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	1,106.550	1.000	0.000	0.000	0.00
4430	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.600	80.000	0.000	0.000	0.00
4435	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,148.210	2.000	0.000	0.000	0.00
4440	60626042	000	RELOCATE ITS RADIO	EA	2,414.290	6.000	0.000	0.000	0.00
4445	60626043	000	REMOVE ITS RADIO	EA	311.850	7.000	0.000	0.000	0.00
4450	60646062	001	ITS POLE (60 FT)(REL)	EA	3,319.640	3.000	0.000	0.000	0.00
4455	60646086	001	ITS POLE MNT CAB (TY 2)(CONF 2)(REL)	EA	694.110	3.000	0.000	0.000	0.00
4460	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	27.910	3,540.000	0.000	0.000	0.00
4465	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	2.850	3,540.000	0.000	0.000	0.00
4470	60906002	000	ILSN (LED) (8 D)	EA	3,822.620	12.000	0.000	0.000	0.00
4475	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	794.700	5.000	0.000	0.000	0.00
4480	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	513.040	3.000	0.000	0.000	0.00
4485	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	482.860	3.000	0.000	0.000	0.00
4490	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	915.420	2.000	0.000	0.000	0.00
4510	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	6,035.710	28.000	0.000	0.000	0.00
4515	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	9,858.330	3.000	0.000	0.000	0.00
4520	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	11,266.660	15.000	0.000	0.000	0.00
4525	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	10,964.880	7.000	0.000	0.000	0.00

4535	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	16,397.020	2.000	0.000	0.000	0.00
4554	71016001		JELLY FISH FILTER CO 001	EA	295,075.000	0.000	3.000	0.000	0.00
4555	72026022	000	STRMWTR TREAT UNIT (120 IN) (14 CART)	EA	200,000.000	1.000	-1.000	0.000	0.00
4560	72026023	000	STRMWTR TREAT UNIT (120 IN) (23 CART)	EA	248,000.000	2.000	-2.000	0.000	0.00
4565	73416001	000	DUCTILE IRON FITTINGS WATER QUALITY PONDS	TON	12,000.000	0.870	0.000	0.000	0.00
4570	73416002	000	PIPE WATER MAIN (PVC) (18 IN) WATER QUALITY PONDS	LF	900.000	18.000	0.000	0.000	0.00
4575	73416003	000	GATE VALVE & BOX (COMPLETE)(18 IN) WATER QUALITY PONDS	EA	1,500.000	3.000	0.000	0.000	0.00
4580	73416004	000	CONCRETE CRADDLE WATER QUALITY PONDS	CY	1,500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION LP 1604 WBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4630	04006005	000	CEM STABIL BKFL	CY	90.000	286.000	0.000	0.000	0.00
4635	04036001	000	TEMPORARY SPL SHORING	SF	33.810	1,321.000	0.000	0.000	0.00
4641	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
4642	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
4646	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
4647	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
4655	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	46.400	0.000	0.000	0.00
4660	04206029	001	CL C CONC (CAP)	CY	2,884.490	18.600	0.000	0.000	0.00
4670	04206100	001	CL F CONC (FOOTING)(MASS)	CY	2,048.950	19.300	0.000	0.000	0.00
4675	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	28,800.000	0.000	0.000	0.00
4680	04226035	000	APPROACH SLAB (EXTEND)	CY	1,235.640	96.400	0.000	0.000	0.00
4685	04296002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	281.410	10.000	0.000	0.000	0.00
4690	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	98.000	0.000	0.000	0.00
4695	04346005	004	ELASTOMERIC BEARING (EE2)	EA	4,061.440	4.000	0.000	0.000	0.00
4700	04346023	004	ELASTOMERIC BEARING (E4)	EA	5,327.230	4.000	0.000	0.000	0.00
4705	04346032	004	ELASTOMERIC BEARING (F4)	EA	5,340.380	4.000	0.000	0.000	0.00
4710	04346039	004	SLIDING ELASTOMERIC BEARING (ES 2)	EA	5,431.820	4.000	0.000	0.000	0.00
4715	04426001	001	STR STEEL (PLATE GIRDER)	LB	4.380	638,000.000	0.000	0.000	0.00
4720	04466010	005	CLEAN & PAINT EXIST STR (SYSTEM I-A)	LS	14,000.000	1.000	0.000	0.000	0.00
4725	04506023	001	RAIL (TY SSTR)	LF	65.600	1,008.000	0.000	0.000	0.00
4730	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	409.100	119.000	0.000	0.000	0.00
4735	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	38.000	0.000	0.000	0.00
4740	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION LP 1604 EBML @ US 281

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4790	04006005	000	CEM STABIL BKFL	CY	90.000	284.000	0.000	0.000	0.00
4795	04036001	000	TEMPORARY SPL SHORING	SF	33.810	828.000	0.000	0.000	0.00
4801	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
4802	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
4806	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
4807	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
4815	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	46.400	0.000	0.000	0.00
4820	04206029	001	CL C CONC (CAP)	CY	2,884.490	18.600	0.000	0.000	0.00
4830	04206100	001	CL F CONC (FOOTING)(MASS)	CY	2,048.950	14.900	0.000	0.000	0.00
4835	04226001	000	REINF CONC SLAB	SF	20.000	28,800.000	0.000	0.000	0.00
4840	04226015	000	APPROACH SLAB	CY	1,039.930	94.000	0.000	0.000	0.00
4845	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	90.000	0.000	0.000	0.00
4850	04346005	004	ELASTOMERIC BEARING (EE2)	EA	4,061.440	4.000	0.000	0.000	0.00
4855	04346023	004	ELASTOMERIC BEARING (E4)	EA	5,327.230	4.000	0.000	0.000	0.00
4860	04346032	004	ELASTOMERIC BEARING (F4)	EA	5,340.380	4.000	0.000	0.000	0.00
4865	04346039	004	SLIDING ELASTOMERIC BEARING (ES 2)	EA	5,431.820	4.000	0.000	0.000	0.00
4870	04426001	001	STR STEEL (PLATE GIRDER)	LB	4.380	638,000.000	0.000	0.000	0.00
4875	04466010	005	CLEAN & PAINT EXIST STR (SYSTEM I-A)	LS	14,000.000	1.000	0.000	0.000	0.00
4880	04506023	001	RAIL (TY SSTR)	LF	65.600	1,008.000	0.000	0.000	0.00
4885	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	409.100	118.000	0.000	0.000	0.00
4890	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	60.000	0.000	0.000	0.00
4895	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION LP 1604 @ GOLD CANYON RD.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4945	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	1,011.000	0.000	0.000	0.00
4950	04226013	000	BRIDGE SIDEWALK	SF	51.970	784.000	0.000	0.000	0.00
4955	04256039	001	PRESTR CONC GIRDER (TX54)	LF	296.170	190.000	0.000	0.000	0.00
4960	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	24.290	168.000	0.000	0.000	0.00
4965	04506062	001	RAIL (TY SSTR)(MOD)	LF	204.150	95.000	0.000	0.000	0.00
4970	04546004	000	ARMOR JOINT (SEALED)	LF	149.650	17.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION LP 1604 WBML @ MUD CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5020	04006005	000	CEM STABIL BKFL	CY	90.000	280.000	0.000	0.000	0.00
5025	04036001	000	TEMPORARY SPL SHORING	SF	33.810	279.000	0.000	0.000	0.00

CONTRACT ID	245202130	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 28 of 34	
5030	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	722.000	0.000	0.000	0.00
5031	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
5032	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
5035	04166087	000	CORE HOLE	EA	500.000	22.000	0.000	0.000	0.00
5040	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	54.400	0.000	0.000	0.00
5045	04206029	001	CL C CONC (CAP)	CY	2,884.490	47.600	0.000	0.000	0.00
5050	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	68.200	0.000	0.000	0.00
5055	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	11,596.000	0.000	0.000	0.00
5060	04226015	000	APPROACH SLAB	CY	1,039.930	257.400	0.000	0.000	0.00
5065	04256037	001	PRESTR CONC GIRDER (TX40)	LF	306.480	1,436.890	0.000	0.000	0.00
5070	04326002	000	RIPRAP (CONC)(5 IN)	CY	121.230	5.000	0.000	0.000	0.00
5075	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	28.000	94.000	0.000	0.000	0.00
5080	04506023	001	RAIL (TY SSTR)	LF	65.600	433.600	0.000	0.000	0.00
5085	04546003	000	ARMOR JOINT	LF	287.530	112.000	0.000	0.000	0.00
5090	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	204.000	0.000	0.000	0.00
5095	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

CATEGORY	006	DESCRIPTION	LP 1604 @ GOLD CANYON RD EAST TA	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5145	04006005	000	CEM STABIL BKFL	CY	90.000	366.000	0.000	0.000	0.00
5150	04166001	000	DRILL SHAFT (18 IN)	LF	189.230	36.000	0.000	0.000	0.00
5151	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN	DOL	217.610	1.000	0.000	0.000	0.00
5152	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN	DOL	236.540	1.000	0.000	0.000	0.00
5155	04166005	000	DRILL SHAFT (42 IN)	LF	758.830	864.000	0.000	0.000	0.00
5156	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 42 IN	DOL	872.650	1.000	0.000	0.000	0.00
5157	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 42 IN	DOL	948.540	1.000	0.000	0.000	0.00
5160	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	80.000	0.000	0.000	0.00
5161	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
5162	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
5165	04166087	000	CORE HOLE	EA	500.000	14.000	0.000	0.000	0.00
5170	04206013	001	CL C CONC (ABUT)	CY	1,649.050	119.900	0.000	0.000	0.00
5175	04206029	001	CL C CONC (CAP)	CY	2,884.490	23.900	0.000	0.000	0.00
5180	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	34.000	0.000	0.000	0.00
5185	04226001	000	REINF CONC SLAB	SF	20.000	10,527.000	0.000	0.000	0.00
5190	04226015	000	APPROACH SLAB	CY	1,039.930	172.300	0.000	0.000	0.00
5195	04256038	001	PRESTR CONC GIRDER (TX46)	LF	319.070	1,358.100	0.000	0.000	0.00
5200	04506023	001	RAIL (TY SSTR)	LF	65.600	489.000	0.000	0.000	0.00
5205	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	139.000	0.000	0.000	0.00
5210	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

CATEGORY 007 DESCRIPTION LP 1604 EBML @ MUD CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5260	04006005	000	CEM STABIL BKFL	CY	90.000	246.000	0.000	0.000	0.00
5265	04036001	000	TEMPORARY SPL SHORING	SF	33.810	114.000	0.000	0.000	0.00
5270	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	1,130.000	0.000	0.000	0.00
5271	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
5272	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
5275	04166087	000	CORE HOLE	EA	500.000	34.000	0.000	0.000	0.00
5280	04206013	001	CL C CONC (ABUT)	CY	1,649.050	90.500	0.000	0.000	0.00
5285	04206029	001	CL C CONC (CAP)	CY	2,884.490	79.800	0.000	0.000	0.00
5290	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	112.700	0.000	0.000	0.00
5295	04226001	000	REINF CONC SLAB	SF	20.000	18,190.000	0.000	0.000	0.00
5300	04226015	000	APPROACH SLAB	CY	1,039.930	217.200	0.000	0.000	0.00
5305	04256037	001	PRESTR CONC GIRDER (TX40)	LF	306.480	1,847.340	0.000	0.000	0.00
5310	04326002	000	RIPRAP (CONC)(5 IN)	CY	121.230	6.000	0.000	0.000	0.00
5315	04506023	001	RAIL (TY SSTR)	LF	65.600	433.600	0.000	0.000	0.00
5320	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	182.000	0.000	0.000	0.00
5325	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION LP 1604 @ REDLAND RD EAST TA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5375	04006005	000	CEM STABIL BKFL	CY	90.000	199.000	0.000	0.000	0.00
5380	04166001	000	DRILL SHAFT (18 IN)	LF	189.230	146.000	0.000	0.000	0.00
5381	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN	DOL	217.610	1.000	0.000	0.000	0.00
5382	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN	DOL	236.540	1.000	0.000	0.000	0.00
5385	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	337.000	0.000	0.000	0.00
5386	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
5387	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
5390	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	93.000	0.000	0.000	0.00
5391	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
5392	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
5395	04166087	000	CORE HOLE	EA	500.000	9.000	0.000	0.000	0.00
5400	04206013	001	CL C CONC (ABUT)	CY	1,649.050	63.100	0.000	0.000	0.00
5405	04206029	001	CL C CONC (CAP)	CY	2,884.490	15.700	0.000	0.000	0.00
5410	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	30.300	0.000	0.000	0.00
5415	04226001	000	REINF CONC SLAB	SF	20.000	8,083.000	0.000	0.000	0.00
5420	04226015	000	APPROACH SLAB	CY	1,039.930	69.500	0.000	0.000	0.00
5425	04256039	001	PRESTR CONC GIRDER (TX54)	LF	296.170	1,064.070	0.000	0.000	0.00

5430	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	41.000	0.000	0.000	0.00
5435	04506023	001	RAIL (TY SSTR)	LF	65.600	534.600	0.000	0.000	0.00
5440	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	80.000	0.000	0.000	0.00
5445	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 **DESCRIPTION** LP 1604 @ WEST TA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5495	04006005	000	CEM STABIL BKFL	CY	90.000	189.000	0.000	0.000	0.00
5500	04166001	000	DRILL SHAFT (18 IN)	LF	189.230	134.000	0.000	0.000	0.00
5501	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN	DOL	217.610	1.000	0.000	0.000	0.00
5502	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN	DOL	236.540	1.000	0.000	0.000	0.00
5505	04166004	000	DRILL SHAFT (36 IN)	LF	435.280	268.000	0.000	0.000	0.00
5506	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN	DOL	500.570	1.000	0.000	0.000	0.00
5507	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN	DOL	544.100	1.000	0.000	0.000	0.00
5510	04166006	000	DRILL SHAFT (48 IN)	LF	742.210	117.000	0.000	0.000	0.00
5511	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN	DOL	853.540	1.000	0.000	0.000	0.00
5512	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN	DOL	927.760	1.000	0.000	0.000	0.00
5515	04166087	000	CORE HOLE	EA	500.000	8.000	0.000	0.000	0.00
5520	04206013	001	CL C CONC (ABUT)	CY	1,649.050	60.600	0.000	0.000	0.00
5525	04206029	001	CL C CONC (CAP)	CY	2,884.490	15.600	0.000	0.000	0.00
5530	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	28.500	0.000	0.000	0.00
5535	04226001	000	REINF CONC SLAB	SF	20.000	7,790.000	0.000	0.000	0.00
5540	04226015	000	APPROACH SLAB	CY	1,039.930	65.700	0.000	0.000	0.00
5545	04256039	001	PRESTR CONC GIRDER (TX54)	LF	296.170	951.640	0.000	0.000	0.00
5550	04326001	000	RIPRAP (CONC)(4 IN)	CY	100.050	40.000	0.000	0.000	0.00
5555	04506023	001	RAIL (TY SSTR)	LF	65.600	536.600	0.000	0.000	0.00
5560	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	410.750	75.000	0.000	0.000	0.00
5565	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	720.590	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 2452-3-129 **CONTROL** 245203129

CATEGORY 001 **DESCRIPTION** GAS: U00013188 [CPS ENERGY GAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5740	71866007	000	NGP ADJUST GAS FACILITY ACCESS COVER	EA	1,700.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION SEWER: U00013204 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5790	71946018	000	EXISTING MANHOLE ADJUSTMENTS	EA	8,295.390	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION WATER: U00013205 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5840	71966011	000	ADJUST VALVE BOX	EA	1,106.050	34.000	0.000	0.000	0.00
5845	71966031	000	NEW METER BOX	EA	829.540	11.000	0.000	0.000	0.00
5850	71966032	000	FIRE HYDRANT ASSEMBLY	EA	11,060.510	9.000	0.000	0.000	0.00
5855	71966042	000	RELOCATE FIRE HYDRANT	EA	9,954.460	4.000	0.000	0.000	0.00
5860	71966072	000	RELOC EXIST METER AND NEW METER BOX	EA	1,659.080	11.000	0.000	0.000	0.00
5865	71966088	000	TAPPED FIRE HYDRANT	EA	18,249.850	5.000	0.000	0.000	0.00
5870	71966095	000	CUT-IN TEE (COMPLETE) (8" X 8")	EA	8,295.390	3.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$53,215,278.25

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	86,133.930	224.00	202.000	17,399,053.86
01046009	000	REMOVING CONC (RIPRAP)	SY	7.860	33,129.00	4,969.470	39,060.03
01046014	000	REMOVING CONC (FOUNDATIONS)	CY	275.860	2.00	1.000	275.86
01046023	000	REMOVING CONC (CTB)	LF	6.860	5,238.00	30.000	205.80
01046037	000	REMOVE CONC (RAIL)	LF	10.860	16,470.00	1,085.500	11,788.53
01046042	000	REMOVING CONC (MOVABLE BARRIER)	LF	7.860	14,566.00	13,950.000	109,647.00
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	7.170	168,649.00	7,676.780	55,042.51
01106001	000	EXCAVATION (ROADWAY)	CY	9.860	176,637.00	14,171.000	139,726.06
01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	25.860	63,279.00	4,822.000	124,696.92
02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	46.850	97,086.00	7,715.290	361,461.33
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	1.500	67,183.00	3,675.000	5,512.50
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.870	779,566.00	182,570.680	341,407.17
04006005	000	CEM STABIL BKFL	CY	90.000	43,092.00	2,451.610	220,644.90
04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.930	27,232.00	604.000	2,977.72
04166004	000	DRILL SHAFT (36 IN)	LF	435.280	687.00	502.000	218,510.56
04166006	000	DRILL SHAFT (48 IN)	LF	742.210	384.00	324.000	240,476.04
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,010.980	269.00	270.000	272,964.60
04166087	000	CORE HOLE	EA	500.000	24.00	14.000	7,000.00
04206019	001	CL C CONC (ABUT)(EXTEND)	CY	2,215.880	82.50	34.400	76,226.27
04206029	001	CL C CONC (CAP)	CY	2,884.490	62.60	35.400	102,110.94
04206037	001	CL C CONC (COLUMN)	CY	1,500.000	158.70	84.100	126,150.00
04236003	000	RETAINING WALL (TEMP WALL)	SF	37.290	8,047.00	1,745.000	65,071.05
04646005	001	RC PIPE (CL III)(24 IN)	LF	138.020	11,215.00	1,292.290	178,361.86
04646018	001	RC PIPE (CL IV)(24 IN)	LF	154.290	10,178.00	1,557.620	240,325.20
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,154.460	57.00	3.500	25,040.61
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	8,683.360	11.00	3.000	26,050.08
04656670	001	INLET (COMPL)(PMBD)(5FT)(MOD)	EA	4,000.000	420.00	52.000	208,000.00
04966002	000	REMOV STR (INLET)	EA	2,863.720	50.00	2.000	5,727.44
04966007	000	REMOV STR (PIPE)	LF	38.540	11,180.00	215.000	8,286.10
05006001	000	MOBILIZATION	LS	19,294,002.490	1.00	0.900	17,364,602.25
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	37,106.050	41.00	7.000	259,742.35
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	44.400	60.00	90.000	3,996.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.570	555.00	863.880	16,906.14
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.450	9,323.00	1,349.000	4,654.05
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	10,554.00	2,644.000	13,881.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	102.550	46,050.00	38,910.000	3,990,220.50
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	108.570	15,720.00	4,180.000	453,822.60
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.210	940.00	80.000	8,816.80
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.920	163,770.00	7,580.000	60,033.60
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	17,706.00	3,149.000	7,872.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	225.000	20.00	8.000	1,800.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	225.000	8.00	1.000	225.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	225.000	12.00	1.000	225.00

CONTRACT ID	245202130	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE			
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.000	40.00	12.000	2,700.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,075.000	50.00	2.000	2,150.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	17.00	1.000	750.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,495.000	15.00	2.000	58,990.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,125.000	27.00	21.000	170,625.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	402.380	19.00	4.000	1,609.52
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	402.380	67.00	49.000	19,716.62
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	54,120.220	3.00	3.000	162,360.66
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	67,700.580	9.00	9.000	609,305.22
06176001	000	TEMP RD IL (RD IL ASM)	EA	6,236.900	34.00	27.000	168,396.30
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.090	13,147.00	5,588.000	84,322.92
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	28.170	578.00	60.000	1,690.20
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	77.460	2,607.00	974.000	75,446.04
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	32.190	1,029.00	120.000	3,862.80
06186070	000	CONDT (RM) (2")	LF	54.320	480.00	187.000	10,157.84
06186074	000	CONDT (RM) (3")	LF	84.500	1,940.00	272.000	22,984.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.510	18,662.00	3,219.000	4,860.69
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.510	41,688.00	8,020.000	12,110.20
06246001	000	GROUND BOX TY A (122311)	EA	1,307.740	15.00	13.000	17,000.62
06246028	000	REMOVE GROUND BOX	EA	140.830	29.00	1.000	140.83
06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,958.930	7.00	5.000	49,794.65
06506204	000	REMOVE OVERHD SIGN SUP	EA	3,621.430	5.00	1.000	3,621.43
06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	1.380	85,227.00	10,108.000	13,949.04
06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	2.170	40.00	363.000	787.71
06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.830	320,298.00	33,246.000	27,594.18
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.440	9,923.00	1,284.000	1,848.96
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.220	68,543.00	7,370.000	8,991.40
06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.830	288,147.00	41,097.000	34,110.51
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.800	120,080.00	5,080.000	4,064.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	71,452.00	10,923.000	6,663.03
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	1,080.00	822.000	822.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.860	3,551.00	1,311.000	1,127.46
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	5.400	84.00	904.000	4,881.60
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	131.080	2.00	4.000	524.32
06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	131.080	2.00	4.000	524.32
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	37,019.040	1.00	0.250	9,254.76
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,006.140	41.00	8.000	24,049.12
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,006.140	41.00	4.000	12,024.56
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,222.540	41.00	5.500	12,223.97
30766001	000	D-GR HMA TY-B PG64-22	TON	80.000	122,989.00	7,028.860	562,308.80
30766023	000	D-GR HMA TY-C PG70-22	TON	90.000	65,775.00	20,950.510	1,885,545.90
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	3,644.990	-3,644.99
30766064		D-GR HMA TY-C PG70-22 - PENALTY					
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	22,129.610	22,129.61
30766065		D-GR HMA TY-C PG70-22 - BONUS					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	9,444.000	-9,444.00
30766065		D-GR HMA TY-C PG70-22 - PENALTY					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	13,375.450	13,375.45
30766065		D-GR HMA TY-C PG70-22 - BONUS					

CONTRACT ID	ESTIMATE	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	TOTAL PRICE	CUMULATIVE TOTAL
30766066	000	TACK COAT	GAL	3.250	103,179.00	22,511.000	73,160.75
30856001	000	UNDERSEAL COURSE	GAL	4.500	70,919.00	5,130.000	23,085.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,500.000	6.00	6.000	99,000.00
61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	24,142.850	2.00	0.500	12,071.43
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,729.160	12.00	12.000	464,749.92
61856002	002	TMA (STATIONARY)	DAY	163.070	1,154.00	215.000	35,060.05
63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	20.460	2,280.00	312.000	6,383.52
63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	71.750	2,280.00	312.000	22,386.00
63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	27.010	2,280.00	306.000	8,265.06
63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	143.780	2,280.00	312.000	44,859.36
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	5,081,774.130	5,081,774.13
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	376,382.790	376,382.79
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	9,670.750	9,670.75
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	8,648.790	8,648.79
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	34,874.720	34,874.72
		MBGF, ATTENUATOR, ILLUM, ETC.					

TOTAL ITEM EARNINGS TO DATE

\$53,215,278.25