



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **350801029**  
 PROJECT: **F 2023(162)**  
 CONTRACT: **01233237**  
 AWARD AMOUNT: **\$97,802,916.68**  
 PROJECTED AMOUNT: **\$97,802,916.70**  
 ADJ. PROJECTED AMOUNT: **\$98,918,491.65**  
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **SH 151**  
 DISTRICT NAME: **SAN ANTONIO**  
 COUNTY: **BEXAR**  
 AREA ENGINEER: **Carlos Arcila, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0020**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **62.03**  
 % TIME USED: **39.73**  
 % RETAINAGE: **0.00**

LETTING DATE: **01/06/2023**  
 AWARD DATE: **01/26/2023**  
 NOTICE TO PROCEED DATE: **02/16/2023**  
 WORK BEGIN DATE: **05/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$61,363,213.05	\$58,203,912.59	\$3,159,300.46
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$61,363,213.05	\$58,203,912.59	\$3,159,300.46
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$61,363,213.05</b>	<b>\$58,203,912.59</b>	<b>\$3,159,300.46</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 05/01/2023  
TIME CHARGES BEGIN: 05/01/2023  
BID DAYS: 1,079  
C. O. ADJUSTED DAYS: 36  
CURRENT DAYS: 1,115  
DAYS CHARGED TO DATE: 443  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$5,265.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$5,265.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024		1 SUNDAY
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024		1 SUNDAY
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024		1 SUNDAY
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024		1 SUNDAY
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	27	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT F 2023(162) CONTROL 350801029  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0105	01106001	000	EXCAVATION (ROADWAY)	CY	17.550	3,841.100	\$67,411.31	72,533.00	48,946.19
0110	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.190	2,767.040	\$97,372.14	143,667.00	82,622.71
0140	02166001	000	PROOF ROLLING	HR	130.990	3.000	\$392.97	1,725.00	24.75
0145	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	58.020	2,686.000	\$155,841.72	46,805.00	26,069.47
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	5.830	1,817.000	\$10,593.11	41,827.00	20,638.00
0195	04006006	000	CUT & RESTORING PAV	SY	72.130	43.890	\$3,165.79	407.00	83.89
0200	04016001	000	FLOWABLE BACKFILL	CY	128.960	80.070	\$10,325.83	840.00	4,105.98
0275	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	350.000	43.740	\$15,309.00	946.00	231.49
0320	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	68.380	\$26,350.92	719.00	390.69
0330	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.360	83.100	\$37,424.92	1,855.00	163.10
0365	04646007	001	RC PIPE (CL III)(30 IN)	LF	106.790	241.000	\$25,736.39	2,900.00	692.64
0390	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,875.670	1.000	\$5,875.67	21.00	10.00
0510	04966007	000	REMOV STR (PIPE)	LF	24.840	56.000	\$1,391.04	1,599.00	506.00
0520	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	1.000	\$79,014.45	43.00	18.00
0570	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	3.350	3,760.000	\$12,596.00	41,985.00	42,160.00
0575	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3.540	4,920.000	\$17,416.80	19,748.00	14,180.00
0585	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	12.000	5,970.000	\$71,640.00	35,140.00	27,785.00
0590	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.180	2,080.000	\$14,934.40	15,220.00	2,930.00
0595	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.260	80.000	\$660.80	560.00	80.00
0600	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.030	630.000	\$5,688.90	41,985.00	1,830.00
0615	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	80.140	6,057.000	\$485,407.98	22,419.00	10,885.00
0685	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	22.280	2,789.000	\$62,138.92	38,989.00	6,103.00
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,862.000	1.000	\$1,862.00	40.00	2.00
0695	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,405.000	2.000	\$2,810.00	67.00	4.00
0710	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	1.000	\$175.00	59.00	10.00
0735	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,779.000	2.000	\$5,558.00	73.00	4.00
0775	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	27.000	\$25,962.39	206.00	150.00
0795	06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	5,441.150	3.000	\$16,323.45	3.00	3.00
0800	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,853.030	1.000	\$4,853.03	12.00	11.00
0825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	215.000	\$2,580.00	1,435.00	790.00
0835	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	24.410	110.000	\$2,685.10	4,280.00	1,030.00
0855	06186074	000	CONDT (RM) (3")	LF	82.130	320.000	\$26,281.60	1,530.00	1,850.00
0875	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.030	1,005.000	\$1,035.15	25,645.00	12,138.00
0880	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.160	2,510.000	\$2,911.60	43,820.00	25,966.00
0885	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.270	1,045.000	\$1,327.15	11,455.00	6,265.00
0890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.600	2,340.000	\$3,744.00	27,735.00	13,200.00
0895	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.780	1,110.000	\$1,975.80	1,625.00	1,110.00
0900	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.090	2,220.000	\$4,639.80	3,250.00	2,220.00
0915	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	924.290	1.000	\$924.29	42.00	11.00
0920	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,003.380	3.000	\$3,010.14	113.00	87.00
1430	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	619.330	10.000	\$6,193.30	42.00	10.00
1485	06876001	000	PED POLE ASSEMBLY	EA	3,398.610	11.000	\$37,384.71	33.00	15.00
1580	30766001	000	D-GR HMA TY-B PG64-22	TON	75.740	3,776.280	\$286,015.45	60,292.00	29,989.58
1585	30766023	000	D-GR HMA TY-C PG70-22	TON	84.690	5,725.720	\$484,911.23	16,380.00	8,412.77

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1595	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	92.450	950.600	\$87,882.97	51,491.00	2,984.20
1600	30776075	000	TACK COAT	GAL	5.800	-218.000	-\$1,264.40	37,723.00	4,984.00
1605	30856001	000	UNDERSEAL COURSE	GAL	5.140	900.000	\$4,626.00	158,474.00	900.00
1770	61856002	002	TMA (STATIONARY)	DAY	200.000	23.000	\$4,600.00	340.00	404.00
1780	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	2.000	\$7,633.88	68.00	53.00
1815	64146001	001	WIRELESS WWD SYSTEM	EA	62,210.010	5.000	\$311,050.05	10.00	7.00
1816	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	55,854.620	1.000	\$55,854.62	1.00	1.00
		SUPP DESCR	Added by CO 08						
1817	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	42,282.160	1.000	\$42,282.16	1.00	1.00
1818	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	634,000.000	\$634,000.00	634,000.00	634,000.00
		SUPP DESCR	Permanent Casing Material Cost plus equipment and Labor						
1821	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	38,872.760	1.000	\$38,872.76	1.00	1.00
		SUPP DESCR	Compensation for lengthening straps						

**CATEGORY 004 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN (WESTBOUND MAIN LANE**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2080	04226001	000	REINF CONC SLAB	SF	26.300	1,281.000	\$33,690.30	5,127.00	1,281.00

**CATEGORY 005 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN EASTBOUND MAIN LANES**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2205	04226001	000	REINF CONC SLAB	SF	26.300	1,323.000	\$34,794.90	5,295.00	1,323.00

**CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROUND)**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2780	04506023	001	RAIL (TY SSTR)	LF	75.570	64.000	\$4,836.48	497.60	549.50

**CATEGORY 012 DESCRIPTION SH 151 DIRECT CONNECTOR**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3000	04226001	000	REINF CONC SLAB	SF	26.300	13,103.000	\$344,608.90	35,306.00	35,306.00

**CATEGORY 013 DESCRIPTION FORCE ACCOUNT**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3100	96016001		MATERIAL ON HAND	DOL	1.000	-570,420.410	-\$570,420.41	1,000.00	2,975,587.63
3165	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	-3,600.000	-\$3,600.00	1,000.00	-21,600.00
		SUPP DESCR	SH151 PHASES 1-3; \$3600 PS 249; LANE CLOSURE ASSESS FEE						

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$3,159,300.46**

CONTRACT LINE ITEMS

PROJECT F 2023(162) CONTROL 350801029  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	19,394.650	453.850	0.000	453.85	8,802,261.90
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	4.760	25,755.000	0.000	29,274.60	139,347.09
0085	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	32.780	1,626.000	0.000	36.11	1,183.69
0090	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	1.790	32,651.000	0.000	4,455.00	7,974.45
0105	01106001	000	EXCAVATION (ROADWAY)	CY	17.550	72,533.000	0.000	48,946.19	859,005.64
0110	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.190	143,667.000	0.000	82,622.71	2,907,493.17
0140	02166001	000	PROOF ROLLING	HR	130.990	1,725.000	0.000	24.75	3,242.00
0145	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	58.020	46,805.000	0.000	26,069.47	1,512,550.64
0150	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	251.730	811.000	0.000	873.25	219,823.22
0155	02606079	000	LIME TRT (SUBGRADE)(6")	SY	6.580	45,044.000	0.000	47,114.09	310,010.71
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	5.830	41,827.000	0.000	20,638.00	120,319.54
0170	03516003	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(7")	SY	47.360	7,120.000	0.000	6,050.67	286,559.73
0185	03546026	000	PLANE ASPH CONC PAV(6" TO 8")	SY	5.650	12,372.000	0.000	6,050.67	34,186.29
0195	04006006	000	CUT & RESTORING PAV	SY	72.130	407.000	0.000	83.89	6,050.99
0200	04016001	000	FLOWABLE BACKFILL	CY	128.960	840.000	0.000	4,105.98	529,507.19
0205	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.930	7,312.000	0.000	2,500.37	7,326.09
0210	04036001	000	TEMPORARY SPL SHORING	SF	4.610	43,595.000	0.000	6,860.00	31,624.60
0215	04106001	000	SOIL NAIL ANCHORS	LF	21.810	14,440.000	0.000	14,440.00	314,936.40
0220	04166005	000	DRILL SHAFT (42 IN)	LF	500.000	700.000	0.000	533.00	266,500.00
0225	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	112.000	0.000	112.00	57,143.52
0235	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	187.770	24.000	0.000	18.00	3,379.86
0240	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	533.760	88.000	0.000	88.00	46,970.88
0245	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	746.220	1,265.000	0.000	1,266.00	944,714.52
0250	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.230	200.000	0.000	128.00	45,341.44
0255	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	415.560	234.000	0.000	176.20	73,221.67
0260	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	540.780	88.000	0.000	43.80	23,686.16
0265	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	506.000	0.000	122.32	238,937.44
0270	04206043	001	CL C CONC (FOOTING)	CY	1,634.890	150.000	0.000	90.00	147,140.10
0275	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	350.000	946.000	0.000	231.49	81,021.50
0285	04236001	000	RETAINING WALL (MSE)	SF	69.150	15,394.000	0.000	1,624.95	112,364.95
0290	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	87.820	4,340.000	0.000	4,082.00	358,481.24
0295	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	44.840	6,860.000	0.000	6,375.80	285,890.86
0305	04326001	000	RIPRAP (CONC)(4 IN)	CY	360.360	2,822.000	0.000	1,624.16	585,282.30
0310	04326002	000	RIPRAP (CONC)(5 IN)	CY	366.670	680.000	0.000	16.04	5,881.39
0320	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	719.000	0.000	390.69	150,556.30
0330	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.360	1,855.000	0.000	163.10	73,453.72
0336	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.220	0.000	3,690.000	1,193.00	105,246.46
			STA 15+00 to 36+00 RT, STA 51+00 to 60+18.75 RT						
0345	04606002	000	CMP (GAL STL 18 IN)	LF	113.590	119.000	0.000	96.00	10,904.64
0350	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	381.240	341.000	0.000	341.00	130,002.84
0360	04646005	001	RC PIPE (CL III)(24 IN)	LF	87.770	9,046.000	0.000	6,959.04	610,794.94
0365	04646007	001	RC PIPE (CL III)(30 IN)	LF	106.790	2,900.000	0.000	692.64	73,967.03
0375	04646018	001	RC PIPE (CL IV)(24 IN)	LF	98.950	806.000	0.000	793.23	78,490.11

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0385	04646026	001	RC PIPE (CL V)(24 IN)	LF	107.010	423.000	0.000	211.00	22,579.11
0390	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,875.670	21.000	0.000	10.00	58,756.70
0400	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,060.820	71.000	0.000	56.00	395,405.92
0415	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	7,429.870	9.000	0.000	1.00	7,429.87
0420	04656178	001	INLET (COMPL)(TY MSE1)	EA	5,724.840	1.000	0.000	1.00	5,724.84
0425	04656179	001	INLET (COMPL)(TY MSE2)	EA	10,975.550	2.000	0.000	1.00	10,975.55
0430	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	3,756.320	2.000	0.000	2.00	7,512.64
0435	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	3,362.910	4.000	0.000	2.00	6,725.82
0495	04966002	000	REMOV STR (INLET)	EA	904.430	12.000	0.000	2.00	1,808.86
0510	04966007	000	REMOV STR (PIPE)	LF	24.840	1,599.000	0.000	506.00	12,569.04
0515	05006001	000	MOBILIZATION	LS	9,555,344.950	0.986	0.000	0.90	8,599,810.46
0516	05006001		MOBILIZATION	LS	10,870.130	0.000	1.000	1.00	10,870.13
			Beck Remob Fee						
0520	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	43.000	0.000	18.00	1,422,260.10
0525	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	905.000	0.000	292.00	5,840.00
0535	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,222.000	0.000	986.55	18,744.45
0545	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	11,817.000	0.000	11,904.00	24,403.20
0550	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.650	11,817.000	0.000	335.00	217.75
0555	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	2,915.000	0.000	1,390.00	4,170.00
0560	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.900	2,915.000	0.000	220.00	198.00
0565	05086001	000	CONSTRUCTING DETOURS	SY	95.000	2,583.000	0.000	625.00	59,375.00
0570	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	3.350	41,985.000	0.000	42,160.00	141,236.00
0575	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3.540	19,748.000	0.000	14,180.00	50,197.20
0580	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	3.540	700.000	0.000	360.00	1,274.40
0585	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	12.000	35,140.000	0.000	27,785.00	333,420.00
0590	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.180	15,220.000	0.000	2,930.00	21,037.40
0595	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.260	560.000	0.000	80.00	660.80
0600	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.030	41,985.000	0.000	1,830.00	16,524.90
0615	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	80.140	22,419.000	0.000	10,885.00	872,323.90
0620	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	233.140	1,940.000	0.000	416.00	96,986.24
0685	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	22.280	38,989.000	0.000	6,103.00	135,974.84
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,862.000	40.000	0.000	2.00	3,724.00
0695	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,405.000	67.000	0.000	4.00	5,620.00
0700	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	32,651.000	0.000	6,161.00	9,241.50
0705	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	175.000	17.000	0.000	13.00	2,275.00
0710	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	59.000	0.000	10.00	1,750.00
0715	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	38.000	0.000	10.00	1,500.00
0725	05436021	000	REMOVE CABLE BARRIER	LF	5.000	20,397.000	0.000	23,272.00	116,360.00
0730	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	500.000	19.000	0.000	17.00	8,500.00
0735	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,779.000	73.000	0.000	4.00	11,116.00
0740	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	76.000	0.000	19.00	3,325.00
0745	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	750.000	11.000	0.000	4.00	3,000.00
0750	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	14.000	0.000	2.00	1,500.00
0760	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,585.000	10.000	0.000	14.00	120,190.00
0770	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	868.850	11.000	0.000	4.00	3,475.40
0775	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	206.000	0.000	150.00	144,235.50
0780	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	862.420	17.000	0.000	4.00	3,449.68
0785	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	979.810	14.000	0.000	5.00	4,899.05

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0790	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,274.100	1.000	0.000	1.00	4,274.10
0795	06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	5,441.150	3.000	0.000	3.00	16,323.45
0800	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,853.030	12.000	0.000	11.00	53,383.33
0805	06136007	000	HI MST IL POLE (175 FT)( 80 MPH)	EA	56,865.950	35.000	0.000	35.00	1,990,308.25
0810	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	14.360	25,995.000	0.000	19,110.00	274,419.60
0815	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.180	53,300.000	0.000	52,225.00	1,053,900.50
0825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	1,435.000	0.000	790.00	9,480.00
0830	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	23.490	13,700.000	0.000	11,011.00	258,648.39
0835	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	24.410	4,280.000	0.000	1,030.00	25,142.30
0840	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.390	15,955.000	0.000	11,460.00	382,649.40
0845	06186064	000	CONDT (RM) (1")	LF	18.340	1,650.000	0.000	515.00	9,445.10
0850	06186070	000	CONDT (RM) (2")	LF	50.450	1,505.000	0.000	1,210.00	61,044.50
0855	06186074	000	CONDT (RM) (3")	LF	82.130	1,530.000	0.000	1,850.00	151,940.50
0865	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.930	1,650.000	0.000	230.00	213.90
0870	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.880	3,300.000	0.000	403.00	354.64
0875	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.030	25,645.000	0.000	12,138.00	12,502.14
0880	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.160	43,820.000	0.000	25,966.00	30,120.56
0885	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.270	11,455.000	0.000	6,265.00	7,956.55
0890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.600	27,735.000	0.000	13,200.00	21,120.00
0895	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.780	1,625.000	0.000	1,110.00	1,975.80
0900	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.090	3,250.000	0.000	2,220.00	4,639.80
0915	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	924.290	42.000	0.000	11.00	10,167.19
0920	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,003.380	113.000	0.000	87.00	87,294.06
0921	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	24,539.790	0.000	1.000	1.00	24,539.79
ELECTRIC GROUND BOX RELOCATION									
0935	06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,940.650	7.000	0.000	7.00	34,584.55
0940	06286118	000	ELC SRV TY D 120/240 060(NS)AL(E)TP(O)	EA	4,201.730	1.000	0.000	1.00	4,201.73
0945	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	2,687.250	4.000	0.000	1.00	2,687.25
0950	06286229	000	ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	2,760.530	4.000	0.000	4.00	11,042.12
1075	06506204	000	REMOVE OVERHD SIGN SUP	EA	70,914.880	10.000	0.000	5.00	354,574.40
1100	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	72,715.000	0.000	17,350.00	21,687.50
1105	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	213,862.000	0.000	53,930.00	40,447.50
1110	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	10,110.000	0.000	2,551.00	5,102.00
1115	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.750	96,104.000	0.000	20,118.00	35,206.50
1140	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	230,263.000	0.000	72,268.00	54,201.00
1235	06666225	007	PAVEMENT SEALER 6"	LF	0.250	176,695.000	0.000	9,610.00	2,402.50
1240	06666226	007	PAVEMENT SEALER 8"	LF	0.350	34,178.000	0.000	986.00	345.10
1285	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	150.000	24.000	0.000	1.00	150.00
1290	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	150.000	25.000	0.000	2.00	300.00
1355	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	173,711.000	0.000	90,076.00	31,526.60
1360	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.650	40,437.000	0.000	17,463.00	11,350.95
1365	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	300.000	0.000	5,953.00	8,929.50
1370	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	120.000	0.000	55.00	165.00
1375	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	53.000	0.000	22.00	1,100.00
1380	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	49.000	0.000	14.00	700.00
1381	06776022		ELIM EXT PAV MRK & MRKS (SHEILD)	EA	244.170	0.000	4.000	4.00	976.68
CO#001 - Eliminate Pav Mark Shield									
1385	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	75.000	12.000	0.000	4.00	300.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1430	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	619.330	42.000	0.000	10.00	6,193.30	
1485	06876001	000	PED POLE ASSEMBLY	EA	3,398.610	33.000	0.000	15.00	50,979.15	
1515	06906019	000	REPLACE OF ELECTRICAL SERVICE	EA	4,870.050	4.000	0.000	3.00	14,610.15	
1570	07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	16.000	0.000	1.00	3,000.00	
1575	07346002	000	LITTER REMOVAL	CYC	1,608.800	43.000	0.000	6.00	9,652.80	
1580	30766001	000	D-GR HMA TY-B PG64-22	TON	75.740	60,292.000	0.000	29,989.58	2,271,410.79	
1581	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22-BONUS	DOL	1.000	1,000.000	0.000	20,601.77	20,601.77	
1582	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22-PENALTY	DOL	-1.000	1,000.000	0.000	-520.17	520.17	
1583	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22-BONUS	DOL	1.000	1,000.000	0.000	16,838.49	16,838.49	
1584	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22-PENALTY	DOL	-1.000	1,000.000	0.000	-1,517.18	1,517.18	
1585	30766023	000	D-GR HMA TY-C PG70-22	TON	84.690	16,380.000	0.000	8,412.77	712,477.49	
1586	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22-BONUS	DOL	1.000	1,000.000	0.000	2,623.85	2,623.85	
1588	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22-BONUS	DOL	1.000	1,000.000	0.000	2,571.43	2,571.43	
1595	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	92.450	51,491.000	0.000	2,984.20	275,889.29	
1600	30776075	000	TACK COAT	GAL	5.800	37,723.000	0.000	4,984.00	28,907.20	
1605	30856001	000	UNDERSEAL COURSE	GAL	5.140	158,474.000	0.000	900.00	4,626.00	
1615	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	5.000	0.000	4.00	60,000.00	
1670	60106004	000	CCTV MOUNT (POLE)	EA	527.800	5.000	0.000	1.00	527.80	
1705	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	21,700.580	4.000	0.000	1.00	21,700.58	
1715	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,441.180	5.000	0.000	1.00	4,441.18	
1750	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	11,704.510	1.000	0.000	1.00	11,704.51	
1755	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	32,736.030	35.000	0.000	31.00	1,014,816.93	
1760	61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,526.400	2.000	0.000	2.00	17,052.80	
1765	61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	7,984.120	2.000	0.000	2.00	15,968.24	
1770	61856002	002	TMA (STATIONARY)	DAY	200.000	340.000	0.000	404.00	80,800.00	
1775	61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	150.000	0.000	19.00	4,750.00	
1780	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	68.000	0.000	53.00	202,297.82	
1785	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	4,210.810	9.000	0.000	5.00	21,054.05	
1815	64146001	001	WIRELESS WWD SYSTEM	EA	62,210.010	10.000	0.000	7.00	435,470.07	
1816	96086005		UNIQUE CHANGE ORDER ITEM 5 Added by CO 08	DOL	55,854.620	0.000	1.000	1.00	55,854.62	
1817	96086006		UNIQUE CHANGE ORDER ITEM 6 1% Bond Increase and 5% Markups for CO 08	DOL	42,282.160	0.000	1.000	1.00	42,282.16	
1818	96086007		UNIQUE CHANGE ORDER ITEM 7 Permanent Casing Material Cost plus equipment and Labor	DOL	1.000	0.000	634,000.000	634,000.00	634,000.00	
1820	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	6,298.330	2.000	0.000	2.00	12,596.66	
1821	96086008		UNIQUE CHANGE ORDER ITEM 8 Compensation for lengthening straps	DOL	38,872.760	0.000	1.000	1.00	38,872.76	

Category Subtotal \$44,602,385.43



CATEGORY 002

DESCRIPTION

LP 1604 OVERPASS AT FM 471

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1885	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	240.000	0.000	241.60	73,477.81
1890	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	376.000	0.000	399.30	203,726.86
1895	04166087	000	CORE HOLE	EA	125.000	7.000	0.000	6.00	750.00
1900	04206013	001	CL C CONC (ABUT)	CY	1,155.440	37.600	0.000	37.60	43,444.54
1905	04206029	001	CL C CONC (CAP)	CY	1,784.170	95.200	0.000	95.20	169,852.98
1910	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	194.400	0.000	194.40	379,737.07
1915	04226001	000	REINF CONC SLAB	SF	26.300	24,314.000	0.000	24,313.00	639,431.90
1920	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	3,516.800	0.000	3,516.80	635,731.94
1925	04506023	001	RAIL (TY SSTR)	LF	75.570	857.200	0.000	850.00	64,234.50
1930	04506063	001	RAIL (TY SSTR)(MOD)(ILLUM)	LF	326.590	50.000	0.000	35.50	11,593.95
1940	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	5.000	0.000	5.00	12,500.00

Category Subtotal \$2,234,481.55

CATEGORY 004

DESCRIPTION

SH 151 OP WIDENINGS AT HUNT LN (WESTBOUND MA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2050	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	254.000	0.000	254.00	51,343.56
2055	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	254.000	0.000	254.00	77,249.02
2060	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	236.000	0.000	238.50	121,685.09
2065	04206013	001	CL C CONC (ABUT)	CY	1,155.440	32.250	0.000	32.25	37,262.94
2070	04206029	001	CL C CONC (CAP)	CY	1,784.170	43.900	0.000	41.56	74,150.10
2075	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	28.800	0.000	28.80	56,257.34
2080	04226001	000	REINF CONC SLAB	SF	26.300	5,127.000	0.000	1,281.00	33,690.30
2090	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	721.410	0.000	721.41	144,043.93

Category Subtotal \$595,682.28

CATEGORY 005

DESCRIPTION

SH 151 OP WIDENINGS AT HUNT LN EASTBOUND MAIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2175	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	254.000	0.000	254.00	51,343.56
2180	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	254.000	0.000	254.00	77,249.02
2185	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	236.000	0.000	236.00	120,409.56
2190	04206013	001	CL C CONC (ABUT)	CY	1,155.440	32.250	0.000	32.25	37,262.94
2195	04206029	001	CL C CONC (CAP)	CY	1,784.170	43.800	0.000	39.28	70,082.20
2200	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	28.800	0.000	28.80	56,257.34
2205	04226001	000	REINF CONC SLAB	SF	26.300	5,295.000	0.000	1,323.00	34,794.90
2215	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	721.410	0.000	721.41	144,043.93

Category Subtotal \$591,443.45

CATEGORY 006

DESCRIPTION

SH 151 UP AT MILITARY DR W (WB TO EB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2310	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	90.000	0.000	90.00	45,918.90
2325	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	26.100	0.000	25.60	50,006.53

Category Subtotal \$95,925.43

CATEGORY 007 DESCRIPTION SH 151 UP AT MILITARY DR W (EB TO WB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2420	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	48.000	0.000	48.00	24,490.08
2435	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.100	0.000	25.10	49,029.84
<b>Category Subtotal</b>									\$73,519.92

CATEGORY 008 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (WB TO EB TURNA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2525	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	75.000	0.000	75.00	38,265.75
2540	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	21.300	0.000	21.30	41,606.99
<b>Category Subtotal</b>									\$79,872.74

CATEGORY 009 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (EB TO WB TURNA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2635	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	39.000	0.000	39.00	19,898.19
2650	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	21.300	0.000	21.30	41,606.99
<b>Category Subtotal</b>									\$61,505.18

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2735	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	24.000	0.000	27.00	5,457.78
2740	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	168.000	0.000	168.00	51,093.84
2745	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	123.000	0.000	123.30	62,908.89
2750	04206013	001	CL C CONC (ABUT)	CY	1,155.440	53.400	0.000	53.40	61,700.50
2755	04206029	001	CL C CONC (CAP)	CY	1,784.170	14.500	0.000	23.70	42,284.83
2760	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	26.100	0.000	26.10	50,983.22
2765	04226001	000	REINF CONC SLAB	SF	26.300	7,207.000	0.000	7,237.00	190,333.10
2770	04226015	000	APPROACH SLAB	CY	755.990	64.100	0.000	64.10	48,458.96
2775	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	1,015.630	0.000	1,015.63	183,595.44
2780	04506023	001	RAIL (TY SSTR)	LF	75.570	497.600	0.000	549.50	41,525.72
<b>Category Subtotal</b>									\$738,342.28

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2845	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	27.000	0.000	27.00	5,457.78
2850	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	188.000	0.000	188.00	57,176.44
2855	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	54.000	0.000	54.00	27,551.34
2860	04206013	001	CL C CONC (ABUT)	CY	1,155.440	47.200	0.000	47.20	54,536.77
2865	04206029	001	CL C CONC (CAP)	CY	1,784.170	24.000	0.000	23.70	42,284.83
2870	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.100	0.000	25.10	49,029.84
2875	04226001	000	REINF CONC SLAB	SF	26.300	7,237.000	0.000	7,207.00	189,544.10
2880	04226015	000	APPROACH SLAB	CY	755.990	48.100	0.000	64.94	49,093.99

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2885	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	1,015.500	0.000	1,015.50	183,571.94
2890	04506023	001	RAIL (TY SSTR)	LF	75.570	497.600	0.000	546.60	41,306.56
<b>Category Subtotal</b>									<b>\$699,553.59</b>

CATEGORY 012 DESCRIPTION SH 151 DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2960	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	220.000	0.000	223.20	67,881.82
2965	04166009	000	DRILL SHAFT (66 IN)	LF	735.140	70.000	0.000	70.60	51,900.88
2970	04166047	000	DRILL SHAFT (96 IN)	LF	1,366.190	210.000	0.000	210.00	286,899.90
2975	04166087	000	CORE HOLE	EA	125.000	10.000	0.000	10.00	1,250.00
2980	04206013	001	CL C CONC (ABUT)	CY	1,155.440	45.300	0.000	45.30	52,341.44
2985	04206031	001	CL C CONC (CAP)(MASS)	CY	1,579.180	382.000	0.000	382.00	603,246.76
2990	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	36.800	0.000	36.80	71,884.38
2995	04206039	001	CL C CONC (COLUMN)(MASS)	CY	2,419.490	140.800	0.000	140.80	340,664.19
3000	04226001	000	REINF CONC SLAB	SF	26.300	35,306.000	0.000	35,306.00	928,547.80
3010	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	4,000.290	0.000	3,896.00	704,279.92
3015	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	1,522.380	0.000	1,522.38	303,973.61
3035	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	45.930	306.000	0.000	300.00	13,779.00
3040	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	8.000	0.000	8.00	20,000.00
<b>Category Subtotal</b>									<b>\$3,446,649.70</b>

CATEGORY 013 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3100	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	2,975,587.63	2,975,587.63
3115	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	279,376.25	279,376.25
3125	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	49,503.66	49,503.66
3135	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	296,699.14	296,699.14
			3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						
3150	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	17,249.62	17,249.62
			Item 628.5.1						
3165	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	-21,600.00	-21,600.00
			SH151 PHASES 1-3; \$3600 PS 249; LANE CLOSURE ASSESS FEE						
<b>Category Subtotal</b>									<b>\$3,596,816.30</b>

PROJECT ROW 3508-1-30 CONTROL 350801030

CATEGORY 001 DESCRIPTION GAS: U00009838 [CPS ENERGY GAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3235	71866004	000	NGP (MAIN) (4" PLASTIC W/TW) (OPEN CUT)	LF	16,600.000	7.000	0.000	119.00	1,975,400.00
3255	71866033	000	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	3,200.000	7.000	0.000	53.00	169,600.00
3265	71866048	000	NGP STOPPLE	EA	93,000.000	2.000	0.000	2.00	186,000.00
3270	71866050	000	NGP(BORING)(CASING)(12" STEEL)	LF	5,035.000	123.000	0.000	85.00	427,975.00
3275	71866051	000	NGP(BORING)(CASING)(8" STEEL)	LF	5,035.000	123.000	0.000	97.00	488,395.00

CATEGORY 001 DESCRIPTION GAS: U00009838 [CPS ENERGY GAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3280	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#003 - CPS CASING AND NEW SERVICE LINE	DOL	170,979.280	0.000	1.000	1.00	170,979.28
3283	96086004		UNIQUE CHANGE ORDER ITEM 4 Welds Reinspection and excavation of gas line	DOL	45,108.640	0.000	1.000	1.00	45,108.64
<b>Category Subtotal</b>									\$3,463,457.92

CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANIT/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3325	04966007	000	REMOV STR (PIPE)	LF	24.840	50.000	0.000	20.00	496.80
3335	71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	75.000	26.000	0.000	26.00	1,950.00
3340	71946008	001	SAN SWR FLOWABLE FILL	CY	253.000	60.000	0.000	70.00	17,710.00
3350	71946061	001	SAN SWR SPLIT STEEL CASING (36")	LF	1,060.000	26.000	0.000	26.00	27,560.00
3355	71966001	003	TRENCH EXCAVATION PROTECTION	LF	20.000	123.000	0.000	147.00	2,940.00
3360	71966002	003	DUCTILE IRON FITTINGS	TON	146.000	4.300	0.000	2.10	306.60
3365	71966003	003	HYDROSTATIC PRESSURE TEST	EA	5,075.000	1.000	0.000	1.00	5,075.00
3370	71966005	003	FLOWABLE FILL BACKFILL	CY	302.000	260.000	0.000	364.82	110,175.64
3375	71966011	003	ADJUST VALVE BOX	EA	1,200.000	25.000	0.000	6.00	7,200.00
3380	71966042	003	RELOCATE FIRE HYDRANT	EA	6,290.000	4.000	0.000	4.00	25,160.00
3385	71966055	003	SPLIT STEEL CASING (54")(OPEN CUT)	LF	1,420.000	37.000	0.000	35.00	49,700.00
3390	71966066	003	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	41,230.000	2.000	0.000	2.00	82,460.00
3395	71966085	003	SPLIT STEEL CASING (24") (OPEN CUT)	LF	842.000	24.000	0.000	24.00	20,208.00
3400	71966106	003	TIE-IN (COMPLETE) (36")	EA	47,400.000	2.000	0.000	2.00	94,800.00
3405	71966111	003	CARRIER PIPE (DI) (36")	LF	2,095.000	35.000	0.000	35.00	73,325.00
3410	71966117	003	WATER MAIN REMOVAL (36")	LF	81.000	27.000	0.000	20.00	1,620.00
3415	71966128	003	PIPE WATER MAIN (DI) (36")	LF	2,385.000	27.000	0.000	27.00	64,395.00
3420	71966137	003	SPLIT STEEL CASING (60")(OPEN CUT)	LF	1,725.000	37.000	0.000	37.00	63,825.00
<b>Category Subtotal</b>									\$648,907.04

CATEGORY 003 DESCRIPTION WATER: U00009834 [SAWS-WATER & SANITARY SEWE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3475	71966138	003	TRENCH EXCAVATION PROTECTION (RCY WTR)	LF	1.750	1,422.000	0.000	1,240.00	2,170.00
3480	71966148	003	FLOWABLE FILL BACKFILL (RCY WTR)	CY	234.000	1,899.000	0.000	1,245.08	291,348.72
3490	71966150	003	CONCRETE CAP (RCY WTR)	CY	328.000	400.000	0.000	430.34	141,151.52
<b>Category Subtotal</b>									\$434,670.24

PROJECT F 2023(162) CONTROL 350801029

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	28.830	637.000	0.000	0.000	0.00
0075	01046021	000	REMOVING CONC (CURB)	LF	7.220	7,315.000	0.000	0.000	0.00

0080	01046023	000	REMOVING CONC (CTB)	LF	25.100	330.000	0.000	0.000	0.00
0095	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	3.290	3,942.000	0.000	0.000	0.00
0100	01066002	000	OBLITERATING ABANDONED ROAD	SY	3.150	2,215.000	0.000	0.000	0.00
0115	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.140	217,435.000	0.000	0.000	0.00
0116	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.000	0.000	0.000	0.00
			Item 161.2						
0120	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.150	208,798.000	0.000	0.000	0.00
0125	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	217,435.000	0.000	0.000	0.00
0130	01686001	000	VEGETATIVE WATERING	MG	28.000	3,393.000	0.000	0.000	0.00
0135	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	0.780	217,435.000	0.000	0.000	0.00
0165	03516001	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(5")	SY	34.760	7,239.000	0.000	0.000	0.00
0175	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	61.440	4,664.000	0.000	0.000	0.00
0180	03546024	000	PLANE ASPH CONC PAV(2" TO 4")	SY	2.740	656,422.000	0.000	0.000	0.00
0190	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	94.640	10,084.000	0.000	0.000	0.00
0221	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	575.000	1.000	0.000	0.000	0.00
			42IN DRILL SHAFT						
0222	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	1.000	0.000	0.000	0.00
			42 IN DRILL SHAFT						
0226	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00
			48 IN DRILL SHAFT						
0227	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00
			48 IN DRILL SHAFT						
0230	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	150.000	7.000	0.000	0.000	0.00
0280	04206074	001	CL C CONC (MISC)	CY	623.580	10.000	0.000	0.000	0.00
0300	04276002	003	CONCRETE PAINT FINISH	SF	0.330	22,254.000	0.000	0.000	0.00
0315	04326006	000	RIPRAP (CONC)(CL B)	CY	360.360	111.000	0.000	0.000	0.00
0325	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	385.360	55.000	0.000	0.000	0.00
0335	04506023	001	RAIL (TY SSTR)	LF	75.570	11,921.000	-3,690.000	0.000	0.00
0340	04506027	001	RAIL (TY T80SS)	LF	139.490	350.000	0.000	0.000	0.00
0355	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	471.010	889.000	0.000	0.000	0.00
0370	04646008	001	RC PIPE (CL III)(36 IN)	LF	821.540	8.000	0.000	0.000	0.00
0380	04646019	001	RC PIPE (CL IV)(30 IN)	LF	122.400	1,065.000	0.000	0.000	0.00
0395	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,739.080	1.000	0.000	0.000	0.00
0405	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	7,383.800	3.000	0.000	0.000	0.00
0410	04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	8,207.010	4.000	0.000	0.000	0.00
0440	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	9,598.310	1.000	0.000	0.000	0.00
0445	04666192	000	WINGWALL (PW - 2) (HW=3 FT)	EA	11,819.540	1.000	0.000	0.000	0.00
0450	04676184	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(6:1) (P)	EA	21,832.310	1.000	0.000	0.000	0.00
0455	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	3,792.360	2.000	0.000	0.000	0.00
0460	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	4,301.340	3.000	0.000	0.000	0.00
0465	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	6,811.580	2.000	0.000	0.000	0.00
0470	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	7,107.710	1.000	0.000	0.000	0.00
0475	04716005	000	RING & COVER	EA	939.500	1.000	0.000	0.000	0.00
0480	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,588.400	6.000	0.000	0.000	0.00
0485	04806001	000	CLEAN EXIST CULVERTS	EA	3,535.410	18.000	0.000	0.000	0.00
0490	04966001	000	REMOV STR (BOX CULVERT)	EA	101.090	210.000	0.000	0.000	0.00
0500	04966004	000	REMOV STR (SET)	EA	650.200	8.000	0.000	0.000	0.00
0505	04966006	000	REMOV STR (HEADWALL)	EA	906.690	1.000	0.000	0.000	0.00
0530	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.000	905.000	0.000	0.000	0.00
0540	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	2.000	1,222.000	0.000	0.000	0.00
0605	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.720	19,748.000	0.000	0.000	0.00
0610	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.760	700.000	0.000	0.000	0.00

0625	05286001	000	COLORED TEXTURED CONC (4")	SY	125.000	133.000	0.000	0.000	0.00
0630	05296001	000	CONC CURB (TY I)	LF	13.000	10,336.000	0.000	0.000	0.00
0635	05296015	000	CONC CURB (TY C1)	LF	125.000	178.000	0.000	0.000	0.00
0640	05296027	000	CONC CURB (TY C2)	LF	160.000	211.000	0.000	0.000	0.00
0645	05306004	000	DRIVEWAYS (CONC)	SY	72.000	608.000	0.000	0.000	0.00
0650	05316001	000	CONC SIDEWALKS (4")	SY	57.930	2,205.000	0.000	0.000	0.00
0655	05316005	000	CURB RAMPS (TY 2)	EA	2,400.000	2.000	0.000	0.000	0.00
0660	05316010	000	CURB RAMPS (TY 7)	EA	2,400.000	18.000	0.000	0.000	0.00
0665	05316013	000	CURB RAMPS (TY 10)	EA	2,700.000	1.000	0.000	0.000	0.00
0670	05316017	000	CURB RAMPS (TY 22)	EA	2,700.000	4.000	0.000	0.000	0.00
0675	05366002	000	CONC MEDIAN	SY	73.930	846.000	0.000	0.000	0.00
0680	05366004	000	CONC DIRECTIONAL ISLAND	SY	83.930	1,303.000	0.000	0.000	0.00
0720	05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	3,500.000	2.000	0.000	0.000	0.00
0755	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	28,986.750	1.000	0.000	0.000	0.00
0765	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,458.000	9.000	0.000	0.000	0.00
0820	06186040	000	CONDT (PVC) (SCH 80) (1")	LF	12.020	1,000.000	0.000	0.000	0.00
0860	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	36,935.000	0.000	0.000	0.00
0905	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.950	10,885.000	0.000	0.000	0.00
0910	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.550	4,380.000	0.000	0.000	0.00
0925	06246028	000	REMOVE GROUND BOX	EA	200.050	1.000	0.000	0.000	0.00
0930	06286002	000	REMOVE ELECTRICAL SERVICES	EA	207.930	2.000	0.000	0.000	0.00
0955	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	117.000	0.000	0.000	0.00
0960	06366002	001	ALUMINUM SIGNS (TY G)	SF	40.260	273.000	0.000	0.000	0.00
0965	06366003	001	ALUMINUM SIGNS (TY O)	SF	26.750	4,107.000	0.000	0.000	0.00
0970	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	28.100	242.000	0.000	0.000	0.00
0975	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	28.240	828.000	0.000	0.000	0.00
0980	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	614.000	11.000	0.000	0.000	0.00
0985	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	795.000	6.000	0.000	0.000	0.00
0990	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	1,500.000	1.000	0.000	0.000	0.00
0995	06446020	000	IN SM RD SN SUP&AM TY10BWG(2)SB(P)	EA	1,550.000	1.000	0.000	0.000	0.00
1000	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,085.000	1.000	0.000	0.000	0.00
1005	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,225.000	2.000	0.000	0.000	0.00
1010	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	2,160.000	1.000	0.000	0.000	0.00
1011	65056001		ILSN(LED)(6S)	EA	3,093.720	0.000	2.000	0.000	0.00
			CO#002 - City of San Antonio Street Signs						
1012	65056002		ILSN(LED)(8S)	EA	3,846.250	0.000	2.000	0.000	0.00
			CO#002 - City of San Antonio Street Signs						
1013	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	6,488.450	0.000	4.000	0.000	0.00
			10' ILSN SIGN DURLIGHT "STATE HWY 151" W/BLACK MOUNT HDWR						
1015	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	625.000	60.000	0.000	0.000	0.00
1020	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	1,360.000	8.000	0.000	0.000	0.00
1025	06446076	000	REMOVE SM RD SN SUP&AM	EA	74.000	30.000	0.000	0.000	0.00
1030	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.940	1,112.000	0.000	0.000	0.00
1035	06476002	000	RELOCATE LRSA	EA	2,297.590	3.000	0.000	0.000	0.00
1040	06476003	000	REMOVE LRSA	EA	697.140	11.000	0.000	0.000	0.00
1045	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	39,447.650	3.000	0.000	0.000	0.00
1050	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	24,848.500	15.000	0.000	0.000	0.00
1055	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	74,668.480	1.000	0.000	0.000	0.00
1060	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	78,303.810	2.000	0.000	0.000	0.00
1065	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	89,330.860	1.000	0.000	0.000	0.00
1070	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	99,547.710	1.000	0.000	0.000	0.00
1080	06586015	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1	EA	20.000	268.000	0.000	0.000	0.00

1085	06586028	000	INSTL DEL ASSM (D-SY)SZ (BRF)GF1	EA	20.000	266.000	0.000	0.000	0.00
1090	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	37.000	3.000	0.000	0.000	0.00
1095	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	55.000	130.000	0.000	0.000	0.00
1120	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,651.000	0.000	0.000	0.00
1125	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	250.000	146.000	0.000	0.000	0.00
1130	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	350.000	36.000	0.000	0.000	0.00
1135	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	350.000	149.000	0.000	0.000	0.00
1145	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	5.000	1,833.000	0.000	0.000	0.00
1150	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.250	1,467.000	0.000	0.000	0.00
1155	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.250	1,340.000	0.000	0.000	0.00
1160	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.950	32,708.000	0.000	0.000	0.00
1165	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.500	4,482.000	0.000	0.000	0.00
1170	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.500	10,353.000	0.000	0.000	0.00
1175	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.000	4,522.000	0.000	0.000	0.00
1180	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	178.000	0.000	0.000	0.00
1185	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	175.000	61.000	0.000	0.000	0.00
1190	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	175.000	28.000	0.000	0.000	0.00
1195	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	200.000	2.000	0.000	0.000	0.00
1200	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	214.000	0.000	0.000	0.00
1205	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	650.000	24.000	0.000	0.000	0.00
1210	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	650.000	26.000	0.000	0.000	0.00
1215	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.950	130.000	0.000	0.000	0.00
1220	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	492.000	0.000	0.000	0.00
1225	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	450.000	5.000	0.000	0.000	0.00
1230	06666224	007	PAVEMENT SEALER 4"	LF	0.200	151,058.000	0.000	0.000	0.00
1245	06666228	007	PAVEMENT SEALER 12"	LF	1.000	14,835.000	0.000	0.000	0.00
1250	06666230	007	PAVEMENT SEALER 24"	LF	2.000	4,933.000	0.000	0.000	0.00
1255	06666231	007	PAVEMENT SEALER (ARROW)	EA	25.000	186.000	0.000	0.000	0.00
1260	06666232	007	PAVEMENT SEALER (WORD)	EA	25.000	224.000	0.000	0.000	0.00
1265	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	50.000	2.000	0.000	0.000	0.00
1270	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	30.000	56.000	0.000	0.000	0.00
1275	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	30.000	28.000	0.000	0.000	0.00
1280	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	50.000	2.000	0.000	0.000	0.00
1295	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	23,429.000	0.000	0.000	0.00
1300	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	60,885.000	0.000	0.000	0.00
1305	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.650	31,174.000	0.000	0.000	0.00
1310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	64,807.000	0.000	0.000	0.00
1315	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.150	71,888.000	0.000	0.000	0.00
1320	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.150	73,633.000	0.000	0.000	0.00
1325	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	25.000	300.000	0.000	0.000	0.00
1330	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,800.000	12.000	0.000	0.000	0.00
1335	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	2,050.000	0.000	0.000	0.00
1340	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	252.000	0.000	0.000	0.00
1345	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	192.000	0.000	0.000	0.00
1350	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	4,567.000	0.000	0.000	0.00
1390	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	2,923.710	1.000	0.000	0.000	0.00
1395	06806004	006	REMOVING TRAFFIC SIGNALS	EA	239.560	1.000	0.000	0.000	0.00
1400	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	239.560	53.000	0.000	0.000	0.00
1405	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	239.560	46.000	0.000	0.000	0.00
1410	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	239.560	75.000	0.000	0.000	0.00
1415	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	239.560	47.000	0.000	0.000	0.00
1420	06826005	000	VEH SIG SEC (12")LED(RED)	EA	239.560	64.000	0.000	0.000	0.00

CONTRACT ID	350801029	ESTIMATE	0020	CONTRACTOR'S ESTIMATE PACKAGE					Page 16 of 29
1425	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	239.560	23.000	0.000	0.000	0.00
1435	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	189.350	23.000	0.000	0.000	0.00
1440	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	228.180	12.000	0.000	0.000	0.00
1445	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	164.920	52.000	0.000	0.000	0.00
1450	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	2.900	33,685.000	0.000	0.000	0.00
1455	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.390	20,185.000	0.000	0.000	0.00
1460	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	10,899.000	1.000	0.000	0.000	0.00
1465	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	12,355.140	6.000	0.000	0.000	0.00
1470	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,669.030	6.000	0.000	0.000	0.00
1475	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	17,020.130	4.000	0.000	0.000	0.00
1480	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	39,155.210	4.000	0.000	0.000	0.00
1490	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	708.490	53.000	0.000	0.000	0.00
1495	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,347.770	4.000	0.000	0.000	0.00
1500	06906001	000	REMOVAL OF CONDUIT	LF	17.330	600.000	0.000	0.000	0.00
1505	06906009	000	REMOVAL OF CABLES	LF	0.580	54,210.000	0.000	0.000	0.00
1510	06906011	000	INSTALL OF CABLES	LF	2.760	64,705.000	0.000	0.000	0.00
1520	06906024	000	REMOVAL OF SIGNAL HEAD ASSM	EA	117.610	62.000	0.000	0.000	0.00
1525	06906026	000	INSTALL OF SIGNAL HEAD ASSM	EA	726.020	71.000	0.000	0.000	0.00
1530	06906027	000	REMOVAL OF SIGNAL RELATED SIGNS	EA	58.800	31.000	0.000	0.000	0.00
1535	06906029	000	INSTALL OF SIGNAL RELATED SIGNS	EA	468.140	42.000	0.000	0.000	0.00
1540	06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	58.800	41.000	0.000	0.000	0.00
1545	06906033	000	REMOVAL OF TRAFFIC SIGNAL POLE FND	LF	50.000	25.000	0.000	0.000	0.00
1550	06906039	000	REPLACE OF CONTROL CABINET(GRND MNT)	EA	24,831.210	2.000	0.000	0.000	0.00
1555	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	705.640	17.000	0.000	0.000	0.00
1560	06906089	000	REMOVE PED POLE ASSM	EA	703.840	9.000	0.000	0.000	0.00
1565	06906094	000	REMOV PED SIG LED TRAF SIG LAMP UNIT	EA	117.610	30.000	0.000	0.000	0.00
1587	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-PENALTY						
1589	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-PENALTY						
1590	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	86.230	43,299.000	0.000	0.000	0.00
1591	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
1592	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
1593	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
1594	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
1596	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-BONUS						
1597	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-PENALTY						
1598	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-BONUS						
1599	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-PENALTY						
1610	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.740	7,106.000	0.000	0.000	0.00
1620	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.940	8,340.000	0.000	0.000	0.00
1625	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.710	42,760.000	0.000	0.000	0.00
1630	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	437.510	13.000	0.000	0.000	0.00
1635	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	834.450	1.000	0.000	0.000	0.00



1640	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	803.970	10.000	0.000	0.000	0.00
1645	60076094	000	FIBER OPTIC FUSION SPLICE	EA	39.320	164.000	0.000	0.000	0.00
1650	60086024	000	ITS GND MNT CAB(TY 4)(CONF 1)(INS ONLY)	EA	1,055.770	1.000	0.000	0.000	0.00
1655	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	7,101.460	1.000	0.000	0.000	0.00
1660	60086048	000	COMMUNICATION CABINET FOUNDATION	EA	1,368.970	1.000	0.000	0.000	0.00
1665	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	6,833.680	5.000	0.000	0.000	0.00
1675	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	470.420	1.000	0.000	0.000	0.00
1680	60276003	000	CONDUIT (PREPARE)	LF	8.010	4,690.000	0.000	0.000	0.00
1685	60276007	000	MANHOLE (PREPARE)	EA	266.730	2.000	0.000	0.000	0.00
1690	60276008	000	GROUND BOX (PREPARE)	EA	200.050	15.000	0.000	0.000	0.00
1695	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	8,575.210	3.000	0.000	0.000	0.00
1700	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	9,797.250	1.000	0.000	0.000	0.00
1710	60646068	001	ITS POLE (8 FT)(COSS/OSB)	EA	5,808.550	1.000	0.000	0.000	0.00
1720	60646096	001	ITS POLE (70 FT)(90 MPH)(W/STIFF)	EA	28,914.720	1.000	0.000	0.000	0.00
1725	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	339.770	8.000	0.000	0.000	0.00
1730	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	242.380	5.000	0.000	0.000	0.00
1735	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	66.710	5.000	0.000	0.000	0.00
1740	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	470.420	1.000	0.000	0.000	0.00
1745	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	330.000	4.000	0.000	0.000	0.00
1790	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	17,850.250	6.000	0.000	0.000	0.00
1795	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	17,829.900	10.000	0.000	0.000	0.00
1800	62926007	000	RELOCATE RVDS	EA	774.220	33.000	0.000	0.000	0.00
1805	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	9,668.270	4.000	0.000	0.000	0.00
1810	63046005	000	ITS RVSD (DC ONLY) (RELOCATE)	EA	1,185.740	2.000	0.000	0.000	0.00
3021	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.220	0.000	0.000	0.000	0.00
3022	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.220	0.000	441.000	0.000	0.00
			STA 36+00 to STA 51+00						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION LP 1604 OVERPASS AT FM 471

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1870	04006005	000	CEM STABIL BKFL	CY	125.160	107.000	0.000	0.000	0.00
1871	04016001		FLOWABLE BACKFILL	CY	128.960	0.000	0.000	0.000	0.00
			Replaces item 1870						
1875	04036001	000	TEMPORARY SPL SHORING	SF	4.610	216.000	0.000	0.000	0.00
1880	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00
1886	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00
			36 IN DRILL SHAFT						
1887	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00
			36 IN DRILL SHAFT						
1891	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00
			48 IN DRILL SHAFT						
1892	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00
			48 IN DRILL SHAFT						
1935	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	96.000	0.000	0.000	0.00
1945	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION SH 151 UNDERPASS AT WESTOVER HILLS BLD (MAIN)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1995	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	254.280	62.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 004 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN (WESTBOUND MAIN LAI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2045	04006005	000	CEM STABIL BKFL	CY	125.160	96.000	0.000	0.000	0.00
2046	04016001		FLOWABLE BACKFILL Replaced item 2046	CY	128.960	0.000	0.000	0.000	0.00
2051	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2052	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2056	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2057	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2061	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2062	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2063	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2085	04226015	000	APPROACH SLAB	CY	755.990	32.100	0.000	0.000	0.00
2095	04506023	001	RAIL (TY SSTR)	LF	75.570	248.000	0.000	0.000	0.00
2100	04546003	000	ARMOR JOINT	LF	141.190	44.000	0.000	0.000	0.00
2105	04546008	000	HEADER TYPE EXPANSION JOINT	CF	643.000	7.300	0.000	0.000	0.00
2110	04546009	000	JOINT SEALANT	LF	39.000	44.000	0.000	0.000	0.00
2115	04546021	000	TYPE A JOINT	LF	47.330	61.000	0.000	0.000	0.00
2120	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 005 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN EASTBOUND MAIN LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2170	04006005	000	CEM STABIL BKFL	CY	125.160	96.000	0.000	0.000	0.00
2171	04016001		FLOWABLE BACKFILL Replaces item 2070	CY	128.960	0.000	0.000	0.000	0.00
2176	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2177	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2181	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00

2182	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2186	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2187	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2188	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2210	04226015	000	APPROACH SLAB	CY	755.990	32.100	0.000	0.000	0.00
2220	04506023	001	RAIL (TY SSTR)	LF	75.570	248.000	0.000	0.000	0.00
2225	04546003	000	ARMOR JOINT	LF	141.190	44.000	0.000	0.000	0.00
2230	04546008	000	HEADER TYPE EXPANSION JOINT	CF	643.000	7.300	0.000	0.000	0.00
2235	04546009	000	JOINT SEALANT	LF	39.000	44.000	0.000	0.000	0.00
2240	04546021	000	TYPE A JOINT	LF	47.330	61.000	0.000	0.000	0.00
2245	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION SH 151 UP AT MILITARY DR W (WB TO EB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2295	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2296	04016001		FLOWABLE BACKFILL Replaces item 2295	CY	125.160	0.000	0.000	0.000	0.00
2300	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	31.000	0.000	0.000	0.00
2301	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2302	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2305	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	168.000	0.000	0.000	0.00
2306	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2307	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2312	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2313	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2315	04206013	001	CL C CONC (ABUT)	CY	1,155.440	46.900	0.000	0.000	0.00
2320	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2330	04226001	000	REINF CONC SLAB	SF	26.300	6,725.000	0.000	0.000	0.00
2335	04226015	000	APPROACH SLAB	CY	755.990	53.700	0.000	0.000	0.00
2340	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.320	0.000	0.000	0.00
2345	04506023	001	RAIL (TY SSTR)	LF	75.570	467.200	0.000	0.000	0.00
2350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	64.000	0.000	0.000	0.00
2355	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION SH 151 UP AT MILITARY DR W (EB TO WB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2406	04016001		FLOWABLE BACKFILL Replaces 2405	CY	125.160	0.000	0.000	0.000	0.00
2410	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	29.000	0.000	0.000	0.00
2411	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2412	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2415	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	188.000	0.000	0.000	0.00
2416	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2417	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2421	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2422	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2423	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2425	04206013	001	CL C CONC (ABUT)	CY	1,155.440	52.900	0.000	0.000	0.00
2430	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2440	04226001	000	REINF CONC SLAB	SF	26.300	6,743.000	0.000	0.000	0.00
2445	04226015	000	APPROACH SLAB	CY	755.990	56.000	0.000	0.000	0.00
2450	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.380	0.000	0.000	0.00
2455	04506023	001	RAIL (TY SSTR)	LF	75.570	467.200	0.000	0.000	0.00
2460	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	67.000	0.000	0.000	0.00
2465	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 008 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (WB TO EB TURNAROUN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2515	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2516	04016001		FLOWABLE BACKFILL Replaces item 2515	CY	125.160	0.000	0.000	0.000	0.00
2520	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	196.000	0.000	0.000	0.00
2521	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2522	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2526	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2527	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2528	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00

2530	04206013	001	CL C CONC (ABUT)	CY	1,155.440	53.000	0.000	0.000	0.00
2535	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2545	04226001	000	REINF CONC SLAB	SF	26.300	6,775.000	0.000	0.000	0.00
2550	04226015	000	APPROACH SLAB	CY	755.990	57.000	0.000	0.000	0.00
2555	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.090	0.000	0.000	0.00
2560	04506023	001	RAIL (TY SSTR)	LF	75.570	465.500	0.000	0.000	0.00
2565	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	69.000	0.000	0.000	0.00
2570	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (EB TO WB TURNAROU)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2620	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2621	04016001		FLOWABLE BACKFILL Replaces item 2620	CY	125.160	0.000	0.000	0.000	0.00
2625	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	25.000	0.000	0.000	0.00
2626	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2627	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2630	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	164.000	0.000	0.000	0.00
2631	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2632	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2636	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2637	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2638	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2640	04206013	001	CL C CONC (ABUT)	CY	1,155.440	47.300	0.000	0.000	0.00
2645	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2655	04226001	000	REINF CONC SLAB	SF	26.300	6,732.000	0.000	0.000	0.00
2660	04226015	000	APPROACH SLAB	CY	755.990	54.400	0.000	0.000	0.00
2665	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.040	0.000	0.000	0.00
2670	04506023	001	RAIL (TY SSTR)	LF	75.570	467.300	0.000	0.000	0.00
2675	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	65.000	0.000	0.000	0.00
2680	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2730	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2731	04016001		FLOWABLE BACKFILL Replaces item 2730	CY	128.960	0.000	0.000	0.000	0.00
2736	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	232.460	1.000	0.000	0.000	0.00

2737	96026602		18 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	252.680	1.000	0.000	0.000	0.00
2741	96026601		18 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00
2742	96026602		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00
2746	96026601		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00
2747	96026602		48 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00
2748	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2785	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	69.000	0.000	0.000	0.00
2790	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2840	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2841	04016001		FLOWABLE BACKFILL Replaces item 2840	CY	128.960	0.000	0.000	0.000	0.00
2846	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2847	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2851	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2852	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2856	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2857	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2858	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2895	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	66.000	0.000	0.000	0.00
2900	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION SH 151 DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2950	04006005	000	CEM STABIL BKFL	CY	125.160	123.500	0.000	0.000	0.00
2951	04016001		FLOWABLE BACKFILL Replaces item 2950	CY	128.960	0.000	0.000	0.000	0.00
2955	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	2.000	0.000	0.000	0.00
2961	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00

2962	96026602		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00
2966	96026601		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	845.410	1.000	0.000	0.000	0.00
2967	96026602		66 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	918.930	1.000	0.000	0.000	0.00
2971	96026601		66 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,571.120	1.000	0.000	0.000	0.00
2972	96026602		72 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,707.740	1.000	0.000	0.000	0.00
3005	04226015	000	APPROACH SLAB	CY	755.990	68.900	0.000	0.000	0.00
3020	04506023	001	RAIL (TY SSTR)	LF	75.570	1,882.200	-441.000	0.000	0.00
3025	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	152.000	0.000	0.000	0.00
3030	04716003	000	GRATE & FRAME	EA	3,600.150	6.000	0.000	0.000	0.00
3045	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**CATEGORY 013 DESCRIPTION FORCE ACCOUNT**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
3110	96026002		PAYMENT ADJUSTMENT-NEG DO NOT PAY TO THIS ITEM	DOL	-1.000	46,783.300	0.000	0.000	0.00
3120	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
3130	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
3140	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00
3145	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
3155	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077) SP MIXES SP-C SAC-B PG70-22-TYPE B, SCHEDULE 2	DOL	1.000	1,000.000	0.000	0.000	0.00
3160	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077) SP MIXES SP-C SAC-A PG76-22-TYPE B, SCHEDULE 2	DOL	1.000	1,000.000	0.000	0.000	0.00
3170	96046002		CONTRACTOR FORCE ACCOUNT 2 SH151 PHASE4; \$3,600; PS 249; LANE CLOSURE ASSESS FEE	DOL	1.000	1,000.000	0.000	0.000	0.00
3175	96046002		CONTRACTOR FORCE ACCOUNT 2 SL1604 PHASE 1-3; \$2,000 PS 250; LANE CLOSURE ASSESS FEE	DOL	1.000	1,000.000	0.000	0.000	0.00
3180	96046002		CONTRACTOR FORCE ACCOUNT 2 SL1604 PHASE 4; \$2000; PS 250; LANE CLOSURE ASSESS FEE	DOL	1.000	1,000.000	0.000	0.000	0.00
3185	71236050		POLE BRACING	EA	1.000	1,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT ROW 3508-1-30 CONTROL 350801030**

**CATEGORY 001 DESCRIPTION GAS: U00009838 [CPS ENERGY GAS]**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3210	04006006	000	CUT & RESTORING PAV	SY	72.130	68.000	0.000	0.000	0.00
3215	04016001	000	FLOWABLE BACKFILL	CY	128.960	140.000	0.000	0.000	0.00
3220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.930	34.000	0.000	0.000	0.00

3225	04206003	001	CL A CONC (MISC)	SY	300.000	3.000	0.000	0.000	0.00
3230	05006001	000	MOBILIZATION	LS	9,555,344.950	0.003	0.000	0.000	0.00
3240	71866006	000	NGP (BORING) (4" PLASTIC W/TW)	LF	120.000	123.000	0.000	0.000	0.00
3245	71866025	000	NGP (REMOVE ABANDONED MAIN)(4")	LF	305.000	24.000	0.000	0.000	0.00
3250	71866027	000	NGP (REMOVE ABANDONED MAIN)(8")	LF	305.000	24.000	0.000	0.000	0.00
3260	71866035	000	NGP (REMOVE ABANDONED MAIN) (12")	LF	300.000	24.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANITARY S**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3330	05006001	000	MOBILIZATION	LS	9,555,344.950	0.005	0.000	0.000	0.00
3345	71946018	001	EXISTING MANHOLE ADJUSTMENTS	EA	4,435.000	4.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**CATEGORY 003 DESCRIPTION WATER: U00009834 [SAWS-WATER & SANITARY SEWER]**

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3470	05006001	000	MOBILIZATION	LS	9,555,344.950	0.006	0.000	0.000	0.00
3485	71966149	003	ADJUST VALVE BOX (RCY WTR)	EA	1,200.000	8.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$61,363,213.05



CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	19,394.650	453.85	453.850	8,802,261.90
01046009	000	REMOVING CONC (RIPRAP)	SY	4.760	25,755.00	29,274.600	139,347.09
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	32.780	1,626.00	36.110	1,183.69
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	1.790	32,651.00	4,455.000	7,974.45
01106001	000	EXCAVATION (ROADWAY)	CY	17.550	72,533.00	48,946.190	859,005.64
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.190	143,667.00	82,622.710	2,907,493.17
02166001	000	PROOF ROLLING	HR	130.990	1,725.00	24.750	3,242.00
02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	58.020	46,805.00	26,069.470	1,512,550.64
02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	251.730	811.00	873.250	219,823.22
02606079	000	LIME TRT (SUBGRADE)(6")	SY	6.580	45,044.00	47,114.090	310,010.71
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	5.830	41,827.00	20,638.000	120,319.54
03516003	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(7")	SY	47.360	7,120.00	6,050.670	286,559.73
03546026	000	PLANE ASPH CONC PAV(6" TO 8")	SY	5.650	12,372.00	6,050.670	34,186.29
04006006	000	CUT & RESTORING PAV	SY	72.130	407.00	83.890	6,050.99
04016001	000	FLOWABLE BACKFILL	CY	128.960	840.00	4,105.980	529,507.19
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.930	7,312.00	2,500.370	7,326.09
04036001	000	TEMPORARY SPL SHORING	SF	4.610	43,595.00	6,860.000	31,624.60
04106001	000	SOIL NAIL ANCHORS	LF	21.810	14,440.00	14,440.000	314,936.40
04166001	000	DRILL SHAFT (18 IN)	LF	202.140	559.00	562.000	113,602.68
04166004	000	DRILL SHAFT (36 IN)	LF	304.130	1,324.00	1,328.800	404,127.95
04166005	000	DRILL SHAFT (42 IN)	LF	500.000	700.00	533.000	266,500.00
04166006	000	DRILL SHAFT (48 IN)	LF	510.210	1,389.00	1,415.100	721,998.18
04166009	000	DRILL SHAFT (66 IN)	LF	735.140	70.00	70.600	51,900.88
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	187.770	24.00	18.000	3,379.86
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	533.760	88.00	88.000	46,970.88
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	746.220	1,265.00	1,266.000	944,714.52
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.230	200.00	128.000	45,341.44
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	415.560	234.00	176.200	73,221.67
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	540.780	88.00	43.800	23,686.16
04166047	000	DRILL SHAFT (96 IN)	LF	1,366.190	210.00	210.000	286,899.90
04166087	000	CORE HOLE	EA	125.000	17.00	16.000	2,000.00
04206013	001	CL C CONC (ABUT)	CY	1,155.440	248.00	248.000	286,549.13
04206029	001	CL C CONC (CAP)	CY	1,784.170	221.40	223.440	398,654.94
04206031	001	CL C CONC (CAP)(MASS)	CY	1,579.180	382.00	382.000	603,246.76
04206037	001	CL C CONC (COLUMN)	CY	1,953.380	939.80	555.620	1,085,336.98
04206039	001	CL C CONC (COLUMN)(MASS)	CY	2,419.490	140.80	140.800	340,664.19
04206043	001	CL C CONC (FOOTING)	CY	1,634.890	150.00	90.000	147,140.10
04206066	001	CL C CONC (RAIL FOUNDATION)	CY	350.000	946.00	231.490	81,021.50
04226001	000	REINF CONC SLAB	SF	26.300	84,486.00	76,667.000	2,016,342.10
04226015	000	APPROACH SLAB	CY	755.990	112.20	129.040	97,552.95
04236001	000	RETAINING WALL (MSE)	SF	69.150	15,394.00	1,624.945	112,364.95
04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	87.820	4,340.00	4,082.000	358,481.24
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	44.840	6,860.00	6,375.800	285,890.86

04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	9,548.22	9,443.930	1,707,179.24
04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	2,965.20	2,965.200	592,061.47
04326001	000	RIPRAP (CONC)(4 IN)	CY	360.360	2,822.00	1,624.160	585,282.30
04326002	000	RIPRAP (CONC)(5 IN)	CY	366.670	680.00	16.040	5,881.39
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	719.00	390.690	150,556.30
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.360	1,855.00	163.100	73,453.72
04506023	001	RAIL (TY SSTR)	LF	75.570	1,852.40	1,946.100	147,066.78
04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.220	0.00	1,193.000	105,246.46
		STA 15+00 to 36+00 RT, STA 51+00 to 60+18.75 RT					
04506063	001	RAIL (TY SSTR)(MOD)(ILLUM)	LF	326.590	50.00	35.500	11,593.95
04606002	000	CMP (GAL STL 18 IN)	LF	113.590	119.00	96.000	10,904.64
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	381.240	341.00	341.000	130,002.84
04646005	001	RC PIPE (CL III)(24 IN)	LF	87.770	9,046.00	6,959.040	610,794.94
04646007	001	RC PIPE (CL III)(30 IN)	LF	106.790	2,900.00	692.640	73,967.03
04646018	001	RC PIPE (CL IV)(24 IN)	LF	98.950	806.00	793.230	78,490.11
04646026	001	RC PIPE (CL V)(24 IN)	LF	107.010	423.00	211.000	22,579.11
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,875.670	21.00	10.000	58,756.70
04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,060.820	71.00	56.000	395,405.92
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	7,429.870	9.00	1.000	7,429.87
04656178	001	INLET (COMPL)(TY MSE1)	EA	5,724.840	1.00	1.000	5,724.84
04656179	001	INLET (COMPL)(TY MSE2)	EA	10,975.550	2.00	1.000	10,975.55
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	3,756.320	2.00	2.000	7,512.64
04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	3,362.910	4.00	2.000	6,725.82
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	45.930	306.00	300.000	13,779.00
04966002	000	REMOV STR (INLET)	EA	904.430	12.00	2.000	1,808.86
04966007	000	REMOV STR (PIPE)	LF	24.840	1,649.00	526.000	13,065.84
05006001		MOBILIZATION	LS	10,870.130	0.99	1.000	10,870.13
		Beck Remob Fee					
05006001	000	MOBILIZATION	LS	9,555,344.950	0.99	0.900	8,599,810.46
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	43.00	18.000	1,422,260.10
05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	905.00	292.000	5,840.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,222.00	986.550	18,744.45
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	11,817.00	11,904.000	24,403.20
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.650	11,817.00	335.000	217.75
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	2,915.00	1,390.000	4,170.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.900	2,915.00	220.000	198.00
05086001	000	CONSTRUCTING DETOURS	SY	95.000	2,583.00	625.000	59,375.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	3.350	41,985.00	42,160.000	141,236.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3.540	19,748.00	14,180.000	50,197.20
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	3.540	700.00	360.000	1,274.40
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	12.000	35,140.00	27,785.000	333,420.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.180	15,220.00	2,930.000	21,037.40
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.260	560.00	80.000	660.80
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.030	41,985.00	1,830.000	16,524.90
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	80.140	22,419.00	10,885.000	872,323.90
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	233.140	1,940.00	416.000	96,986.24
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	22.280	38,989.00	6,103.000	135,974.84
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,862.000	40.00	2.000	3,724.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,405.000	67.00	4.000	5,620.00

05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	32,651.00	6,161.000	9,241.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	175.000	17.00	13.000	2,275.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	59.00	10.000	1,750.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	38.00	10.000	1,500.00
05436021	000	REMOVE CABLE BARRIER	LF	5.000	20,397.00	23,272.000	116,360.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	500.000	19.00	17.000	8,500.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,779.000	73.00	4.000	11,116.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	76.00	19.000	3,325.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	750.000	11.00	4.000	3,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	14.00	2.000	1,500.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,585.000	10.00	14.000	120,190.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	868.850	11.00	4.000	3,475.40
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	206.00	150.000	144,235.50
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	862.420	17.00	4.000	3,449.68
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	979.810	14.00	5.000	4,899.05
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,274.100	1.00	1.000	4,274.10
06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	5,441.150	3.00	3.000	16,323.45
06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,853.030	12.00	11.000	53,383.33
06136007	000	HI MST IL POLE (175 FT)( 80 MPH)	EA	56,865.950	35.00	35.000	1,990,308.25
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	14.360	25,995.00	19,110.000	274,419.60
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.180	53,300.00	52,225.000	1,053,900.50
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	1,435.00	790.000	9,480.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	23.490	13,700.00	11,011.000	258,648.39
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	24.410	4,280.00	1,030.000	25,142.30
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.390	15,955.00	11,460.000	382,649.40
06186064	000	CONDT (RM) (1")	LF	18.340	1,650.00	515.000	9,445.10
06186070	000	CONDT (RM) (2")	LF	50.450	1,505.00	1,210.000	61,044.50
06186074	000	CONDT (RM) (3")	LF	82.130	1,530.00	1,850.000	151,940.50
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.930	1,650.00	230.000	213.90
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.880	3,300.00	403.000	354.64
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.030	25,645.00	12,138.000	12,502.14
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.160	43,820.00	25,966.000	30,120.56
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.270	11,455.00	6,265.000	7,956.55
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.600	27,735.00	13,200.000	21,120.00
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.780	1,625.00	1,110.000	1,975.80
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.090	3,250.00	2,220.000	4,639.80
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	924.290	42.00	11.000	10,167.19
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,003.380	113.00	87.000	87,294.06
06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,940.650	7.00	7.000	34,584.55
06286118	000	ELC SRV TY D 120/240 060(NS)AL(E)TP(O)	EA	4,201.730	1.00	1.000	4,201.73
06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	2,687.250	4.00	1.000	2,687.25
06286229	000	ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	2,760.530	4.00	4.000	11,042.12
06506204	000	REMOVE OVERHD SIGN SUP	EA	70,914.880	10.00	5.000	354,574.40
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	72,715.00	17,350.000	21,687.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	213,862.00	53,930.000	40,447.50
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	10,110.00	2,551.000	5,102.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.750	96,104.00	20,118.000	35,206.50
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	230,263.00	72,268.000	54,201.00
06666225	007	PAVEMENT SEALER 6"	LF	0.250	176,695.00	9,610.000	2,402.50

06666226	007	PAVEMENT SEALER 8"	LF	0.350	34,178.00	986.000	345.10
06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	150.000	24.00	1.000	150.00
06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	150.000	25.00	2.000	300.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	173,711.00	90,076.000	31,526.60
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.650	40,437.00	17,463.000	11,350.95
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	300.00	5,953.000	8,929.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	120.00	55.000	165.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	53.00	22.000	1,100.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	49.00	14.000	700.00
06776022		ELIM EXT PAV MRK & MRKS (SHEILD)	EA	244.170	0.00	4.000	976.68
06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	75.000	12.00	4.000	300.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	619.330	42.00	10.000	6,193.30
06876001	000	PED POLE ASSEMBLY	EA	3,398.610	33.00	15.000	50,979.15
06906019	000	REPLACE OF ELECTRICAL SERVICE	EA	4,870.050	4.00	3.000	14,610.15
07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	16.00	1.000	3,000.00
07346002	000	LITTER REMOVAL	CYC	1,608.800	43.00	6.000	9,652.80
30766001	000	D-GR HMA TY-B PG64-22	TON	75.740	60,292.00	29,989.580	2,271,410.79
30766023	000	D-GR HMA TY-C PG70-22	TON	84.690	16,380.00	8,412.770	712,477.49
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	3,000.00	-520.170	520.17
30766064		D-GR HMA TY-B PG64-22-PENALTY					
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,000.00	23,225.620	23,225.62
30766065		D-GR HMA TY-C PG70-22-BONUS					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	3,000.00	-1,517.180	1,517.18
30766065		D-GR HMA TY-B PG64-22-PENALTY					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	3,000.00	19,409.920	19,409.92
30766065		D-GR HMA TY-B PG64-22-BONUS					
30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	92.450	51,491.00	2,984.200	275,889.29
30776075	000	TACK COAT	GAL	5.800	37,723.00	4,984.000	28,907.20
30856001	000	UNDERSEAL COURSE	GAL	5.140	158,474.00	900.000	4,626.00
40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	13.00	13.000	32,500.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	5.00	4.000	60,000.00
60106004	000	CCTV MOUNT (POLE)	EA	527.800	5.00	1.000	527.80
60646055	001	ITS POLE (60 FT)(90 MPH)	EA	21,700.580	4.00	1.000	21,700.58
60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,441.180	5.00	1.000	4,441.18
61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	11,704.510	1.00	1.000	11,704.51
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	32,736.030	35.00	31.000	1,014,816.93
61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,526.400	2.00	2.000	17,052.80
61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	7,984.120	2.00	2.000	15,968.24
61856002	002	TMA (STATIONARY)	DAY	200.000	340.00	404.000	80,800.00
61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	150.00	19.000	4,750.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	68.00	53.000	202,297.82
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	4,210.810	9.00	5.000	21,054.05
64146001	001	WIRELESS WWD SYSTEM	EA	62,210.010	10.00	7.000	435,470.07
64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	6,298.330	2.00	2.000	12,596.66
71866004	000	NGP (MAIN) (4" PLASTIC W/TW) (OPEN CUT)	LF	16,600.000	7.00	119.000	1,975,400.00
71866033	000	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	3,200.000	7.00	53.000	169,600.00
71866048	000	NGP STOPPLE	EA	93,000.000	2.00	2.000	186,000.00
71866050	000	NGP(BORING)(CASING)(12" STEEL)	LF	5,035.000	123.00	85.000	427,975.00
71866051	000	NGP(BORING)(CASING)(8" STEEL)	LF	5,035.000	123.00	97.000	488,395.00

71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	75.000	26.00	26.000	1,950.00
71946008	001	SAN SWR FLOWABLE FILL	CY	253.000	60.00	70.000	17,710.00
71946061	001	SAN SWR SPLIT STEEL CASING (36")	LF	1,060.000	26.00	26.000	27,560.00
71966001	003	TRENCH EXCAVATION PROTECTION	LF	20.000	123.00	147.000	2,940.00
71966002	003	DUCTILE IRON FITTINGS	TON	146.000	4.30	2.100	306.60
71966003	003	HYDROSTATIC PRESSURE TEST	EA	5,075.000	1.00	1.000	5,075.00
71966005	003	FLOWABLE FILL BACKFILL	CY	302.000	260.00	364.820	110,175.64
71966011	003	ADJUST VALVE BOX	EA	1,200.000	25.00	6.000	7,200.00
71966042	003	RELOCATE FIRE HYDRANT	EA	6,290.000	4.00	4.000	25,160.00
71966055	003	SPLIT STEEL CASING (54")(OPEN CUT)	LF	1,420.000	37.00	35.000	49,700.00
71966066	003	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	41,230.000	2.00	2.000	82,460.00
71966085	003	SPLIT STEEL CASING (24") (OPEN CUT)	LF	842.000	24.00	24.000	20,208.00
71966106	003	TIE-IN (COMPLETE) (36")	EA	47,400.000	2.00	2.000	94,800.00
71966111	003	CARRIER PIPE (DI) (36")	LF	2,095.000	35.00	35.000	73,325.00
71966117	003	WATER MAIN REMOVAL (36")	LF	81.000	27.00	20.000	1,620.00
71966128	003	PIPE WATER MAIN (DI) (36")	LF	2,385.000	27.00	27.000	64,395.00
71966137	003	SPLIT STEEL CASING (60")(OPEN CUT)	LF	1,725.000	37.00	37.000	63,825.00
71966138	003	TRENCH EXCAVATION PROTECTION (RCY WTR)	LF	1.750	1,422.00	1,240.000	2,170.00
71966148	003	FLOWABLE FILL BACKFILL (RCY WTR)	CY	234.000	1,899.00	1,245.080	291,348.72
71966150	003	CONCRETE CAP (RCY WTR)	CY	328.000	400.00	430.340	141,151.52
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	2,975,587.630	2,975,587.63
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	17,249.620	17,249.62
		Item 628.5.1					
96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.00	-21,600.000	-21,600.00
		SH151 PHASES 1-3; \$3600 PS 249; LANE CLOSURE ASSESS FEE					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	279,376.250	279,376.25
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	49,503.660	49,503.66
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	296,699.136	296,699.14
		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	170,979.280	0.00	1.000	170,979.28
		CO#003 - CPS CASING AND NEW SERVICE LINE					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	24,539.790	0.00	1.000	24,539.79
		ELECTRIC GROUND BOX RELOCATION					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	45,108.640	0.00	1.000	45,108.64
		Welds Reinspection and excavation of gas line					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	55,854.620	0.00	1.000	55,854.62
		Added by CO 08					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	42,282.160	0.00	1.000	42,282.16
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	634,000.000	634,000.00
		Permanent Casing Material Cost plus equipment and Labor					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	38,872.760	0.00	1.000	38,872.76
		Compensation for lengthening straps					

**TOTAL ITEM EARNINGS TO DATE** \$61,363,213.05