



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **640002001**  
 PROJECT: **RMC - 640002001**  
 CONTRACT: **09224215**  
 AWARD AMOUNT: **\$356,600.00**  
 PROJECTED AMOUNT: **\$356,600.00**  
 ADJ. PROJECTED AMOUNT: **\$689,100.00**  
 CONTRACTOR: **ABOVE ALL CONSTRUCTION**

HIGHWAY: **IH0020**  
 DISTRICT NAME: **ODESSA**  
 COUNTY: **ECTOR**  
 AREA ENGINEER: **Frew Bogale, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0023**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **96.03**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/08/2022**  
 AWARD DATE: **09/22/2022**  
 NOTICE TO PROCEED DATE: **10/13/2022**  
 WORK BEGIN DATE: **12/01/2022**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$830,828.00	\$808,572.00	\$22,256.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$830,828.00	\$808,572.00	\$22,256.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	(\$3,090.00)	(\$3,090.00)	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$22,256.00</b>
<b>PAID TO CONTRACTOR</b>	<b>\$827,738.00</b>	<b>\$805,482.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 12/01/2022  
TIME CHARGES BEGIN: 12/01/2022  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 365  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 701  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640002001 CONTROL 640002001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	4.000	\$4.00	50.00	94.00
0070	07716002	000	REPLACE POSTS (TL-4)	EA	200.000	80.000	\$16,000.00	2,600.00	3,038.00
0075	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	250.000	1.000	\$250.00	10.00	12.00
0085	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	1,500.000	4.000	\$6,000.00	100.00	142.00
0105	61856002	002	TMA (STATIONARY)	DAY	1.000	2.000	\$2.00	50.00	84.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$22,256.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 640002001 CONTROL 640002001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	50.000	0.000	94.00	94.00
0070	07716002	000	REPLACE POSTS (TL-4)	EA	200.000	1,500.000	1,100.000	3,038.00	607,600.00
0075	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	250.000	10.000	0.000	12.00	3,000.00
0080	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	150.000	10.000	0.000	1.00	150.00
0085	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	1,500.000	25.000	75.000	142.00	213,000.00
0090	07716010	000	REPLACE CABLE (TL-4)	LF	5.000	1,500.000	0.000	900.00	4,500.00
0095	07716011	000	CHECK / RE-TENSION CABLE	EA	100.000	20.000	0.000	24.00	2,400.00
0105	61856002	002	TMA (STATIONARY)	DAY	1.000	50.000	0.000	84.00	84.00
<b>Category Subtotal</b>									<b>\$830,828.00</b>

PROJECT RMC - 640002001 CONTROL 640002001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	5.000	0.000	0.000	0.00
0100	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	35.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$830,828.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	50.00	94.000	94.00
07716002	000	REPLACE POSTS (TL-4)	EA	200.000	1,500.00	3,038.000	607,600.00
07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	250.000	10.00	12.000	3,000.00
07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	150.000	10.00	1.000	150.00
07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	1,500.000	25.00	142.000	213,000.00
07716010	000	REPLACE CABLE (TL-4)	LF	5.000	1,500.00	900.000	4,500.00
07716011	000	CHECK / RE-TENSION CABLE	EA	100.000	20.00	24.000	2,400.00
61856002	002	TMA (STATIONARY)	DAY	1.000	50.00	84.000	84.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$830,828.00</b>