



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **641425001**  
 PROJECT: **RMC - 641425001**  
 CONTRACT: **11224208**  
 AWARD AMOUNT: **\$698,790.00**  
 PROJECTED AMOUNT: **\$698,182.00**  
 ADJ. PROJECTED AMOUNT: **\$698,182.00**  
 CONTRACTOR: **SHALOM SERVICES CORPORATION**

HIGHWAY: **US0380**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **WISE**  
 AREA ENGINEER: **Edrean Cheng, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0014**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/26/2024** to **10/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **51.03**  
 % TIME USED: **54.38**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/03/2022**  
 AWARD DATE: **11/16/2022**  
 NOTICE TO PROCEED DATE: **12/15/2022**  
 WORK BEGIN DATE: **09/26/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$356,302.00	\$295,892.00	\$60,410.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$356,302.00	\$295,892.00	\$60,410.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$356,302.00</b>	<b>\$295,892.00</b>	<b>\$60,410.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/26/2023  
TIME CHARGES BEGIN: 09/25/2023  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 365  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 397  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2024	1	
09/27/2024	1	
09/28/2024	1	
09/29/2024	1	
09/30/2024	1	
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 641425001 CONTROL 641425001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0075	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,200.000	9.800	\$21,560.00	123.05	63.06
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	40.000	847.000	\$33,880.00	6,375.00	3,359.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	70.000	41.000	\$2,870.00	534.00	418.00
0090	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	4.000	\$400.00	228.00	178.00
0095	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	250.000	4.000	\$1,000.00	158.00	54.00
0110	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	700.000	1.000	\$700.00	19.00	5.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$60,410.00**

CONTRACT LINE ITEMS

PROJECT RMC - 641425001 CONTROL 641425001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	10,000.000	1.000	0.000	0.90	9,000.00
0065	05006033	000	MOBILIZATION (CALLOUT)	EA	1,000.000	3.000	0.000	1.00	1,000.00
0075	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,200.000	123.050	0.000	63.06	138,732.00
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	40.000	6,375.000	0.000	3,359.00	134,360.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	70.000	534.000	0.000	418.00	29,260.00
0090	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	228.000	0.000	178.00	17,800.00
0095	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	250.000	158.000	0.000	54.00	13,500.00
0100	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	300.000	85.000	0.000	14.00	4,200.00
0105	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	300.000	47.000	0.000	4.00	1,200.00
0110	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	700.000	19.000	0.000	5.00	3,500.00
0115	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	900.000	6.000	0.000	4.00	3,600.00
0120	61856002	002	TMA (STATIONARY)	DAY	10.000	10.000	0.000	15.00	150.00

Category Subtotal \$356,302.00

PROJECT RMC - 641425001 CONTROL 641425001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05006034	000	MOBILIZATION (EMERGENCY)	EA	1,000.000	2.000	0.000	0.000	0.00
0125	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-610.000	1.000	0.000	0.000	0.00
0130	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0135	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	1.000	0.000	0.000	0.00
0140	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0145	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$356,302.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	10,000.000	1.00	0.900	9,000.00
05006033	000	MOBILIZATION (CALLOUT)	EA	1,000.000	3.00	1.000	1,000.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,200.000	123.05	63.060	138,732.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	40.000	6,375.00	3,359.000	134,360.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	70.000	534.00	418.000	29,260.00
07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	228.00	178.000	17,800.00
07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	250.000	158.00	54.000	13,500.00
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	300.000	85.00	14.000	4,200.00
07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	300.000	47.00	4.000	1,200.00
07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	700.000	19.00	5.000	3,500.00
07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	900.000	6.00	4.000	3,600.00
61856002	002	TMA (STATIONARY)	DAY	10.000	10.00	15.000	150.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$356,302.00</b>