



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **644827001**
 PROJECT: **RMC - 644827001**
 CONTRACT: **03244007**
 AWARD AMOUNT: **\$339,430.00**
 PROJECTED AMOUNT: **\$337,577.00**
 ADJ. PROJECTED AMOUNT: **\$337,577.00**
 CONTRACTOR: **JASCO**

HIGHWAY: **IH0035E**
 DISTRICT NAME: **DALLAS**
 COUNTY: **ELLIS**
 AREA ENGINEER: **Michael Anthony**
 AREA NUMBER: **009**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/24/2024** to **10/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **52.74**
 % TIME USED: **42.47**
 % RETAINAGE: **0.00**

LETTING DATE: **03/05/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/25/2024**
 WORK BEGIN DATE: **05/24/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|---------------------------|---------------------|---------------------|-----------------|
| ITEM EARNINGS | \$178,050.00 | \$177,950.00 | \$100.00 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$178,050.00 | \$177,950.00 | \$100.00 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| | \$178,050.00 | \$177,950.00 | \$100.00 |
| PAID TO CONTRACTOR | \$178,050.00 | \$177,950.00 | |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/24/2024
TIME CHARGES BEGIN: 05/24/2024
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 155
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 09/24/2024 | 1 | |
| 09/25/2024 | 1 | |
| 09/26/2024 | 1 | |
| 09/27/2024 | 1 | |
| 09/28/2024 | 1 | |
| 09/29/2024 | 1 | |
| 09/30/2024 | 1 | |
| 10/01/2024 | 1 | |
| 10/02/2024 | 1 | |
| 10/03/2024 | 1 | |
| 10/04/2024 | 1 | |
| 10/05/2024 | 1 | |
| 10/06/2024 | 1 | |
| 10/07/2024 | 1 | |
| 10/08/2024 | 1 | |
| 10/09/2024 | 1 | |
| 10/10/2024 | 1 | |
| 10/11/2024 | 1 | |
| 10/12/2024 | 1 | |
| 10/13/2024 | 1 | |
| 10/14/2024 | 1 | |
| 10/15/2024 | 1 | |
| 10/16/2024 | 1 | |
| 10/17/2024 | 1 | |
| 10/18/2024 | 1 | |
| 10/19/2024 | 1 | |
| 10/20/2024 | 1 | |
| 10/21/2024 | 1 | |
| 10/22/2024 | 1 | |
| 10/23/2024 | 1 | |
| 10/24/2024 | 1 | |
| 10/25/2024 | 1 | |

PERIOD SUMMARY

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 32 | 32 | 0 |

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE |
|----------|-----------|--------|------------------------|------|------------|-------------------|---------------------------|
| 0075 | 61856005 | 002 | TMA (MOBILE OPERATION) | DAY | 10.000 | 10.000 | \$100.00 |

| Total Bid Quantity | QTY Paid To Date |
|--------------------|------------------|
| 143.00 | 10.00 |

TOTAL ITEM EARNINGS THIS ESTIMATE

\$100.00

CONTRACT LINE ITEMS

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|---------------------|
| 0060 | 05006001 | 000 | MOBILIZATION | LS | 50,000.000 | 1.000 | 0.000 | 0.68 | 33,950.00 |
| 0065 | 07316006 | 000 | BROADCAST APPLICATION | MI | 1,000.000 | 144.000 | 0.000 | 144.00 | 144,000.00 |
| 0075 | 61856005 | 002 | TMA (MOBILE OPERATION) | DAY | 10.000 | 143.000 | 0.000 | 10.00 | 100.00 |
| Category Subtotal | | | | | | | | | \$178,050.00 |

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 0070 | 07316007 | 000 | PAVEMENT EDGES, STRUCTURES & FIXTURES | MI | 1,000.000 | 144.000 | 0.000 | 0.000 | 0.00 |
| 1020 | 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1030 | 96026002 | | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1040 | 96056006 | | WORK ORDER LIQUIDATED DAMAGES Failure to complete within days allowed | DOL | -618.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1080 | 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1090 | 96066058 | | SPECIAL DEDUCTION Liquidated Damages | DOL | -618.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1100 | 96066058 | | SPECIAL DEDUCTION Non Compliance/Discontinuance | DOL | -618.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

TOTAL ITEM EARNINGS THIS CONTRACT \$178,050.00

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|------------------------------------|--------|------------------------|------|------------|--------------|------------------|---------------------|
| 05006001 | 000 | MOBILIZATION | LS | 50,000.000 | 1.00 | 0.679 | 33,950.00 |
| 07316006 | 000 | BROADCAST APPLICATION | MI | 1,000.000 | 144.00 | 144.000 | 144,000.00 |
| 61856005 | 002 | TMA (MOBILE OPERATION) | DAY | 10.000 | 143.00 | 10.000 | 100.00 |
| TOTAL ITEM EARNINGS TO DATE | | | | | | | \$178,050.00 |