



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **645501001**
 PROJECT: **RMC - 645501001**
 CONTRACT: **10231911**
 AWARD AMOUNT: **\$213,679.07**
 PROJECTED AMOUNT: **\$213,679.07**
 ADJ. PROJECTED AMOUNT: **\$213,679.07**
 CONTRACTOR: **HOLMES AND HOLMES CONTRACTING**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **HARRISON**
 AREA ENGINEER: **Jason R. Dupree, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **45.95**
 % TIME USED: **41.76**
 % RETAINAGE: **0.00**

LETTING DATE: **10/17/2023**
 AWARD DATE: **10/17/2023**
 NOTICE TO PROCEED DATE: **11/13/2023**
 WORK BEGIN DATE: **01/03/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$98,176.78	\$89,514.12	\$8,662.66
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$98,176.78	\$89,514.12	\$8,662.66
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$98,176.78	\$89,514.12	\$8,662.66

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/03/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 613
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 613
DAYS CHARGED TO DATE: 256
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024		1 SUNDAY
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024		1 SUNDAY
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024		1 SUNDAY
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024		1 SUNDAY
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	27	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT RMC - 645501001 CONTROL 645501001
 CATEGORY 001 DESCRIPTION DEBRIS REMOVAL (N) FY 2024

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,887.550	3.000	\$8,662.65	74.00	34.00
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	0.001	6.000	\$0.01	370.00	67.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$8,662.66		

CONTRACT LINE ITEMS

PROJECT RMC - 645501001 CONTROL 645501001
 CATEGORY 001 DESCRIPTION DEBRIS REMOVAL (N) FY 2024

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,887.550	74.000	0.000	34.00	98,176.70
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	0.001	370.000	0.000	67.00	0.08
Category Subtotal									\$98,176.78

PROJECT RMC - 645501001 CONTROL 645501001
 CATEGORY 001 DESCRIPTION DEBRIS REMOVAL (N) FY 2024

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	05006001	008	MOBILIZATION	LS	0.001	1.000	0.000	0.000	0.00
0075	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
0085	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order - LD's	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$98,176.78

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,887.550	74.00	34.000	98,176.70
61856005	002	TMA (MOBILE OPERATION)	DAY	0.000	370.00	67.000	0.08
TOTAL ITEM EARNINGS TO DATE							\$98,176.78