



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **645581001**
 PROJECT: **MMC - 645581001**
 CONTRACT: **10232203**
 AWARD AMOUNT: **\$269,390.00**
 PROJECTED AMOUNT: **\$271,390.00**
 ADJ. PROJECTED AMOUNT: **\$1,457,477.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **US0057**
 DISTRICT NAME: **LAREDO**
 COUNTY: **ZAVALA**
 AREA ENGINEER: **Jorge Millan, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **84.02**
 % TIME USED: **96.43**
 % RETAINAGE: **0.00**

LETTING DATE: **10/17/2023**
 AWARD DATE: **10/18/2023**
 NOTICE TO PROCEED DATE: **11/06/2023**
 WORK BEGIN DATE: **11/16/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,224,624.59	\$1,224,624.59	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,224,624.59	\$1,224,624.59	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,224,624.59	\$1,224,624.59	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/16/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 182
C. O. ADJUSTED DAYS: 182
CURRENT DAYS: 364
DAYS CHARGED TO DATE: 351
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 645581001 CONTROL 645581001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	85.330	1,500.000	3,500.000	4,020.86	343,099.98
0075	80406093	000	LRA (TY II GR CS) (DEL) (ST1)	TON	85.330	1,500.000	10,400.000	10,330.77	881,524.61
Category Subtotal									\$1,224,624.59

PROJECT MMC - 645581001 CONTROL 645581001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406001	000	LRA (TY I GR AA) (PICKUP)	TON	67.000	100.000	0.000	0.000	0.00
0065	80406007	000	LRA (TY II GR CS) (PICKUP)	TON	67.000	100.000	0.000	0.000	0.00
0100	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,224,624.59

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	85.330	1,500.00	4,020.860	343,099.98
80406093	000	LRA (TY II GR CS) (DEL) (ST1)	TON	85.330	1,500.00	10,330.770	881,524.61
TOTAL ITEM EARNINGS TO DATE							\$1,224,624.59