



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **646210001**
 PROJECT: **RMC - 646210001**
 CONTRACT: **02244227**
 AWARD AMOUNT: **\$285,360.00**
 PROJECTED AMOUNT: **\$284,746.00**
 ADJ. PROJECTED AMOUNT: **\$284,746.00**
 CONTRACTOR: **ICOS MANAGEMENT, LLC**

HIGHWAY: **SH0036**
 DISTRICT NAME: **BRYAN**
 COUNTY: **BURLESON**
 AREA ENGINEER: **James Kreamer, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **15.42**
 % TIME USED: **57.53**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2024**
 AWARD DATE: **02/22/2024**
 NOTICE TO PROCEED DATE: **03/06/2024**
 WORK BEGIN DATE: **04/05/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$43,898.00	\$31,006.00	\$12,892.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$43,898.00	\$31,006.00	\$12,892.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$43,898.00	\$31,006.00	\$12,892.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/05/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 210
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 646210001 CONTROL 646210001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	008	MOBILIZATION (CALLOUT)	EA	4,872.000	1.000	\$4,872.00	5.00	2.00
0065	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	120.000	26.000	\$3,120.00	750.00	154.00
0070	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	50.000	4.000	\$200.00	400.00	35.00
0075	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	1.000	\$100.00	300.00	8.00
0110	07526014	000	STUMP REMOVAL	EA	50.000	1.000	\$50.00	50.00	3.00
0115	61856002	002	TMA (STATIONARY)	DAY	650.000	7.000	\$4,550.00	100.00	26.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$12,892.00

CONTRACT LINE ITEMS

PROJECT RMC - 646210001 CONTROL 646210001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	008	MOBILIZATION (CALLOUT)	EA	4,872.000	5.000	0.000	2.00	9,744.00
0065	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	120.000	750.000	0.000	154.00	18,480.00
0070	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	50.000	400.000	0.000	35.00	1,750.00
0075	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	300.000	0.000	8.00	800.00
0080	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	50.000	200.000	0.000	5.00	250.00
0085	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	150.000	150.000	0.000	1.00	150.00
0110	07526014	000	STUMP REMOVAL	EA	50.000	50.000	0.000	3.00	150.00
0115	61856002	002	TMA (STATIONARY)	DAY	650.000	100.000	0.000	26.00	16,900.00
0135	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	7.00	-4,326.00
Category Subtotal									\$43,898.00

PROJECT RMC - 646210001 CONTROL 646210001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	200.000	50.000	0.000	0.000	0.00
0095	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	500.000	10.000	0.000	0.000	0.00
0100	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	300.000	10.000	0.000	0.000	0.00
0105	07526013	000	TREE REMOVAL (60" - 72" DIA)	EA	300.000	10.000	0.000	0.000	0.00
0120	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0125	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0130	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0144	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0145	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0150	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$43,898.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	008	MOBILIZATION (CALLOUT)	EA	4,872.000	5.00	2.000	9,744.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	120.000	750.00	154.000	18,480.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	50.000	400.00	35.000	1,750.00
07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	100.000	300.00	8.000	800.00
07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	50.000	200.00	5.000	250.00
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	150.000	150.00	1.000	150.00
07526014	000	STUMP REMOVAL	EA	50.000	50.00	3.000	150.00
61856002	002	TMA (STATIONARY)	DAY	650.000	100.00	26.000	16,900.00
96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.00	7.000	-4,326.00
TOTAL ITEM EARNINGS TO DATE							\$43,898.00