



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **646855001**
 PROJECT: **MMC - 646855001**
 CONTRACT: **07244012**
 AWARD AMOUNT: **\$346,500.00**
 PROJECTED AMOUNT: **\$346,500.00**
 ADJ. PROJECTED AMOUNT: **\$346,500.00**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0006**
 DISTRICT NAME: **BRYAN**
 COUNTY: **ROBERTSON**
 AREA ENGINEER: **James Robbins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **54.97**
 % TIME USED: **31.67**
 % RETAINAGE: **0.00**

LETTING DATE: **07/09/2024**
 AWARD DATE: **07/30/2024**
 NOTICE TO PROCEED DATE: **08/15/2024**
 WORK BEGIN DATE: **09/05/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$190,474.96	\$102,469.50	\$88,005.46
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$190,474.96	\$102,469.50	\$88,005.46
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$190,474.96	\$102,469.50	\$88,005.46

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/05/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 57
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	90.000	789.310	\$71,037.90	1,500.00	1,927.86
0075	80116006	000	D-GR HMA(SQ) TY F PG 64-22 (DELIVERY)	TON	92.000	184.430	\$16,967.56	1,000.00	184.43
TOTAL ITEM EARNINGS THIS ESTIMATE							\$88,005.46		

CONTRACT LINE ITEMS

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	90.000	1,500.000	0.000	1,927.86	173,507.40
0075	80116006	000	D-GR HMA(SQ) TY F PG 64-22 (DELIVERY)	TON	92.000	1,000.000	0.000	184.43	16,967.56
Category Subtotal									\$190,474.96

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	79.000	1,000.000	0.000	0.000	0.00
0070	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	81.000	500.000	0.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$190,474.96

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	90.000	1,500.00	1,927.860	173,507.40
80116006	000	D-GR HMA(SQ) TY F PG 64-22 (DELIVERY)	TON	92.000	1,000.00	184.430	16,967.56
TOTAL ITEM EARNINGS TO DATE							\$190,474.96