



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **646879001**
 PROJECT: **MMC - 646879001**
 CONTRACT: **08240104**
 AWARD AMOUNT: **\$414,850.00**
 PROJECTED AMOUNT: **\$414,850.00**
 ADJ. PROJECTED AMOUNT: **\$414,850.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **IH0030**
 DISTRICT NAME: **PARIS**
 COUNTY: **HUNT**
 AREA ENGINEER: **James Atkins P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **29.98**
 % TIME USED: **38.33**
 % RETAINAGE: **0.00**

LETTING DATE: **08/15/2024**
 AWARD DATE: **08/15/2024**
 NOTICE TO PROCEED DATE: **08/21/2024**
 WORK BEGIN DATE: **09/16/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$124,371.60	\$0.00	\$124,371.60
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$124,371.60	\$0.00	\$124,371.60
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$124,371.60	\$0.00	\$124,371.60

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/16/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 120
DAYS CHARGED TO DATE: 46
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646879001 CONTROL 646879001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	165.500	751.490	\$124,371.60

Total Bid Quantity	QTY Paid To Date
1,250.00	751.49

TOTAL ITEM EARNINGS THIS ESTIMATE

\$124,371.60

CONTRACT LINE ITEMS

PROJECT MMC - 646879001 CONTROL 646879001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	165.500	1,250.000	0.000	751.49	124,371.60
Category Subtotal									<u>\$124,371.60</u>

PROJECT MMC - 646879001 CONTROL 646879001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406079	000	LRA (TY I GR D) (DEL) (ST1)	TON	166.380	1,250.000	0.000	0.000	0.00
1000	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
			PAYING DEMURRAGE CHARGES						
1100	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
			CHARGING ACTUAL DAMAGES						
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$124,371.60

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	165.500	1,250.00	751.490	124,371.60
TOTAL ITEM EARNINGS TO DATE							\$124,371.60