



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/09/24**

CONTRACT ID: **647012001**
 PROJECT: **MMC - 647012001**
 CONTRACT: **09241813**
 AWARD AMOUNT: **\$176,836.25**
 PROJECTED AMOUNT: **\$176,836.25**
 ADJ. PROJECTED AMOUNT: **\$176,836.25**
 CONTRACTOR: **MARTIN MARIETTA MATERIALS, INC.**

HIGHWAY: **FM2728**
 DISTRICT NAME: **DALLAS**
 COUNTY: **KAUFMAN**
 AREA ENGINEER: **Phillip Hancock**
 AREA NUMBER: **006**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2024** to **10/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **49.23**
 % TIME USED: **10.00**
 % RETAINAGE: **0.00**

LETTING DATE: **09/11/2024**
 AWARD DATE: **09/12/2024**
 NOTICE TO PROCEED DATE: **09/26/2024**
 WORK BEGIN DATE: **10/08/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$87,048.72	\$0.00	\$87,048.72
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$87,048.72	\$0.00	\$87,048.72
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$87,048.72	\$0.00	\$87,048.72
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/08/2024
TIME CHARGES BEGIN: 10/15/2024
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 18
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
18	18	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 647012001 CONTROL 647012001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80017107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	156.470	404.120	\$63,232.66
0065	80017108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	159.700	149.130	\$23,816.06

Total Bid Quantity	QTY Paid To Date
875.00	404.12
250.00	149.13

TOTAL ITEM EARNINGS THIS ESTIMATE

\$87,048.72

CONTRACT LINE ITEMS

PROJECT MMC - 647012001 CONTROL 647012001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80017107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	156.470	875.000	0.000	404.12	63,232.66
0065	80017108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	159.700	250.000	0.000	149.13	23,816.06
Category Subtotal									\$87,048.72

PROJECT MMC - 647012001 CONTROL 647012001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1140	96027010		DEMURRAGE Demurrage	DOL	1.000	1.000	0.000	0.000	0.00
1150	96057009		MMC/TMC ACTUAL DAMAGES MMC/TMC Actual damages	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$87,048.72

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80017107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	156.470	875.00	404.120	63,232.66
80017108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	159.700	250.00	149.130	23,816.06
TOTAL ITEM EARNINGS TO DATE							\$87,048.72