



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/09/24**

CONTRACT ID: **647071001**
 PROJECT: **MMC - 647071001**
 CONTRACT: **07241603**
 AWARD AMOUNT: **\$571,132.00**
 PROJECTED AMOUNT: **\$571,132.00**
 ADJ. PROJECTED AMOUNT: **\$856,698.00**
 CONTRACTOR: **COLORADO MATERIALS, LTD.**

HIGHWAY: **US0181**
 DISTRICT NAME: **CORPUS CHRISTI**
 COUNTY: **KARNES**
 AREA ENGINEER: **Nicholas K. Novosad, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **66.16**
 % TIME USED: **45.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/16/2024**
 AWARD DATE: **07/16/2024**
 NOTICE TO PROCEED DATE: **07/30/2024**
 WORK BEGIN DATE: **08/12/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$566,754.44	\$421,925.44	\$144,829.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$566,754.44	\$421,925.44	\$144,829.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$566,754.44	\$421,925.44	\$144,829.00
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/12/2024
TIME CHARGES BEGIN: 08/14/2024
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 81
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024	1	
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024	1	
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024	1	
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024	1	
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 647071001 CONTROL 647071001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	83.990	1,724.360	\$144,829.00

Total Bid Quantity	QTY Paid To Date
10,200.00	6,747.88

TOTAL ITEM EARNINGS THIS ESTIMATE

\$144,829.00

CONTRACT LINE ITEMS

PROJECT MMC - 647071001 CONTROL 647071001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	83.990	6,800.000	3,400.000	6,747.88	566,754.44
Category Subtotal									\$566,754.44

PROJECT MMC - 647071001 CONTROL 647071001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0500	96026614		DEMURRAGE	DOL	1.000	5,000.000	0.000	0.000	0.00
0501	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$566,754.44

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	83.990	6,800.00	6,747.880	566,754.44
TOTAL ITEM EARNINGS TO DATE							\$566,754.44