



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/23**

CONTRACT ID: **092233186**
 PROJECT: **BR 2023(495)**
 CONTRACT: **06233011**
 AWARD AMOUNT: **\$2,879,455.83**
 PROJECTED AMOUNT: **\$2,879,455.83**
 ADJ. PROJECTED AMOUNT: **\$2,879,455.83**
 CONTRACTOR: **RELMCO, INC.**

HIGHWAY: **CR**
 DISTRICT NAME: **LAREDO**
 COUNTY: **WEBB**
 AREA ENGINEER: **Jose Vargas, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2023** to **09/28/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **6.04**
 % TIME USED: **1.34**
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2023**
 AWARD DATE: **06/29/2023**
 NOTICE TO PROCEED DATE: **07/19/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$174,000.00	\$0.00	\$174,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$174,000.00	\$0.00	\$174,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	\$174,000.00
PAID TO CONTRACTOR	\$174,000.00	\$0.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 298
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 298
DAYS CHARGED TO DATE: 4
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2023		1	TIME SUSPENDED
09/02/2023		1	SATURDAY
09/03/2023		1	SUNDAY
09/04/2023		1	HOLIDAY
09/05/2023		1	TIME SUSPENDED
09/06/2023		1	TIME SUSPENDED
09/07/2023		1	TIME SUSPENDED
09/08/2023		1	TIME SUSPENDED
09/09/2023		1	SATURDAY
09/10/2023		1	SUNDAY
09/11/2023		1	TIME SUSPENDED
09/12/2023		1	TIME SUSPENDED
09/13/2023		1	TIME SUSPENDED
09/14/2023		1	TIME SUSPENDED
09/15/2023		1	TIME SUSPENDED
09/16/2023		1	SATURDAY
09/17/2023		1	SUNDAY
09/18/2023		1	TIME SUSPENDED
09/19/2023		1	TIME SUSPENDED
09/20/2023		1	TIME SUSPENDED
09/21/2023		1	TIME SUSPENDED
09/22/2023		1	TIME SUSPENDED
09/23/2023		1	SATURDAY
09/24/2023		1	SUNDAY
09/25/2023	1		
09/26/2023	1		
09/27/2023	1		
09/28/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
28	4	24
HOLIDAY		1
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		15

WORK PERFORMED THIS PERIOD

PROJECT BR 2023(495) CONTROL 092233186

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0140	05006001	000	MOBILIZATION	LS	275,000.000	0.500	\$137,500.00

Total Bid Quantity	QTY Paid To Date
1.00	0.50

PROJECT BR 2022(910) CONTROL 092233191

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1415	01006002	000	PREPARING ROW	STA	10,500.000	1.000	\$10,500.00
1495	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.000	\$18,500.00
1500	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	1.000	\$7,500.00

Total Bid Quantity	QTY Paid To Date
3.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$174,000.00

CONTRACT LINE ITEMS

PROJECT BR 2023(495) CONTROL 092233186
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0140	05006001	000	MOBILIZATION	LS	275,000.000	1.000	0.000	0.50	137,500.00
Category Subtotal									\$137,500.00

PROJECT BR 2022(910) CONTROL 092233191
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1415	01006002	000	PREPARING ROW	STA	10,500.000	3.000	0.000	1.00	10,500.00
1495	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.000	0.000	1.00	18,500.00
1500	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	3.000	0.000	1.00	7,500.00
Category Subtotal									\$36,500.00

PROJECT BR 2023(495) CONTROL 092233186
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	10,500.000	4.000	0.000	0.000	0.00
0065	01106001	000	EXCAVATION (ROADWAY)	CY	30.000	197.300	0.000	0.000	0.00
0070	01106002	000	EXCAVATION (CHANNEL)	CY	30.000	41.000	0.000	0.000	0.00
0075	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	279.100	0.000	0.000	0.00
0080	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	4,500.000	0.300	0.000	0.000	0.00
0085	01646042	000	DRILL SEEDING (TEMP) (WARM)	AC	4,500.000	0.300	0.000	0.000	0.00
0090	02166001	000	PROOF ROLLING	HR	80.000	2.000	0.000	0.000	0.00
0095	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	105.000	285.800	0.000	0.000	0.00
0100	03106009	000	PRIME COAT (MC-30)	GAL	8.000	212.900	0.000	0.000	0.00
0105	03166015	002	ASPH (AC-15P)	GAL	8.000	798.200	0.000	0.000	0.00
0110	03166238	002	AGGR(TY-PD GR-3 SAC-B)	CY	350.000	11.800	0.000	0.000	0.00
0115	03166240	002	AGGR(TY-PD GR-4 SAC-B)	CY	350.000	9.700	0.000	0.000	0.00
0120	04016001	000	FLOWABLE BACKFILL	CY	275.000	12.000	0.000	0.000	0.00
0125	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	225.000	167.000	0.000	0.000	0.00
0130	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	13.000	0.000	0.000	0.00
0135	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.000	0.000	0.000	0.00
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	4.000	0.000	0.000	0.00
0150	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	55.000	132.000	0.000	0.000	0.00
0155	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	30.000	132.000	0.000	0.000	0.00
0160	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	156.000	0.000	0.000	0.00
0165	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.000	156.000	0.000	0.000	0.00
0170	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	85.000	3.000	0.000	0.000	0.00
0175	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	8.000	91.000	0.000	0.000	0.00
0180	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	3.000	91.000	0.000	0.000	0.00

0185	05086001	000	CONSTRUCTING DETOURS	SY	125.000	361.000	0.000	0.000	0.00
0190	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	340.000	0.000	0.000	0.00
0195	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	80.000	0.000	0.000	0.00
0200	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	15.000	320.000	0.000	0.000	0.00
0205	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	15.000	40.000	0.000	0.000	0.00
0210	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	25.000	340.000	0.000	0.000	0.00
0215	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	25.000	80.000	0.000	0.000	0.00
0220	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.850	100.000	0.000	0.000	0.00
0225	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,806.000	4.000	0.000	0.000	0.00
0230	06446076	000	REMOVE SM RD SN SUP&AM	EA	200.000	4.000	0.000	0.000	0.00
0235	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	100.000	6.000	0.000	0.000	0.00
0240	61856002	002	TMA (STATIONARY)	DAY	150.000	72.000	0.000	0.000	0.00
0305	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0306	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0307	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-4.000	1,000.000	0.000	0.000	0.00
0308	96046001		CONTRACTOR FORCE ACCOUNT 1 Saftey Contingency	DOL	1.000	1,000.000	0.000	0.000	0.00
0309	96046002		CONTRACTOR FORCE ACCOUNT 2 Erosion Control Maintenance	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 222400AA1024103 [RAICES RD @ MESTENO CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0290	04506019	001	RAIL (TY T631LS)	LF	81.180	149.000	0.000	0.000	0.00
0295	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	735.000	243.000	0.000	0.000	0.00
0300	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	18,480.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(498) CONTROL 092233188

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0455	01006002	000	PREPARING ROW	STA	10,500.000	4.000	0.000	0.000	0.00
0460	01106001	000	EXCAVATION (ROADWAY)	CY	30.000	102.700	0.000	0.000	0.00
0465	01106002	000	EXCAVATION (CHANNEL)	CY	30.000	15.000	0.000	0.000	0.00
0470	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	173.000	0.000	0.000	0.00
0475	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	4,500.000	0.500	0.000	0.000	0.00
0480	01646042	000	DRILL SEEDING (TEMP) (WARM)	AC	4,500.000	0.500	0.000	0.000	0.00
0485	02166001	000	PROOF ROLLING	HR	80.000	2.000	0.000	0.000	0.00
0490	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	105.000	257.900	0.000	0.000	0.00
0495	03106009	000	PRIME COAT (MC-30)	GAL	8.000	190.100	0.000	0.000	0.00
0500	03166015	002	ASPH (AC-15P)	GAL	8.000	712.700	0.000	0.000	0.00
0505	03166238	002	AGGR(TY-PD GR-3 SAC-B)	CY	350.000	10.600	0.000	0.000	0.00
0510	03166240	002	AGGR(TY-PD GR-4 SAC-B)	CY	350.000	8.600	0.000	0.000	0.00
0515	04016001	000	FLOWABLE BACKFILL	CY	275.000	8.000	0.000	0.000	0.00
0520	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	225.000	150.000	0.000	0.000	0.00
0525	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	13.000	0.000	0.000	0.00

0855	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	225.000	98.000	0.000	0.000	0.00
0860	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	11.900	0.000	0.000	0.00
0865	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.000	0.000	0.000	0.00
0870	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	3.000	0.000	0.000	0.00
0875	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	55.000	182.000	0.000	0.000	0.00
0880	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	30.000	182.000	0.000	0.000	0.00
0885	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	156.000	0.000	0.000	0.00
0890	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.000	156.000	0.000	0.000	0.00
0895	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	85.000	3.000	0.000	0.000	0.00
0900	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	8.000	120.000	0.000	0.000	0.00
0905	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	3.000	120.000	0.000	0.000	0.00
0910	05086001	000	CONSTRUCTING DETOURS	SY	125.000	680.000	0.000	0.000	0.00
0915	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	660.000	0.000	0.000	0.00
0920	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	80.000	0.000	0.000	0.00
0925	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	15.000	360.000	0.000	0.000	0.00
0930	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	15.000	40.000	0.000	0.000	0.00
0935	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	25.000	660.000	0.000	0.000	0.00
0940	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	25.000	80.000	0.000	0.000	0.00
0945	05306005	000	DRIVEWAYS (ACP)	SY	150.000	35.000	0.000	0.000	0.00
0950	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.850	75.000	0.000	0.000	0.00
0955	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,806.000	4.000	0.000	0.000	0.00
0960	06446076	000	REMOVE SM RD SN SUP&AM	EA	200.000	2.000	0.000	0.000	0.00
0965	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	100.000	6.000	0.000	0.000	0.00
0970	61856002	002	TMA (STATIONARY)	DAY	150.000	54.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 222400AA0203101 [JEFFERIES RD @ TEJONES CRE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1020	04506019	001	RAIL (TY T631LS)	LF	81.180	193.000	0.000	0.000	0.00
1025	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	985.000	240.000	0.000	0.000	0.00
1030	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	28,140.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2022(899) CONTROL 092233190

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1130	01006002	000	PREPARING ROW	STA	10,500.000	4.000	0.000	0.000	0.00
1135	01106001	000	EXCAVATION (ROADWAY)	CY	30.000	189.000	0.000	0.000	0.00
1140	01106002	000	EXCAVATION (CHANNEL)	CY	30.000	24.000	0.000	0.000	0.00
1145	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	457.500	0.000	0.000	0.00
1150	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	4,500.000	0.300	0.000	0.000	0.00
1155	01646042	000	DRILL SEEDING (TEMP) (WARM)	AC	4,500.000	0.300	0.000	0.000	0.00
1160	02166001	000	PROOF ROLLING	HR	80.000	2.000	0.000	0.000	0.00
1165	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	105.000	245.600	0.000	0.000	0.00
1170	03106009	000	PRIME COAT (MC-30)	GAL	8.000	188.500	0.000	0.000	0.00
1175	03166015	002	ASPH (AC-15P)	GAL	8.000	707.000	0.000	0.000	0.00

1180	03166238	002	AGGR(TY-PD GR-3 SAC-B)	CY	350.000	10.500	0.000	0.000	0.00
1185	03166240	002	AGGR(TY-PD GR-4 SAC-B)	CY	350.000	8.600	0.000	0.000	0.00
1190	04016001	000	FLOWABLE BACKFILL	CY	275.000	3.000	0.000	0.000	0.00
1195	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	13.000	0.000	0.000	0.00
1200	04506019	001	RAIL (TY T631LS)	LF	81.180	133.000	0.000	0.000	0.00
1205	04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	1,201.200	60.000	0.000	0.000	0.00
1210	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	31,010.000	2.000	0.000	0.000	0.00
1215	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.000	0.000	0.000	0.00
1220	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	3.000	0.000	0.000	0.00
1225	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	55.000	83.000	0.000	0.000	0.00
1230	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	30.000	83.000	0.000	0.000	0.00
1235	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	156.000	0.000	0.000	0.00
1240	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.000	156.000	0.000	0.000	0.00
1245	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	85.000	2.000	0.000	0.000	0.00
1250	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	8.000	80.000	0.000	0.000	0.00
1255	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	3.000	80.000	0.000	0.000	0.00
1260	05086001	000	CONSTRUCTING DETOURS	SY	125.000	681.000	0.000	0.000	0.00
1265	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	680.000	0.000	0.000	0.00
1270	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	80.000	0.000	0.000	0.00
1275	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	15.000	360.000	0.000	0.000	0.00
1280	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	15.000	40.000	0.000	0.000	0.00
1285	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	25.000	680.000	0.000	0.000	0.00
1290	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	25.000	80.000	0.000	0.000	0.00
1295	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.850	100.000	0.000	0.000	0.00
1300	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,806.000	4.000	0.000	0.000	0.00
1305	06446076	000	REMOVE SM RD SN SUP&AM	EA	200.000	3.000	0.000	0.000	0.00
1310	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	100.000	6.000	0.000	0.000	0.00
1315	61856002	002	TMA (STATIONARY)	DAY	150.000	54.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2022(910) CONTROL 092233191
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1420	01106001	000	EXCAVATION (ROADWAY)	CY	30.000	207.100	0.000	0.000	0.00
1425	01106002	000	EXCAVATION (CHANNEL)	CY	30.000	10.000	0.000	0.000	0.00
1430	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	38.700	0.000	0.000	0.00
1435	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	4,500.000	0.200	0.000	0.000	0.00
1440	01646042	000	DRILL SEEDING (TEMP) (WARM)	AC	4,500.000	0.200	0.000	0.000	0.00
1445	02166001	000	PROOF ROLLING	HR	80.000	2.000	0.000	0.000	0.00
1450	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	105.000	223.600	0.000	0.000	0.00
1455	03106009	000	PRIME COAT (MC-30)	GAL	8.000	164.600	0.000	0.000	0.00
1460	03166015	002	ASPH (AC-15P)	GAL	8.000	617.200	0.000	0.000	0.00
1465	03166238	002	AGGR(TY-PD GR-3 SAC-B)	CY	350.000	9.100	0.000	0.000	0.00
1470	03166240	002	AGGR(TY-PD GR-4 SAC-B)	CY	350.000	7.500	0.000	0.000	0.00
1475	04016001	000	FLOWABLE BACKFILL	CY	275.000	13.000	0.000	0.000	0.00
1480	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	225.000	75.000	0.000	0.000	0.00
1485	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	13.200	0.000	0.000	0.00
1490	04966007	000	REMOV STR (PIPE)	LF	3,500.000	4.000	0.000	0.000	0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	10,500.000	3.00	1.000	10,500.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	18,500.000	1.00	1.000	18,500.00
05006001	000	MOBILIZATION	LS	275,000.000	1.00	0.500	137,500.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	3.00	1.000	7,500.00
TOTAL ITEM EARNINGS TO DATE							\$174,000.00