



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/07/13**

CONTRACT ID: **106802124**
 PROJECT: **HP 2007(801)**
 CONTRACT: **08073201**
 AWARD AMOUNT: **\$143,880,367.16**
 PROJECTED AMOUNT: **\$143,880,367.16**
 ADJ. PROJECTED AMOUNT: **\$146,530,847.93**
 CONTRACTOR: **W.W. WEBBER, LLC**

HIGHWAY: **IH 30**
 DISTRICT NAME: **Fort Worth**
 COUNTY: **TARRANT**
 AREA ENGINEER: **Gregory Cedillo, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0064**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/08/2013** to **05/02/2013**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.91**
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2007**
 AWARD DATE: **08/23/2007**
 NOTICE TO PROCEED DATE: **10/30/2007**
 WORK BEGIN DATE: **11/15/2007**
 ACCEPTED DATE: **09/20/2012**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$145,251,515.64	\$144,744,750.11	\$506,765.53
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$145,251,515.64	\$144,744,750.11	\$506,765.53
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$35,267.94	\$35,267.94	\$0.00
PAID TO CONTRACTOR	\$145,286,783.58	\$144,780,018.05	\$506,765.53

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	11/15/2007	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	12/15/2007	<u>LIQ DAMAGE RATE:</u>	\$2,000.00
<u>BID DAYS:</u>	1,024	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	53	DAYS AT	
<u>CURRENT DAYS:</u>	1,077	PER DAY	\$2,000.00
<u>DAYS CHARGED TO DATE:</u>	1,076	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/03/2013		1	WORKING ON PROJECT RECORDS
02/04/2013		1	WORKING ON RECORDS
03/22/2013		1	WORKING ON PROJECT RECORDS

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
3	0	3
OTHER - SEE RMRKS		3

WORK PERFORMED THIS PERIOD

PROJECT HP 2007(801) CONTROL 106802124
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0205	02752001	000	CEMENT	TON	125.000	52.465	\$6,558.13	373.70	575.29
0235	03412011	000	D-GR HMA(QCQA) TY-B PG64-22	TON	42.410	7.060	\$299.41	56,756.00	58,771.16
0575	04322001	000	RIPRAP (CONC)(4 IN)	CY	250.000	55.772	\$13,943.00	228.90	699.94
0580	04322002	000	RIPRAP (CONC)(5 IN)	CY	300.000	-55.772	-\$16,731.60	453.29	722.05
0631	04422002	905	STR STL (PLATE GIRDER)	LB	6.570	12,587.000	\$82,696.59	12,587.00	12,587.00
1040	05002001	002	MOBILIZATION	LS	14,000,000.000	0.030	\$420,000.00	1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$506,765.53

CONTRACT LINE ITEMS

PROJECT HP 2007(801) CONTROL 106802124
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01002002	001	PREPARING ROW	STA	9,500.000	145.500	0.000	145.50	1,382,250.00
0070	01052037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	21,265.000	0.000	21,265.00	106,325.00
0075	01102001	000	EXCAVATION (ROADWAY)	CY	9.000	19,344.600	-633.000	18,711.60	168,404.40
0080	01102004	000	EXCAVATION (ROADWAY AND CHANNEL)	CY	7.500	1,522,382.000	2,754.000	1,525,136.00	11,438,520.00
0085	01322008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	151,738.000	3,617.000	155,355.00	466,065.00
0086	01322008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	28.750	0.000	962.000	962.00	27,657.50
0090	01612002	001	COMPOST MANUF TOPSOIL (BOS) (4")	SY	0.500	409,021.000	-219,325.360	189,695.64	94,847.85
0095	01622002	000	BLOCK SODDING	SY	1.820	1,744.000	0.000	2,673.71	4,866.15
0096	01622002	900	BLOCK SODDING	SY	1.820	0.000	72,184.000	72,184.00	131,374.88
			Bermuda W/ Rye Grass Over Seed						
0100	01642027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.170	409,021.000	1,190.000	163,086.61	27,724.71
0105	01642029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.130	204,513.000	0.000	34,258.34	4,453.59
0110	01642031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.150	204,513.000	0.000	79,469.98	11,920.48
0115	01682001	000	VEGETATIVE WATERING	MG	12.000	9,522.000	-6,274.680	3,247.32	38,967.84
0120	01692006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	0.810	4,158.000	0.000	13,133.67	10,638.27
0125	01702001	000	IRRIGATION SYSTEM	LS	187,437.000	1.000	0.000	1.00	187,437.00
0130	01922012	000	MULCH	CY	18.820	2,245.000	-15.000	1,290.00	24,277.80
0135	01922014	000	PLANT SOIL MIX	CY	24.000	4,950.000	-30.000	5,311.38	127,473.12
0140	01922015	000	LANDSCAPE EDGE	LF	1.000	8,437.000	15.000	10,195.00	10,195.00
0145	01922017	000	VEGETATION BARRIER	SY	2.000	3,929.000	0.000	735.50	1,471.00
0150	01922028	000	PLANT MATERIAL (1 GAL) (SHRUB)	EA	4.170	29,565.000	-380.000	29,185.00	121,701.45
0155	01922031	000	PLANT MATERIAL (5 GAL) (SHRUB)	EA	13.060	5,521.000	59.000	5,580.00	72,874.80
0160	01922044	000	PLANT MATERIAL (MIN 2" CAL) (B&B)	EA	206.970	178.000	71.000	249.00	51,535.53
0165	01922046	000	PLANT MATERIAL (MIN 3" CAL) (B&B)	EA	380.580	416.000	-136.000	280.00	106,562.41
0170	01922078	000	PLANT MATERIAL (8 GAL)(SHRUB)	EA	60.540	21.000	0.000	21.00	1,271.34
0175	02472044	029	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	30.000	8,326.000	19.000	7,132.67	213,980.10
0180	02472060	029	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	CY	30.000	6,734.000	0.000	7,727.68	231,830.40
0185	02602016	001	LIME (HYD, COM, OR QK(SLURRY))	TON	100.000	13,963.000	-4,946.633	9,016.37	901,636.70
0200	02602027	001	LIME TRT (EXST MATL)(8")	SY	1.500	500,554.000	-14,279.000	558,503.24	837,754.97
0205	02752001	000	CEMENT	TON	125.000	253.000	120.700	575.29	71,911.38
0207	02752011		CEMENT TREAT(EXIST MATL)(8")	SY	1.500	0.000	16,700.000	18,449.17	27,673.76
0210	03052010	000	SLV, HAUL & STKPL RCL APH PV (8 TO 12")	SY	3.500	75,107.000	0.000	89,441.23	313,044.35
0215	03052011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.250	239,399.000	111,000.000	348,534.29	435,667.87
0220	03052026	000	SALV, HAUL & STKPL RCL PV (13"-20")	SY	5.000	34,852.000	-15,075.500	19,776.50	98,882.50
0230	03102020	000	PRIME COAT (SS-1)	GAL	2.500	140,561.000	-136,011.000	4,550.00	11,375.00
0235	03412011	000	D-GR HMA(QCQA) TY-B PG64-22	TON	42.410	55,082.000	1,674.000	58,771.16	2,492,484.82
0240	03412106	000	D-GR HMA(QCQA) TY-D PG64-22	TON	48.250	117,647.000	-73.000	110,614.76	5,337,162.19
0245	03412135	000	D-GR HMA(QCQA) TY-D SAC-A PG76-22	TON	70.900	10,166.000	284.000	10,266.09	727,865.76
0246	03412135	001	D-GR HMA(QCQA) TY-D SAC-A PG76-22	TON	84.900	0.000	18,510.000	19,385.39	1,645,819.28
0247	03562007	000	ASPH BINDER(PG 64-22)	GAL	2.760	0.000	22,200.000	18,560.00	51,225.60
0248	03562017	000	FABRIC	SY	0.950	0.000	111,000.000	94,296.82	89,581.98
0250	03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	45.000	135,464.000	-686.000	142,810.54	6,426,474.30
0270	03602006	003	CONC PVMT (CONT REINF-CRCP)(13")	SY	49.260	354,050.000	7.110	353,809.55	17,428,658.42

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0290	03602048	003	CONC PVMT (CONT REINF-CRCP)(HES)(10")	SY	100.000	402.000	0.000	48.99	4,899.00
0330	03682002	000	ANCHOR LUGS PAVEMENT TERMINALS	LF	65.000	1,416.000	0.000	1,416.00	92,040.00
0335	04002005	000	CEM STABIL BKFL	CY	80.000	901.000	15.000	1,446.00	115,680.00
0340	04002006	000	CUT & RESTORING PAV	SY	70.000	935.000	13.000	1,073.95	75,176.50
0345	04002008	000	CUT & RESTORING PAV (ASPH)	SY	90.000	145.000	1,027.620	1,172.62	105,535.80
0350	04002009	000	CUT & RESTORING PAV (CONC)	SY	160.000	100.000	19.000	304.77	48,763.20
0355	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	48,966.000	-130.000	48,966.00	48,966.00
0360	04032001	000	TEMPORARY SPL SHORING	SF	14.000	371,466.000	1,085.000	356,053.53	4,984,749.42
0365	04162001	001	DRILL SHAFT (18 IN)	LF	60.000	155.000	0.000	161.00	9,660.00
0370	04162003	001	DRILL SHAFT (30 IN)	LF	110.000	108.000	0.000	108.00	11,880.00
0375	04162004	001	DRILL SHAFT (36 IN)	LF	165.000	4,429.000	-50.000	4,502.00	742,830.00
0380	04162006	001	DRILL SHAFT (48 IN)	LF	260.000	1,116.000	0.000	1,116.00	290,160.00
0385	04162007	001	DRILL SHAFT (54 IN)	LF	305.000	52.000	0.000	52.00	15,860.00
0390	04162008	001	DRILL SHAFT (60 IN)	LF	300.000	334.000	0.000	334.00	100,200.00
0395	04162009	001	DRILL SHAFT (66 IN)	LF	400.000	8,432.000	-182.000	8,250.00	3,300,000.00
0400	04162012	001	DRILL SHAFT (84 IN)	LF	550.000	170.000	300.000	300.00	165,000.00
0405	04162015	001	DRILL SHAFT (NON-REINFORCED)(12 IN)	LF	96.000	14.000	0.000	7.00	672.00
0410	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	102.000	466.000	30.000	263.50	26,877.00
0415	04162019	001	DRILL SHAFT (SIGN MTS)(30 IN)	LF	107.000	166.000	0.000	11.00	1,177.00
0420	04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	180.000	332.000	16.000	354.00	63,720.00
0425	04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	371.000	105.000	14.000	62.00	23,002.00
0430	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	340.000	904.000	143.000	970.00	329,800.00
0435	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	122.000	1,012.000	0.000	761.00	92,842.00
0440	04162030	001	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	187.000	75.000	0.000	75.00	14,025.00
0445	04162031	001	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	198.000	30.000	0.000	50.00	9,900.00
0450	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	211.000	98.000	0.000	110.00	23,210.00
0455	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	242.000	140.000	0.000	140.00	33,880.00
0460	04162048	001	DRILL SHAFT (SIGN MTS)(72IN)	LF	550.000	599.000	144.000	743.00	408,650.00
0465	04202002	003	CL B CONC (FLUME)	CY	350.000	133.000	13.100	254.30	89,005.35
0470	04202003	003	CL C CONC (ABUT)	CY	500.000	594.200	1.800	596.00	298,000.00
0475	04202004	003	CL C CONC (BENT)	CY	500.000	2,686.400	0.000	2,686.40	1,343,200.00
0480	04202005	003	CL C CONC (FOOTING)	CY	500.000	213.600	0.000	213.60	106,800.00
0485	04202010	003	CL C CONC (SIGN COLUMN)	CY	600.000	1,164.420	-54.370	1,110.05	666,030.00
0490	04202013	003	CL C CONC (MISC)	CY	1,000.000	9.800	0.000	9.80	9,800.00
0495	04202033	003	CL S CONC (APPR SLAB)	CY	1.000	2,065.000	0.000	2,065.00	2,065.00
0500	04202034	003	CL S CONC (BRIDGE SDWLK)	CY	300.000	296.000	0.000	296.00	88,800.00
0505	04202076	003	CL C CONC (TRAFFIC RAIL)	CY	500.000	610.000	25.000	635.00	317,500.00
0510	04222001	000	REINF CONC SLAB	SF	12.900	195,220.000	22.000	195,242.00	2,518,621.80
0511	04222001	900	REINF CONC SLAB	SF	23.240	0.000	2,173.000	2,173.00	50,500.52
0515	04232007	000	RETAINING WALL (SPREAD FOOTING)	SF	35.000	14,734.000	3,350.000	18,084.00	632,940.00
0520	04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	55,849.000	3,850.000	59,886.00	1,796,580.00
0521	04232009	001	RETAINING WALL (SOIL NAILED)(FACIA)	SF	25.047	0.000	1,548.000	1,548.00	38,772.76
0525	04232011	000	RETAINING WALL (DRILL SHAFT)(FACIA)	SF	30.000	21,547.000	749.000	22,296.00	668,880.00
0530	04232028	000	RETAINING WALL (MSE)(BRICK VENEER)	SF	45.000	23,097.000	-903.000	22,194.00	998,730.00
0535	04232029	000	RETAINING WALL (MSE)(FR GRANITE)	SF	38.570	257,731.000	0.000	257,731.00	9,940,684.66
0540	04232030	000	RETAINING WALL (MSE)(MURAL)	SF	100.000	6,227.000	0.000	6,227.00	622,700.00
0545	04252003	000	PRESTR CONC BEAM (TY C)	LF	100.000	1,166.180	0.000	1,166.19	116,619.00
0550	04252004	000	PRESTR CONC BEAM (TY IV)	LF	100.000	18,065.990	0.000	18,065.99	1,806,599.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0555	04272003	000	OPAQUE SEALER FINISH	SF	0.270	166,576.000	0.000	181,999.74	49,139.93
0560	04272006	000	BLAST FINISH	SF	1.710	29,230.000	0.000	29,230.00	49,983.30
0565	04282002	000	CONC SURF TREAT (CLASS II)	SY	3.000	21,180.500	2,173.000	23,353.50	70,060.50
0575	04322001	000	RIPRAP (CONC)(4 IN)	CY	250.000	184.900	44.000	699.94	174,984.50
0580	04322002	000	RIPRAP (CONC)(5 IN)	CY	300.000	174.100	279.190	722.05	216,614.10
0590	04322030	000	RIPRAP (CONC)(CL C)	CY	350.000	35.840	1.730	51.72	18,102.70
0600	04322033	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	75.000	219.800	-11.000	186.96	14,022.00
0605	04322040	000	RIPRAP (MOW STRIP)(5 IN)	CY	350.000	428.200	154.640	582.84	203,994.00
0610	04322050	000	RIPRAP (CONC)(CL B)(5 IN)	CY	250.000	1,141.900	404.300	1,382.28	345,569.50
0615	04342048	003	ELASTOMERIC BEAR (EE3)	EA	1,250.000	10.000	0.000	10.00	12,500.00
0620	04342050	003	ELASTOMERIC BEAR (EE6)	EA	1,250.000	36.000	0.000	36.00	45,000.00
0625	04342058	003	ELASTOMERIC BEAR (EF6)	EA	1,250.000	36.000	0.000	36.00	45,000.00
0630	04422002	005	STR STL (PLATE GIRDER)	LB	1.310	2,564,300.000	0.000	2,576,887.00	3,375,721.97
0631	04422002	905	STR STL (PLATE GIRDER)	LB	6.570	0.000	12,587.000	12,587.00	82,696.59
0635	04422005	005	STR STL (MISCELLANEOUS)	LB	5.000	1,711.000	972.000	2,683.00	13,415.00
0640	04502013	000	RAIL (TY SSTR)	LF	30.000	38,399.000	226.000	39,138.00	1,174,140.00
0643	04502025		RAIL (TY PR1)	LF	70.000	0.000	1,041.000	970.00	67,900.00
0645	04502039	000	RAIL (TY SSTR)(MOD)	LF	30.000	964.000	0.000	2,534.00	76,020.00
0650	04502064	000	RAIL (TY C221)	LF	55.000	2,741.000	559.000	3,060.00	168,300.00
0651	04502064	900	RAIL (TY C221)	LF	75.310	0.000	498.000	530.00	39,914.30
0660	04502109	000	RAIL (TY SSTR) W/DRAIN SLOTS	LF	30.000	2,205.000	0.000	1,045.00	31,350.00
0661	04502115	000	RAIL (TY PR2)(MOD)	LF	69.880	0.000	133.000	133.00	9,294.04
0665	04522001	000	REMOV RAIL (CONC ELEMENTS)	LF	0.010	7,798.000	0.000	7,798.00	77.98
0670	04522002	000	REMOV RAIL (METAL ELEMENTS)	LF	0.010	7,798.000	0.000	7,798.00	77.98
0675	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	65.000	1,618.000	0.000	1,840.00	119,600.00
0680	04592002	000	GABIONS (GALV)	CY	185.000	343.000	0.000	278.51	51,524.35
0685	04592011	000	GABION MATTRESSES (GALV)(12 IN)	SY	75.000	117.000	0.000	266.19	19,964.25
0688	04622004		CONC BOX CULV (4 FT X 3 FT)	LF	157.570	0.000	59.000	59.00	9,296.63
0690	04622009	000	CONC BOX CULV (5 FT X 5 FT)	LF	220.000	1,251.000	0.000	1,251.00	275,220.00
0695	04622021	000	CONC BOX CULV (8 FT X 6 FT)	LF	235.000	714.000	0.000	714.00	167,790.00
0700	04622023	000	CONC BOX CULV (8 FT X 8 FT)	LF	340.000	6,277.000	0.000	6,293.00	2,139,620.00
0705	04622027	000	CONC BOX CULV (9 FT X 8 FT)	LF	385.000	6,656.000	0.000	6,656.00	2,562,560.00
0710	04622032	000	CONC BOX CULV (10 FT X 8 FT)	LF	650.000	118.000	0.000	58.00	37,700.00
0712	04622035		CONC BOX CULV (8 FT X 3 FT)	LF	312.730	0.000	140.000	80.00	25,018.40
0715	04622085	000	CONC BOX CULV (14 FT X 14 FT)	LF	775.000	100.000	0.000	100.00	77,500.00
0720	04642003	000	RC PIPE (CL III)(18 IN)	LF	55.000	489.000	302.000	630.00	34,650.00
0725	04642005	000	RC PIPE (CL III)(24 IN)	LF	55.000	17,499.000	-110.000	14,945.00	821,975.00
0730	04642007	000	RC PIPE (CL III)(30 IN)	LF	70.000	4,796.000	14.000	4,749.00	332,430.00
0735	04642009	000	RC PIPE (CL III)(36 IN)	LF	75.000	2,011.000	415.000	1,904.00	142,800.00
0740	04642010	000	RC PIPE (CL III)(42 IN)	LF	90.000	3,173.000	0.000	2,974.00	267,660.00
0745	04642011	000	RC PIPE (CL III)(48 IN)	LF	105.000	4,129.000	0.000	4,059.00	426,195.00
0750	04642012	000	RC PIPE (CL III)(54 IN)	LF	125.000	1,934.000	0.000	1,921.00	240,125.00
0755	04642013	000	RC PIPE (CL III)(60 IN)	LF	150.000	1,192.000	0.000	1,165.00	174,750.00
0760	04642014	000	RC PIPE (CL III)(66 IN)	LF	170.000	738.000	0.000	738.00	125,460.00
0765	04642015	000	RC PIPE (CL III)(72 IN)	LF	200.000	1,400.000	-374.000	1,026.00	205,200.00
0770	04642022	000	RC PIPE (CL IV)(24 IN)	LF	60.000	495.000	0.000	526.00	31,560.00
0775	04642026	000	RC PIPE (CL IV)(36 IN)	LF	85.000	157.000	0.000	157.00	13,345.00
0780	04642027	000	RC PIPE (CL IV)(42 IN)	LF	90.000	84.000	0.000	84.00	7,560.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0790	04642035	000	RC PIPE (CL V)(18 IN)	LF	55.000	51.000	60.000	60.00	3,300.00
0795	04642036	000	RC PIPE (CL V)(24 IN)	LF	55.000	1,236.000	0.000	1,183.00	65,065.00
0800	04642038	000	RC PIPE (CL V)(30 IN)	LF	75.000	1,112.000	0.000	1,056.00	79,200.00
0805	04642040	000	RC PIPE (CL V)(36 IN)	LF	85.000	185.000	0.000	110.00	9,350.00
0815	04642042	000	RC PIPE (CL V)(48 IN)	LF	120.000	233.000	0.000	133.00	15,960.00
0820	04642043	000	RC PIPE (CL V)(54 IN)	LF	140.000	50.000	0.000	50.00	7,000.00
0825	04642044	000	RC PIPE (CL V)(60 IN)	LF	160.000	98.000	0.000	68.00	10,880.00
0830	04642046	000	RC PIPE (CL V)(72 IN)	LF	210.000	98.000	0.000	56.00	11,760.00
0845	04652029	001	INLET (COMPL)(CURB)(TY 1)(5' X 3')	EA	3,000.000	6.000	1.000	8.00	24,000.00
0850	04652032	001	INLET (COMPL)(CURB)(TY 1)(10' X 3')	EA	3,000.000	22.000	1.000	22.00	66,000.00
0855	04652035	001	INLET (COMPL)(CURB)(TY 1)(15' X 3')	EA	4,000.000	16.000	0.000	15.00	60,000.00
0860	04652038	001	INLET (COMPL)(CURB)(TY 1)(20' X 3')	EA	5,000.000	34.000	0.000	34.00	170,000.00
0865	04652070	001	INLET (COMPL)(CURB)(TY 4)(10')	EA	3,200.000	2.000	0.000	1.00	3,200.00
0870	04652077	001	INLET (COMPL)(DROP)(TY 1)	EA	2,000.000	44.000	0.000	45.00	90,000.00
0875	04652078	001	INLET (COMPL)(DROP)(TY 1-C)	EA	2,000.000	5.000	0.000	5.00	10,000.00
0880	04652080	001	INLET (COMPL)(DROP)(TY 3)	EA	3,000.000	5.000	0.000	5.00	15,000.00
0885	04652081	001	INLET (COMPL)(GRATE)(TY 1)	EA	1,500.000	43.000	3.000	47.00	70,500.00
0890	04652082	001	INLET (COMPL)(GRATE)(TY 1-C)	EA	1,200.000	2.000	0.000	1.00	1,200.00
0895	04652085	001	INLET (COMPL)(GRATE)(TY 3)	EA	1,500.000	5.000	0.000	5.00	7,500.00
0900	04652088	001	INLET (COMPL)(GRATE)(TY 5)	EA	3,000.000	2.000	0.000	2.00	6,000.00
0905	04652089	001	MANH (COMPL)(JUNCT BOX)(TY 1)	EA	3,500.000	14.000	0.000	22.00	77,000.00
0910	04652090	001	MANH (COMPL)(JUNCT BOX)(TY 2)	EA	3,000.000	34.000	0.000	33.00	99,000.00
0915	04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	7,000.000	8.000	0.000	8.00	56,000.00
0920	04652092	001	MANH (COMPL)(TY 1)	EA	3,000.000	16.000	0.000	16.00	48,000.00
0925	04652093	001	MANH (COMPL)(TY 1-C)	EA	2,500.000	27.000	0.000	16.00	40,000.00
0930	04652094	001	MANH (COMPL)(TY 2)(PIPE RISER)	EA	2,000.000	3.000	0.000	3.00	6,000.00
0935	04652095	001	INLET (COMPL)(CHANNEL)(10')	EA	3,000.000	3.000	0.000	2.00	6,000.00
0940	04652393	001	INLET (COMPL)(TY SSCB)(SPL)	EA	3,000.000	22.000	0.000	22.00	66,000.00
0945	04662026	000	WINGWALL (FW-0)(HW=10 FT)	EA	9,000.000	2.000	0.000	2.00	18,000.00
0950	04662052	000	WINGWALL (PW)(HW=8 FT)	EA	15,000.000	4.000	0.000	4.00	60,000.00
0955	04662065	000	HEADWALL (CH-FW-0)(DIA= 24 IN)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0960	04662071	000	HEADWALL (CH-FW-0)(DIA= 48 IN)	EA	8,000.000	2.000	0.000	2.00	16,000.00
0965	04662074	000	HEADWALL (CH-FW-0)(DIA= 66 IN)	EA	10,000.000	1.000	0.000	1.00	10,000.00
0976	04662203		HEADWALL (SPECIAL)	EA	5,000.000	0.000	1.000	1.00	5,000.00
0977	04662135		HEADWALL (CH-PW-0)(DIA= 72 IN) (SPECIAL)	EA	25,619.900	0.000	1.000	1.00	25,619.90
0978	04672002		SET (TY I)(36 IN)(3:1)(C)	EA	2,881.670	0.000	3.000	3.00	8,645.01
0995	04762026	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL V)	LF	700.000	287.000	0.000	287.00	200,900.00
1000	04762027	000	JACK BOR OR TUN PIPE(54 IN)(RC)(CL V)	LF	800.000	228.000	-60.000	168.00	134,400.00
1005	04762028	000	JACK BOR OR TUN PIPE(60 IN)(RC)(CL V)	LF	1,000.000	180.000	0.000	180.00	180,000.00
1010	04792002	000	ADJ INLETS	EA	1,000.000	5.000	0.000	13.00	13,000.00
1035	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	75,000.000	3.000	0.000	3.00	225,000.00
1037	04962017		REMOV STR (ABUTMENT)	EA	28,348.720	0.000	1.000	1.00	28,348.72
1040	05002001	002	MOBILIZATION	LS	14,000,000.000	1.000	0.000	1.00	14,000,000.00
1045	05022001	022	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100,000.000	40.000	0.000	40.00	4,000,000.00
1046	05022001	922	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	62,176.610	0.000	1.000	1.00	62,176.61
1050	05062001	008	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	10.650	1,075.000	0.000	566.50	6,033.23
1065	05062016	008	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	8.750	2,196.000	0.000	4,085.55	35,748.58

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1070	05062017	008	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	25.000	1,092.000	0.000	204.00	5,100.00
1080	05062034	008	TEMPORARY SEDIMENT CONTROL FENCE	LF	1.250	20,743.000	45.000	66,483.10	83,103.88
1085	05062038	008	BIODEGRADABLE EROSION CONTROL LOGS(18")	LF	2.700	15,831.000	0.000	3,437.00	9,279.90
1090	05082002	000	CONSTRUCTING DETOURS	SY	50.000	103,221.000	1,108.000	99,796.48	4,989,824.00
1106	05122010	001	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	3.000	0.000	29,430.000	29,430.00	88,290.00
1107	05122017	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	0.000	8,540.000	8,540.00	34,160.00
1108	05122018	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	9.000	0.000	360.000	360.00	3,240.00
1109	05122019	001	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	3.000	0.000	151,260.000	151,260.00	453,780.00
1110	05122026	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	25,720.000	-4,260.000	21,460.00	85,840.00
1115	05122027	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	900.000	980.000	1,880.00	15,040.00
1116	05122028	001	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	3.000	0.000	59,040.000	59,040.00	177,120.00
1125	05122035	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	5,100.000	-2,000.000	3,100.00	9,300.00
1130	05122036	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.000	240.000	40.000	280.00	1,960.00
1165	05142005	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	35.000	459.000	13,476.000	13,475.00	471,625.00
1166	05142005	901	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	62.490	0.000	420.000	420.00	26,245.80
1170	05142008	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(48")	LF	40.000	9,538.000	7,785.000	17,308.00	692,320.00
1175	05142009	001	PERM CONC TRF BARR (SGL SLP)(TY 3)(48")	LF	90.000	2,545.000	84.000	2,629.00	236,610.00
1185	05142047	001	PERM CONC TRF BARR(SGL SLP)TY2(48")MOD	LF	135.000	6,821.000	-6,472.000	349.00	47,115.00
1195	05282004	000	LANDSCAPE PAVERS	SY	150.000	577.000	0.000	594.77	89,215.50
1200	05282006	000	COLORED TEXTURED CONC (5")	SY	90.000	5,265.000	61.000	4,071.86	366,467.49
1205	05292004	000	CONC CURB & GUTTER (TY II)	LF	15.000	2,648.000	-25.000	3,325.50	49,882.50
1210	05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	55,852.000	67.000	51,382.36	154,147.07
1215	05302010	000	DRIVEWAYS (CONC)	SY	40.000	9,953.000	234.000	9,410.99	376,439.60
1220	05312005	000	CURB RAMPS (TY 1)	EA	1,000.000	11.000	0.000	11.00	11,000.00
1225	05312010	000	CURB RAMPS (TY 7)	EA	1,000.000	9.000	-1.000	10.00	10,000.00
1230	05312011	000	CURB RAMPS (TY 8)	EA	1,000.000	5.000	0.000	5.00	5,000.00
1235	05312012	000	CURB RAMPS (TY 9)	EA	1,000.000	1.000	0.000	1.00	1,000.00
1240	05312014	000	CURB RAMPS (TY 22)	EA	1,500.000	6.000	0.000	6.00	9,000.00
1245	05312015	000	CONC SIDEWLKS (4")	SY	30.000	21,489.000	-2,183.000	17,852.04	535,561.14
1247	05312036		CONC SIDEWALKS (8")(SPL RETAINING WALL)	SY	235.620	0.000	1,992.000	2,137.69	503,682.51
1250	05312017	000	CURB RAMPS (TY 21)	EA	1,000.000	1.000	0.000	1.00	1,000.00
1255	05312020	000	CURB RAMPS (TY 2)(MOD)	EA	1,000.000	12.000	0.000	14.00	14,000.00
1260	05312024	000	CONC SIDEWALK (5")	SY	35.000	515.000	0.000	1,643.39	57,518.65
1270	05382001	000	RIGHT OF WAY MARKERS	EA	150.000	94.000	0.000	90.00	13,500.00
1275	05402001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.250	10,086.960	4,279.040	14,366.00	276,545.50
1280	05402005	000	TERMINAL ANCHOR SECTION	EA	525.000	22.000	2.000	29.00	15,225.00
1285	05402011	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,400.000	16.000	2.000	19.00	26,600.00
1290	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	3.000	11,890.000	-325.000	12,130.00	36,390.00
1295	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	100.000	37.000	0.000	11.00	1,100.00
1300	05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	275.000	1.000	0.000	3.00	825.00
1305	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,000.000	28.000	3.000	38.00	76,000.00
1310	05442003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	7.000	0.000	15.00	4,500.00
1315	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	15,000.000	29.000	-2.000	29.00	435,000.00
1320	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,500.000	27.000	1.000	14.00	21,000.00
1325	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	1,500.000	14.000	0.000	10.00	15,000.00
1335	06102055	000	INS RD IL AM (TY ST) 50S-8 (.4 KW)S	EA	2,437.000	29.000	-1.000	29.00	70,673.00
1340	06102059	000	INS RD IL AM (U/P) (TY IF) (.15KW)	EA	1,875.000	30.000	0.000	30.00	56,250.00
1345	06102060	000	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,246.000	24.000	0.000	24.00	29,904.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1350	06102072	000	REMOVE RDWY ILL ASSEM	EA	218.000	38.000	0.000	38.00	8,284.00
1355	06132005	000	HI MST IL POLE (150 FT) (80 MPH)	EA	21,000.000	34.000	3.000	37.00	777,000.00
1360	06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	19,500.000	13.000	0.000	13.00	253,500.00
1365	06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	19,750.000	20.000	2.000	22.00	434,500.00
1370	06142004	000	HI MST IL ASM(12-400 WATT)(SYM)	EA	20,500.000	1.000	1.000	2.00	41,000.00
1375	06182012	000	CONDT (PVC) (SCHD 40) (1")	LF	3.450	3,100.000	0.000	3,100.00	10,695.00
1380	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	8.060	40,673.000	609.000	42,398.00	341,727.88
1385	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	19.250	358.000	201.000	561.00	10,799.25
1390	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	11.250	4,240.000	0.000	4,240.00	47,700.00
1395	06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	16.500	2,050.000	0.000	2,050.00	33,825.00
1400	06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	22.000	25.000	332.000	286.00	6,292.00
1401	06182025		CONDT (PVC) (SCHD 40) (4") (BORE)	LF	24.680	0.000	339.000	339.00	8,366.52
1405	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	9.580	6,380.000	0.000	6,380.00	61,120.40
1410	06182044	000	CONDT (RM) (3/4")	LF	27.350	925.000	0.000	925.00	25,298.75
1415	06182046	000	CONDT (RM) (1")	LF	35.350	135.000	0.000	120.00	4,242.00
1420	06182050	000	CONDT (RM) (1 1/2")	LF	26.500	3,945.000	0.000	3,945.00	104,542.50
1425	06182052	000	CONDT (RM) (2")	LF	22.000	1,985.000	0.000	1,985.00	43,670.00
1430	06182056	000	CONDT (RM) (3")	LF	30.000	924.000	0.000	35.00	1,050.00
1435	06202001	001	ELEC CONDR (NO. 1) BARE	LF	3.000	1,235.000	0.000	1,235.00	3,705.00
1440	06202002	001	ELEC CONDR (NO. 1) INSULATED	LF	3.000	3,705.000	0.000	3,705.00	11,115.00
1445	06202003	001	ELEC CONDR (NO. 2) BARE	LF	2.000	895.000	0.000	895.00	1,790.00
1450	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.400	2,775.000	0.000	2,775.00	6,660.00
1455	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.000	13,416.000	-912.000	13,236.00	13,236.00
1460	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.200	29,787.000	-1,824.000	28,703.00	34,443.60
1465	06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.250	49,225.000	892.000	56,106.00	70,132.50
1470	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.400	125,523.000	7,220.000	118,062.00	165,286.80
1471	06202011	000	ELEC CONDR (NO. 8) BARE	LF	0.850	0.000	3,448.000	2,711.00	2,304.35
1475	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	2.200	8,188.000	1,822.000	13,984.00	30,764.80
1480	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.900	2,991.000	0.000	2,991.00	2,691.90
1485	06202019	001	ELEC CONDR (NO.1/0) BARE	LF	3.000	705.000	0.000	1,105.00	3,315.00
1490	06202020	001	ELEC CONDR (NO.1/0) INSULATED	LF	3.000	2,115.000	0.000	3,315.00	9,945.00
1495	06212002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.500	6,090.000	172.000	172.00	258.00
1500	06242011	000	GROUND BOX TY C (162911)	EA	650.000	14.000	5.000	14.00	9,100.00
1505	06242012	000	GROUND BOX TY C (162911) W/APRON	EA	850.000	127.000	0.000	133.00	113,050.00
1510	06242014	000	GROUND BOX TY D (162922) W/APRON	EA	800.000	33.000	5.000	42.00	33,600.00
1515	06282076	000	ELC SRV TY D 120/240 060 (NS)SS(E)TP(O)	EA	6,000.000	7.000	0.000	7.00	42,000.00
1520	06282087	000	ELC SRV TY D 120/240 070 (NS)GS(N)GC(O)	EA	3,500.000	4.000	0.000	4.00	14,000.00
1525	06282212	000	ELC SRV TY D 120/240 100 (NS)GS(N)GC(O)	EA	3,600.000	2.000	0.000	1.00	3,600.00
1530	06282300	000	ELC SRV TY A 240/480 100 (NS)AL(E)GC(O)	EA	5,600.000	3.000	1.000	4.00	22,400.00
1535	06282301	000	ELC SRV TY A 240/480 060 (NS)AL(E)GC(O)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1540	06342001	000	PLYWOOD SIGNS	SF	25.000	675.250	0.000	126.50	3,162.50
1545	06362001	000	ALUMINUM SIGNS (TY A)	SF	12.000	905.460	264.860	998.89	11,986.68
1550	06362002	000	ALUMINUM SIGNS (TY G)	SF	17.000	1,115.500	637.250	849.50	14,441.50
1555	06362003	000	ALUMINUM SIGNS (TY O)	SF	20.000	6,959.000	2,238.500	7,180.80	143,616.00
1560	06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	440.000	147.000	-7.000	131.00	57,640.00
1565	06442002	000	INS SM RD SN SUP&AM TY 10BWG(1)SA(P-BM)	EA	565.000	9.000	0.000	6.00	3,390.00
1570	06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	575.000	42.000	-9.000	44.00	25,300.00
1572	06442010	000	INS SM RD SN SUP&AM TY 10BWG(1) SB(T)	EA	558.620	0.000	4.000	10.00	5,586.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1575	06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	717.000	38.000	1.000	32.00	22,944.00
1580	06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	888.000	4.000	0.000	4.00	3,552.00
1585	06442028	000	INS SM RD SN SUP&AM TY S80(1)SA(U-1EXT)	EA	883.000	2.000	0.000	2.00	1,766.00
1590	06442029	000	INS SM RD SN SUP&AM TY S80(1)SA(U-2EXT)	EA	968.000	1.000	0.000	1.00	968.00
1595	06442043	000	INS SM RD SN SUP&AM TY S80(2)SA(P-EXAL)	EA	1,365.000	11.000	0.000	12.00	16,380.00
1600	06442058	000	RELOCATE SM RD SN SUP & AM TY S80	EA	670.000	2.000	0.000	3.00	2,010.00
1605	06442060	000	REMOVE SM RD SN SUP & AM	EA	145.000	202.000	0.000	37.00	5,365.00
1610	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.200	15,173.000	-2,810.800	7,392.40	23,655.68
1611	06472001	900	INSTALL LRSS (STRUCT STEEL)	LB	3.540	0.000	2,810.800	2,810.80	9,950.23
1620	06472003	000	REMOVE LRSA	EA	435.000	19.000	0.000	11.00	4,785.00
1625	06502009	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	6,700.000	1.000	0.000	1.00	6,700.00
1635	06502028	000	INS OH SN SUP(30 FT CANT)	EA	13,300.000	6.000	0.000	4.00	53,200.00
1640	06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	8,700.000	3.000	0.000	3.00	26,100.00
1645	06502031	000	INS OH SN SUP(35 FT BAL TEE)	EA	25,000.000	2.000	0.000	2.00	50,000.00
1650	06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,400.000	5.000	0.000	3.00	37,200.00
1655	06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	11,300.000	3.000	0.000	3.00	33,900.00
1660	06502065	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	15,700.000	2.000	0.000	2.00	31,400.00
1665	06502075	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	17,700.000	1.000	0.000	1.00	17,700.00
1670	06502085	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	19,700.000	1.000	0.000	1.00	19,700.00
1675	06502105	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	27,000.000	1.000	0.000	1.00	27,000.00
1685	06502115	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	30,000.000	2.000	0.000	2.00	60,000.00
1690	06502120	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	29,000.000	1.000	0.000	1.00	29,000.00
1695	06502125	000	INS OH SN SUP(120 FT BRDG)(SPAN ONLY)	EA	34,000.000	2.000	0.000	2.00	68,000.00
1700	06502172	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,000.000	4.000	0.000	2.00	20,000.00
1705	06502173	000	REMOVE OVERHD SIGN SUP	EA	4,900.000	5.000	0.000	5.00	24,500.00
1710	06542006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	224.000	16.660	0.000	16.66	3,731.84
1720	06582294	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	65.000	411.000	0.000	196.00	12,740.00
1725	06582317	000	INSTL OM ASSM (OM-2Z)(FLX)SLF	EA	127.000	2.000	0.000	30.00	3,810.00
1735	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.200	18,278.000	-162.000	17,075.00	3,415.00
1745	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.200	44,743.000	-180.000	42,817.00	8,563.40
1750	06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.500	9,660.000	185.000	4,388.00	2,194.00
1755	06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	3.000	1,954.000	0.000	3,000.00	9,000.00
1760	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	6.000	311.000	-117.000	333.00	1,998.00
1765	06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	125.000	12.000	0.000	21.00	2,625.00
1770	06622018	000	WK ZN PAV MRK NON-REMOV (W) (DBL ARROW)	EA	150.000	2.000	2.000	2.00	300.00
1775	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.200	49,393.000	-401.000	38,525.00	7,705.00
1780	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	5.000	522.000	0.000	68.00	340.00
1785	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.580	58,338.000	67,764.000	68,160.00	39,532.80
1790	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	0.580	1,584.000	1,021.000	500.00	290.00
1795	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.580	166,644.000	22,588.000	156,813.00	90,951.54
1800	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	25,244.000	1,453.000	17,500.00	17,500.00
1805	06622076	000	WK ZN PAV MRK REMOV (W) 12" (LNDP)	LF	5.000	1,077.000	0.000	2,250.00	11,250.00
1810	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	5.000	4,614.000	702.000	961.00	4,805.00
1815	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	8.000	1,084.000	53.000	40.00	320.00
1820	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	150.000	60.000	2.000	11.00	1,650.00
1825	06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	200.000	23.000	6.000	3.00	600.00
1830	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.580	155,798.000	1,898.000	131,588.00	76,321.04
1835	06662002	000	REFL PAV MRK TY I (W) 4" (BRK)(090MIL)	LF	0.220	13,136.000	17,363.000	32,487.00	7,147.14

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1836	06662005		REFL PAV MRK TY I (W) 4" (DOT)(090MIL)	LF	0.300	0.000	1,284.000	640.00	192.00
1840	06662011	000	REFL PAV MRK TY I (W) 4" (SLD)(090MIL)	LF	0.220	10,354.000	115,125.000	105,798.00	23,275.56
1845	06662014	000	REFL PAV MRK TY I (W) 6" (BRK)(090MIL)	LF	0.300	13,421.000	110.000	27,200.00	8,160.00
1850	06662023	000	REFL PAV MRK TY I (W) 6" (SLD)(090MIL)	LF	0.300	20,950.000	14,134.000	68,378.00	20,513.40
1855	06662035	000	REFL PAV MRK TY I (W) 8" (SLD)(090MIL)	LF	0.500	47,859.000	33,186.000	35,477.00	17,738.50
1860	06662038	000	REFL PAV MRK TY I (W) 12"(LNDP)(090MIL)	LF	33.000	759.000	1,826.000	2,475.00	81,675.00
1861	06662038	900	REFL PAV MRK TY I (W) 12"(LNDP)(090MIL)	LF	2.120	0.000	900.000	166.00	351.92
1865	06662041	000	REFL PAV MRK TY I (W) 12"(SLD)(090MIL)	LF	3.000	2,063.000	11,610.000	21,808.00	65,424.00
1870	06662086	000	REFL PAV MRK TY I(W) (SYMBOL) (090MIL)	EA	75.000	10.000	16.000	28.00	2,100.00
1875	06662095	000	REFL PAV MRK TY I (W) (WORD) (090MIL)	EA	200.000	20.000	113.000	105.00	21,000.00
1880	06662110	000	REFL PAV MRK TY I (Y) 4" (SLD)(090MIL)	LF	0.220	9,777.000	79,767.000	83,183.00	18,300.26
1885	06662119	000	REFL PAV MRK TY I (Y) 6" (SLD)(090MIL)	LF	0.300	21,595.000	29,290.000	46,561.00	13,968.30
1890	06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.100	118,250.000	-88,731.000	17,217.00	1,721.70
1895	06662143	000	REF PAV MRK TY II (W) 4" (DOT)	LF	0.100	1,284.000	0.000	931.00	93.10
1896	06662047		REFL PAV MRK TY I (W) 24"(SLD)(090MIL)	LF	7.000	0.000	1,541.000	70.00	490.00
1897	06662053		REFL PAV MRK TY I (W) (ARROW) (090MIL)	EA	106.500	0.000	94.000	11.00	1,171.50
1898	06662068		REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	137.860	0.000	22.000	2.00	275.72
1900	06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.100	118,337.000	-19,558.000	86,013.00	8,601.30
1905	06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.250	31,926.000	1,240.000	23,108.00	5,777.00
1910	06662154	000	REF PAV MRK TY II (W) 12" (LNDP)	LF	1.500	855.000	900.000	309.00	463.50
1915	06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	1.500	11,229.000	447.000	7,140.00	10,710.00
1920	06662157	000	REF PAV MRK TY II (W) 24" (SLD)	LF	2.500	1,541.000	0.000	970.00	2,425.00
1925	06662160	000	REF PAV MRK TY II (W) (ARROW)	EA	50.000	94.000	2.000	63.00	3,150.00
1930	06662165	000	REF PAV MRK TY II (W) (DBL ARROW)	EA	75.000	21.000	1.000	14.00	1,050.00
1935	06662170	000	REF PAV MRK TY II (W) (SYMBOL)	EA	75.000	14.000	2.000	11.00	825.00
1940	06662173	000	REF PAV MRK TY II (W) (WORD)	EA	100.000	107.000	6.000	71.00	7,100.00
1950	06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.100	84,131.000	-21,477.000	61,824.00	6,182.40
1960	06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	2.500	1,859.000	-1,780.000	569.00	1,422.50
1965	06662190	000	PAVEMENT SEALER 6"	LF	0.200	55,966.000	3,205.000	9,477.00	1,895.40
1970	06662191	000	PAVEMENT SEALER 8"	LF	0.400	44,850.000	0.000	125.00	50.00
1975	06662193	000	PAVEMENT SEALER 12"	LF	1.500	1,663.000	0.000	1,115.00	1,672.50
1980	06662220	000	PAVEMENT SEALER (WORD)	EA	50.000	18.000	0.000	13.00	650.00
1985	06662227	000	PAVEMENT SEALER SYMBOL	EA	50.000	9.000	0.000	2.00	100.00
1990	06662254	000	REFL PAV MRK TY I (W)(NUMBER)(090MIL)	EA	100.000	6.000	10.000	6.00	600.00
2005	06722015	000	REFL PAV MRKR TY II-A-A	EA	4.000	246.000	0.000	430.00	1,720.00
2010	06722017	000	REFL PAV MRKR TY II-C-R	EA	4.000	4,217.000	42.000	8,747.00	34,988.00
2015	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	59,609.000	30,059.000	93,604.00	23,401.00
2020	06772002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.300	53,126.000	2,125.000	34,278.00	10,283.40
2025	06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	28,075.000	964.000	5,457.00	2,182.80
2030	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.500	1,799.000	830.000	1,410.00	3,525.00
2040	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	75.000	4.000	0.000	10.00	750.00
2050	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	700.000	2.000	0.000	1.00	700.00
2055	06772015	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	75.000	6.000	11.000	18.00	1,350.00
2060	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	75.000	19.000	22.000	32.00	2,400.00
2065	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	343,017.000	-55,226.000	164,339.00	16,433.90
2070	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	55,966.000	3,205.000	36,322.00	5,448.30
2075	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.200	80,037.000	-549.000	25,039.00	5,007.80
2080	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	15,928.000	966.000	8,646.00	4,323.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2085	06782006	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,541.000	0.000	863.00	863.00
2090	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	25.000	94.000	0.000	52.00	1,300.00
2095	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	45.000	21.000	0.000	8.00	360.00
2100	06782015	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	50.000	9.000	2.000	24.00	1,200.00
2105	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	127.000	4.000	87.00	4,350.00
2110	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	22,000.000	7.000	0.000	7.00	154,000.00
2115	06812001	000	TEMP TRAF SIGNALS	EA	36,000.000	4.000	-1.000	3.00	108,000.00
2120	06822001	000	BACK PLATE (12 IN) (3 SEC)	EA	100.000	103.000	0.000	103.00	10,300.00
2125	06822003	000	BACK PLATE (12 IN) (5 SEC)	EA	110.000	2.000	0.000	2.00	220.00
2130	06822005	000	LOUVER (12 IN) (7 DEG)	EA	110.000	5.000	0.000	5.00	550.00
2135	06822014	000	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	660.000	52.000	0.000	52.00	34,320.00
2140	06822022	000	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	330.000	31.000	0.000	31.00	10,230.00
2145	06822023	000	VEH SIG SEC (12 IN) LED (GRN)	EA	330.000	76.000	0.000	76.00	25,080.00
2150	06822024	000	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	330.000	31.000	0.000	31.00	10,230.00
2155	06822025	000	VEH SIG SEC (12 IN) LED (YEL)	EA	330.000	76.000	0.000	76.00	25,080.00
2160	06822027	000	VEH SIG SEC (12 IN) LED (RED)	EA	330.000	105.000	0.000	105.00	34,650.00
2165	06842010	000	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	1.000	973.000	0.000	973.00	973.00
2170	06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	2.200	3,083.000	352.000	3,435.00	7,557.00
2175	06842014	000	TRF SIG CBL (TY A) (12 AWG) (9 CONDR)	LF	3.300	2,321.000	0.000	2,321.00	7,659.30
2180	06842017	000	TRF SIG CBL (TY A) (12 AWG) (12 CONDR)	LF	4.400	3,685.000	170.000	3,855.00	16,962.00
2184	06842080	000	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	1.000	0.000	2,382.000	2,382.00	2,382.00
2185	06842021	000	TRF SIG CBL (TY A) (12 AWG) (16 CONDR)	LF	4.400	2,213.000	0.000	2,213.00	9,737.20
2195	06862017	000	INS TRF SIG PL AM(S) STR (TY D)	EA	4,800.000	2.000	0.000	2.00	9,600.00
2200	06862018	000	INS TRF SIG PL AM(S) STR (TY D) LUM	EA	5,000.000	4.000	0.000	4.00	20,000.00
2205	06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	4,000.000	2.000	0.000	2.00	8,000.00
2210	06862029	000	INS TRF SIG PL AM(S) 1 ARM (28') LUM	EA	4,200.000	2.000	0.000	2.00	8,400.00
2215	06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	4,600.000	1.000	0.000	1.00	4,600.00
2220	06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	5,300.000	2.000	0.000	2.00	10,600.00
2225	06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,300.000	5.000	0.000	5.00	31,500.00
2230	06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,000.000	2.000	0.000	2.00	12,000.00
2235	06862049	000	INS TRF SIG PL AM(S) 1 ARM (48') LUM	EA	7,000.000	4.000	0.000	4.00	28,000.00
2240	06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	15,400.000	1.000	0.000	1.00	15,400.00
2245	06862061	000	INS TRF SIG PL AM(S) 1 ARM (60') LUM	EA	16,500.000	3.000	0.000	3.00	49,500.00
2250	06862065	000	INS TRF SIG PL AM(S) 1 ARM (65') LUM	EA	16,800.000	2.000	0.000	2.00	33,600.00
2255	06862145	000	INS TRF SIG PL AM(S) 2 ARM (40-36')LUM	EA	9,500.000	1.000	0.000	1.00	9,500.00
2260	06862161	000	INS TRF SIG PL AM(S) 2 ARM (44-32')LUM	EA	9,700.000	1.000	0.000	1.00	9,700.00
2265	06862193	000	INS TRF SIG PL AM(S) 2 ARM(50-44') LUM	EA	19,000.000	1.000	0.000	1.00	19,000.00
2270	06862281	000	RELOC TRF SG PL AM(S)(STRAIN POLE)	EA	1,600.000	1.000	0.000	1.00	1,600.00
2275	06872001	000	PED POLE ASSEMBLY	EA	715.000	17.000	0.000	17.00	12,155.00
2279	06882002		VEH LP DETECT (SAWCUT)	LF	6.460	0.000	547.000	547.00	3,533.62
2280	06882001	000	PED DETECT (2 INCH PUSH BTN)	EA	120.000	44.000	0.000	44.00	5,280.00
2281	06902034		REPLACE OF TRAFFIC SIGNAL POLE FND	LF	180.290	0.000	6.000	6.00	1,081.74
2282	06902036		INSTALL OF FND FOR GROUND MNT CABINETS	EA	2,683.070	0.000	1.000	1.00	2,683.07
2283	06902039		REPLACE OF CONTROL CABINET (GRND MNT)	EA	1,866.480	0.000	1.000	1.00	1,866.48
2284	06902104		REPLACE PED POLE ASSM	EA	689.330	0.000	1.000	1.00	689.33
2285	07302002	000	FULL-WIDTH MOWING	AC	100.000	1,680.000	-1,596.510	83.49	8,349.00
2290	07342002	000	LITTER REMOVAL	CYC	1,750.000	43.000	0.000	18.00	31,500.00
2295	07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	650.000	43.000	0.000	44.00	28,600.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2300	07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	650.000	43.000	0.000	44.00	28,600.00
2305	07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	650.000	43.000	0.000	43.00	27,950.00
2310	07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	650.000	43.000	0.000	44.00	28,600.00
2315	10142001	000	LANDSCAPE AMENITY	EA	1,400.000	21.000	0.000	17.00	23,800.00
2325	10162002	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY II)	CY	70.000	187.000	0.000	69.28	4,849.60
2340	41162001	000	SOIL NAIL ANCHORS	LF	20.000	117,812.000	1,370.000	129,219.00	2,584,380.00
2341	41162001	001	SOIL NAIL ANCHORS	LF	22.220	0.000	4,406.000	4,406.00	97,901.32
2345	42862001	000	OBELISK	EA	15,000.000	6.000	0.000	4.00	60,000.00
2350	54942001	000	PEDESTRIAN SHELTER	EA	55,000.000	32.000	-9.000	23.00	1,265,000.00
2355	54962001	000	DRAG VEH ARR BARRI (MANUAL)(DETACHABLE)	EA	11,500.000	1.000	0.000	1.00	11,500.00
2360	54972001	000	AUTOMATED BARRIER GATE	EA	14,600.000	4.000	0.000	4.00	58,400.00
2365	60072001	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	2.000	0.000	2.00	10,000.00
2370	60082002	000	REMOVE OVERHEAD SIGN PANELS	EA	435.000	21.000	0.000	21.00	9,135.00
2375	60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	23,000.000	1.000	0.000	1.00	23,000.00
2380	60102021	000	COMM CABLE (UNDRGRND)(19 AWG)(6 PAIR)	LF	8.000	55.000	0.000	55.00	440.00
2382	60142010		FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	18.610	0.000	144.000	144.00	2,679.84
2383	60552001	000	IN-LANE OR TRANSVERSE RUMBLE STRIP	LF	24.390	0.000	80.000	160.00	3,902.40
2385	62662001	000	VIVDS PROCESSOR SYSTEM	EA	110.000	7.000	0.000	7.00	770.00
2390	62662002	000	VIVDS CAMERA ASSEMBLY	EA	330.000	26.000	0.000	26.00	8,580.00
2395	62662003	000	VIVDS SET-UP SYSTEM	EA	110.000	7.000	0.000	7.00	770.00
2400	62662005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.300	6,331.000	0.000	6,331.00	20,892.30
2403	64512001		REMOVE HIGH MAST ILLUMINATION	EA	5,983.450	0.000	3.000	3.00	17,950.35
2405	68022001	000	MURAL LIGHTING ASSEMBLY	EA	880.000	28.000	0.000	30.00	26,400.00
2410	68032001	000	OBELISK WITH LIGHTING ASSEMBLY	EA	20,000.000	7.000	0.000	7.00	140,000.00
2415	68042001	000	OBELISK LIGHTING ASSEMBLY	EA	7,400.000	7.000	0.000	7.00	51,800.00
2420	68052001	000	STREETLIGHT POLE ASSEMBLY TYPE D	EA	2,400.000	90.000	-37.000	53.00	127,200.00
2425	68062001	000	ELECTRICAL SERVICE TYPE SPECIAL A	EA	22,600.000	2.000	0.000	2.00	45,200.00
2430	68072001	000	DECORATIVE POLE LIGHTING ASSEM TYPE A	EA	3,000.000	26.000	0.000	23.00	69,000.00
2435	68072002	000	DECORATIVE POLE LIGHTING ASSEM TYPE B	EA	4,300.000	7.000	0.000	7.00	30,100.00
2440	68252001	000	DECORATIVE STEM LIGHTING ASSEM TYPE C	EA	1,800.000	46.000	0.000	44.00	79,200.00
2445	68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	25,000.000	6.000	0.000	6.00	150,000.00
2450	68372001	000	MULTI-DUCT CONDUIT SYS (SCH 40)(4")	LF	11.800	23,680.000	0.000	24,300.00	286,740.00
2455	68382001	000	WEMR TYPE 1	EA	13,000.000	4.000	0.000	2.00	26,000.00
2460	68382002	000	WEMR TYPE 2	EA	21,000.000	2.000	0.000	2.00	42,000.00
2465	68392001	000	SERIAL SERVER UNIT	EA	2,600.000	2.000	0.000	2.00	5,200.00
2470	68402001	000	FIB OPT CABLE (MULTI-MODE)(36 FIBER)	LF	20.000	345.000	0.000	345.00	6,900.00
2475	68412001	000	DIGITAL VIDEO ENCODER	EA	3,000.000	2.000	0.000	2.00	6,000.00
2480	68412002	000	DIGITAL VIDEO DECODER	EA	3,000.000	2.000	0.000	2.00	6,000.00
2485	68432001	000	CCTV EQUIPMENT CABINET	EA	7,500.000	2.000	0.000	2.00	15,000.00
2490	68442001	000	CCTV FIELD EQUIPMENT	EA	8,000.000	2.000	0.000	2.00	16,000.00
2495	68452001	000	CAMERA POLE STRUCTURE (60 FT)	EA	7,700.000	2.000	0.000	2.00	15,400.00
2500	68462001	000	HARDENED ETHERNET SWITCH TYPE 2	EA	9,700.000	2.000	0.000	2.00	19,400.00
2505	68472001	000	RADAR VEHICLE SENSING DEVICE	EA	28,000.000	2.000	0.000	2.00	56,000.00
2510	68492001	000	INSTALLATION OF DMS SYSTEM	EA	14,700.000	6.000	0.000	6.00	88,200.00
2515	68502001	000	FIBER OPTIC RS-232 DATA MODEM	EA	2,400.000	2.000	0.000	2.00	4,800.00
2520	68512001	000	SPREAD SPECTURM WIRELESS MODEM	EA	3,900.000	6.000	0.000	6.00	23,400.00
2525	68522001	000	CONCRETE GROUND BOX (TYPE AS)	EA	1,300.000	32.000	0.000	32.00	41,600.00
2530	03412231		PRODUCTION BONUS/PENALTY	DOL	1.000	1,000.000	0.000	89,231.41	89,231.41

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2531	03412231		PRODUCTION BONUS/PENALTY	DOL	-1.000	1,000.000	0.000	39,614.83	-39,614.83
2532	03412232		PLACEMENT BONUS/PENALTY	DOL	1.000	1,000.000	0.000	50,606.05	50,606.05
2533	03412232		PLACEMENT BONUS/PENALTY	DOL	-1.000	1,000.000	0.000	76,224.00	-76,224.00
2550	96082005		UNIQUE CHANGE ORDER ITEM 5 PORTABLE CHANGEABLE MESSAGE SIGN (EA)	DOL	17,875.000	0.000	6.000	6.00	107,250.00
2625	96082013		UNIQUE CHANGE ORDER ITEM 13 MECHANICAL COUPLERS(LS)	DOL	2,767.400	0.000	1.000	1.00	2,767.40
2627	96082019		UNIQUE CHANGE ORDER ITEM 19 OVERHEAD SIGN BRIDGE SPAN CHANGES(LS)	DOL	1.000	0.000	3,193.430	3,193.43	3,193.43
2628	96082025		UNIQUE CHANGE ORDER ITEM 25 SIDEWALK REINFORCEMENT(LS)	DOL	1.000	0.000	7,633.280	7,633.28	7,633.28
2630	96052002		RUC CREDIT OR DAMAGE Completion of Milestone No. 1	DOL	32,000.000	0.000	30.000	30.00	960,000.00
2635	96082023		UNIQUE CHANGE ORDER ITEM 23 TRAFFIC CONTROL - POLICE OFFICERS	DOL	1.000	0.000	40,000.000	26,290.74	26,290.74
2640	96082024		UNIQUE CHANGE ORDER ITEM 24 6SK GROUT UNDER HEADWALL	DOL	1.000	0.000	6,811.850	6,811.85	6,811.85
2643	96082029		UNIQUE CHANGE ORDER ITEM 29 ORIGINAL SIGNS FABRICATION COST(LS)	DOL	1.000	0.000	24,394.150	24,394.15	24,394.15
2645	96082034		UNIQUE CHANGE ORDER ITEM 34 SILANE TREATMENT AT PLANT (Type "C" Beams)(LF)	DOL	6.220	0.000	170.960	170.96	1,063.37
2646	96082035		UNIQUE CHANGE ORDER ITEM 35 SILANE TREATMENT AT PLANT (Type "IV" Beams)(LF)	DOL	8.430	0.000	5,725.040	5,324.91	44,888.99
2650	96082030		UNIQUE CHANGE ORDER ITEM 30 REMOVAL OF TANK & CONTAMINATED MATERIAL (LS)	DOL	1.000	0.000	20,660.810	20,660.81	20,660.81
2651	96082031		UNIQUE CHANGE ORDER ITEM 31 SOIL NAIL LENGTH ADJUSTMENT(LS)	DOL	1.000	0.000	28,805.510	28,805.51	28,805.51
2652	96082039		UNIQUE CHANGE ORDER ITEM 39 WALL 645L (PANELS 11-15) MODIFICATION(LS)	DOL	1.000	0.000	170,703.660	170,703.66	170,703.66
2653	96082040		UNIQUE CHANGE ORDER ITEM 40 SGT & GUARDRAIL REPAIR (LS)	DOL	1.000	0.000	4,068.860	4,068.86	4,068.86
2655	96082048		UNIQUE CHANGE ORDER ITEM 48 Asbestos Removal (SF)	DOL	5.630	0.000	5,313.000	12,313.94	69,327.48
2656	96082049		UNIQUE CHANGE ORDER ITEM 49 Traffic Control for Asbestos Removal (LS)	DOL	1.000	0.000	17,430.420	10,458.25	10,458.25
2657	96082050		UNIQUE CHANGE ORDER ITEM 50 Soil Nail Temporary Facia(SF)	DOL	9.726	0.000	1,548.000	1,548.00	15,055.85
2658	96082051		UNIQUE CHANGE ORDER ITEM 51 EFCO Form Designs(LS)	DOL	1,590.750	0.000	1.000	1.00	1,590.75
2659	96082052		UNIQUE CHANGE ORDER ITEM 52 Existing Wingwall Demo(SF)	DOL	16.370	0.000	2,257.000	2,257.00	36,947.09
2660	96082053	000	UNIQUE CHANGE ORDER ITEM 53 Prep ROW for Phase 5 (STA)	DOL	1,742.570	0.000	90.610	90.61	157,894.27
2661	96082054	000	UNIQUE CHANGE ORDER ITEM 54 Culvert Silt Removal at Sta.860+00 (LS)	DOL	1.000	0.000	10,179.530	10,179.53	10,179.53

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2662	96082055		UNIQUE CHANGE ORDER ITEM 55 Rail/CRCP Removal (LS)	DOL	1.000	0.000	8,088.720	8,088.72	8,088.72
2663	96082055		UNIQUE CHANGE ORDER ITEM 55 Additional Cladding for Center St. Columns (SF)	DOL	33.500	0.000	830.000	830.00	27,805.00
2664	96082056		UNIQUE CHANGE ORDER ITEM 56 Driveway removal WB-10 & WB-11 (LS)	DOL	1.000	0.000	3,102.570	3,102.57	3,102.57
2665	96082057		UNIQUE CHANGE ORDER ITEM 57 Pothole Repairs(LS)	DOL	1.000	0.000	5,000.000	1,579.99	1,579.99
2666	96082058	000	UNIQUE CHANGE ORDER ITEM 58 Traffic Control Labor & Equipment for Overlay (LS)	DOL	1.000	0.000	24,945.690	24,945.69	24,945.69
2667	96052002	001	RUC CREDIT OR DAMAGE Completion of Milestone No. 2	DOL	41,400.000	0.000	30.000	30.00	1,242,000.00
2668	96082059	000	UNIQUE CHANGE ORDER ITEM 59 Bridge Mount Brackets (EA)	DOL	1,141.550	0.000	6.000	6.00	6,849.30
2669	96082060	000	UNIQUE CHANGE ORDER ITEM 60 Baird Farm Bridge Demo (LS)	DOL	1.000	0.000	48,816.100	48,816.10	48,816.10
2670	96082061	000	UNIQUE CHANGE ORDER ITEM 61 Sidewalk Removal at Walls 639L & 645L (LS)	DOL	1.000	0.000	5,660.820	5,660.82	5,660.82
2671	96082062	000	UNIQUE CHANGE ORDER ITEM 62 Additional Steel and Labor for Sign Columns 27 and 29(LS)	DOL	4,445.120	0.000	1.000	1.00	4,445.12
2672	96082063	000	UNIQUE CHANGE ORDER ITEM 63 4" PVC pipe and labor(LS)	DOL	3,284.240	0.000	1.000	1.00	3,284.24
2678	96082064	000	UNIQUE CHANGE ORDER ITEM 64 Hand Rail at Wall 644L(LF)	DOL	21.030	0.000	176.000	176.00	3,701.28
2679	96082065	000	UNIQUE CHANGE ORDER ITEM 65 Closure Pour at Wall 722L(LS)	DOL	19,656.790	0.000	1.000	1.00	19,656.79
2680	96082066	000	UNIQUE CHANGE ORDER ITEM 66 Wall Dowels (LS)	DOL	27,000.070	0.000	1.000	1.00	27,000.07
2681	96082067	000	UNIQUE CHANGE ORDER ITEM 67 Double Left Sign(EA)	DOL	434.270	0.000	1.000	1.00	434.27
2683	96082069		UNIQUE CHANGE ORDER ITEM 69 INS SM RD SUP & AM TY S80(1)TB(T) (EA)	DOL	923.000	0.000	2.000	3.00	2,769.00
2684	96082070	000	UNIQUE CHANGE ORDER ITEM 70 INS SM RD SUP&AM TY S80(1) TB(P) (EA)	DOL	862.580	0.000	4.000	8.00	6,900.64
2685	96082071		UNIQUE CHANGE ORDER ITEM 71 INS SM RD SUP&AM TY 10BWG(1) RS(P) (EA)	DOL	3,205.160	0.000	2.000	1.00	3,205.16
2686	96082072	000	UNIQUE CHANGE ORDER ITEM 72 INS SM RD SUP&AM TY S80(1) RS(T) (EA)	DOL	3,205.160	0.000	2.000	8.00	25,641.28
2687	96082073	000	UNIQUE CHANGE ORDER ITEM 73 INS SM RD SUP&AM TY S80(2) SA(P)	DOL	998.770	0.000	1.000	2.00	1,997.54
2688	96082074	000	UNIQUE CHANGE ORDER ITEM 74 Bridge Mount Brackets (EA)	DOL	1,145.270	0.000	14.000	14.00	16,033.78
2689	96082075	000	UNIQUE CHANGE ORDER ITEM 75 Modify Existing Cantilever to 16' Bal Tee (EA)	DOL	3,683.500	0.000	1.000	1.00	3,683.50
2690	96082076	000	UNIQUE CHANGE ORDER ITEM 76 Add Sign Plaque (EA)	DOL	1,266.570	0.000	1.000	1.00	1,266.57

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2691	96082077	000	UNIQUE CHANGE ORDER ITEM 77 Repaired SGT at EB I-30 and Johnson Creek Bridge (LS)	DOL	3,434.340	0.000	1.000	1.00	3,434.34
2692	96082078	000	UNIQUE CHANGE ORDER ITEM 78 Delineator Removal (EA)	DOL	11.590	0.000	316.000	316.00	3,662.44
2693	96082079	000	UNIQUE CHANGE ORDER ITEM 79 Side Walk Retaining Wall Repair (LS)	DOL	4,790.830	0.000	1.000	1.00	4,790.83
2694	96082080	000	UNIQUE CHANGE ORDER ITEM 80 Cast In Place Coping - Barid Farm Abutment No.1 (LS)	DOL	17,808.980	0.000	1.000	1.00	17,808.98
2695	96082081	000	UNIQUE CHANGE ORDER ITEM 81 Special Retaining Wall at EBFR and Collins (LS)	DOL	5,594.490	0.000	1.000	1.00	5,594.49
2696	96082082	000	UNIQUE CHANGE ORDER ITEM 82 Additional Inlet - SW Corner of Baird Farm (LS)	DOL	1,844.550	0.000	1.000	1.00	1,844.55
2697	96082083	000	UNIQUE CHANGE ORDER ITEM 83 MBGF & Crash Cushion Repairs (LS)	DOL	1.000	0.000	25,031.720	34,248.24	34,248.24
2698	96082084	000	UNIQUE CHANGE ORDER ITEM 84 Core (6") Drain Holes for HOV Barrier Rail (EA)	DOL	188.800	0.000	25.000	25.00	4,720.00
2699	96082085	000	UNIQUE CHANGE ORDER ITEM 85 0658-2249 - INSTL DEL ASSM (D-SW)SZ 1 (RCR)GF2 - (EA)	DOL	33.290	0.000	400.000	200.00	6,658.00
2700	96082086	000	UNIQUE CHANGE ORDER ITEM 86 SELL & DELIVER LIGHT POLES TO CITY OF ARLINGTON (LS)	DOL	69,906.000	0.000	1.000	1.00	69,906.00
2701	96082087	000	UNIQUE CHANGE ORDER ITEM 87 HOV Barrier Rail Retrofit (LS)	DOL	1.000	0.000	203,216.200	203,216.20	203,216.20
2703	96082088	000	UNIQUE CHANGE ORDER ITEM 88 Delivery of Materials and Administrative Costs (UOM: LS)	DOL	3,146.070	0.000	1.000	1.00	3,146.07

Category Subtotal \$145,156,479.70

PROJECT HP 2007(801) CONTROL 106802124

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0190	02602022	001	LIME TRT (EXIST MATL)(18")	SY	3.000	57,891.000	0.000	0.000	0.00
0195	02602023	001	LIME TRT (EXIST MATL)(36")	SY	7.000	45,953.000	-45,953.000	0.000	0.00
0225	03102019	000	PRIME COAT (MC-30 OR SS-1)	GAL	2.500	1,589.000	0.000	0.000	0.00
0310	03602050	003	CONC PVMT (CONT REINF-CRCP)(13")(HES)	SY	100.000	209.000	0.000	0.000	0.00
0570	04292001	000	CONC STRUCT REPAIR	SF	200.000	25.000	0.000	0.000	0.00
0585	04322027	000	RIPRAP (SPECIAL)	CY	325.000	10.000	0.000	0.000	0.00
0595	04322032	000	RIPRAP (CONC)(EXPOSED AGGREGATE)	CY	250.000	760.500	-760.500	0.000	0.00
0655	04502076	000	RAIL (HANDRAIL)(TY E)	LF	70.000	970.000	-970.000	0.000	0.00
0785	04642032	000	RC PIPE (CL IV)(72 IN)	LF	200.000	60.000	0.000	0.000	0.00
0810	04642041	000	RC PIPE (CL V)(42 IN)	LF	100.000	20.000	0.000	0.000	0.00
0835	04642062	000	RC PIPE (ARCH)(CL III)(DES 1)	LF	65.000	10.000	-10.000	0.000	0.00
0840	04642063	000	RC PIPE (ARCH)(CL III)(DES 2)	LF	80.000	332.000	-332.000	0.000	0.00
0970	04662125	000	HEADWALL (CH-PW-0)(DIA= 24 IN)	EA	1,500.000	1.000	0.000	0.000	0.00
0975	04662131	000	HEADWALL (CH-PW-0)(DIA= 48 IN)	EA	5,000.000	1.000	-1.000	0.000	0.00

0980	04672211	000	SET (TY II)(24 IN)(RCP)(3:1)(C)	EA	1,000.000	1.000	0.000	0.000	0.00
0985	04762014	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL IV)	LF	500.000	65.000	0.000	0.000	0.00
0990	04762021	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL V)	LF	500.000	61.000	0.000	0.000	0.00
1015	04802001	000	CLEAN EXIST CULVS	EA	2,000.000	2.000	0.000	0.000	0.00
1020	04962004	000	REMOV STR (SET)	EA	200.000	1.000	0.000	0.000	0.00
1025	04962005	000	REMOV STR (WINGWALL)	EA	2,000.000	4.000	0.000	0.000	0.00
1030	04962008	000	REMOV STR (BOX CULVERT)	LF	200.000	71.000	0.000	0.000	0.00
1055	05062009	008	ROCK FILTER DAMS (REMOVE)	LF	3.500	1,075.000	0.000	0.000	0.00
1060	05062011	008	TEMPORARY PIPE SLOPE DRAINS (12")	LF	18.340	200.000	0.000	0.000	0.00
1075	05062019	008	CONSTRUCTION EXITS (REMOVE)	SY	4.000	3,288.000	0.000	0.000	0.00
1095	05122005	001	PORT CTB (FUR & INST)(SNGL SLP)(TY 2)	LF	3.000	5,400.000	-5,400.000	0.000	0.00
1100	05122008	001	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	4.000	5,080.000	-5,080.000	0.000	0.00
1105	05122009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	9.000	200.000	-200.000	0.000	0.00
1120	05122032	001	PORT CTB (STKPL)(SNGL SLP) (TY 2)	LF	5.000	360.000	-360.000	0.000	0.00
1135	05122046	001	PORT CTB(MOVE)(SAFETY SH)(TY P&P)	LF	3.000	43,200.000	-43,200.000	0.000	0.00
1140	05122047	001	PORT CTB(STKPL)(SAFETY SH)(TY P&P)	LF	3.000	19,830.000	-19,830.000	0.000	0.00
1145	05122048	001	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	3.000	24,480.000	-24,480.000	0.000	0.00
1150	05122050	001	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	3.000	88,892.000	-88,892.000	0.000	0.00
1155	05122051	001	PORT CTB (STOCKPILE)(F-SHAPE)(TY 1)	LF	3.000	38,030.000	-38,030.000	0.000	0.00
1160	05142002	001	PERM CONC TRF BARR (SAFETY SH)(TY 2)	LF	40.000	110.000	0.000	0.000	0.00
1180	05142017	001	PERM CONC TRF BARR (F-SHAPE)(TY 3)	LF	75.000	136.000	0.000	0.000	0.00
1190	05142048	001	PERM CONC TRF BARR(SGL SLP)TY3(48")MOD	LF	230.000	1,869.000	-1,869.000	0.000	0.00
1265	05312046	000	CURB RAMPS (TY 11)	EA	1,500.000	1.000	0.000	0.000	0.00
1330	05562013	003	PIPE UNDERDRAINS (TY 1,3,5 OR 6)(6")	LF	26.000	200.000	0.000	0.000	0.00
1571	06442004	900	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	644.830	0.000	6.000	0.000	0.00
1615	06472002	000	RELOCATE LRSA	EA	1,970.000	1.000	-1.000	0.000	0.00
1630	06502018	000	INS OH SN SUP(20 FT CANT)(SPAN ONLY)	EA	7,500.000	2.000	0.000	0.000	0.00
1680	06502110	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	29,000.000	1.000	0.000	0.000	0.00
1715	06582255	000	INSTL DEL ASSM (D-SW)SZ 2(WC) GND	EA	48.000	3.000	0.000	0.000	0.00
1730	06582328	000	REMOVE DELIN & OBJECT MARKERS ASSMS	EA	18.000	107.000	0.000	0.000	0.00
1740	06622002	000	WK ZN PAV MRK NON-REMOV (W) 4" (DOT)	LF	0.200	240.000	-160.000	0.000	0.00
1829	06622094		WK ZN PAV MRK REMOV (W) (WORD)	EA	148.470	0.000	2.000	0.000	0.00
1878	06662104		REFL PAV MRK TY I (Y) 4" (BRK)(090MIL)	LF	0.530	0.000	670.000	0.000	0.00
1886	06662122		REFL PAV MRK TY I (Y) 8" (SLD)(090MIL)	LF	0.530	0.000	1,700.000	0.000	0.00
1887	06662125		REFL PAV MRK TY I (Y) 12"(SLD)(090MIL)	LF	2.650	0.000	1,859.000	0.000	0.00
1945	06662176	000	REF PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,677.000	-2,007.000	0.000	0.00
1955	06662182	000	REF PAV MRK TY II (Y) 8" (SLD)	LF	0.250	1,700.000	-1,700.000	0.000	0.00
1995	06662256	000	REF PAV MRK TY II (W) (NUMBER)	EA	75.000	10.000	3.000	0.000	0.00
2000	06722014	000	REFL PAV MRKR TY I-R	EA	6.000	70.000	0.000	0.000	0.00
2035	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	85.000	0.000	0.000	0.00
2045	06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	500.000	4.000	0.000	0.000	0.00
2190	06862001	000	INS TRF SIG PL AM(S) ILSN ARM (7')	EA	660.000	52.000	-52.000	0.000	0.00
2320	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	70.000	70.000	0.000	0.000	0.00
2330	20052001	000	DEEP SOIL MIXING (DMS)	CY	25.000	102,330.000	-102,330.000	0.000	0.00
2335	40222001	000	INTRLOCK ARTICULATING CONC BLKS(4" MIN)	SF	5.000	9,549.000	-9,549.000	0.000	0.00
2534	05852002		RIDE BONUS/PENALTY (ITEM 341)	DOL	1.000	1,000.000	0.000	0.000	0.00
2535	05852002		RIDE BONUS/PENALTY (ITEM 341)	DOL	-1.000	1,000.000	0.000	0.000	0.00
2540	96012001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
2541	96022001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2542	96022002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
2600	96082001	001	UNIQUE CHANGE ORDER ITEM 1	DOL	-180.000	0.000	1.000	0.000	0.00

1-Lane Closed (AM Peak)

2601	96082001	002	UNIQUE CHANGE ORDER ITEM 1 1-Lane Closed (MIDDAY Peak)	DOL	-155.000	0.000	1.000	0.000	0.00
2602	96082001	003	UNIQUE CHANGE ORDER ITEM 1 1-Lane Closed (PM Peak)	DOL	-1,150.000	0.000	1.000	0.000	0.00
2604	96082001	004	UNIQUE CHANGE ORDER ITEM 1 1-Lane Closed (EVENING Peak)	DOL	-220.000	0.000	1.000	0.000	0.00
2605	96082001	005	UNIQUE CHANGE ORDER ITEM 1 1-Lane Closed (NIGHT/WEEKEND Peak)	DOL	-50.000	0.000	1.000	0.000	0.00
2606	96082002	001	UNIQUE CHANGE ORDER ITEM 2 2-Lane Closed (AM Peak)	DOL	-1,750.000	0.000	1.000	0.000	0.00
2607	96082002	002	UNIQUE CHANGE ORDER ITEM 2 2-Lane Closed (MIDDAY Peak)	DOL	-2,375.000	0.000	1.000	0.000	0.00
2608	96082002	003	UNIQUE CHANGE ORDER ITEM 2 2-Lane Closed (PM Peak)	DOL	-3,250.000	0.000	1.000	0.000	0.00
2609	96082002	004	UNIQUE CHANGE ORDER ITEM 2 2-Lane Closed (EVENING Peak)	DOL	-2,400.000	0.000	1.000	0.000	0.00
2610	96082002	005	UNIQUE CHANGE ORDER ITEM 2 2-Lane Closed (NIGHT/WEEKEND Peak)	DOL	-1,275.000	0.000	1.000	0.000	0.00
2611	96082003	001	UNIQUE CHANGE ORDER ITEM 3 3-Lane Closed (AM Peak)	DOL	-3,500.000	0.000	1.000	0.000	0.00
2612	96082003	002	UNIQUE CHANGE ORDER ITEM 3 3-Lane Closed (MIDDAY Peak)	DOL	-4,750.000	0.000	1.000	0.000	0.00
2613	96082003	003	UNIQUE CHANGE ORDER ITEM 3 3-Lane Closed (PM Peak)	DOL	-6,500.000	0.000	1.000	0.000	0.00
2614	96082003	004	UNIQUE CHANGE ORDER ITEM 3 3-Lane Closed (EVENING Peak)	DOL	-4,800.000	0.000	1.000	0.000	0.00
2615	96082003	005	UNIQUE CHANGE ORDER ITEM 3 3-Lane Closed (NIGHT/WEEKEND Peak)	DOL	-2,550.000	0.000	1.000	0.000	0.00
2616	96082009	001	UNIQUE CHANGE ORDER ITEM 9 1-Lane Closed (NIGHT/WEEKEND Peak) FREE LANE CLOSURE HOURS	DOL	0.000	0.000	450.000	0.000	0.00
2617	96082009	002	UNIQUE CHANGE ORDER ITEM 9 2-Lane Closed (NIGHT/WEEKEND Peak) FREE LANE CLOSURE HOURS	DOL	0.000	0.000	100.000	0.000	0.00
2618	96022001	001	PAYMENT ADJUSTMENT-POS 1-Lane Closed	DOL	1,755.000	0.000	1.000	0.000	0.00
2619	96022001	002	PAYMENT ADJUSTMENT-POS 2-Lane Closed	DOL	11,050.000	0.000	1.000	0.000	0.00
2620	96022001	003	PAYMENT ADJUSTMENT-POS 3-Lane Closed	DOL	22,100.000	0.000	1.000	0.000	0.00
2702	96072001	000	STOCK ACCOUNT MATERIAL PURCHASE Materials (UOM: LS)	DOL	5,877.990	0.000	6.000	0.000	0.00

Category Subtotal 0.00

PROJECT HP 2007(801) CONTROL 106802124

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2624	96082012		UNIQUE CHANGE ORDER ITEM 12 FABRICATED PANELS MODIFICATION (SF)	DOL	12.343	0.000	482.000	482.00	5,949.33
2654	96082046		UNIQUE CHANGE ORDER ITEM 46 Tiebacks at Johnson Creek (LS)	DOL	1.000	0.000	89,086.610	89,086.61	89,086.61
								Category Subtotal	<u>95,035.94</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$145,251,515.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	001	PREPARING ROW	STA	9,500.000	145.50	145.500	1,382,250.00
01052037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	21,265.00	21,265.000	106,325.00
01102001	000	EXCAVATION (ROADWAY)	CY	9.000	19,344.60	18,711.600	168,404.40
01102004	000	EXCAVATION (ROADWAY AND CHANNEL)	CY	7.500	1,522,382.00	1,525,136.000	11,438,520.00
01322008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	151,738.00	155,355.000	466,065.00
01322008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	28.750	151,738.00	962.000	27,657.50
01612002	001	COMPOST MANUF TOPSOIL (BOS) (4")	SY	0.500	409,021.00	189,695.640	94,847.85
01622002	000	BLOCK SODDING	SY	1.820	1,744.00	74,857.710	136,241.03
01642027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.170	409,021.00	163,086.610	27,724.71
01642029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.130	204,513.00	34,258.340	4,453.59
01642031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.150	204,513.00	79,469.980	11,920.48
01682001	000	VEGETATIVE WATERING	MG	12.000	9,522.00	3,247.320	38,967.84
01692006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	0.810	4,158.00	13,133.670	10,638.27
01702001	000	IRRIGATION SYSTEM	LS	187,437.000	1.00	1.000	187,437.00
01922012	000	MULCH	CY	18.820	2,245.00	1,290.000	24,277.80
01922014	000	PLANT SOIL MIX	CY	24.000	4,950.00	5,311.380	127,473.12
01922015	000	LANDSCAPE EDGE	LF	1.000	8,437.00	10,195.000	10,195.00
01922017	000	VEGETATION BARRIER	SY	2.000	3,929.00	735.500	1,471.00
01922028	000	PLANT MATERIAL (1 GAL) (SHRUB)	EA	4.170	29,565.00	29,185.000	121,701.45
01922031	000	PLANT MATERIAL (5 GAL) (SHRUB)	EA	13.060	5,521.00	5,580.000	72,874.80
01922044	000	PLANT MATERIAL (MIN 2" CAL) (B&B)	EA	206.970	178.00	249.000	51,535.53
01922046	000	PLANT MATERIAL (MIN 3" CAL) (B&B)	EA	380.580	416.00	280.000	106,562.41
01922078	000	PLANT MATERIAL (8 GAL)(SHRUB)	EA	60.540	21.00	21.000	1,271.34
02472044	029	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	30.000	8,326.00	7,132.670	213,980.10
02472060	029	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	CY	30.000	6,734.00	7,727.680	231,830.40
02602016	001	LIME (HYD, COM, OR QK(SLURRY))	TON	100.000	13,963.00	9,016.367	901,636.70
02602027	001	LIME TRT (EXST MATL)(8")	SY	1.500	500,554.00	558,503.240	837,754.97
02752001	000	CEMENT	TON	125.000	253.00	575.291	71,911.38
02752011		CEMENT TREAT(EXIST MATL)(8")	SY	1.500	0.00	18,449.170	27,673.76
03052010	000	SLV, HAUL & STKPL RCL APH PV (8 TO 12")	SY	3.500	75,107.00	89,441.230	313,044.35
03052011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.250	239,399.00	348,534.290	435,667.87
03052026	000	SALV, HAUL & STKPL RCL PV (13"-20")	SY	5.000	34,852.00	19,776.500	98,882.50
03102020	000	PRIME COAT (SS-1)	GAL	2.500	140,561.00	4,550.000	11,375.00
03412011	000	D-GR HMA(QCQA) TY-B PG64-22	TON	42.410	55,082.00	58,771.158	2,492,484.82
03412106	000	D-GR HMA(QCQA) TY-D PG64-22	TON	48.250	117,647.00	110,614.760	5,337,162.19
03412135	000	D-GR HMA(QCQA) TY-D SAC-A PG76-22	TON	70.900	10,166.00	10,266.090	727,865.76
03412135	001	D-GR HMA(QCQA) TY-D SAC-A PG76-22	TON	84.900	10,166.00	19,385.386	1,645,819.28
03412231		PRODUCTION BONUS/PENALTY	DOL	-1.000	2,000.00	39,614.830	-39,614.83
03412231		PRODUCTION BONUS/PENALTY	DOL	1.000	2,000.00	89,231.410	89,231.41
03412232		PLACEMENT BONUS/PENALTY	DOL	-1.000	2,000.00	76,224.000	-76,224.00
03412232		PLACEMENT BONUS/PENALTY	DOL	1.000	2,000.00	50,606.050	50,606.05
03562007	000	ASPH BINDER(PG 64-22)	GAL	2.760	0.00	18,560.000	51,225.60
03562017	000	FABRIC	SY	0.950	0.00	94,296.820	89,581.98

03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	45.000	135,464.00	142,810.540	6,426,474.30
03602006	003	CONC PVMT (CONT REINF-CRCP)(13")	SY	49.260	354,050.00	353,809.550	17,428,658.42
03602048	003	CONC PVMT (CONT REINF-CRCP)(HES)(10")	SY	100.000	402.00	48.990	4,899.00
03682002	000	ANCHOR LUGS PAVEMENT TERMINALS	LF	65.000	1,416.00	1,416.000	92,040.00
04002005	000	CEM STABIL BKFL	CY	80.000	901.00	1,446.000	115,680.00
04002006	000	CUT & RESTORING PAV	SY	70.000	935.00	1,073.950	75,176.50
04002008	000	CUT & RESTORING PAV (ASPH)	SY	90.000	145.00	1,172.620	105,535.80
04002009	000	CUT & RESTORING PAV (CONC)	SY	160.000	100.00	304.770	48,763.20
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	48,966.00	48,966.000	48,966.00
04032001	000	TEMPORARY SPL SHORING	SF	14.000	371,466.00	356,053.530	4,984,749.42
04162001	001	DRILL SHAFT (18 IN)	LF	60.000	155.00	161.000	9,660.00
04162003	001	DRILL SHAFT (30 IN)	LF	110.000	108.00	108.000	11,880.00
04162004	001	DRILL SHAFT (36 IN)	LF	165.000	4,429.00	4,502.000	742,830.00
04162006	001	DRILL SHAFT (48 IN)	LF	260.000	1,116.00	1,116.000	290,160.00
04162007	001	DRILL SHAFT (54 IN)	LF	305.000	52.00	52.000	15,860.00
04162008	001	DRILL SHAFT (60 IN)	LF	300.000	334.00	334.000	100,200.00
04162009	001	DRILL SHAFT (66 IN)	LF	400.000	8,432.00	8,250.000	3,300,000.00
04162012	001	DRILL SHAFT (84 IN)	LF	550.000	170.00	300.000	165,000.00
04162015	001	DRILL SHAFT (NON-REINFORCED)(12 IN)	LF	96.000	14.00	7.000	672.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	102.000	466.00	263.500	26,877.00
04162019	001	DRILL SHAFT (SIGN MTS)(30 IN)	LF	107.000	166.00	11.000	1,177.00
04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	180.000	332.00	354.000	63,720.00
04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	371.000	105.00	62.000	23,002.00
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	340.000	904.00	970.000	329,800.00
04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	122.000	1,012.00	761.000	92,842.00
04162030	001	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	187.000	75.00	75.000	14,025.00
04162031	001	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	198.000	30.00	50.000	9,900.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	211.000	98.00	110.000	23,210.00
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	242.000	140.00	140.000	33,880.00
04162048	001	DRILL SHAFT (SIGN MTS)(72IN)	LF	550.000	599.00	743.000	408,650.00
04202002	003	CL B CONC (FLUME)	CY	350.000	133.00	254.301	89,005.35
04202003	003	CL C CONC (ABUT)	CY	500.000	594.20	596.000	298,000.00
04202004	003	CL C CONC (BENT)	CY	500.000	2,686.40	2,686.400	1,343,200.00
04202005	003	CL C CONC (FOOTING)	CY	500.000	213.60	213.600	106,800.00
04202010	003	CL C CONC (SIGN COLUMN)	CY	600.000	1,164.42	1,110.050	666,030.00
04202013	003	CL C CONC (MISC)	CY	1,000.000	9.80	9.800	9,800.00
04202033	003	CL S CONC (APPR SLAB)	CY	1.000	2,065.00	2,065.000	2,065.00
04202034	003	CL S CONC (BRIDGE SDWLK)	CY	300.000	296.00	296.000	88,800.00
04202076	003	CL C CONC (TRAFFIC RAIL)	CY	500.000	610.00	635.000	317,500.00
04222001	000	REINF CONC SLAB	SF	12.900	195,220.00	195,242.000	2,518,621.80
04222001	900	REINF CONC SLAB	SF	23.240	195,220.00	2,173.000	50,500.52
04232007	000	RETAINING WALL (SPREAD FOOTING)	SF	35.000	14,734.00	18,084.000	632,940.00
04232009	001	RETAINING WALL (SOIL NAILED)(FACIA)	SF	25.050	55,849.00	1,548.000	38,772.76
04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	55,849.00	59,886.000	1,796,580.00
04232011	000	RETAINING WALL (DRILL SHAFT)(FACIA)	SF	30.000	21,547.00	22,296.000	668,880.00
04232028	000	RETAINING WALL (MSE)(BRICK VENEER)	SF	45.000	23,097.00	22,194.000	998,730.00
04232029	000	RETAINING WALL (MSE)(FR GRANITE)	SF	38.570	257,731.00	257,731.000	9,940,684.66
04232030	000	RETAINING WALL (MSE)(MURAL)	SF	100.000	6,227.00	6,227.000	622,700.00
04252003	000	PRESTR CONC BEAM (TY C)	LF	100.000	1,166.18	1,166.190	116,619.00

CONTRACT ID	106802124	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE			
04252004	000	PRESTR CONC BEAM (TY IV)	LF	100.000	18,065.99	18,065.990	1,806,599.00
04272003	000	OPAQUE SEALER FINISH	SF	0.270	166,576.00	181,999.740	49,139.93
04272006	000	BLAST FINISH	SF	1.710	29,230.00	29,230.000	49,983.30
04282002	000	CONC SURF TREAT (CLASS II)	SY	3.000	21,180.50	23,353.500	70,060.50
04322001	000	RIPRAP (CONC)(4 IN)	CY	250.000	184.90	699.938	174,984.50
04322002	000	RIPRAP (CONC)(5 IN)	CY	300.000	174.10	722.047	216,614.10
04322030	000	RIPRAP (CONC)(CL C)	CY	350.000	35.84	51.722	18,102.70
04322033	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	75.000	219.80	186.960	14,022.00
04322040	000	RIPRAP (MOW STRIP)(5 IN)	CY	350.000	428.20	582.840	203,994.00
04322050	000	RIPRAP (CONC)(CL B)(5 IN)	CY	250.000	1,141.90	1,382.278	345,569.50
04342048	003	ELASTOMERIC BEAR (EE3)	EA	1,250.000	10.00	10.000	12,500.00
04342050	003	ELASTOMERIC BEAR (EE6)	EA	1,250.000	36.00	36.000	45,000.00
04342058	003	ELASTOMERIC BEAR (EF6)	EA	1,250.000	36.00	36.000	45,000.00
04422002	005	STR STL (PLATE GIRDER)	LB	1.310	2,564,300.00	2,576,887.000	3,375,721.97
04422002	905	STR STL (PLATE GIRDER)	LB	6.570	2,564,300.00	12,587.000	82,696.59
04422005	005	STR STL (MISCELLANEOUS)	LB	5.000	1,711.00	2,683.000	13,415.00
04502013	000	RAIL (TY SSTR)	LF	30.000	38,399.00	39,138.000	1,174,140.00
04502025		RAIL (TY PR1)	LF	70.000	0.00	970.000	67,900.00
04502039	000	RAIL (TY SSTR)(MOD)	LF	30.000	964.00	2,534.000	76,020.00
04502064	000	RAIL (TY C221)	LF	55.000	2,741.00	3,060.000	168,300.00
04502064	900	RAIL (TY C221)	LF	75.310	2,741.00	530.000	39,914.30
04502109	000	RAIL (TY SSTR) W/DRAIN SLOTS	LF	30.000	2,205.00	1,045.000	31,350.00
04502115	000	RAIL (TY PR2)(MOD)	LF	69.880	0.00	133.000	9,294.04
04522001	000	REMOV RAIL (CONC ELEMENTS)	LF	0.010	7,798.00	7,798.000	77.98
04522002	000	REMOV RAIL (METAL ELEMENTS)	LF	0.010	7,798.00	7,798.000	77.98
04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	65.000	1,618.00	1,840.000	119,600.00
04592002	000	GABIONS (GALV)	CY	185.000	343.00	278.510	51,524.35
04592011	000	GABION MATTRESSES (GALV)(12 IN)	SY	75.000	117.00	266.190	19,964.25
04622004		CONC BOX CULV (4 FT X 3 FT)	LF	157.570	0.00	59.000	9,296.63
04622009	000	CONC BOX CULV (5 FT X 5 FT)	LF	220.000	1,251.00	1,251.000	275,220.00
04622021	000	CONC BOX CULV (8 FT X 6 FT)	LF	235.000	714.00	714.000	167,790.00
04622023	000	CONC BOX CULV (8 FT X 8 FT)	LF	340.000	6,277.00	6,293.000	2,139,620.00
04622027	000	CONC BOX CULV (9 FT X 8 FT)	LF	385.000	6,656.00	6,656.000	2,562,560.00
04622032	000	CONC BOX CULV (10 FT X 8 FT)	LF	650.000	118.00	58.000	37,700.00
04622035		CONC BOX CULV (8 FT X 3 FT)	LF	312.730	0.00	80.000	25,018.40
04622085	000	CONC BOX CULV (14 FT X 14 FT)	LF	775.000	100.00	100.000	77,500.00
04642003	000	RC PIPE (CL III)(18 IN)	LF	55.000	489.00	630.000	34,650.00
04642005	000	RC PIPE (CL III)(24 IN)	LF	55.000	17,499.00	14,945.000	821,975.00
04642007	000	RC PIPE (CL III)(30 IN)	LF	70.000	4,796.00	4,749.000	332,430.00
04642009	000	RC PIPE (CL III)(36 IN)	LF	75.000	2,011.00	1,904.000	142,800.00
04642010	000	RC PIPE (CL III)(42 IN)	LF	90.000	3,173.00	2,974.000	267,660.00
04642011	000	RC PIPE (CL III)(48 IN)	LF	105.000	4,129.00	4,059.000	426,195.00
04642012	000	RC PIPE (CL III)(54 IN)	LF	125.000	1,934.00	1,921.000	240,125.00
04642013	000	RC PIPE (CL III)(60 IN)	LF	150.000	1,192.00	1,165.000	174,750.00
04642014	000	RC PIPE (CL III)(66 IN)	LF	170.000	738.00	738.000	125,460.00
04642015	000	RC PIPE (CL III)(72 IN)	LF	200.000	1,400.00	1,026.000	205,200.00
04642022	000	RC PIPE (CL IV)(24 IN)	LF	60.000	495.00	526.000	31,560.00
04642026	000	RC PIPE (CL IV)(36 IN)	LF	85.000	157.00	157.000	13,345.00
04642027	000	RC PIPE (CL IV)(42 IN)	LF	90.000	84.00	84.000	7,560.00

04642035	000	RC PIPE (CL V)(18 IN)	LF	55.000	51.00	60.000	3,300.00
04642036	000	RC PIPE (CL V)(24 IN)	LF	55.000	1,236.00	1,183.000	65,065.00
04642038	000	RC PIPE (CL V)(30 IN)	LF	75.000	1,112.00	1,056.000	79,200.00
04642040	000	RC PIPE (CL V)(36 IN)	LF	85.000	185.00	110.000	9,350.00
04642042	000	RC PIPE (CL V)(48 IN)	LF	120.000	233.00	133.000	15,960.00
04642043	000	RC PIPE (CL V)(54 IN)	LF	140.000	50.00	50.000	7,000.00
04642044	000	RC PIPE (CL V)(60 IN)	LF	160.000	98.00	68.000	10,880.00
04642046	000	RC PIPE (CL V)(72 IN)	LF	210.000	98.00	56.000	11,760.00
04652029	001	INLET (COMPL)(CURB)(TY 1)(5' X 3')	EA	3,000.000	6.00	8.000	24,000.00
04652032	001	INLET (COMPL)(CURB)(TY 1)(10' X 3')	EA	3,000.000	22.00	22.000	66,000.00
04652035	001	INLET (COMPL)(CURB)(TY 1)(15' X 3')	EA	4,000.000	16.00	15.000	60,000.00
04652038	001	INLET (COMPL)(CURB)(TY 1)(20' X 3')	EA	5,000.000	34.00	34.000	170,000.00
04652070	001	INLET (COMPL)(CURB)(TY 4)(10')	EA	3,200.000	2.00	1.000	3,200.00
04652077	001	INLET (COMPL)(DROP)(TY 1)	EA	2,000.000	44.00	45.000	90,000.00
04652078	001	INLET (COMPL)(DROP)(TY 1-C)	EA	2,000.000	5.00	5.000	10,000.00
04652080	001	INLET (COMPL)(DROP)(TY 3)	EA	3,000.000	5.00	5.000	15,000.00
04652081	001	INLET (COMPL)(GRATE)(TY 1)	EA	1,500.000	43.00	47.000	70,500.00
04652082	001	INLET (COMPL)(GRATE)(TY 1-C)	EA	1,200.000	2.00	1.000	1,200.00
04652085	001	INLET (COMPL)(GRATE)(TY 3)	EA	1,500.000	5.00	5.000	7,500.00
04652088	001	INLET (COMPL)(GRATE)(TY 5)	EA	3,000.000	2.00	2.000	6,000.00
04652089	001	MANH (COMPL)(JUNCT BOX)(TY 1)	EA	3,500.000	14.00	22.000	77,000.00
04652090	001	MANH (COMPL)(JUNCT BOX)(TY 2)	EA	3,000.000	34.00	33.000	99,000.00
04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	7,000.000	8.00	8.000	56,000.00
04652092	001	MANH (COMPL)(TY 1)	EA	3,000.000	16.00	16.000	48,000.00
04652093	001	MANH (COMPL)(TY 1-C)	EA	2,500.000	27.00	16.000	40,000.00
04652094	001	MANH (COMPL)(TY 2)(PIPE RISER)	EA	2,000.000	3.00	3.000	6,000.00
04652095	001	INLET (COMPL)(CHANNEL)(10')	EA	3,000.000	3.00	2.000	6,000.00
04652393	001	INLET (COMPL)(TY SSCB)(SPL)	EA	3,000.000	22.00	22.000	66,000.00
04662026	000	WINGWALL (FW-0)(HW=10 FT)	EA	9,000.000	2.00	2.000	18,000.00
04662052	000	WINGWALL (PW)(HW=8 FT)	EA	15,000.000	4.00	4.000	60,000.00
04662065	000	HEADWALL (CH-FW-0)(DIA= 24 IN)	EA	1,500.000	1.00	1.000	1,500.00
04662071	000	HEADWALL (CH-FW-0)(DIA= 48 IN)	EA	8,000.000	2.00	2.000	16,000.00
04662074	000	HEADWALL (CH-FW-0)(DIA= 66 IN)	EA	10,000.000	1.00	1.000	10,000.00
04662135		HEADWALL (CH-PW-0)(DIA= 72 IN) (SPECIAL)	EA	25,619.900	0.00	1.000	25,619.90
04662203		HEADWALL (SPECIAL)	EA	5,000.000	0.00	1.000	5,000.00
04672002		SET (TY I)(36 IN)(3:1)(C)	EA	2,881.670	0.00	3.000	8,645.01
04762026	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL V)	LF	700.000	287.00	287.000	200,900.00
04762027	000	JACK BOR OR TUN PIPE(54 IN)(RC)(CL V)	LF	800.000	228.00	168.000	134,400.00
04762028	000	JACK BOR OR TUN PIPE(60 IN)(RC)(CL V)	LF	1,000.000	180.00	180.000	180,000.00
04792002	000	ADJ INLETS	EA	1,000.000	5.00	13.000	13,000.00
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	75,000.000	3.00	3.000	225,000.00
04962017		REMOV STR (ABUTMENT)	EA	28,348.720	0.00	1.000	28,348.72
05002001	002	MOBILIZATION	LS	14,000,000.000	1.00	1.000	14,000,000.00
05022001	922	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	62,176.610	40.00	1.000	62,176.61
05022001	022	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100,000.000	40.00	40.000	4,000,000.00
05062001	008	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	10.650	1,075.00	566.500	6,033.23
05062016	008	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	8.750	2,196.00	4,085.550	35,748.58
05062017	008	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	25.000	1,092.00	204.000	5,100.00

05062034	008	TEMPORARY SEDIMENT CONTROL FENCE	LF	1.250	20,743.00	66,483.100	83,103.88
05062038	008	BIODEGRADABLE EROSION CONTROL LOGS(18")	LF	2.700	15,831.00	3,437.000	9,279.90
05082002	000	CONSTRUCTING DETOURS	SY	50.000	103,221.00	99,796.480	4,989,824.00
05122010	001	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	3.000	0.00	29,430.000	88,290.00
05122017	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	0.00	8,540.000	34,160.00
05122018	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	9.000	0.00	360.000	3,240.00
05122019	001	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	3.000	0.00	151,260.000	453,780.00
05122026	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	25,720.00	21,460.000	85,840.00
05122027	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	900.00	1,880.000	15,040.00
05122028	001	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	3.000	0.00	59,040.000	177,120.00
05122035	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	5,100.00	3,100.000	9,300.00
05122036	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.000	240.00	280.000	1,960.00
05142005	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	35.000	459.00	13,475.000	471,625.00
05142005	901	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	62.490	459.00	420.000	26,245.80
05142008	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(48")	LF	40.000	9,538.00	17,308.000	692,320.00
05142009	001	PERM CONC TRF BARR (SGL SLP)(TY 3)(48")	LF	90.000	2,545.00	2,629.000	236,610.00
05142047	001	PERM CONC TRF BARR(SGL SLP)TY2(48")MOD	LF	135.000	6,821.00	349.000	47,115.00
05282004	000	LANDSCAPE PAVERS	SY	150.000	577.00	594.770	89,215.50
05282006	000	COLORED TEXTURED CONC (5")	SY	90.000	5,265.00	4,071.861	366,467.49
05292004	000	CONC CURB & GUTTER (TY II)	LF	15.000	2,648.00	3,325.500	49,882.50
05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	55,852.00	51,382.355	154,147.07
05302010	000	DRIVEWAYS (CONC)	SY	40.000	9,953.00	9,410.990	376,439.60
05312005	000	CURB RAMPS (TY 1)	EA	1,000.000	11.00	11.000	11,000.00
05312010	000	CURB RAMPS (TY 7)	EA	1,000.000	9.00	10.000	10,000.00
05312011	000	CURB RAMPS (TY 8)	EA	1,000.000	5.00	5.000	5,000.00
05312012	000	CURB RAMPS (TY 9)	EA	1,000.000	1.00	1.000	1,000.00
05312014	000	CURB RAMPS (TY 22)	EA	1,500.000	6.00	6.000	9,000.00
05312015	000	CONC SIDEWLKS (4")	SY	30.000	21,489.00	17,852.038	535,561.14
05312017	000	CURB RAMPS (TY 21)	EA	1,000.000	1.00	1.000	1,000.00
05312020	000	CURB RAMPS (TY 2)(MOD)	EA	1,000.000	12.00	14.000	14,000.00
05312024	000	CONC SIDEWALK (5")	SY	35.000	515.00	1,643.390	57,518.65
05312036		CONC SIDEWALKS (8")(SPL RETAINING WALL)	SY	235.620	0.00	2,137.690	503,682.51
05382001	000	RIGHT OF WAY MARKERS	EA	150.000	94.00	90.000	13,500.00
05402001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.250	10,086.96	14,366.000	276,545.50
05402005	000	TERMINAL ANCHOR SECTION	EA	525.000	22.00	29.000	15,225.00
05402011	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,400.000	16.00	19.000	26,600.00
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	3.000	11,890.00	12,130.000	36,390.00
05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	100.000	37.00	11.000	1,100.00
05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	275.000	1.00	3.000	825.00
05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,000.000	28.00	38.000	76,000.00
05442003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	7.00	15.000	4,500.00
05452001	000	CRASH CUSH ATTEN (INSTL)	EA	15,000.000	29.00	29.000	435,000.00
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,500.000	27.00	14.000	21,000.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	1,500.000	14.00	10.000	15,000.00
06102055	000	INS RD IL AM (TY ST) 50S-8 (.4 KW)S	EA	2,437.000	29.00	29.000	70,673.00
06102059	000	INS RD IL AM (U/P) (TY IF) (.15KW)	EA	1,875.000	30.00	30.000	56,250.00
06102060	000	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,246.000	24.00	24.000	29,904.00
06102072	000	REMOVE RDWY ILL ASSEM	EA	218.000	38.00	38.000	8,284.00
06132005	000	HI MST IL POLE (150 FT) (80 MPH)	EA	21,000.000	34.00	37.000	777,000.00

06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	19,500.000	13.00	13.000	253,500.00
06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	19,750.000	20.00	22.000	434,500.00
06142004	000	HI MST IL ASM(12-400 WATT)(SYM)	EA	20,500.000	1.00	2.000	41,000.00
06182012	000	CONDT (PVC) (SCHD 40) (1")	LF	3.450	3,100.00	3,100.000	10,695.00
06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	8.060	40,673.00	42,398.000	341,727.88
06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	19.250	358.00	561.000	10,799.25
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	11.250	4,240.00	4,240.000	47,700.00
06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	16.500	2,050.00	2,050.000	33,825.00
06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	22.000	25.00	286.000	6,292.00
06182025	000	CONDT (PVC) (SCHD 40) (4") (BORE)	LF	24.680	0.00	339.000	8,366.52
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	9.580	6,380.00	6,380.000	61,120.40
06182044	000	CONDT (RM) (3/4")	LF	27.350	925.00	925.000	25,298.75
06182046	000	CONDT (RM) (1")	LF	35.350	135.00	120.000	4,242.00
06182050	000	CONDT (RM) (1 1/2")	LF	26.500	3,945.00	3,945.000	104,542.50
06182052	000	CONDT (RM) (2")	LF	22.000	1,985.00	1,985.000	43,670.00
06182056	000	CONDT (RM) (3")	LF	30.000	924.00	35.000	1,050.00
06202001	001	ELEC CONDR (NO. 1) BARE	LF	3.000	1,235.00	1,235.000	3,705.00
06202002	001	ELEC CONDR (NO. 1) INSULATED	LF	3.000	3,705.00	3,705.000	11,115.00
06202003	001	ELEC CONDR (NO. 2) BARE	LF	2.000	895.00	895.000	1,790.00
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.400	2,775.00	2,775.000	6,660.00
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.000	13,416.00	13,236.000	13,236.00
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.200	29,787.00	28,703.000	34,443.60
06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.250	49,225.00	56,106.000	70,132.50
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.400	125,523.00	118,062.000	165,286.80
06202011	000	ELEC CONDR (NO. 8) BARE	LF	0.850	0.00	2,711.000	2,304.35
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	2.200	8,188.00	13,984.000	30,764.80
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.900	2,991.00	2,991.000	2,691.90
06202019	001	ELEC CONDR (NO.1/0) BARE	LF	3.000	705.00	1,105.000	3,315.00
06202020	001	ELEC CONDR (NO.1/0) INSULATED	LF	3.000	2,115.00	3,315.000	9,945.00
06212002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.500	6,090.00	172.000	258.00
06242011	000	GROUND BOX TY C (162911)	EA	650.000	14.00	14.000	9,100.00
06242012	000	GROUND BOX TY C (162911) W/APRON	EA	850.000	127.00	133.000	113,050.00
06242014	000	GROUND BOX TY D (162922) W/APRON	EA	800.000	33.00	42.000	33,600.00
06282076	000	ELC SRV TY D 120/240 060 (NS)SS(E)TP(O)	EA	6,000.000	7.00	7.000	42,000.00
06282087	000	ELC SRV TY D 120/240 070 (NS)GS(N)GC(O)	EA	3,500.000	4.00	4.000	14,000.00
06282212	000	ELC SRV TY D 120/240 100 (NS)GS(N)GC(O)	EA	3,600.000	2.00	1.000	3,600.00
06282300	000	ELC SRV TY A 240/480 100 (NS)AL(E)GC(O)	EA	5,600.000	3.00	4.000	22,400.00
06282301	000	ELC SRV TY A 240/480 060 (NS)AL(E)GC(O)	EA	5,000.000	1.00	1.000	5,000.00
06342001	000	PLYWOOD SIGNS	SF	25.000	675.25	126.500	3,162.50
06362001	000	ALUMINUM SIGNS (TY A)	SF	12.000	905.46	998.890	11,986.68
06362002	000	ALUMINUM SIGNS (TY G)	SF	17.000	1,115.50	849.500	14,441.50
06362003	000	ALUMINUM SIGNS (TY O)	SF	20.000	6,959.00	7,180.800	143,616.00
06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	440.000	147.00	131.000	57,640.00
06442002	000	INS SM RD SN SUP&AM TY 10BWG(1)SA(P-BM)	EA	565.000	9.00	6.000	3,390.00
06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	575.000	42.00	44.000	25,300.00
06442010	000	INS SM RD SN SUP&AM TY 10BWG(1) SB(T)	EA	558.620	0.00	10.000	5,586.20
06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	717.000	38.00	32.000	22,944.00
06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	888.000	4.00	4.000	3,552.00
06442028	000	INS SM RD SN SUP&AM TY S80(1)SA(U-1EXT)	EA	883.000	2.00	2.000	1,766.00

CONTRACT ID	106802124	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE				
06442029	000	INS SM RD SN SUP&AM TY S80(1)SA(U-2EXT)	EA	968.000	1.00	1.000	968.00	
06442043	000	INS SM RD SN SUP&AM TY S80(2)SA(P-EXAL)	EA	1,365.000	11.00	12.000	16,380.00	
06442058	000	RELOCATE SM RD SN SUP & AM TY S80	EA	670.000	2.00	3.000	2,010.00	
06442060	000	REMOVE SM RD SN SUP & AM	EA	145.000	202.00	37.000	5,365.00	
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.200	15,173.00	7,392.400	23,655.68	
06472001	900	INSTALL LRSS (STRUCT STEEL)	LB	3.540	15,173.00	2,810.800	9,950.23	
06472003	000	REMOVE LRSA	EA	435.000	19.00	11.000	4,785.00	
06502009	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	6,700.000	1.00	1.000	6,700.00	
06502028	000	INS OH SN SUP(30 FT CANT)	EA	13,300.000	6.00	4.000	53,200.00	
06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	8,700.000	3.00	3.000	26,100.00	
06502031	000	INS OH SN SUP(35 FT BAL TEE)	EA	25,000.000	2.00	2.000	50,000.00	
06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,400.000	5.00	3.000	37,200.00	
06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	11,300.000	3.00	3.000	33,900.00	
06502065	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	15,700.000	2.00	2.000	31,400.00	
06502075	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	17,700.000	1.00	1.000	17,700.00	
06502085	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	19,700.000	1.00	1.000	19,700.00	
06502105	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	27,000.000	1.00	1.000	27,000.00	
06502115	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	30,000.000	2.00	2.000	60,000.00	
06502120	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	29,000.000	1.00	1.000	29,000.00	
06502125	000	INS OH SN SUP(120 FT BRDG)(SPAN ONLY)	EA	34,000.000	2.00	2.000	68,000.00	
06502172	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,000.000	4.00	2.000	20,000.00	
06502173	000	REMOVE OVERHD SIGN SUP	EA	4,900.000	5.00	5.000	24,500.00	
06542006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	224.000	16.66	16.660	3,731.84	
06582294	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)SRF	EA	65.000	411.00	196.000	12,740.00	
06582317	000	INSTL OM ASSM (OM-ZZ)(FLX)SLF	EA	127.000	2.00	30.000	3,810.00	
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.200	18,278.00	17,075.000	3,415.00	
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.200	44,743.00	42,817.000	8,563.40	
06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.500	9,660.00	4,388.000	2,194.00	
06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	3.000	1,954.00	3,000.000	9,000.00	
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	6.000	311.00	333.000	1,998.00	
06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	125.000	12.00	21.000	2,625.00	
06622018	000	WK ZN PAV MRK NON-REMOV (W) (DBL ARROW)	EA	150.000	2.00	2.000	300.00	
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.200	49,393.00	38,525.000	7,705.00	
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	5.000	522.00	68.000	340.00	
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.580	58,338.00	68,160.000	39,532.80	
06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	0.580	1,584.00	500.000	290.00	
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.580	166,644.00	156,813.000	90,951.54	
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	25,244.00	17,500.000	17,500.00	
06622076	000	WK ZN PAV MRK REMOV (W) 12" (LNDP)	LF	5.000	1,077.00	2,250.000	11,250.00	
06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	5.000	4,614.00	961.000	4,805.00	
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	8.000	1,084.00	40.000	320.00	
06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	150.000	60.00	11.000	1,650.00	
06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	200.000	23.00	3.000	600.00	
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.580	155,798.00	131,588.000	76,321.04	
06662002	000	REFL PAV MRK TY I (W) 4" (BRK)(090MIL)	LF	0.220	13,136.00	32,487.000	7,147.14	
06662005	000	REFL PAV MRK TY I (W) 4" (DOT)(090MIL)	LF	0.300	0.00	640.000	192.00	
06662011	000	REFL PAV MRK TY I (W) 4" (SLD)(090MIL)	LF	0.220	10,354.00	105,798.000	23,275.56	
06662014	000	REFL PAV MRK TY I (W) 6" (BRK)(090MIL)	LF	0.300	13,421.00	27,200.000	8,160.00	
06662023	000	REFL PAV MRK TY I (W) 6" (SLD)(090MIL)	LF	0.300	20,950.00	68,378.000	20,513.40	

06662035	000	REFL PAV MRK TY I (W) 8" (SLD)(090MIL)	LF	0.500	47,859.00	35,477.000	17,738.50
06662038	900	REFL PAV MRK TY I (W) 12"(LNDP)(090MIL)	LF	2.120	759.00	166.000	351.92
06662038	000	REFL PAV MRK TY I (W) 12"(LNDP)(090MIL)	LF	33.000	759.00	2,475.000	81,675.00
06662041	000	REFL PAV MRK TY I (W) 12"(SLD)(090MIL)	LF	3.000	2,063.00	21,808.000	65,424.00
06662047		REFL PAV MRK TY I (W) 24"(SLD)(090MIL)	LF	7.000	0.00	70.000	490.00
06662053		REFL PAV MRK TY I (W) (ARROW) (090MIL)	EA	106.500	0.00	11.000	1,171.50
06662068		REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	137.860	0.00	2.000	275.72
06662086	000	REFL PAV MRK TY I(W) (SYMBOL) (090MIL)	EA	75.000	10.00	28.000	2,100.00
06662095	000	REFL PAV MRK TY I (W) (WORD) (090MIL)	EA	200.000	20.00	105.000	21,000.00
06662110	000	REFL PAV MRK TY I (Y) 4" (SLD)(090MIL)	LF	0.220	9,777.00	83,183.000	18,300.26
06662119	000	REFL PAV MRK TY I (Y) 6" (SLD)(090MIL)	LF	0.300	21,595.00	46,561.000	13,968.30
06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.100	118,250.00	17,217.000	1,721.70
06662143	000	REF PAV MRK TY II (W) 4" (DOT)	LF	0.100	1,284.00	931.000	93.10
06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.100	118,337.00	86,013.000	8,601.30
06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.250	31,926.00	23,108.000	5,777.00
06662154	000	REF PAV MRK TY II (W) 12" (LNDP)	LF	1.500	855.00	309.000	463.50
06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	1.500	11,229.00	7,140.000	10,710.00
06662157	000	REF PAV MRK TY II (W) 24" (SLD)	LF	2.500	1,541.00	970.000	2,425.00
06662160	000	REF PAV MRK TY II (W) (ARROW)	EA	50.000	94.00	63.000	3,150.00
06662165	000	REF PAV MRK TY II (W) (DBL ARROW)	EA	75.000	21.00	14.000	1,050.00
06662170	000	REF PAV MRK TY II (W) (SYMBOL)	EA	75.000	14.00	11.000	825.00
06662173	000	REF PAV MRK TY II (W) (WORD)	EA	100.000	107.00	71.000	7,100.00
06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.100	84,131.00	61,824.000	6,182.40
06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	2.500	1,859.00	569.000	1,422.50
06662190	000	PAVEMENT SEALER 6"	LF	0.200	55,966.00	9,477.000	1,895.40
06662191	000	PAVEMENT SEALER 8"	LF	0.400	44,850.00	125.000	50.00
06662193	000	PAVEMENT SEALER 12"	LF	1.500	1,663.00	1,115.000	1,672.50
06662220	000	PAVEMENT SEALER (WORD)	EA	50.000	18.00	13.000	650.00
06662227	000	PAVEMENT SEALER SYMBOL	EA	50.000	9.00	2.000	100.00
06662254	000	REFL PAV MRK TY I (W)(NUMBER)(090MIL)	EA	100.000	6.00	6.000	600.00
06722015	000	REFL PAV MRKR TY II-A-A	EA	4.000	246.00	430.000	1,720.00
06722017	000	REFL PAV MRKR TY II-C-R	EA	4.000	4,217.00	8,747.000	34,988.00
06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	59,609.00	93,604.000	23,401.00
06772002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.300	53,126.00	34,278.000	10,283.40
06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	28,075.00	5,457.000	2,182.80
06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.500	1,799.00	1,410.000	3,525.00
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	75.000	4.00	10.000	750.00
06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	700.000	2.00	1.000	700.00
06772015	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	75.000	6.00	18.000	1,350.00
06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	75.000	19.00	32.000	2,400.00
06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	343,017.00	164,339.000	16,433.90
06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	55,966.00	36,322.000	5,448.30
06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.200	80,037.00	25,039.000	5,007.80
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	15,928.00	8,646.000	4,323.00
06782006	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,541.00	863.000	863.00
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	25.000	94.00	52.000	1,300.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	45.000	21.00	8.000	360.00
06782015	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	50.000	9.00	24.000	1,200.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	127.00	87.000	4,350.00

CONTRACT ID	106802124	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE			
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	22,000.000	7.00	7.000	154,000.00
06812001	000	TEMP TRAF SIGNALS	EA	36,000.000	4.00	3.000	108,000.00
06822001	000	BACK PLATE (12 IN) (3 SEC)	EA	100.000	103.00	103.000	10,300.00
06822003	000	BACK PLATE (12 IN) (5 SEC)	EA	110.000	2.00	2.000	220.00
06822005	000	LOUVER (12 IN) (7 DEG)	EA	110.000	5.00	5.000	550.00
06822014	000	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	660.000	52.00	52.000	34,320.00
06822022	000	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	330.000	31.00	31.000	10,230.00
06822023	000	VEH SIG SEC (12 IN) LED (GRN)	EA	330.000	76.00	76.000	25,080.00
06822024	000	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	330.000	31.00	31.000	10,230.00
06822025	000	VEH SIG SEC (12 IN) LED (YEL)	EA	330.000	76.00	76.000	25,080.00
06822027	000	VEH SIG SEC (12 IN) LED (RED)	EA	330.000	105.00	105.000	34,650.00
06842010	000	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	1.000	973.00	973.000	973.00
06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	2.200	3,083.00	3,435.000	7,557.00
06842014	000	TRF SIG CBL (TY A) (12 AWG) (9 CONDR)	LF	3.300	2,321.00	2,321.000	7,659.30
06842017	000	TRF SIG CBL (TY A) (12 AWG) (12 CONDR)	LF	4.400	3,685.00	3,855.000	16,962.00
06842021	000	TRF SIG CBL (TY A) (12 AWG) (16 CONDR)	LF	4.400	2,213.00	2,213.000	9,737.20
06842080		TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	1.000	0.00	2,382.000	2,382.00
06862017	000	INS TRF SIG PL AM(S) STR (TY D)	EA	4,800.000	2.00	2.000	9,600.00
06862018	000	INS TRF SIG PL AM(S) STR (TY D) LUM	EA	5,000.000	4.00	4.000	20,000.00
06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	4,000.000	2.00	2.000	8,000.00
06862029	000	INS TRF SIG PL AM(S) 1 ARM (28') LUM	EA	4,200.000	2.00	2.000	8,400.00
06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	4,600.000	1.00	1.000	4,600.00
06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	5,300.000	2.00	2.000	10,600.00
06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,300.000	5.00	5.000	31,500.00
06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,000.000	2.00	2.000	12,000.00
06862049	000	INS TRF SIG PL AM(S) 1 ARM (48') LUM	EA	7,000.000	4.00	4.000	28,000.00
06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	15,400.000	1.00	1.000	15,400.00
06862061	000	INS TRF SIG PL AM(S) 1 ARM (60') LUM	EA	16,500.000	3.00	3.000	49,500.00
06862065	000	INS TRF SIG PL AM(S) 1 ARM (65') LUM	EA	16,800.000	2.00	2.000	33,600.00
06862145	000	INS TRF SIG PL AM(S) 2 ARM (40-36')LUM	EA	9,500.000	1.00	1.000	9,500.00
06862161	000	INS TRF SIG PL AM(S) 2 ARM (44-32')LUM	EA	9,700.000	1.00	1.000	9,700.00
06862193	000	INS TRF SIG PL AM(S) 2 ARM(50-44') LUM	EA	19,000.000	1.00	1.000	19,000.00
06862281	000	RELOC TRF SG PL AM(S)(STRAIN POLE)	EA	1,600.000	1.00	1.000	1,600.00
06872001	000	PED POLE ASSEMBLY	EA	715.000	17.00	17.000	12,155.00
06882001	000	PED DETECT (2 INCH PUSH BTN)	EA	120.000	44.00	44.000	5,280.00
06882002		VEH LP DETECT (SAWCUT)	LF	6.460	0.00	547.000	3,533.62
06902034		REPLACE OF TRAFFIC SIGNAL POLE FND	LF	180.290	0.00	6.000	1,081.74
06902036		INSTALL OF FND FOR GROUND MNT CABINETS	EA	2,683.070	0.00	1.000	2,683.07
06902039		REPLACE OF CONTROL CABINET (GRND MNT)	EA	1,866.480	0.00	1.000	1,866.48
06902104		REPLACE PED POLE ASSM	EA	689.330	0.00	1.000	689.33
07302002	000	FULL-WIDTH MOWING	AC	100.000	1,680.00	83.490	8,349.00
07342002	000	LITTER REMOVAL	CYC	1,750.000	43.00	18.000	31,500.00
07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	650.000	43.00	44.000	28,600.00
07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	650.000	43.00	44.000	28,600.00
07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	650.000	43.00	43.000	27,950.00
07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	650.000	43.00	44.000	28,600.00
10142001	000	LANDSCAPE AMENITY	EA	1,400.000	21.00	17.000	23,800.00
10162002	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY II)	CY	70.000	187.00	69.280	4,849.60
41162001	000	SOIL NAIL ANCHORS	LF	20.000	117,812.00	129,219.000	2,584,380.00

41162001	001	SOIL NAIL ANCHORS	LF	22.220	117,812.00	4,406.000	97,901.32
42862001	000	OBELISK	EA	15,000.000	6.00	4.000	60,000.00
54942001	000	PEDESTRIAN SHELTER	EA	55,000.000	32.00	23.000	1,265,000.00
54962001	000	DRAG VEH ARR BARRI (MANUAL)(DETACHABLE)	EA	11,500.000	1.00	1.000	11,500.00
54972001	000	AUTOMATED BARRIER GATE	EA	14,600.000	4.00	4.000	58,400.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	2.00	2.000	10,000.00
60082002	000	REMOVE OVERHEAD SIGN PANELS	EA	435.000	21.00	21.000	9,135.00
60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	23,000.000	1.00	1.000	23,000.00
60102021	000	COMM CABLE (UNDRGRND)(19 AWG)(6 PAIR)	LF	8.000	55.00	55.000	440.00
60142010		FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	18.610	0.00	144.000	2,679.84
60552001	000	IN-LANE OR TRANSVERSE RUMBLE STRIP	LF	24.390	0.00	160.000	3,902.40
62662001	000	VIVDS PROCESSOR SYSTEM	EA	110.000	7.00	7.000	770.00
62662002	000	VIVDS CAMERA ASSEMBLY	EA	330.000	26.00	26.000	8,580.00
62662003	000	VIVDS SET-UP SYSTEM	EA	110.000	7.00	7.000	770.00
62662005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.300	6,331.00	6,331.000	20,892.30
64512001		REMOVE HIGH MAST ILLUMINATION	EA	5,983.450	0.00	3.000	17,950.35
68022001	000	MURAL LIGHTING ASSEMBLY	EA	880.000	28.00	30.000	26,400.00
68032001	000	OBELISK WITH LIGHTING ASSEMBLY	EA	20,000.000	7.00	7.000	140,000.00
68042001	000	OBELISK LIGHTING ASSEMBLY	EA	7,400.000	7.00	7.000	51,800.00
68052001	000	STREETLIGHT POLE ASSEMBLY TYPE D	EA	2,400.000	90.00	53.000	127,200.00
68062001	000	ELECTRICAL SERVICE TYPE SPECIAL A	EA	22,600.000	2.00	2.000	45,200.00
68072001	000	DECORATIVE POLE LIGHTING ASSEM TYPE A	EA	3,000.000	26.00	23.000	69,000.00
68072002	000	DECORATIVE POLE LIGHTING ASSEM TYPE B	EA	4,300.000	7.00	7.000	30,100.00
68252001	000	DECORATIVE STEM LIGHTING ASSEM TYPE C	EA	1,800.000	46.00	44.000	79,200.00
68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	25,000.000	6.00	6.000	150,000.00
68372001	000	MULTI-DUCT CONDUIT SYS (SCH 40)(4")	LF	11.800	23,680.00	24,300.000	286,740.00
68382001	000	WEMR TYPE 1	EA	13,000.000	4.00	2.000	26,000.00
68382002	000	WEMR TYPE 2	EA	21,000.000	2.00	2.000	42,000.00
68392001	000	SERIAL SERVER UNIT	EA	2,600.000	2.00	2.000	5,200.00
68402001	000	FIB OPT CABLE (MULTI-MODE)(36 FIBER)	LF	20.000	345.00	345.000	6,900.00
68412001	000	DIGITAL VIDEO ENCODER	EA	3,000.000	2.00	2.000	6,000.00
68412002	000	DIGITAL VIDEO DECODER	EA	3,000.000	2.00	2.000	6,000.00
68432001	000	CCTV EQUIPMENT CABINET	EA	7,500.000	2.00	2.000	15,000.00
68442001	000	CCTV FIELD EQUIPMENT	EA	8,000.000	2.00	2.000	16,000.00
68452001	000	CAMERA POLE STRUCTURE (60 FT)	EA	7,700.000	2.00	2.000	15,400.00
68462001	000	HARDENED ETHERNET SWITCH TYPE 2	EA	9,700.000	2.00	2.000	19,400.00
68472001	000	RADAR VEHICLE SENSING DEVICE	EA	28,000.000	2.00	2.000	56,000.00
68492001	000	INSTALLATION OF DMS SYSTEM	EA	14,700.000	6.00	6.000	88,200.00
68502001	000	FIBER OPTIC RS-232 DATA MODEM	EA	2,400.000	2.00	2.000	4,800.00
68512001	000	SPREAD SPECTURM WIRELESS MODEM	EA	3,900.000	6.00	6.000	23,400.00
68522001	000	CONCRETE GROUND BOX (TYPE AS)	EA	1,300.000	32.00	32.000	41,600.00
96052002		RUC CREDIT OR DAMAGE	DOL	32,000.000	0.00	30.000	960,000.00
96052002	001	RUC CREDIT OR DAMAGE	DOL	41,400.000	0.00	30.000	1,242,000.00
96082005		Completion of Milestone No. 2					
96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	17,875.000	0.00	6.000	107,250.00
96082012		PORTABLE CHANGEABLE MESSAGE SIGN (EA)					
96082012		UNIQUE CHANGE ORDER ITEM 12	DOL	12.340	0.00	482.000	5,949.33
96082013		UNIQUE CHANGE ORDER ITEM 13	DOL	2,767.400	0.00	1.000	2,767.40
96082019		UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	3,193.430	3,193.43

CONTRACT ID	106802124	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE		
		OVERHEAD SIGN BRIDGE SPAN CHANGES(LS)				
96082023		UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	26,290.740
96082024		UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	6,811.850
96082025		UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	7,633.280
		SIDEWALK REINFORCEMENT(LS)				
96082029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	24,394.150
		ORIGINAL SIGNS FABRICATION COST(LS)				
96082030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.00	20,660.810
		REMOVAL OF TANK & CONTAMINATED MATERIAL (LS)				
96082031		UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.00	28,805.510
		SOIL NAIL LENGTH ADJUSTMENT(LS)				
96082034		UNIQUE CHANGE ORDER ITEM 34	DOL	6.220	0.00	170.960
		SILANE TREATMENT AT PLANT (Type "C" Beams)(LF)				
96082035		UNIQUE CHANGE ORDER ITEM 35	DOL	8.430	0.00	5,324.910
		SILANE TREATMENT AT PLANT (Type "IV" Beams)(LF)				
96082039		UNIQUE CHANGE ORDER ITEM 39	DOL	1.000	0.00	170,703.660
		WALL 645L (PANELS 11-15) MODIFICATION(LS)				
96082040		UNIQUE CHANGE ORDER ITEM 40	DOL	1.000	0.00	4,068.860
		SGT & GUARDRAIL REPAIR (LS)				
96082046		UNIQUE CHANGE ORDER ITEM 46	DOL	1.000	0.00	89,086.610
		Tiebacks at Johnson Creek (LS)				
96082048		UNIQUE CHANGE ORDER ITEM 48	DOL	5.630	0.00	12,313.940
		Asbestos Removal (SF)				
96082049		UNIQUE CHANGE ORDER ITEM 49	DOL	1.000	0.00	10,458.250
		Traffic Control for Asbestos Removal (LS)				
96082050		UNIQUE CHANGE ORDER ITEM 50	DOL	9.730	0.00	1,548.000
		Soil Nail Temporary Facia(SF)				
96082051		UNIQUE CHANGE ORDER ITEM 51	DOL	1,590.750	0.00	1.000
		EFCO Form Designs(LS)				
96082052		UNIQUE CHANGE ORDER ITEM 52	DOL	16.370	0.00	2,257.000
		Existing Wingwall Demo(SF)				
96082053	000	UNIQUE CHANGE ORDER ITEM 53	DOL	1,742.570	0.00	90.610
		Prep ROW for Phase 5 (STA)				
96082054	000	UNIQUE CHANGE ORDER ITEM 54	DOL	1.000	0.00	10,179.530
		Culvert Silt Removal at Sta.860+00 (LS)				
96082055		UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.00	8,088.720
		Rail/CRCP Removal (LS)				
96082055		UNIQUE CHANGE ORDER ITEM 55	DOL	33.500	0.00	830.000
		Additional Cladding for Center St. Columns (SF)				
96082056		UNIQUE CHANGE ORDER ITEM 56	DOL	1.000	0.00	3,102.570
		Driveway removal WB-10 & WB-11 (LS)				
96082057		UNIQUE CHANGE ORDER ITEM 57	DOL	1.000	0.00	1,579.990
		Pothole Repairs(LS)				
96082058	000	UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.00	24,945.690
		Traffic Control Labor & Equipment for Overlay (LS)				
96082059	000	UNIQUE CHANGE ORDER ITEM 59	DOL	1,141.550	0.00	6.000
		Bridge Mount Brackets (EA)				
96082060	000	UNIQUE CHANGE ORDER ITEM 60	DOL	1.000	0.00	48,816.100
		Baird Farm Bridge Demo (LS)				
96082061	000	UNIQUE CHANGE ORDER ITEM 61	DOL	1.000	0.00	5,660.820

96082062	000	Sidewalk Removal at Walls 639L & 645L (LS) UNIQUE CHANGE ORDER ITEM 62	DOL	4,445.120	0.00	1.000	4,445.12
96082063	000	Additional Steel and Labor for Sign Columns 27 and 29(LS) UNIQUE CHANGE ORDER ITEM 63	DOL	3,284.240	0.00	1.000	3,284.24
96082064	000	4" PVC pipe and labor(LS) UNIQUE CHANGE ORDER ITEM 64	DOL	21.030	0.00	176.000	3,701.28
96082065	000	Hand Rail at Wall 644L(LF) UNIQUE CHANGE ORDER ITEM 65	DOL	19,656.790	0.00	1.000	19,656.79
96082066	000	Closure Pour at Wall 722L(LS) UNIQUE CHANGE ORDER ITEM 66	DOL	27,000.070	0.00	1.000	27,000.07
96082067	000	Wall Dowels (LS) UNIQUE CHANGE ORDER ITEM 67	DOL	434.270	0.00	1.000	434.27
96082069		Double Left Sign(EA) UNIQUE CHANGE ORDER ITEM 69	DOL	923.000	0.00	3.000	2,769.00
96082070	000	INS SM RD SUP & AM TY S80(1)TB(T) (EA) UNIQUE CHANGE ORDER ITEM 70	DOL	862.580	0.00	8.000	6,900.64
96082071		INS SM RD SUP&AM TY S80(1) TB(P) (EA) UNIQUE CHANGE ORDER ITEM 71	DOL	3,205.160	0.00	1.000	3,205.16
96082072	000	INS SM RD SUP&AM TY 10BWG(1) RS(P) (EA) UNIQUE CHANGE ORDER ITEM 72	DOL	3,205.160	0.00	8.000	25,641.28
96082073	000	INS SM RD SUP&AM TY S80(1) RS(T) (EA) UNIQUE CHANGE ORDER ITEM 73	DOL	998.770	0.00	2.000	1,997.54
96082074	000	INS SM RD SUP&AM TY S80(2) SA(P) UNIQUE CHANGE ORDER ITEM 74	DOL	1,145.270	0.00	14.000	16,033.78
96082075	000	Bridge Mount Brackets (EA) UNIQUE CHANGE ORDER ITEM 75	DOL	3,683.500	0.00	1.000	3,683.50
96082076	000	Modify Existing Cantilever to 16' Bal Tee (EA) UNIQUE CHANGE ORDER ITEM 76	DOL	1,266.570	0.00	1.000	1,266.57
96082077	000	Add Sign Plaque (EA) UNIQUE CHANGE ORDER ITEM 77	DOL	3,434.340	0.00	1.000	3,434.34
96082078	000	Repaired SGT at EB I-30 and Johnson Creek Bridge (LS) UNIQUE CHANGE ORDER ITEM 78	DOL	11.590	0.00	316.000	3,662.44
96082079	000	Delineator Removal (EA) UNIQUE CHANGE ORDER ITEM 79	DOL	4,790.830	0.00	1.000	4,790.83
96082080	000	Side Walk Retaining Wall Repair (LS) UNIQUE CHANGE ORDER ITEM 80	DOL	17,808.980	0.00	1.000	17,808.98
96082081	000	Cast In Place Coping - Barid Farm Abutment No.1 (LS) UNIQUE CHANGE ORDER ITEM 81	DOL	5,594.490	0.00	1.000	5,594.49
96082082		Special Retaining Wall at EBFR and Collins (LS) UNIQUE CHANGE ORDER ITEM 82	DOL	1,844.550	0.00	1.000	1,844.55
96082083	000	Additional Inlet - SW Corner of Baird Farm (LS) UNIQUE CHANGE ORDER ITEM 83	DOL	1.000	0.00	34,248.240	34,248.24
96082084		MBGF & Crash Cushion Repairs (LS) UNIQUE CHANGE ORDER ITEM 84	DOL	188.800	0.00	25.000	4,720.00
96082085	000	Core (6") Drain Holes for HOV Barrier Rail (EA) UNIQUE CHANGE ORDER ITEM 85	DOL	33.290	0.00	200.000	6,658.00
96082086	000	0658-2249 - INSTL DEL ASSM (D-SW)SZ 1 (RCR)GF2 - (EA) UNIQUE CHANGE ORDER ITEM 86	DOL	69,906.000	0.00	1.000	69,906.00
96082087	000	SELL & DELIVER LIGHT POLES TO CITY OF ARLINGTON (LS) UNIQUE CHANGE ORDER ITEM 87	DOL	1.000	0.00	203,216.200	203,216.20

96082088	000	HOV Barrier Rail Retrofit (LS)						
		UNIQUE CHANGE ORDER ITEM 88	DOL	3,146.070	0.00	1.000	3,146.07	
		Delivery of Materials and Administrative Costs (UOM: LS)						

TOTAL ITEM EARNINGS TO DATE \$145,251,515.64