



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/23**

CONTRACT ID: **175501021**  
 PROJECT: **STP 2023(737)VRU**  
 CONTRACT: **05233024**  
 AWARD AMOUNT: **\$3,853,599.28**  
 PROJECTED AMOUNT: **\$3,937,101.28**  
 ADJ. PROJECTED AMOUNT: **\$3,937,101.28**  
 CONTRACTOR: **AUSTIN UNDERGROUND INCORPORATED**

HIGHWAY: **RM 1869**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **WILLIAMSON**  
 AREA ENGINEER: **John Peters, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0002**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2023** to **09/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **0.26**  
 % TIME USED: **0.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/04/2023**  
 AWARD DATE: **05/25/2023**  
 NOTICE TO PROCEED DATE: **06/21/2023**  
 WORK BEGIN DATE: **09/26/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$10,168.00	\$0.00	\$10,168.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$10,168.00	\$0.00	\$10,168.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	<b>\$10,168.00</b>	<b>\$0.00</b>	<b>\$10,168.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>09/26/2023</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>		
<u>TIME CHARGES BEGIN:</u>	<b>07/21/2023</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$940.00</b>		
<u>BID DAYS:</u>	<b>176</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>		
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>			<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>176</b>			<b>PER DAY</b>	<b>\$940.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>0</b>	<u>TOTAL:</u>	<b>\$0.00</b>		
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>				

<u>DAILY BREAKDOWN</u>				<u>PERIOD SUMMARY</u>		
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
09/01/2023		1	Time suspended due to Authorization Letter provided late by TxDOT	25	0	25
09/02/2023		1	SATURDAY			
09/03/2023		1	SUNDAY			
09/04/2023		1	HOLIDAY	HOLIDAY		1
09/05/2023		1	Time suspended due to Authorization Letter provided late by TxDOT	OTHER - SEE RMRKS SATURDAY		15 4
09/06/2023		1	Time suspended due to Authorization Letter provided late by TxDOT	SUNDAY		4
09/07/2023		1	Time suspended due to Authorization Letter provided late by TxDOT	TOO WET		1
09/08/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/09/2023		1	SATURDAY			
09/10/2023		1	SUNDAY			
09/11/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/12/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/13/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/14/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/15/2023		1	Time suspended due to Authorization Letter provided late by TxDOT			
09/16/2023		1	SATURDAY			
09/17/2023		1	SUNDAY			
09/18/2023		1	Time suspended as Mutual Agreement between GTA0 & contractor			
09/19/2023		1	Time suspended as Mutual Agreement between GTA0 & contractor			
09/20/2023		1	Time suspended as Mutual Agreement between GTA0 & contractor			
09/21/2023		1	Time suspended as Mutual Agreement between GTA0 & contractor			
09/22/2023		1	Time suspended as Mutual Agreement between GTA0 & contractor			
09/23/2023		1	SATURDAY			
09/24/2023		1	SUNDAY			
09/25/2023		1	TOO WET			

WORK PERFORMED THIS PERIOD

PROJECT STP 2023(737)VRU CONTROL 175501021  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0235	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	1.000	\$7,000.00
0245	05066004	005	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	48.000	66.000	\$3,168.00

Total Bid Quantity	QTY Paid To Date
11.00	1.00
495.00	66.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$10,168.00**

CONTRACT LINE ITEMS

PROJECT STP 2023(737)VRU CONTROL 175501021  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0235	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	11.000	0.000	1.00	7,000.00
0245	05066004	005	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	48.000	495.000	0.000	66.00	3,168.00
<b>Category Subtotal</b>									10,168.00

PROJECT STP 2023(737)VRU CONTROL 175501021  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	1,000.000	81.200	0.000	0.000	0.00
0065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	45.000	46.000	0.000	0.000	0.00
0070	01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	4.000	4,212.000	0.000	0.000	0.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	25.000	4,251.000	0.000	0.000	0.00
0080	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	17.000	3,659.000	0.000	0.000	0.00
0085	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.300	23,699.000	0.000	0.000	0.00
0090	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.400	23,699.000	0.000	0.000	0.00
0095	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.280	23,699.000	0.000	0.000	0.00
0100	01686001	000	VEGETATIVE WATERING	MG	90.000	40.100	0.000	0.000	0.00
0105	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	1.250	23,699.000	0.000	0.000	0.00
0110	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	91.000	3,679.000	0.000	0.000	0.00
0115	03106001	000	PRIME COAT (MULTI OPTION)	GAL	10.000	3,063.000	0.000	0.000	0.00
0120	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	123.000	1,500.000	0.000	0.000	0.00
0125	04006005	000	CEM STABIL BKFL	CY	180.000	310.000	0.000	0.000	0.00
0130	04006006	000	CUT & RESTORING PAV	SY	60.000	158.000	0.000	0.000	0.00
0135	04016001	000	FLOWABLE BACKFILL	CY	380.000	21.600	0.000	0.000	0.00
0140	04026001	000	TRENCH EXCAVATION PROTECTION	LF	25.000	141.000	0.000	0.000	0.00
0145	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	380.000	62.000	0.000	0.000	0.00
0150	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	885.000	100.000	0.000	0.000	0.00
0155	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	1,000.000	50.000	0.000	0.000	0.00
0160	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	820.000	142.000	0.000	0.000	0.00
0165	04646046	001	RC PIPE (ARCH)(CL IV)(DES 3)	LF	245.000	110.000	0.000	0.000	0.00
0170	04646084	001	RC PIPE (ARCH)(CL IV)(DES 1)	LF	205.000	365.000	0.000	0.000	0.00
0175	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	16,000.000	3.000	0.000	0.000	0.00
0180	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	27,000.000	2.000	0.000	0.000	0.00
0185	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	30,000.000	1.000	0.000	0.000	0.00
0190	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	40,000.000	2.000	0.000	0.000	0.00
0195	04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	2,200.000	14.000	0.000	0.000	0.00
0200	04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	3,200.000	4.000	0.000	0.000	0.00
0205	04966004	000	REMOV STR (SET)	EA	700.000	8.000	0.000	0.000	0.00
0210	04966006	000	REMOV STR (HEADWALL)	EA	750.000	6.000	0.000	0.000	0.00
0215	04966007	000	REMOV STR (PIPE)	LF	20.000	407.000	0.000	0.000	0.00
0220	04966008	000	REMOV STR (BOX CULVERT)	LF	130.000	42.000	0.000	0.000	0.00

0225	04966043	000	REMOV STR (SMALL FENCE)	LF	6.000	480.000	0.000	0.000	0.00
0230	05006001	000	MOBILIZATION	LS	290,000.000	1.000	0.000	0.000	0.00
0240	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	43.000	372.000	0.000	0.000	0.00
0250	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	6.000	975.000	0.000	0.000	0.00
0255	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	88.000	78.000	0.000	0.000	0.00
0260	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.000	78.000	0.000	0.000	0.00
0265	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.200	4,710.000	0.000	0.000	0.00
0270	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	4,710.000	0.000	0.000	0.00
0275	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	11.500	100.000	0.000	0.000	0.00
0280	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.150	100.000	0.000	0.000	0.00
0285	05066053	005	ROCK FILTER DAMS (INSTALL) (TY 2) (6:1)	LF	73.000	108.000	0.000	0.000	0.00
0290	05306002	000	INTERSECTIONS (ACP)	SY	100.000	622.000	0.000	0.000	0.00
0295	05306004	000	DRIVEWAYS (CONC)	SY	178.000	94.000	0.000	0.000	0.00
0300	05306005	000	DRIVEWAYS (ACP)	SY	90.000	954.000	0.000	0.000	0.00
0305	05306008	000	TURNOUTS (ACP)	SY	200.000	86.000	0.000	0.000	0.00
0310	05526003	000	WIRE FENCE (TY C)	LF	3.500	480.000	0.000	0.000	0.00
0315	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	350.000	4.000	0.000	0.000	0.00
0320	05606013	000	MAILBOX INSTALL-M (TWW-POST) TY 4	EA	800.000	2.000	0.000	0.000	0.00
0325	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	775.000	6.000	0.000	0.000	0.00
0330	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	2.000	0.000	0.000	0.00
0335	06446076	000	REMOVE SM RD SN SUP&AM	EA	35.000	8.000	0.000	0.000	0.00
0340	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	90.000	24.000	0.000	0.000	0.00
0345	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	35.000	14.000	0.000	0.000	0.00
0350	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.500	36,100.000	0.000	0.000	0.00
0355	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	36,100.000	0.000	0.000	0.00
0360	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	17.000	42.000	0.000	0.000	0.00
0365	06666225	007	PAVEMENT SEALER 6"	LF	0.310	28,556.000	0.000	0.000	0.00
0370	06666230	007	PAVEMENT SEALER 24"	LF	5.250	42.000	0.000	0.000	0.00
0375	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.400	17,561.000	0.000	0.000	0.00
0380	06666346	007	REF PROF PAV MRK TY I(Y)6"(BRK)(100MIL)	LF	1.400	2,170.000	0.000	0.000	0.00
0385	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.400	8,825.000	0.000	0.000	0.00
0390	06726009	000	REFL PAV MRKR TY II-A-A	EA	7.000	175.000	0.000	0.000	0.00
0395	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.850	1,785.000	0.000	0.000	0.00
0400	30766001	000	D-GR HMA TY-B PG64-22	TON	125.000	2,526.000	0.000	0.000	0.00
0405	30766048	000	D-GR HMA TY-D PG76-22	TON	136.000	3,612.000	0.000	0.000	0.00
0410	30816008	000	TOM-C PG76-22 SAC-B	TON	175.000	1,840.000	0.000	0.000	0.00
0415	30846001	000	BONDING COURSE	GAL	5.000	2,955.000	0.000	0.000	0.00
0420	30856001	000	UNDERSEAL COURSE	GAL	5.000	6,508.000	0.000	0.000	0.00
0425	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	14,000.000	2.000	0.000	0.000	0.00
0430	61856002	002	TMA (STATIONARY)	DAY	125.000	220.000	0.000	0.000	0.00
0435	61856003	002	TMA (MOBILE OPERATION)	HR	30.000	256.000	0.000	0.000	0.00
0440	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	2,000.000	10.000	0.000	0.000	0.00
0445	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	16,200.000	0.000	0.000	0.00
0450	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	16,200.000	0.000	0.000	0.00
0455	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	8,100.000	0.000	0.000	0.00
0460	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0465	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0550	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	40,000.000	0.000	0.000	0.00
0555	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0560	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0565	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT C 1755-1-24 CONTROL 175501024

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0600	04006005	000	CEM STABIL BKFL	CY	180.000	65.000	0.000	0.000	0.00
0605	04006006	000	CUT & RESTORING PAV	SY	60.000	32.000	0.000	0.000	0.00
0610	04026001	000	TRENCH EXCAVATION PROTECTION	LF	25.000	25.000	0.000	0.000	0.00
0615	04036001	000	TEMPORARY SPL SHORING	SF	30.000	616.000	0.000	0.000	0.00
0620	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	380.000	38.000	0.000	0.000	0.00
0625	04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)	LF	1,800.000	22.100	0.000	0.000	0.00
0630	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	820.000	48.000	0.000	0.000	0.00
0635	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	16,000.000	2.000	0.000	0.000	0.00
0640	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	30,000.000	2.000	0.000	0.000	0.00
0645	04966006	000	REMOV STR (HEADWALL)	EA	750.000	4.000	0.000	0.000	0.00
0650	04966007	000	REMOV STR (PIPE)	LF	20.000	41.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

**\$10,168.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	11.00	1.000	7,000.00
05066004	005	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	48.000	495.00	66.000	3,168.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$10,168.00</b>