



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/07/16**

CONTRACT ID: **255204029**
 PROJECT: **HP 2011(752)**
 CONTRACT: **04113204**
 AWARD AMOUNT: **\$54,265,535.00**
 PROJECTED AMOUNT: **\$62,829,535.00**
 ADJ. PROJECTED AMOUNT: **\$73,037,709.78**
 CONTRACTOR: **J.D. ABRAMS, L.P.**

HIGHWAY: **LP 375**
 DISTRICT NAME: **El Paso**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Sergio Garcia, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0039**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/01/2015** to **10/21/2015**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **94.09**
 % RETAINAGE: **0.00**

LETTING DATE: **04/06/2011**
 AWARD DATE: **04/28/2011**
 NOTICE TO PROCEED DATE: **05/25/2011**
 WORK BEGIN DATE: **07/07/2011**
 ACCEPTED DATE: **03/25/2014**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$67,626,700.84	\$67,611,619.84	\$15,081.00
PARTICIPATING	\$54,101,360.58	\$54,089,295.78	\$12,064.80
NON-PARTICIPATING	\$13,525,340.26	\$13,522,324.06	\$3,016.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$67,626,700.84	\$67,611,619.84	\$15,081.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/07/2011
 TIME CHARGES BEGIN: 06/10/2011
 BID DAYS: 696
 C. O. ADJUSTED DAYS: 99
 CURRENT DAYS: 795
 DAYS CHARGED TO DATE: 748
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
 LIQ DAMAGE RATE: \$2,800.00
 LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,800.00
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/21/2015	1	1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		<hr/>
WORK COMPL & ACC		1

WORK PERFORMED THIS PERIOD

PROJECT HP 2011(752) CONTROL 255204029

CATEGORY 003 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0415	05002001	005	MOBILIZATION	LS	500,000.000	0.030	\$15,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

CATEGORY 009 DESCRIPTION SIGNING & STRIPING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1760	06362001	014	ALUMINUM SIGNS (TY A)	SF	14.000	-27.000	-\$378.00
1770	06362003	014	ALUMINUM SIGNS (TY O)	SF	17.000	27.000	\$459.00

Total Bid Quantity	QTY Paid To Date
1,303.50	1,276.50
10,152.25	10,179.25

TOTAL ITEM EARNINGS THIS ESTIMATE

\$15,081.00

CONTRACT LINE ITEMS

PROJECT HP 2011(752) CONTROL 255204029
 CATEGORY 001 DESCRIPTION TRAFFIC CONTROL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	928.000	0.000	928.00	9,280.00
0070	01322002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	12.000	843.000	0.000	843.00	10,116.00
0075	03412050	024	D-GR HMA(QCQA) TY-C PG70-22	TON	50.000	9,481.000	-6,338.330	3,142.67	157,133.50
0076	05442001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,260.000	0.000	10.000	8.00	26,080.00
			Remove/Repair Damaged SGT system Change Order 007						
0084	96082008		UNIQUE CHANGE ORDER ITEM 8	DOL	8,664.000	0.000	1.000	1.00	8,664.00
			C.O. no. 16, Barricades, Signs and Traffic Handling, By LS						
0085	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	29.000	-26.000	3.00	22,500.00
0086	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,982.100	0.000	25.000	25.00	199,552.50
			Comb phase I & phase II result in a price adjustment CO 002						
0087	96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	5,504.430	0.000	6.000	6.00	33,026.58
			C.O. no. 16, Freeway Closure (Single Direction) By EA						
0088	96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	925.710	0.000	35.000	2.00	1,851.42
			C.O. no. 16, Single Lane Closure By EA						
0089	05102001		ONE-WAY TRAFFIC CONTROL	HR	80.000	0.000	210.000	323.00	25,840.00
			Add new item C.O. no. 23						
0090	05122010	002	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	6.000	88,123.000	1,080.000	79,200.00	475,200.00
0095	05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	4.000	89,035.000	141,095.000	230,130.00	920,520.00
0100	05122028	002	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	3.000	89,035.000	1,080.000	92,160.00	276,480.00
0110	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	10,000.000	54.000	8.000	64.00	640,000.00
0115	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	29.000	0.000	51.00	51,000.00
0120	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	61.000	8.000	65.00	32,500.00
0125	06102071	010	INS RDWY ILL ASSEM (SPECIAL)	EA	2,300.000	1.000	0.000	1.00	2,300.00
0130	06102072	010	REMOVE RDWY ILL ASSEM	EA	310.000	1.000	0.000	1.00	310.00
0134	06622001		WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.500	0.000	21,834.000	21,834.00	10,917.00
			Added for added travel lane in phases 3 & 4 CO 002						
0135	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	109,272.000	-17,157.000	92,115.00	46,057.50
0136	06622004		WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.500	0.000	40,911.250	40,911.25	20,455.63
			Replaces 0662-2067, GN calls for Non-Remov pvmt mrks CO 002						
0151	06622019		WK ZN PAV MRK NON-REMOV (W) (ENTR GORE)	EA	1,000.000	0.000	15.000	15.00	15,000.00
			Replaces 0662-2086 GN calls for Non-Remov pvmt mrks CO 002						
0156	06622020		WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	1,000.000	0.000	14.000	14.00	14,000.00
			Replaces 0662-2087 GN calls for Non-Remov pvmt mrks CO 002						
0160	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.500	16,317.000	-10,229.000	6,088.00	3,044.00
0161	06622032		WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.500	0.000	84,351.250	84,351.25	42,175.63
			Replaces 0662-2099 GN calls for Non-Remov pvmt mrks CO 002						
0175	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	100,823.000	91,807.000	192,630.00	57,789.00
0180	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	620.000	2.000	6.000	8.00	4,960.00
0181	07702001		REPAIR RAIL ELEMENT (W-BEAM)	LF	13.650	0.000	175.000	175.00	2,388.75
			Change Order 007						
0184	07702005		REM/REPL TIMBER/STL POST W/ CONC FND	EA	86.000	0.000	6.000	6.00	516.00
			Change Order 007						

CATEGORY 001 DESCRIPTION TRAFFIC CONTROL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0190	68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	1,083.000	0.000	1,522.00	114,150.00
0195	96062001		FORCE ACCOUNT ID 1 Unforeseen pavement repairs due to TCP lane shift	DOL	95,049.150	0.000	1.000	1.00	95,049.15
0196	96062005		FORCE ACCOUNT ID 5 MBGF/SGT Repairs/Replacement	DOL	1.000	0.000	10,000.000	27,122.29	27,122.29
0197	96062006		FORCE ACCOUNT ID 6 CO 013 Debris Removal	DOL	1.000	0.000	10,000.000	21,032.73	21,032.73

Category Subtotal \$3,367,011.68

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT-UNIFORM POLICE OFFICER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0200	96062053	000	OFF-DUTY UNIFORM POLICE OFFICER CONTRACTOR FORCE ACCOUNT	DOL	1.000	100,000.000	0.000	21,190.72	21,190.72

Category Subtotal \$21,190.72

CATEGORY 003 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0300	01002002	002	PREPARING ROW	STA	500.000	459.000	0.000	460.83	230,415.00
0301	01042009		REMOVING CONC (RIPRAP) New Item, C.O. no. 24 - Conc. Riprap & Riprap Mow Strip	SY	50.350	0.000	1,061.000	1,356.52	68,300.78
0303	01042017		REMOVING CONC (DRIVEWAYS) Add new item C.O. no. 23	SY	8.750	0.000	386.000	386.00	3,377.50
0305	01042037	000	REMOVE CONC (RAIL)	LF	20.000	1,000.000	680.000	1,680.00	33,600.00
0306	96082002		UNIQUE CHANGE ORDER ITEM 2 C.O. no. 28, Spec. Excavation Rock (8" To 10"), By CY	DOL	24.790	0.000	1,825.000	1,825.00	45,241.75
0307	96082001		UNIQUE CHANGE ORDER ITEM 1 C.O. no. 23, Saw Cut Exist. RipRap By LF	DOL	9.000	0.000	1,186.000	2,820.32	25,382.88
0310	01042023	000	REMOVING CONC (CTB)	LF	20.000	2,500.000	-1,200.000	1,300.00	26,000.00
0311	96082002		UNIQUE CHANGE ORDER ITEM 2 C.O. no. 23, Remove and Restore Chain Link Fence By LF	DOL	3.000	0.000	2,550.000	2,550.00	7,650.00
0312	01042025		REMOVE CONC (WINGWALL) Add new item C.O. 23	CY	525.000	0.000	15.000	15.00	7,875.00
0315	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	94,426.000	100.000	94,526.00	945,260.00
0319	01322001		EMBANKMENT (FINAL)(ORD COMP)(TY A) C.O. No. 19 - Weigh Station Ramp Transition	CY	10.000	0.000	860.000	860.00	8,600.00
0320	01322002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	12.000	29,696.000	239.000	29,935.00	359,220.00
0325	01502002	000	BLADING	HR	80.000	100.000	3.000	40.50	3,240.00
0335	02512036	000	REWORK BS MTL (TY D) (8") (DENS CONT)	SY	1.500	551,184.000	387.000	581,299.42	871,949.17
0337	02602006		LIME TRT (EXST MATL) (6") Lime stabilization Sta: 494+00 to Sta: 501+00 CO 004	SY	2.970	0.000	9,178.000	5,289.00	15,708.33
0340	03052002	000	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	0.800	53,258.000	0.000	27,580.86	22,064.68
0344	03052046		SALV, HAUL & STKPL RCL ASPH PV (10") Additional milling required for exist pavmt section CO 006	SY	2.790	0.000	12,500.000	12,619.45	35,208.26

CATEGORY		003		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0345	03052011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.500	488,612.000	0.000	551,536.02	827,304.05
0346	02602001		LIME (HYDRATED LIME (DRY))	TON	296.000	0.000	68.000	39.09	11,570.64
Lime stabilization for Sta: 494+00 to Sta: 501+00 CO 004									
0350	03102020	000	PRIME COAT (SS-1)	GAL	0.100	85,240.000	188.000	34,884.00	3,488.40
0355	03412050	024	D-GR HMA(QCQA) TY-C PG70-22	TON	50.000	98,107.000	338.000	101,770.11	5,088,505.50
0360	03602001	003	CONC PVMT (CONT REINF-CRCP)(8")	SY	35.000	11,203.000	14,123.150	25,326.15	886,415.25
0380	03602004	003	CONC PVMT (CONT REINF-CRCP)(11")	SY	39.750	551,181.000	0.000	554,629.56	22,046,524.87
0382	05852006	000	RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	211,200.000	0.000	-17,222.00	-17,222.00
RIDE PENALTY									
0400	03682002	000	ANCHOR LUGS PAVEMENT TERMINALS	LF	70.000	5,730.000	-5,140.000	590.00	41,300.00
0402	04202006		CL C CONC (RAIL FOUNDATION)	CY	436.000	0.000	370.950	370.95	161,734.20
Add new item C.O. no. 23									
0405	04322001	000	RIPRAP (CONC)(4 IN)	CY	200.000	711.000	38.000	814.70	162,940.20
0406	04322039		RIPRAP (MOW STRIP)(4 IN)	CY	340.000	0.000	325.000	472.93	160,796.20
New Item, C.O. no. 24 - Conc. Riprap and Riprap Mow Strip									
0407	04322084		RIPRAP (CONC) (CL B) (4")	CY	273.410	0.000	2,155.000	2,169.36	593,124.71
Add new item C.O. 23									
0410	04502143	001	RAILING (TY T551)	LF	40.000	24,287.000	-9,416.000	14,871.00	594,840.00
0412	04502146		RAIL (TY T552)	LF	40.000	0.000	1,578.000	1,603.00	64,120.00
Add new item C.O. no. 23									
0415	05002001	005	MOBILIZATION	LS	500,000.000	1.000	0.000	1.00	500,000.00
0420	05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	4.000	70,444.000	-38,164.000	32,280.00	129,120.00
0425	05142001	002	PERM CONC TRF BARR (SAFETY SH)(TY 1)	LF	50.000	3,000.000	0.000	3,013.00	150,650.00
0430	05142002	002	PERM CONC TRF BARR (SAFETY SH)(TY 2)	LF	80.000	1,340.000	0.000	1,340.00	107,200.00
0435	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	1,092.000	0.000	1,097.00	54,850.00
0441	05142039		PERM CONC TRF BARR(F-SHAPE)(SPL)	LF	258.000	0.000	870.000	870.00	224,460.00
Change Order No. 009 Variable Height Wall Adj									
0443	96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	9,750.000	0.000	25.000	25.00	243,750.00
C.O. no 16, Perm Conc Traffic Barrier Tie In & Trans By EA									
0444	96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,540.000	0.000	8.000	8.00	20,320.00
C.O. no. 24, Bridge Approach Slab Rail Reconstruct, By EA									
0445	05292006	000	CONC CURB (MONO) (TY II)	LF	7.000	2,795.000	6,161.000	12,442.50	87,097.50
0447	05302010		DRIVEWAYS (CONC)	SY	63.250	0.000	570.000	640.90	40,536.93
Add new item C.O. no. 23									
0450	05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	20.000	30,842.000	767.000	32,182.00	643,640.00
0451	96082010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	51,425.770	51,425.77	51,425.77
Mtl W-Beam GD Fen (Metal Post) (Hand Dig)									
0455	05402005	023	TERMINAL ANCHOR SECTION	EA	500.000	36.000	0.000	41.00	20,500.00
0460	05402011	023	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,000.000	21.000	9.000	31.00	62,000.00
0465	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,500.000	38.000	4.000	48.00	120,000.00
0477	96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	4,678.060	0.000	169.000	169.00	790,592.14
C.O. no. 27, Project Overhead, By DAY									
298	96082004		UNIQUE CHANGE ORDER ITEM 4	DOL	6,300.000	0.000	31.000	31.00	195,300.00
C.O. no 16, Prep. ROW - Toll Signing and Striping By EA									

Category Subtotal \$36,775,977.71

CATEGORY 004 DESCRIPTION FORCE ACCOUNT-CONTAMINATED SOIL EXCAVATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0500	96062001	000	FORCE ACCOUNT ID 1 CONTAMINATED SOIL EXCAVATION	DOL	1.000	300,000.000	0.000	3,979.28	3,979.28
Category Subtotal									\$3,979.28

CATEGORY 005 DESCRIPTION NOISE WALL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0575	45662005	000	SOUND WALL TYPE 1	SF	17.000	163,101.600	0.000	162,688.00	2,765,696.00
0580	45662006	000	SOUND WALL TYPE 2	SF	16.000	41,717.800	0.000	42,662.77	682,604.38
0585	04162001	001	DRILL SHAFT (18 IN)	LF	40.000	17,324.000	0.000	15,967.00	638,680.00
0590	05502060	000	GATE (INSTALL)(DOUBLE)(8' X 30.5')	EA	2,000.000	1.000	0.000	1.00	2,000.00
0595	45702001	000	SOUND WALL BARRIER GATES	EA	3,700.000	1.000	0.000	1.00	3,700.00
Category Subtotal									\$4,092,680.38

CATEGORY 006 DESCRIPTION BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0670	04002005	000	CEM STABIL BKFL MIDWAY DR WB (NBI=240720255204024)	CY	50.000	54.000	0.000	54.00	2,700.00
0675	04162003	001	DRILL SHAFT (30 IN) MIDWAY DR WB (NBI=240720255204024)	LF	120.000	135.000	0.000	135.00	16,200.00
0680	04162004	001	DRILL SHAFT (36 IN) MIDWAY DR WB (NBI=240720255204024)	LF	155.000	94.000	0.000	94.00	14,570.00
0685	04202004	002	CL C CONC (BENT) MIDWAY DR WB (NBI=240720255204024)	CY	1,000.000	18.200	0.000	18.20	18,200.00
0690	04252004	001	PRESTR CONC BEAM (TY IV) MIDWAY DR WB (NBI=240720255204024)	LF	130.000	374.010	0.000	374.01	48,621.30
0695	04302002	000	CL C CONC FOR EXT STR (ABUT) MIDWAY DR WB (NBI=240720255204024)	CY	1,200.000	14.600	0.000	14.60	17,520.00
0700	04302004	000	CL S CONC FOR EXT STR (SLAB) MIDWAY DR WB (NBI=240720255204024)	CY	800.000	79.200	0.000	79.20	63,360.00
0705	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) MIDWAY DR WB (NBI=240720255204024)	CY	500.000	30.600	0.000	30.60	15,300.00
0710	04322001	000	RIPRAP (CONC)(4 IN) MIDWAY DR WB (NBI=240720255204024)	CY	200.000	4.650	0.000	5.31	1,062.00
0740	04002005	000	CEM STABIL BKFL MIDWAY DR EB (NBI=240720255204025)	CY	50.000	54.000	0.000	54.00	2,700.00
0745	04162003	001	DRILL SHAFT (30 IN) MIDWAY DR EB (NBI=240720255204025)	LF	120.000	135.000	0.000	135.00	16,200.00
0750	04162004	001	DRILL SHAFT (36 IN) MIDWAY DR EB (NBI=240720255204025)	LF	155.000	94.000	0.000	94.00	14,570.00
0755	04202004	002	CL C CONC (BENT) MIDWAY DR EB (NBI=240720255204025)	CY	1,000.000	18.200	0.000	18.20	18,200.00
0760	04252004	001	PRESTR CONC BEAM (TY IV) MIDWAY DR EB (NBI=240720255204025)	LF	130.000	374.010	0.000	374.01	48,621.30

CATEGORY 006 DESCRIPTION BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0765	04302002	000	CL C CONC FOR EXT STR (ABUT) MIDWAY DR EB (NBI=240720255204025)	CY	1,200.000	14.600	0.000	14.60	17,520.00
0770	04302004	000	CL S CONC FOR EXT STR (SLAB) MIDWAY DR EB (NBI=240720255204025)	CY	800.000	79.200	0.000	79.20	63,360.00
0775	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) MIDWAY DR EB (NBI=240720255204025)	CY	500.000	30.600	0.000	30.60	15,300.00
0780	04322001	000	RIPRAP (CONC)(4 IN) MIDWAY DR EB (NBI=240720255204025)	CY	200.000	4.650	0.000	5.45	1,090.00
0810	04002005	000	CEM STABIL BKFL YARBROUGH DR WB (NBI=240720255204026)	CY	50.000	53.500	0.000	53.50	2,675.00
0815	04162003	001	DRILL SHAFT (30 IN) YARBROUGH DR WB (NBI=240720255204026)	LF	120.000	176.000	0.000	176.00	21,120.00
0820	04162004	001	DRILL SHAFT (36 IN) YARBROUGH DR WB (NBI=240720255204026)	LF	155.000	102.000	0.000	102.00	15,810.00
0825	04202004	002	CL C CONC (BENT) YARBROUGH DR WB (NBI=240720255204026)	CY	1,000.000	17.200	0.000	17.20	17,200.00
0830	04252004	001	PRESTR CONC BEAM (TY IV) YARBROUGH DR WB (NBI=240720255204026)	LF	130.000	378.000	0.000	378.00	49,140.00
0835	04302002	000	CL C CONC FOR EXT STR (ABUT) YARBROUGH DR WB (NBI=240720255204026)	CY	1,200.000	13.700	0.000	13.70	16,440.00
0840	04302004	000	CL S CONC FOR EXT STR (SLAB) YARBROUGH DR WB (NBI=240720255204026)	CY	800.000	80.150	0.000	80.15	64,120.00
0845	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) YARBROUGH DR WB (NBI=240720255204026)	CY	500.000	30.600	0.000	30.60	15,300.00
0850	04322001	000	RIPRAP (CONC)(4 IN) YARBROUGH DR WB (NBI=240720255204026)	CY	200.000	4.650	0.000	4.47	894.00
0855	04382002	000	CLEAN AND SEAL EXIST JOINTS YARBROUGH DR WB (NBI=240720255204026)	LF	50.000	79.500	0.000	70.00	3,500.00
0860	04542005	000	ARMOR JOINT (WITH SEAL) YARBROUGH DR WB (NBI=240720255204026)	LF	150.000	35.000	0.000	35.00	5,250.00
0890	04002005	000	CEM STABIL BKFL YARBROUGH DR EB (NBI=240720255204027)	CY	50.000	53.500	0.000	53.50	2,675.00
0895	04162003	001	DRILL SHAFT (30 IN) YARBROUGH DR EB (NBI=240720255204027)	LF	120.000	176.000	0.000	176.00	21,120.00
0900	04162004	001	DRILL SHAFT (36 IN) YARBROUGH DR EB (NBI=240720255204027)	LF	155.000	102.000	0.000	102.00	15,810.00
0905	04202004	002	CL C CONC (BENT) YARBROUGH DR EB (NBI=240720255204027)	CY	1,000.000	17.200	0.000	17.20	17,200.00
0910	04252004	001	PRESTR CONC BEAM (TY IV) YARBROUGH DR EB (NBI=240720255204027)	LF	130.000	378.000	0.000	378.00	49,140.00
0915	04302002	000	CL C CONC FOR EXT STR (ABUT) YARBROUGH DR EB (NBI=240720255204027)	CY	1,200.000	13.700	0.000	13.70	16,440.00
0920	04302004	000	CL S CONC FOR EXT STR (SLAB) YARBROUGH DR EB (NBI=240720255204027)	CY	800.000	80.150	0.000	80.15	64,120.00
0925	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) YARBROUGH DR EB (NBI=240720255204027)	CY	500.000	30.600	0.000	30.60	15,300.00
0930	04322001	000	RIPRAP (CONC)(4 IN) YARBROUGH DR EB (NBI=240720255204027)	CY	200.000	4.650	0.000	3.62	723.60

CATEGORY 006 DESCRIPTION BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0935	04382002	000	CLEAN AND SEAL EXIST JOINTS YARBROUGH DR EB (NBI=240720255204027)	LF	50.000	79.500	0.000	70.00	3,500.00
0940	04542005	000	ARMOR JOINT (WITH SEAL) YARBROUGH DR EB (NBI=240720255204027)	LF	150.000	35.000	0.000	35.00	5,250.00
0970	03562017	000	FABRIC FONSECA DR WB (NBI=240720255204028)	SY	40.000	24.600	0.000	24.60	984.00
0975	04002005	000	CEM STABIL BKFL FONSECA DR WB (NBI=240720255204028)	CY	50.000	29.000	0.000	29.00	1,450.00
0980	04162003	001	DRILL SHAFT (30 IN) FONSECA DR WB (NBI=240720255204028)	LF	120.000	126.000	0.000	126.00	15,120.00
0985	04162004	001	DRILL SHAFT (36 IN) FONSECA DR WB (NBI=240720255204028)	LF	155.000	138.000	0.000	138.00	21,390.00
0990	04202004	002	CL C CONC (BENT) FONSECA DR WB (NBI=240720255204028)	CY	1,000.000	23.850	0.000	23.85	23,850.00
0995	04202031	002	CL S CONC (SHEAR KEY) FONSECA DR WB (NBI=240720255204028)	CY	500.000	29.050	0.000	29.05	14,525.00
1000	04202088	002	CL S CONC (DIAPHRAGM) FONSECA DR WB (NBI=240720255204028)	CY	1,000.000	1.300	0.000	1.30	1,300.00
1005	04252010	001	PRESTR CONC BOX BEAM (4B34) FONSECA DR WB (NBI=240720255204028)	LF	205.000	188.500	0.000	188.50	38,642.50
1010	04252011	001	PRESTR CONC BOX BEAM (5B34) FONSECA DR WB (NBI=240720255204028)	LF	205.000	377.000	0.000	377.00	77,285.00
1015	04302002	000	CL C CONC FOR EXT STR (ABUT) FONSECA DR WB (NBI=240720255204028)	CY	1,200.000	12.100	0.000	12.10	14,520.00
1020	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) FONSECA DR WB (NBI=240720255204028)	CY	500.000	29.600	0.000	29.60	14,800.00
1025	04322001	000	RIPRAP (CONC)(4 IN) FONSECA DR WB (NBI=240720255204028)	CY	200.000	3.750	-3.040	0.71	142.00
1030	04382002	000	CLEAN AND SEAL EXIST JOINTS FONSECA DR WB (NBI=240720255204028)	LF	50.000	41.000	0.000	41.00	2,050.00
1040	04542005	000	ARMOR JOINT (WITH SEAL) FONSECA DR WB (NBI=240720255204028)	LF	150.000	16.500	0.000	16.50	2,475.00
1065	03562017	000	FABRIC FONSECA DR EB (NBI=240720255204029)	SY	40.000	24.600	0.000	24.60	984.00
1070	04002005	000	CEM STABIL BKFL FONSECA DR EB (NBI=240720255204029)	CY	50.000	29.000	0.000	29.00	1,450.00
1075	04162003	001	DRILL SHAFT (30 IN) FONSECA DR EB (NBI=240720255204029)	LF	120.000	126.000	0.000	126.00	15,120.00
1080	04162004	001	DRILL SHAFT (36 IN) FONSECA DR EB (NBI=240720255204029)	LF	155.000	138.000	0.000	138.00	21,390.00
1085	04202004	002	CL C CONC (BENT) FONSECA DR EB (NBI=240720255204029)	CY	1,000.000	23.850	0.000	23.85	23,850.00
1090	04202031	002	CL S CONC (SHEAR KEY) FONSECA DR EB (NBI=240720255204029)	CY	500.000	29.050	0.000	29.05	14,525.00
1095	04202088	002	CL S CONC (DIAPHRAGM) FONSECA DR EB (NBI=240720255204029)	CY	1,000.000	1.300	0.000	1.30	1,300.00
1100	04252010	001	PRESTR CONC BOX BEAM (4B34) FONSECA DR EB (NBI=240720255204029)	LF	205.000	188.500	0.000	188.50	38,642.50

CATEGORY 006 DESCRIPTION BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1105	04252011	001	PRESTR CONC BOX BEAM (5B34) FONSECA DR EB (NBI=240720255204029)	LF	205.000	377.000	0.000	377.00	77,285.00
1110	04302002	000	CL C CONC FOR EXT STR (ABUT) FONSECA DR EB (NBI=240720255204029)	CY	1,200.000	12.100	0.000	12.10	14,520.00
1115	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) FONSECA DR EB (NBI=240720255204029)	CY	500.000	29.600	0.000	29.60	14,800.00
1120	04322001	000	RIPRAP (CONC)(4 IN) FONSECA DR EB (NBI=240720255204029)	CY	200.000	3.750	-3.040	0.71	142.00
1125	04382002	000	CLEAN AND SEAL EXIST JOINTS FONSECA DR EB (NBI=240720255204029)	LF	50.000	41.000	0.000	41.00	2,050.00
1135	04542005	000	ARMOR JOINT (WITH SEAL) FONSECA DR EB (NBI=240720255204029)	LF	150.000	16.500	0.000	16.50	2,475.00
1160	04002005	000	CEM STABIL BKFL PADRES DR EB (NBI=240720255204046)	CY	50.000	52.000	0.000	52.00	2,600.00
1165	04162003	001	DRILL SHAFT (30 IN) PADRES DR EB (NBI=240720255204046)	LF	120.000	210.000	0.000	210.00	25,200.00
1170	04162004	001	DRILL SHAFT (36 IN) PADRES DR EB (NBI=240720255204046)	LF	155.000	188.000	0.000	188.00	29,140.00
1175	04202004	002	CL C CONC (BENT) PADRES DR EB (NBI=240720255204046)	CY	1,000.000	17.600	0.000	17.60	17,600.00
1180	04252004	001	PRESTR CONC BEAM (TY IV) PADRES DR EB (NBI=240720255204046)	LF	130.000	378.005	0.000	378.01	49,140.65
1185	04282001	001	CONC SURF TREAT (CLASS I) PADRES DR EB (NBI=240720255204046)	SY	10.000	346.500	0.000	346.50	3,465.00
1190	04302002	000	CL C CONC FOR EXT STR (ABUT) PADRES DR EB (NBI=240720255204046)	CY	1,200.000	14.700	0.000	14.70	17,640.00
1195	04302004	000	CL S CONC FOR EXT STR (SLAB) PADRES DR EB (NBI=240720255204046)	CY	800.000	85.050	0.000	85.05	68,040.00
1200	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) PADRES DR EB (NBI=240720255204046)	CY	500.000	29.800	0.000	29.80	14,900.00
1205	04322001	000	RIPRAP (CONC)(4 IN) PADRES DR EB (NBI=240720255204046)	CY	200.000	4.650	0.000	3.70	740.00
1210	04382002	000	CLEAN AND SEAL EXIST JOINTS PADRES DR EB (NBI=240720255204046)	LF	50.000	79.500	0.000	35.00	1,750.00
1215	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A) PADRES DR EB (NBI=240720255204046)	LF	190.000	35.000	0.000	35.00	6,650.00
1245	04002005	000	CEM STABIL BKFL PADRES DR WB (NBI=240720255204047)	CY	50.000	52.000	0.000	52.00	2,600.00
1250	04162003	001	DRILL SHAFT (30 IN) PADRES DR WB (NBI=240720255204047)	LF	120.000	210.000	0.000	210.00	25,200.00
1255	04162004	001	DRILL SHAFT (36 IN) PADRES DR WB (NBI=240720255204047)	LF	155.000	188.000	0.000	188.00	29,140.00
1260	04202004	002	CL C CONC (BENT) PADRES DR WB (NBI=240720255204047)	CY	1,000.000	17.600	0.000	17.60	17,600.00
1265	04252004	001	PRESTR CONC BEAM (TY IV) PADRES DR WB (NBI=240720255204047)	LF	130.000	378.005	0.000	378.01	49,140.65
1270	04282001	001	CONC SURF TREAT (CLASS I) PADRES DR WB (NBI=240720255204047)	SY	10.000	346.500	0.000	346.50	3,465.00

CATEGORY		006		DESCRIPTION	BRIDGES				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1275	04302002	000	CL C CONC FOR EXT STR (ABUT) PADRES DR WB (NBI=240720255204047)	CY	1,200.000	14.700	0.000	14.70	17,640.00
1280	04302004	000	CL S CONC FOR EXT STR (SLAB) PADRES DR WB (NBI=240720255204047)	CY	800.000	85.050	0.000	85.05	68,040.00
1285	04302055	000	CL S CONC FOR EXT STR (APPR SLAB) PADRES DR WB (NBI=240720255204047)	CY	500.000	29.800	0.000	29.80	14,900.00
1290	04322001	000	RIPRAP (CONC)(4 IN) PADRES DR WB (NBI=240720255204047)	CY	200.000	4.650	0.000	3.80	760.00
1295	04382002	000	CLEAN AND SEAL EXIST JOINTS PADRES DR WB (NBI=240720255204047)	LF	50.000	79.500	0.000	35.00	1,750.00
1300	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A) PADRES DR WB (NBI=240720255204047)	LF	190.000	35.000	0.000	35.00	6,650.00
								Category Subtotal	\$1,748,640.50

CATEGORY		007		DESCRIPTION	DRAINAGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1361	96082003		UNIQUE CHANGE ORDER ITEM 3 C.O no. 23, Grading for Drainage Conveyance Riprap By SY	DOL	5.000	0.000	6,035.000	5,592.95	27,964.75
1362	03612004		FULL-DEPTH REPAIR CRCP (11") CO 011 Additional Slotted Drain Sta 497+70 to Sta 499+70	SY	290.000	0.000	67.000	67.00	19,430.00
1365	04002003	000	STRUCT EXCAV (PIPE)	CY	4.000	5,670.200	0.000	5,670.20	22,680.80
1370	04012001	000	FLOWABLE BACKFILL	CY	80.000	1,418.000	0.000	1,341.81	107,344.80
1375	04022001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	2,940.000	0.000	2,921.34	5,842.68
1380	04202009	002	CL C CONC (HDWL)	CY	1,000.000	2.000	0.000	2.00	2,000.00
1385	04202058	002	CL C CONC (COLLAR)	CY	1,000.000	4.290	-1.270	3.02	3,020.00
1390	04322066	000	RIPRAP (CONC)(CL B)	CY	500.000	10.000	0.000	15.24	7,620.00
1395	04602003	000	CMP (GAL STL 18 IN)	LF	40.000	1,578.000	20.000	1,598.00	63,920.00
1400	04602004	000	CMP (GAL STL 24 IN)	LF	50.000	133.000	0.000	133.00	6,650.00
1405	04602122	000	CMP (GAL STL 21 IN)	LF	45.000	373.000	0.000	373.00	16,785.00
1410	04642007	003	RC PIPE (CL III)(30 IN)	LF	140.000	75.000	0.000	75.00	10,500.00
1415	04642005	003	RC PIPE (CL III)(24 IN)	LF	60.000	6,222.000	0.000	6,222.00	373,320.00
1420	04642010	003	RC PIPE (CL III)(42 IN)	LF	300.000	7.000	0.000	7.00	2,100.00
1425	04652343	001	MANH (STAGE I)(TY P)	EA	4,500.000	11.000	0.000	11.00	49,500.00
1430	04652344	001	MANH (STAGE II)(TY P)	EA	300.000	11.000	0.000	11.00	3,300.00
1435	04652177	001	INLET (COMPL)(TY B)	EA	5,500.000	3.000	0.000	3.00	16,500.00
1440	04652728	001	INLET (STAGE I) (TY C)(1-GRATE)	EA	3,500.000	4.000	0.000	4.00	14,000.00
1445	04652729	001	INLET (STAGE II) (TY C)(1-GRATE)	EA	800.000	4.000	0.000	4.00	3,200.00
1450	04652349	001	INLET (STAGE I)(TY C-C)(2-GRATE)	EA	5,500.000	13.000	0.000	13.00	71,500.00
1455	04652350	001	INLET (STAGE II)(TY C-C)(2-GRATE)	EA	500.000	13.000	0.000	13.00	6,500.00
1460	04652351	001	INLET (STAGE I)(TY C-C)(3-GRATE)	EA	7,500.000	6.000	0.000	6.00	45,000.00
1465	04652352	001	INLET (STAGE II)(TY C-C)(3-GRATE)	EA	550.000	6.000	0.000	6.00	3,300.00
1467	04742001		SLOT DRAIN (GAL STL)(12 IN) CO 011 Additional Slotted Drain Sta 497+70 to Sta 499+70	LF	200.000	0.000	100.000	100.00	20,000.00
1470	04742005	000	SLOT DRAIN (GAL STL)(18 IN)	LF	200.000	1,581.000	80.000	1,661.00	332,200.00
1475	04742007	000	SLOT DRAIN (GAL STL)(21 IN)	LF	210.000	760.000	0.000	760.00	159,600.00
1480	04742009	000	SLOT DRAIN (GAL STL)(24 IN)	LF	220.000	600.000	0.000	600.00	132,000.00

CATEGORY 007 DESCRIPTION DRAINAGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1485	04792003	000	ADJ MANHS & INLETS	EA	2,000.000	14.000	0.000	19.00	38,000.00
1486	96082001		UNIQUE CHANGE ORDER ITEM 1 C.O. no. 28, Inlet Slope Protection (Rock 8" To 10"), By SY	DOL	17.410	0.000	1,600.000	2,244.32	39,073.61
1490	04802001	000	CLEAN EXIST CULVS	EA	7,000.000	21.000	-10.000	11.00	77,000.00
1495	04962002	000	REMOV STR (INLET)	EA	2,000.000	7.000	0.000	5.00	10,000.00
1500	04962003	000	REMOV STR (MANHOLE)	EA	3,000.000	1.000	0.000	1.00	3,000.00
1515	04962006	000	REMOV STR (HEADWALL)	EA	2,000.000	2.000	0.000	1.00	2,000.00
1520	04962007	000	REMOV STR (PIPE)	LF	25.000	462.000	0.000	371.00	9,275.00
1535	40612007	000	IRRIGATION VALVE (24")	EA	6,000.000	1.000	0.000	1.00	6,000.00
Category Subtotal									\$1,710,126.64

CATEGORY 008 DESCRIPTION ILLUMINATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1590	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	460.000	343.000	0.000	343.00	157,780.00
1595	04202091	002	CL B CONC (MISC)	CY	500.000	30.720	-5.052	25.67	12,834.00
1601	06102049		INS RD IL AM (TY SP) 48S-10-10(.4 KW)S CO 008 Median barrier pull box elimination	EA	2,162.000	0.000	134.000	134.00	289,708.00
1605	06102060	010	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,100.000	16.000	0.000	16.00	17,600.00
1610	06102069	010	REMOVE RD IL ASM (U/P)	EA	510.000	10.000	0.000	10.00	5,100.00
1615	06102072	010	REMOVE RDWY ILL ASSEM	EA	310.000	224.000	3.000	227.00	70,370.00
1620	06132005	002	HI MST IL POLE (150 FT) (80 MPH)	EA	21,000.000	12.000	0.000	12.00	252,000.00
1625	06142005	000	HI MST IL ASM(12-400 WT)ASYM(TY A)SHLD	EA	15,500.000	12.000	0.000	12.00	186,000.00
1630	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.100	49,033.000	0.000	49,033.00	250,068.30
1635	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	15.500	1,365.000	640.500	2,005.50	31,085.25
1640	06182046	000	CONDT (RM) (1")	LF	20.000	120.000	0.000	120.00	2,400.00
1645	06182052	000	CONDT (RM) (2")	LF	24.000	630.000	0.000	630.00	15,120.00
1650	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.100	7,014.000	0.000	7,014.00	14,729.40
1655	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.600	34,068.000	0.000	34,068.00	54,508.80
1660	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.100	49,326.000	0.000	49,326.00	54,258.60
1665	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.800	72,054.000	0.000	72,054.00	57,643.20
1670	06202014	001	ELEC CONDR (NO.10) INSULATED	LF	0.800	2,448.000	0.000	2,448.00	1,958.40
1675	06242008	014	GROUND BOX TY A (122311) W/APRON	EA	555.000	179.000	0.000	180.00	99,900.00
1680	06242012	014	GROUND BOX TY C (162911) W/APRON	EA	660.000	17.000	0.000	17.00	11,220.00
1685	06282014	001	ELC SRV TY A 240/480 060 (NS)SS(E)GC(O)	EA	2,900.000	9.000	0.000	8.00	23,200.00
1690	06282158	001	REMOVE ELECTRICAL SERVICES	EA	910.000	7.000	0.000	7.00	6,370.00
1695	06282177	001	ELC SRV TY A 240/480 100 (NS)SS(E)GC(O)	EA	3,600.000	1.000	0.000	1.00	3,600.00
Category Subtotal									\$1,617,453.95

CATEGORY 009 DESCRIPTION SIGNING & STRIPING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1750	04162016	001	DRILL SHAFT (SIGN MTS)(12 IN)	LF	30.000	147.000	-48.000	88.00	2,640.00
1755	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	62.000	154.000	21.000	184.00	11,408.00
1760	06362001	014	ALUMINUM SIGNS (TY A)	SF	14.000	600.000	703.500	1,276.50	17,871.00
1765	06362002	014	ALUMINUM SIGNS (TY G)	SF	18.000	2,330.000	-186.200	2,143.80	38,588.40

CATEGORY		009		DESCRIPTION	SIGNING & STRIPING				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1770	06362003	014	ALUMINUM SIGNS (TY O)	SF	17.000	4,383.000	5,769.250	10,179.25	173,047.25
1775	06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	260.000	39.000	-7.000	30.00	7,800.00
1780	06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	400.000	37.000	-13.000	24.00	9,600.00
1785	06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	465.000	3.000	-1.000	3.00	1,395.00
1790	06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	500.000	3.000	16.000	20.00	10,000.00
1791	06442027		IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	600.000	0.000	1.000	1.00	600.00
Change Order No. 016 - Toll Signing & Striping Changes									
1795	06442060	000	REMOVE SM RD SN SUP & AM	EA	70.000	78.000	0.000	97.00	6,790.00
1800	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.500	9,793.000	1,517.000	11,310.00	50,895.00
1810	06472003	000	REMOVE LRSA	EA	400.000	25.000	1.000	26.00	10,400.00
1812	06502173		REMOVE OVERHD SIGN SUP	EA	3,500.000	0.000	2.000	2.00	7,000.00
CO #010 OSB Removal									
1813	06662036		REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	1.100	0.000	16,073.000	16,073.00	17,680.30
Change Order No. 016 - Toll Signing & Striping Changes									
1814	06662027		REFL PAV MRK TY I (W) 8" (BRK)(100MIL)	LF	1.100	0.000	1,170.000	1,170.00	1,287.00
Change Order No. 016 - Toll Signing & Striping Changes									
1815	06662039	000	REFL PAV MRK TY I (W) 12"(LNDP)(100MIL)	LF	2.000	3,116.000	-847.000	2,269.00	4,538.00
1825	06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.200	24,315.000	-313.000	24,002.00	4,800.40
1830	06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.200	91,653.000	750.000	92,403.00	18,480.60
1832	06662150		REF PAV MRK TY II (W) 8" (BRK)	LF	0.300	0.000	1,180.000	1,180.00	354.00
Change Order No. 016 - Toll Singing & Striping Changes									
1835	06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.400	153,615.000	25,102.000	178,717.00	71,486.80
1840	06662154	000	REF PAV MRK TY II (W) 12" (LNDP)	LF	0.400	3,116.000	-847.000	2,269.00	907.60
1850	06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.200	91,653.000	0.000	91,653.00	18,330.60
1855	06662306	000	REF PAV MRK TY II (BLACK)8"(BRK)	LF	0.600	24,315.000	-313.000	24,002.00	14,401.20
1861	06722017		REFL PAV MRKR TY II-C-R	EA	4.350	0.000	5,190.000	5,190.00	22,576.50
Item Price Adjustment - C.O. no. 24									
1865	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,035.000	0.000	1,035.00	310.50
1871	06782021		PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.120	0.000	207,308.000	184,056.00	22,086.72
Add new item C.O. no. 22									
1872	06782027		PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.230	0.000	196,821.000	203,891.00	46,894.93
Add new item C.O. no. 22									
1873	06782023		PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.500	0.000	2,269.000	2,491.00	1,245.50
Add new item C.O. no. 022									
1875	80202003	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.750	91,653.000	0.000	91,653.00	68,739.75
1880	80202004	000	REF PROF PAV MRK TY I(W)4"(BRK)(100MIL)	LF	0.750	24,315.000	-313.000	24,002.00	18,001.50
1885	80202008	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.750	91,653.000	0.000	91,653.00	68,739.75
1890	80202012	000	REF PROF PAV MRK TY I(W)8"(SLD)(100MIL)	LF	1.500	153,615.000	8,614.000	162,229.00	243,343.50
1891	06682031		PREFAB PAV MRK TY A (W) (WORD)	EA	3,558.430	0.000	1.000	1.00	3,558.43
								Category Subtotal	\$995,798.23

CATEGORY		010		DESCRIPTION	OVERHEAD SIGN BRIDGES				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1945	04162006	001	DRILL SHAFT (48 IN)	LF	495.000	1,418.500	0.000	1,411.00	698,445.00

CATEGORY 010 DESCRIPTION OVERHEAD SIGN BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1946	06502173		REMOVE OVERHD SIGN SUP Change Order No. 015 Emergency OSB Removal	EA	9,990.000	0.000	1.000	1.00	9,990.00
1950	06502203	000	INS OH SN SUP (65 FT SPAN)(CIRC TUBE)	EA	175,000.000	2.000	0.000	2.00	350,000.00
1955	06502204	000	INS OH SN SUP (70 FT SPAN)(CIRC TUBE)	EA	175,000.000	4.000	0.000	4.00	700,000.00
1960	06502205	000	INS OH SN SUP (75 FT SPAN)(CIRC TUBE)	EA	205,000.000	5.000	2.000	7.00	1,435,000.00
Category Subtotal									\$3,193,435.00

CATEGORY 011 DESCRIPTION TRAFFIC MANAGMENT SYSTEM

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2024	04162004		DRILL SHAFT (36 IN) Added new item per change order #18	LF	355.390	0.000	140.000	150.00	53,308.50
2025	04162006	001	DRILL SHAFT (48 IN)	LF	495.000	60.000	0.000	60.00	29,700.00
2030	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	62.000	48.000	0.000	48.00	2,976.00
2035	05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	20.000	200.000	3,415.000	4,286.00	85,720.00
2039	05402011		MTL BEAM GD FEN TRANS (THRIE-BEAM) Camera protection in clear zone CO 01	EA	2,000.000	0.000	4.000	3.00	6,000.00
2040	05402005	023	TERMINAL ANCHOR SECTION	EA	500.000	2.000	18.000	19.00	9,500.00
2042	05422002		REMOVING TERMINAL ANCHOR SECTION Change Order No. 016 - Toll Signing & Striping Changes	EA	130.000	0.000	1.000	1.00	130.00
2045	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,500.000	2.000	17.000	22.00	55,000.00
2050	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.100	9,439.000	30,626.000	40,065.00	204,331.50
2055	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	15.500	2,076.000	5,362.000	7,438.00	115,289.00
2060	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.200	10,415.000	4,006.000	14,421.00	89,410.20
2065	06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	19.000	1,987.000	-156.000	1,831.00	34,789.00
2070	06182052	000	CONDT (RM) (2")	LF	24.000	60.000	20.000	80.00	1,920.00
2073	06202002		ELEC CONDR (NO. 1) INSULATED Added new item quantity change order #18	LF	2.990	0.000	4,302.000	2,907.00	8,691.93
2075	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.100	4,687.000	32,310.000	36,997.00	77,693.70
2080	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.600	22,969.000	26,230.000	49,199.00	78,718.40
2085	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.100	20,823.000	33,333.000	54,156.00	59,571.60
2090	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.800	2,973.000	2,055.000	5,028.00	4,022.40
2095	06202014	001	ELEC CONDR (NO.10) INSULATED	LF	0.800	7,263.000	21,776.000	29,039.00	23,231.20
2100	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.600	2,557.000	224.000	2,781.00	1,668.60
2105	06202018	001	ELEC CONDR (NO.14) INSULATED	LF	0.500	43,018.000	27,410.000	70,428.00	35,214.00
2107	06202020		ELEC CONDR (NO.1/0) INSULATED Added new item quantity change order #18	LF	3.630	0.000	3,000.000	18,453.00	66,984.39
2110	06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	1,600.000	22.000	17.000	53.00	84,800.00
2115	06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,900.000	3.000	15.000	16.00	30,400.00
2120	06242008	014	GROUND BOX TY A (122311) W/APRON	EA	555.000	54.000	81.000	135.00	74,925.00
2125	06242034	014	REMOVE EXISTING GROUND BOXES	EA	410.000	7.000	14.000	25.00	10,250.00
2130	06282158	001	REMOVE ELECTRICAL SERVICES	EA	910.000	4.000	-1.000	3.00	2,730.00
2135	06282212	001	ELC SRV TY D 120/240 100 (NS)GS(N)GC(O)	EA	4,600.000	18.000	-8.000	13.00	59,800.00
2136	06282133		ELC SRV TY D 120/240 200 (NS)GS(N)GC(O) added new item quantity change order # 18	EA	4,263.000	0.000	2.000	2.00	8,526.00
2140	06362002	014	ALUMINUM SIGNS (TY G)	SF	18.000	396.000	0.000	396.00	7,128.00

CATEGORY 011 DESCRIPTION TRAFFIC MANAGEMENT SYSTEM

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2145	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.500	2,209.000	-1.000	2,208.00	9,936.00
2150	06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	22,000.000	2.000	0.000	2.00	44,000.00
2155	06822025	001	VEH SIG SEC (12 IN) LED (YEL)	EA	300.000	8.000	0.000	8.00	2,400.00
2160	06842008	000	TRF SIG CBL (TY A) (12 AWG) (3 CONDR)	LF	2.000	1,550.000	1,351.000	2,901.00	5,802.00
2165	06852001	014	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	3,800.000	4.000	0.000	4.00	15,200.00
2170	60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	33,000.000	1.000	0.000	1.00	33,000.00
2176	60142015		FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	5.100	0.000	58,052.000	62,698.00	319,759.80
Change Order No. 016 - Toll Signing & Striping Changes									
2180	60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.100	47,059.000	35,528.000	88,396.00	362,423.60
2185	60142019	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	7.500	447.000	10,423.000	4,550.00	34,125.00
2190	60142020	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,600.000	3.000	18.000	21.00	54,600.00
2195	60142021	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	910.000	4.000	10.000	28.00	25,480.00
2196	60142030		FIBER OPTIC PATCH PANEL (72 POSITION)	EA	2,700.000	0.000	6.000	6.00	16,200.00
Change Order No. 016 - Toll Signing & Striping									
2200	60142037	000	FIBER OPTIC CABLE ROAD MARKER	EA	130.000	14.000	12.000	28.00	3,640.00
2205	60142054	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	2,900.000	6.000	28.000	24.00	69,600.00
2206	60162001		EQUIPMENT CABINET (CCTV) (POLE)	EA	3,176.170	0.000	12.000	12.00	38,114.04
Equipment Cabinet (CCTV) (Pole)									
2210	60252001	000	CCTV FIELD EQUIPMENT	EA	7,000.000	2.000	0.000	2.00	14,000.00
2215	66132001	000	SYSTEM INTEGRATION	LS	26,000.000	1.000	0.000	1.00	26,000.00
2220	86792001	000	ANTENNA (UNIDIRECTIONAL)	EA	510.000	28.000	0.000	18.00	9,180.00
2225	86792002	000	ANTENNA (OMNI-DIRECTIONAL)	EA	510.000	8.000	0.000	8.00	4,080.00
2230	86792003	000	WIRELESS ETHERNET RADIO	EA	3,300.000	36.000	0.000	36.00	118,800.00
2235	83682003	000	CONDUIT (PREPARE)	LF	1.800	33,992.000	41,479.000	50,140.00	90,252.00
2240	87342001	000	LED LANE CONTROL SYSTEM	EA	8,400.000	31.000	0.000	31.00	260,400.00
2245	86742001	000	CAMERA POLE STRUCTURE W/CABINET	EA	11,000.000	2.000	0.000	2.00	22,000.00
2250	82882001	000	RADAR VEHICLE SENSING DEVICE	EA	9,100.000	29.000	-1.000	28.00	254,800.00
2256	87322001		ENVIRONMENTALLY CONTROLLED UNIT (ECU)	EA	124,021.000	0.000	2.000	2.00	248,042.00
C.O. no. 021 - CRRMA Toll Gantry Driveways									
2260	85772001	000	INSTALL DYNAMIC MSG SIGN	EA	40,000.000	2.000	0.000	2.00	80,000.00
2261	87362001		REMOVE AND RELOCATE DYNAMIC MESSAGE SGN	EA	17,170.000	0.000	3.000	3.00	51,510.00
Relocate, in conflict with pavement edge CO 01									
2265	86752001	000	COMMUNICATIONS HUB CABINET	EA	18,000.000	10.000	0.000	11.00	198,000.00
2270	87212006	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	33,992.000	28,817.000	62,905.00	188,715.00
2275	87372001	000	REM AND RELOCATE CAMERA POLE STRUCTURE	EA	2,600.000	1.000	1.000	1.00	2,600.00
2276	87372001		REM AND RELOCATE CAMERA POLE STRUCTURE	EA	3,240.000	0.000	11.000	9.00	29,160.00
CO 001 Remove & Relocate									
2280	87352001	000	ADD/DROP MULTIPLEXOR	EA	40,000.000	3.000	0.000	3.00	120,000.00
2285	87352003	000	VIDEO INTERFACE CARD (OUTPUT)	EA	2,600.000	4.000	8.000	4.00	10,400.00
2290	87352002	000	VIDEO INTERFACE CARD (INPUT)	EA	2,600.000	8.000	0.000	8.00	20,800.00
2295	87352004	000	RS-232 INTERFACE CARD	EA	1,900.000	3.000	0.000	3.00	5,700.00
2300	87352005	000	ETHERNET INTERFACE CARD	EA	3,300.000	3.000	0.000	3.00	9,900.00
2305	87352006	000	E&M CARD	EA	1,900.000	3.000	0.000	3.00	5,700.00
2311	96062004		FORCE ACCOUNT ID 4	DOL	116,250.000	0.000	1.000	0.88	101,718.75
CO 001 54" Drilled Shaft for DMS Relocation									

Category Subtotal \$4,228,467.61

CATEGORY		013		DESCRIPTION	TOLLING				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2420	04162006	001	DRILL SHAFT (48 IN)	LF	495.000	692.000	1,633.000	2,324.17	1,150,462.67
2425	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	5.200	4,681.000	-1,951.000	2,730.00	14,196.00
2445	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	710.000	51.000	0.000	48.00	34,080.00
2453	96082006		UNIQUE CHANGE ORDER ITEM 6 C.O. no. 16, Add Sign Mount Brackets (TY A) By LS	DOL	40,000.000	0.000	1.000	1.00	40,000.00
2454	96082007		UNIQUE CHANGE ORDER ITEM 7 C.O. no. 16, Add Sign Mount Brackets (TY O) By LS	DOL	35,000.000	0.000	1.000	1.00	35,000.00
2455	06502217	000	INS OH SN SUP (25 FT CANT)(CIRC TUBE)	EA	87,000.000	12.000	10.000	18.00	1,566,000.00
2456	06502218		INS OH SN SUP (30 FT CANT)(CIRC TUBE) Change Order No. 014 - Addition of Toll OSB	EA	112,711.000	0.000	10.000	10.00	1,127,110.00
2457	06502219		INS OH SN SUP (35 FT CANT)(CIRC TUBE) Change Order No. 014 - Addition of Toll OSB	EA	114,401.000	0.000	3.000	3.00	343,203.00
2458	06502220		INS OH SN SUP (40 FT CANT)(CIRC TUBE) Change Order No. 014 - Addition of Toll OSB	EA	116,383.000	0.000	4.000	4.00	465,532.00
2459	06502205		INS OH SN SUP (75 FT SPAN)(CIRC TUBE) Change Order No. 014 - Addition of Toll OSB	EA	260,735.000	0.000	1.000	1.00	260,735.00
2461	06502206		INS OH SN SUP (80 FT SPAN)(CIRC TUBE) Change Order No. 014 - Addition of Toll OSB	EA	261,160.000	0.000	1.000	1.00	261,160.00
2462	06502204		INS OH SN SUP (70 FT SPAN)(CIRC TUBE) Change Order No. 014 Addition of Toll OSB	EA	255,404.000	0.000	2.000	2.00	510,808.00
2463	06502226		REMOVE OVERHD SIGN SUP(SIGN ONLY) Change Order No. 016 - Toll Signing & Striping Changes	EA	600.000	0.000	1.000	1.00	600.00
2464	80952001		ENVIRONMENTAL CONTROL COMMUN BUILDING C.O. no. 021 - CRRMA Toll Gantry Driveways	EA	150,031.000	0.000	3.000	3.00	450,093.00
2465	83982001	000	LIGHTNING PROTECTION SYSTEM	LS	7,000.000	3.000	0.000	2.00	14,000.00
2466	96082001		UNIQUE CHANGE ORDER ITEM 1 Furnish and Install Ethernet Switches	DOL	36,896.490	0.000	1.000	1.00	36,896.49
2470	96082001		UNIQUE CHANGE ORDER ITEM 1 C.O. no 16, Variable Message Sign (VMS), By EA	DOL	55,000.000	0.000	10.000	10.00	550,000.00
								Category Subtotal	\$6,859,876.16

CATEGORY		015		DESCRIPTION	EROSION CONTROL				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2575	05062016	010	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	1,167.000	0.000	115.56	2,311.20
2580	05062019	010	CONSTRUCTION EXITS (REMOVE)	SY	7.000	1,167.000	0.000	115.56	808.92
2585	05062031	010	SANDBAGS FOR EROSION CONTROL	EA	7.000	148.000	0.000	378.00	2,646.00
2590	05062034	010	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.500	24,432.000	0.000	25,433.00	89,015.50
2595	50492003	000	BIODGRD EROSION CONTROL LOGS (12" DIA)	LF	6.200	7,950.000	0.000	284.00	1,760.80
								Category Subtotal	\$96,542.42

CATEGORY		016		DESCRIPTION	AESTHETICS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2650	04272005	000	EPOXY PAINT FINISH	SF	0.500	316,850.000	19,226.080	336,076.08	168,038.05

CATEGORY 016 DESCRIPTION AESTHETICS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2657	96082001		UNIQUE CHANGE ORDER ITEM 1 C.O. no. 22, Anti-Graffiti Coating TY III (Perm.) By SF	DOL	0.520	0.000	235,152.000	205,350.77	106,782.41
2661	96082001		UNIQUE CHANGE ORDER ITEM 1 C.O. no. 25, Single Lane Closures, By EA	DOL	400.000	0.000	368.000	244.00	97,600.00
2666	96082002		UNIQUE CHANGE ORDER ITEM 2 C.O. no. 25, Clean Exist. Conc. Riprap, By SF	DOL	0.440	0.000	506,819.000	469,790.74	206,707.93
2671	96082003		UNIQUE CHANGE ORDER ITEM 3 C.O. no. 25, Layout Aesthetic Patterns, By EA	DOL	2,921.400	0.000	24.000	24.00	70,113.60
2676	96082004		UNIQUE CHANGE ORDER ITEM 4 C.O. no. 25, Natural Stone Veneer (Rock Fascia), By SF	DOL	18.500	0.000	69,372.000	69,372.00	1,283,382.00
2681	96082005		UNIQUE CHANGE ORDER ITEM 5 C.O. no. 25, Tile Fascia (Amenity TY III), By SF	DOL	29.000	0.000	9,800.000	7,771.15	225,363.35
2686	96082006		UNIQUE CHANGE ORDER ITEM 6 C.O. no. 25, Medallion (Amenity TY I), By EA	DOL	2,500.000	0.000	16.000	16.00	40,000.00
2691	96082007		UNIQUE CHANGE ORDER ITEM 7 C.O. no. 25, Border (Amenity TY II), By EA	DOL	2,500.000	0.000	16.000	16.00	40,000.00
2696	96082008		UNIQUE CHANGE ORDER ITEM 8 C.O. no. 25, Concrete Paint Finish (All Areas), By SF	DOL	0.860	0.000	427,647.000	392,647.59	337,676.92
2698	96082009		UNIQUE CHANGE ORDER ITEM 9 C.O. no. 25, Anti-Graffiti Coating TY III (Perm.), By SF	DOL	0.510	0.000	506,819.000	469,790.74	239,593.28
2701	96062008		FORCE ACCOUNT ID 8 C.O. no. 25, Repair Spalls, Cracks and Joints, By FA	DOL	1.000	0.000	100,000.000	100,263.02	100,263.02

Category Subtotal \$2,915,520.56

PROJECT HP 2011(752) CONTROL 255204029

CATEGORY 001 DESCRIPTION TRAFFIC CONTROL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	04162004	001	DRILL SHAFT (36 IN)	LF	155.000	20.000	-20.000	0.000	0.00
0105	05122037	002	PORT CTB (REMOVE)(SAFETY SH)(TY 1)	LF	12.000	225.000	0.000	0.000	0.00
0140	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	5.000	30.000	-30.000	0.000	0.00
0141	06622014		WK ZN PAV MRK NON-REMOV (W) 12" (SLD) Replaces 0662-2077 GN calls for Non-Remov pvmt mrks CO 002	LF	5.000	0.000	0.000	0.000	0.00
0145	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	7.000	160.000	-160.000	0.000	0.00
0146	06622016		WK ZN PAV MRK NON-REMOV (W) 24" (SLD) Replaces 0662-2079 GN calls for Non-Remov CO 002	LF	7.000	0.000	0.000	0.000	0.00
0150	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	1,000.000	1.000	-1.000	0.000	0.00
0155	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	1,000.000	3.000	-3.000	0.000	0.00
0165	06662003	000	REFL PAV MRK TY I (W) 4" (BRK)(100MIL)	LF	2.000	692.000	-692.000	0.000	0.00
0170	06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.200	692.000	-692.000	0.000	0.00
0182	06772010		ELIM EXT PAV MRK & MRKS (ENTR GORE) Item left out of bid package.	EA	620.000	0.000	0.000	0.000	0.00
0185	06782021	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	1.600	692.000	-692.000	0.000	0.00

CATEGORY 003			DESCRIPTION	ROADWAY	Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0330	02162001	000	PROOF ROLLING	HR	70.000	200.000	0.000	0.000	0.00
0381	05852006	000	RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	52,800.000	0.000	0.000	0.00
			RIDE BONUS						
0440	05142039	002	PERM CONC TRF BARR(F-SHAPE)(SPL)	LF	120.000	720.000	-720.000	0.000	0.00
0442	05142051		PERM CONC TRF BARRIER (SPL) (TY 3)	LF	75.000	0.000	0.000	0.000	0.00
0462	05402044		DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,170.000	0.000	1.000	0.000	0.00
			Add new item C.O. no. 23						
0463	05422001		REMOVING METAL BEAM GUARD FENCE	LF	2.500	0.000	314.000	0.000	0.00
			Add new item C.O. no. 23						
0464	05422002		REMOVING TERMINAL ANCHOR SECTION	EA	130.000	0.000	4.000	0.000	0.00
			Add new item C.O. no. 23						
0470	96012001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0471	96022001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0472	96022002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006			DESCRIPTION	BRIDGES	Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0715	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			MIDWAY DR WB (NBI=240720255204024)						
0785	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			MIDWAY DR EB (NBI=240720255204025)						
0865	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			YARBROUGH DR WB (NBI=240720255204026)						
0945	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			YARBROUGH DR EB (NBI=240720255204027)						
1035	04502143	001	RAILING (TY T551)	LF	40.000	190.000	-190.000	0.000	0.00
			FONSECA DR WB (NBI=240720255204028)						
1130	04502143	001	RAILING (TY T551)	LF	40.000	190.000	-190.000	0.000	0.00
			FONSECA DR EB (NBI=240720255204029)						
1220	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			PADRES DR EB (NBI=240720255204046)						
1305	05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	95.000	0.000	0.000	0.00
			PADRES DR WB (NBI=240720255204047)						
1310	96022601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1315	96022601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1320	96022603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION DRAINAGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1360	01502002	000	BLADING	HR	80.000	82.000	0.000	0.000	0.00
1505	04962004	000	REMOV STR (SET)	EA	500.000	1.000	0.000	0.000	0.00
1510	04962005	000	REMOV STR (WINGWALL)	EA	600.000	2.000	0.000	0.000	0.00
1525	05502002	000	CHAIN LINK FENCE (REPAIR) (6')	LF	50.000	80.000	0.000	0.000	0.00
1530	05502003	000	CHAIN LINK FENCE (REMOVE)	LF	12.000	80.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION ILLUMINATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1600	06102049	010	INS RD IL AM (TY SP) 48S-10-10(.4 KW)S	EA	2,300.000	134.000	-134.000	0.000	0.00
1700	96062007		FORCE ACCOUNT ID 7 C.O. No. 020 - Remove & Relocate Electrical Service	DOL	1,853.000	0.000	2.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION SIGNING & STRIPING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1805	06472002	000	RELOCATE LRSA	EA	1,650.000	1.000	-1.000	0.000	0.00
1811	06502172		RELOCATE EXISTING OVERHD SIGN SUP Change Order No. 016 - Toll Signing & Striping Changes	EA	8,000.000	0.000	1.000	0.000	0.00
1820	06662087	000	REFL PAV MRK TY I(W) (SYMBOL) (100MIL)	EA	92.000	89.000	-89.000	0.000	0.00
1845	06662170	000	REF PAV MRK TY II (W) (SYMBOL)	EA	62.000	89.000	-89.000	0.000	0.00
1860	06722017	034	REFL PAV MRKR TY II-C-R	EA	3.000	5,194.000	-5,194.000	0.000	0.00
1870	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	620.000	1.000	-1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION OVERHEAD SIGN BRIDGES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1965	06502207	000	INS OH SN SUP (85 FT SPAN)(CIRC TUBE)	EA	195,000.000	1.000	-1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION TRAFFIC MANAGMENT SYSTEM

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2020	04022001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	10,415.000	3,815.000	0.000	0.00
2034	04502143		RAILING (TY T551) Camera pole protection CO 01	LF	40.000	0.000	0.000	0.000	0.00
2171	60102021		COMM CABLE (UNDRGRND)(19 AWG)(6 PAIR) Change Order No. 016 - Toll Signing & Striping Changes	LF	2.200	0.000	876.000	0.000	0.00

2175	60142014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	2.300	1,032.000	669.000	0.000	0.00
2255	87322001	000	ENVIRONMENTALLY CONTROLLED UNIT (ECU)	EA	120,000.000	2.000	-2.000	0.000	0.00
2310	96062003		FORCE ACCOUNT ID 3	DOL	26,760.000	0.000	1.000	0.000	0.00
			CO 001 36" Drilled Shaft for TMS Camera Pole Relocation						

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION FORCE ACCOUNT-OTN WORKSTATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2400	96062002	000	FORCE ACCOUNT ID 2 OTN WORKSTATION	DOL	1.000	400,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION TOLLING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2430	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	6.600	505.000	-505.000	0.000	0.00
2435	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.600	505.000	-505.000	0.000	0.00
2440	06202026	001	ELEC CONDR (NO.4/0) INSULATED	LF	4.200	1,515.000	-1,515.000	0.000	0.00
2450	06282116	001	ELC SRV TY D 120/240 100 (NS)GS(N)TP(O)	EA	3,000.000	3.000	-3.000	0.000	0.00
2451	06282212		ELC SRV TY D 120/240 100 (NS)GS(N)GC(O)	EA	4,600.000	0.000	3.000	0.000	0.00
			Change Order No. 17 Electrical Service Upgrade						
2460	80952001	000	ENVIRONMENTAL CONTROL COMMUN BUILDING	EA	145,000.000	3.000	-3.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION FORCE ACCOUNT-TOLLING EQUIPMENT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2500	96042003	000	CONTRACTOR FORCE ACCOUNT 3 TOLLING EQUIPMENT	DOL	1.000	7,500,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION AESTHETICS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2655	04462002	000	CLEAN & PAINT EXIST STR (SYSTEM II)	LS	40,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$67,626,700.84

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	002	PREPARING ROW	STA	500.000	459.00	460.830	230,415.00
01042009		REMOVING CONC (RIPRAP)	SY	50.350	0.00	1,356.520	68,300.78
01042017		REMOVING CONC (DRIVEWAYS)	SY	8.750	0.00	386.000	3,377.50
01042023	000	REMOVING CONC (CTB)	LF	20.000	2,500.00	1,300.000	26,000.00
01042025		REMOVE CONC (WINGWALL)	CY	525.000	0.00	15.000	7,875.00
01042037	000	REMOVE CONC (RAIL)	LF	20.000	1,000.00	1,680.000	33,600.00
01102001	000	EXCAVATION (ROADWAY)	CY	10.000	95,354.00	95,454.000	954,540.00
01322001		EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	0.00	860.000	8,600.00
01322002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	12.000	30,539.00	30,778.000	369,336.00
01502002	000	BLADING	HR	80.000	100.00	40.500	3,240.00
02512036	000	REWORK BS MTL (TY D) (8") (DENS CONT)	SY	1.500	551,184.00	581,299.420	871,949.17
02602001		LIME (HYDRATED LIME (DRY))	TON	296.000	0.00	39.090	11,570.64
		Lime stabilization for Sta: 494+00 to Sta: 501+00 CO 004					
02602006		LIME TRT (EXST MATL) (6")	SY	2.970	0.00	5,289.000	15,708.33
		Lime stabilization Sta: 494+00 to Sta: 501+00 CO 004					
03052002	000	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	0.800	53,258.00	27,580.860	22,064.68
03052011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.500	488,612.00	551,536.020	827,304.05
03052046		SALV, HAUL & STKPL RCL ASPH PV (10")	SY	2.790	0.00	12,619.450	35,208.26
		Additional milling required for exist pavmt section CO 006					
03102020	000	PRIME COAT (SS-1)	GAL	0.100	85,240.00	34,884.000	3,488.40
03412050	024	D-GR HMA(QCQA) TY-C PG70-22	TON	50.000	107,588.00	104,912.780	5,245,639.00
03562017	000	FABRIC	SY	40.000	49.20	49.200	1,968.00
		FONSECA DR WB (NBI=240720255204028)					
03602001	003	CONC PVMT (CONT REINF-CRCP)(8")	SY	35.000	11,203.00	25,326.150	886,415.25
03602004	003	CONC PVMT (CONT REINF-CRCP)(11")	SY	39.750	551,181.00	554,629.556	22,046,524.87
03612004		FULL-DEPTH REPAIR CRCP (11")	SY	290.000	0.00	67.000	19,430.00
03682002	000	ANCHOR LUGS PAVEMENT TERMINALS	LF	70.000	5,730.00	590.000	41,300.00
04002003	000	STRUCT EXCAV (PIPE)	CY	4.000	5,670.20	5,670.200	22,680.80
04002005	000	CEM STABIL BKFL	CY	50.000	377.00	377.000	18,850.00
		PADRES DR EB (NBI=240720255204046)					
04012001	000	FLOWABLE BACKFILL	CY	80.000	1,418.00	1,341.810	107,344.80
04022001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	2,940.00	2,921.340	5,842.68
04162001	001	DRILL SHAFT (18 IN)	LF	40.000	17,324.00	15,967.000	638,680.00
04162003	001	DRILL SHAFT (30 IN)	LF	120.000	1,294.00	1,294.000	155,280.00
		PADRES DR WB (NBI=240720255204047)					
04162004	001	DRILL SHAFT (36 IN)	LF	155.000	1,044.00	1,044.000	161,820.00
		PADRES DR EB (NBI=240720255204046)					
04162004		DRILL SHAFT (36 IN)	LF	355.390	1,044.00	150.000	53,308.50
		Added new item per change order #18					
04162006	001	DRILL SHAFT (48 IN)	LF	495.000	2,170.50	3,795.167	1,878,607.67
04162016	001	DRILL SHAFT (SIGN MTS)(12 IN)	LF	30.000	147.00	88.000	2,640.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	62.000	202.00	232.000	14,384.00
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	460.000	343.00	343.000	157,780.00
04202004	002	CL C CONC (BENT)	CY	1,000.000	153.70	153.700	153,700.00

04202006		PADRES DR WB (NBI=240720255204047) CL C CONC (RAIL FOUNDATION)	CY	436.000	0.00	370.950	161,734.20
04202009	002	CL C CONC (HDWL)	CY	1,000.000	2.00	2.000	2,000.00
04202031	002	CL S CONC (SHEAR KEY)	CY	500.000	58.10	58.100	29,050.00
04202058	002	FONSECA DR EB (NBI=240720255204029) CL C CONC (COLLAR)	CY	1,000.000	4.29	3.020	3,020.00
04202088	002	CL S CONC (DIAPHRAGM)	CY	1,000.000	2.60	2.600	2,600.00
04202091	002	FONSECA DR WB (NBI=240720255204028) CL B CONC (MISC)	CY	500.000	30.72	25.668	12,834.00
04252004	001	PRESTR CONC BEAM (TY IV)	LF	130.000	2,260.03	2,260.030	293,803.90
04252010	001	PADRES DR EB (NBI=240720255204046) PRESTR CONC BOX BEAM (4B34)	LF	205.000	377.00	377.000	77,285.00
04252011	001	FONSECA DR EB (NBI=240720255204029) PRESTR CONC BOX BEAM (5B34)	LF	205.000	754.00	754.000	154,570.00
04272005	000	FONSECA DR WB (NBI=240720255204028) EPOXY PAINT FINISH	SF	0.500	316,850.00	336,076.080	168,038.05
04282001	001	CONC SURF TREAT (CLASS I)	SY	10.000	693.00	693.000	6,930.00
04302002	000	PADRES DR WB (NBI=240720255204047) CL C CONC FOR EXT STR (ABUT)	CY	1,200.000	110.20	110.200	132,240.00
04302004	000	PADRES DR EB (NBI=240720255204046) CL S CONC FOR EXT STR (SLAB)	CY	800.000	488.80	488.800	391,040.00
04302055	000	PADRES DR WB (NBI=240720255204047) CL S CONC FOR EXT STR (APPR SLAB)	CY	500.000	241.20	241.200	120,600.00
04322001	000	PADRES DR EB (NBI=240720255204046) RIPRAP (CONC)(4 IN)	CY	200.000	746.40	842.469	168,493.80
04322039		PADRES DR WB (NBI=240720255204047) RIPRAP (MOW STRIP)(4 IN)	CY	340.000	0.00	472.930	160,796.20
04322066	000	RIPRAP (CONC)(CL B)	CY	500.000	10.00	15.240	7,620.00
04322084		RIPRAP (CONC) (CL B) (4") Add new item C.O. 23	CY	273.410	0.00	2,169.360	593,124.71
04382002	000	CLEAN AND SEAL EXIST JOINTS	LF	50.000	400.00	292.000	14,600.00
04502143	001	PADRES DR EB (NBI=240720255204046) RAILING (TY T551)	LF	40.000	24,287.00	14,871.000	594,840.00
04502146		RAIL (TY T552)	LF	40.000	0.00	1,603.000	64,120.00
04542001	000	Add new item C.O. no. 23 SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	190.000	70.00	70.000	13,300.00
04542005	000	PADRES DR WB (NBI=240720255204047) ARMOR JOINT (WITH SEAL)	LF	150.000	103.00	103.000	15,450.00
04602003	000	FONSECA DR WB (NBI=240720255204028) CMP (GAL STL 18 IN)	LF	40.000	1,578.00	1,598.000	63,920.00
04602004	000	CMP (GAL STL 24 IN)	LF	50.000	133.00	133.000	6,650.00
04602122	000	CMP (GAL STL 21 IN)	LF	45.000	373.00	373.000	16,785.00
04642005	003	RC PIPE (CL III)(24 IN)	LF	60.000	6,222.00	6,222.000	373,320.00
04642007	003	RC PIPE (CL III)(30 IN)	LF	140.000	75.00	75.000	10,500.00
04642010	003	RC PIPE (CL III)(42 IN)	LF	300.000	7.00	7.000	2,100.00
04652177	001	INLET (COMPL)(TY B)	EA	5,500.000	3.00	3.000	16,500.00
04652343	001	MANH (STAGE I)(TY P)	EA	4,500.000	11.00	11.000	49,500.00
04652344	001	MANH (STAGE II)(TY P)	EA	300.000	11.00	11.000	3,300.00
04652349	001	INLET (STAGE I)(TY C-C)(2-GRATE)	EA	5,500.000	13.00	13.000	71,500.00
04652350	001	INLET (STAGE II)(TY C-C)(2-GRATE)	EA	500.000	13.00	13.000	6,500.00

04652351	001	INLET (STAGE I)(TY C-C)(3-GRATE)	EA	7,500.000	6.00	6.000	45,000.00
04652352	001	INLET (STAGE II)(TY C-C)(3-GRATE)	EA	550.000	6.00	6.000	3,300.00
04652728	001	INLET (STAGE I) (TY C)(1-GRATE)	EA	3,500.000	4.00	4.000	14,000.00
04652729	001	INLET (STAGE II) (TY C)(1-GRATE)	EA	800.000	4.00	4.000	3,200.00
04742001		SLOT DRAIN (GAL STL)(12 IN)	LF	200.000	0.00	100.000	20,000.00
04742005	000	SLOT DRAIN (GAL STL)(18 IN)	LF	200.000	1,581.00	1,661.000	332,200.00
04742007	000	SLOT DRAIN (GAL STL)(21 IN)	LF	210.000	760.00	760.000	159,600.00
04742009	000	SLOT DRAIN (GAL STL)(24 IN)	LF	220.000	600.00	600.000	132,000.00
04792003	000	ADJ MANHS & INLETS	EA	2,000.000	14.00	19.000	38,000.00
04802001	000	CLEAN EXIST CULVS	EA	7,000.000	21.00	11.000	77,000.00
04962002	000	REMOV STR (INLET)	EA	2,000.000	7.00	5.000	10,000.00
04962003	000	REMOV STR (MANHOLE)	EA	3,000.000	1.00	1.000	3,000.00
04962006	000	REMOV STR (HEADWALL)	EA	2,000.000	2.00	1.000	2,000.00
04962007	000	REMOV STR (PIPE)	LF	25.000	462.00	371.000	9,275.00
05002001	005	MOBILIZATION	LS	500,000.000	1.00	1.000	500,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	29.00	3.000	22,500.00
05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,982.100	29.00	25.000	199,552.50
		Comb phase I & phase II result in a price adjustment CO 002					
05062016	010	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	1,167.00	115.560	2,311.20
05062019	010	CONSTRUCTION EXITS (REMOVE)	SY	7.000	1,167.00	115.560	808.92
05062031	010	SANDBAGS FOR EROSION CONTROL	EA	7.000	148.00	378.000	2,646.00
05062034	010	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.500	24,432.00	25,433.000	89,015.50
05102001		ONE-WAY TRAFFIC CONTROL	HR	80.000	0.00	323.000	25,840.00
		Add new item C.O. no. 23					
05122010	002	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	6.000	88,123.00	79,200.000	475,200.00
05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	4.000	159,479.00	262,410.000	1,049,640.00
05122028	002	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	3.000	89,035.00	92,160.000	276,480.00
05142001	002	PERM CONC TRF BARR (SAFETY SH)(TY 1)	LF	50.000	3,000.00	3,013.000	150,650.00
05142002	002	PERM CONC TRF BARR (SAFETY SH)(TY 2)	LF	80.000	1,340.00	1,340.000	107,200.00
05142003	002	PERM CONC TRF BARR (SAFETY SH)(TY 3)	LF	50.000	1,092.00	1,097.000	54,850.00
05142039		PERM CONC TRF BARR(F-SHAPE)(SPL)	LF	258.000	0.00	870.000	224,460.00
		Change Order No. 009 Variable Height Wall Adj					
05292006	000	CONC CURB (MONO) (TY II)	LF	7.000	2,795.00	12,442.500	87,097.50
05302010		DRIVEWAYS (CONC)	SY	63.250	0.00	640.900	40,536.93
05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	20.000	31,042.00	36,468.000	729,360.00
05402005	023	TERMINAL ANCHOR SECTION	EA	500.000	38.00	60.000	30,000.00
05402011	023	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,000.000	21.00	34.000	68,000.00
05422002		REMOVING TERMINAL ANCHOR SECTION	EA	130.000	0.00	1.000	130.00
05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,500.000	40.00	70.000	175,000.00
05442001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,260.000	40.00	8.000	26,080.00
05452001	000	CRASH CUSH ATTEN (INSTL)	EA	10,000.000	54.00	64.000	640,000.00
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	29.00	51.000	51,000.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	61.00	65.000	32,500.00
05502060	000	GATE (INSTALL)(DOUBLE)(8' X 30.5')	EA	2,000.000	1.00	1.000	2,000.00
05852006	000	RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	211,200.00	-17,222.000	-17,222.00
		RIDE PENALTY					
06102049		INS RD IL AM (TY SP) 48S-10-10(.4 KW)S	EA	2,162.000	0.00	134.000	289,708.00
		CO 008 Median barrier pull box elimination					
06102060	010	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,100.000	16.00	16.000	17,600.00

06102069	010	REMOVE RD IL ASM (U/P)	EA	510.000	10.00	10.000	5,100.00
06102071	010	INS RDWY ILL ASSEM (SPECIAL)	EA	2,300.000	1.00	1.000	2,300.00
06102072	010	REMOVE RDWY ILL ASSEM	EA	310.000	225.00	228.000	70,680.00
06132005	002	HI MST IL POLE (150 FT) (80 MPH)	EA	21,000.000	12.00	12.000	252,000.00
06142005	000	HI MST IL ASM(12-400 WT)ASYM(TY A)SHLD	EA	15,500.000	12.00	12.000	186,000.00
06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.100	58,472.00	89,098.000	454,399.80
06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	15.500	3,441.00	9,443.500	146,374.25
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.200	10,415.00	14,421.000	89,410.20
06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	19.000	1,987.00	1,831.000	34,789.00
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	5.200	4,681.00	2,730.000	14,196.00
06182046	000	CONDT (RM) (1")	LF	20.000	120.00	120.000	2,400.00
06182052	000	CONDT (RM) (2")	LF	24.000	690.00	710.000	17,040.00
06202002		ELEC CONDR (NO. 1) INSULATED	LF	2.990	0.00	2,907.000	8,691.93
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.100	11,701.00	44,011.000	92,423.10
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.600	57,037.00	83,267.000	133,227.20
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.100	70,149.00	103,482.000	113,830.20
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.800	75,027.00	77,082.000	61,665.60
06202014	001	ELEC CONDR (NO.10) INSULATED	LF	0.800	9,711.00	31,487.000	25,189.60
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.600	2,557.00	2,781.000	1,668.60
06202018	001	ELEC CONDR (NO.14) INSULATED	LF	0.500	43,018.00	70,428.000	35,214.00
06202020		ELEC CONDR (NO.1/0) INSULATED	LF	3.630	0.00	18,453.000	66,984.39
06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	1,600.000	22.00	53.000	84,800.00
06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,900.000	3.00	16.000	30,400.00
06242008	014	GROUND BOX TY A (122311) W/APRON	EA	555.000	233.00	315.000	174,825.00
06242012	014	GROUND BOX TY C (162911) W/APRON	EA	660.000	17.00	17.000	11,220.00
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	710.000	51.00	48.000	34,080.00
06242034	014	REMOVE EXISTING GROUND BOXES	EA	410.000	7.00	25.000	10,250.00
06282014	001	ELC SRV TY A 240/480 060 (NS)SS(E)GC(O)	EA	2,900.000	9.00	8.000	23,200.00
06282133		ELC SRV TY D 120/240 200 (NS)GS(N)GC(O)	EA	4,263.000	0.00	2.000	8,526.00
		added new item quantity change order # 18					
06282158	001	REMOVE ELECTRICAL SERVICES	EA	910.000	11.00	10.000	9,100.00
06282177	001	ELC SRV TY A 240/480 100 (NS)SS(E)GC(O)	EA	3,600.000	1.00	1.000	3,600.00
06282212	001	ELC SRV TY D 120/240 100 (NS)GS(N)GC(O)	EA	4,600.000	18.00	13.000	59,800.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	14.000	600.00	1,276.500	17,871.00
06362002	014	ALUMINUM SIGNS (TY G)	SF	18.000	2,726.00	2,539.800	45,716.40
06362003	014	ALUMINUM SIGNS (TY O)	SF	17.000	4,383.00	10,179.250	173,047.25
06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	260.000	39.00	30.000	7,800.00
06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	400.000	37.00	24.000	9,600.00
06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	465.000	3.00	3.000	1,395.00
06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	500.000	3.00	20.000	10,000.00
06442027		IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	600.000	0.00	1.000	600.00
06442060	000	REMOVE SM RD SN SUP & AM	EA	70.000	78.00	97.000	6,790.00
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.500	12,002.00	13,518.000	60,831.00
06472003	000	REMOVE LRSA	EA	400.000	25.00	26.000	10,400.00
06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	22,000.000	2.00	2.000	44,000.00
06502173		REMOVE OVERHD SIGN SUP	EA	3,500.000	0.00	2.000	7,000.00
06502173		REMOVE OVERHD SIGN SUP	EA	9,990.000	0.00	1.000	9,990.00
06502203	000	INS OH SN SUP (65 FT SPAN)(CIRC TUBE)	EA	175,000.000	2.00	2.000	350,000.00
06502204	000	INS OH SN SUP (70 FT SPAN)(CIRC TUBE)	EA	175,000.000	4.00	4.000	700,000.00

06502204		INS OH SN SUP (70 FT SPAN)(CIRC TUBE)	EA	255,404.000	4.00	2.000	510,808.00
06502205	000	INS OH SN SUP (75 FT SPAN)(CIRC TUBE)	EA	205,000.000	5.00	7.000	1,435,000.00
06502205		INS OH SN SUP (75 FT SPAN)(CIRC TUBE)	EA	260,735.000	5.00	1.000	260,735.00
06502206		INS OH SN SUP (80 FT SPAN)(CIRC TUBE)	EA	261,160.000	0.00	1.000	261,160.00
06502217	000	INS OH SN SUP (25 FT CANT)(CIRC TUBE)	EA	87,000.000	12.00	18.000	1,566,000.00
06502218		INS OH SN SUP (30 FT CANT)(CIRC TUBE)	EA	112,711.000	0.00	10.000	1,127,110.00
06502219		INS OH SN SUP (35 FT CANT)(CIRC TUBE)	EA	114,401.000	0.00	3.000	343,203.00
06502220		INS OH SN SUP (40 FT CANT)(CIRC TUBE)	EA	116,383.000	0.00	4.000	465,532.00
06502226		REMOVE OVERHD SIGN SUP(SIGN ONLY)	EA	600.000	0.00	1.000	600.00
06622001		WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.500	0.00	21,834.000	10,917.00
		Added for added travel lane in phases 3 & 4 CO 002					
06622004		WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.500	0.00	40,911.250	20,455.63
		Replaces 0662-2067, GN calls for Non-Remov pvmt mrks CO 002					
06622019		WK ZN PAV MRK NON-REMOV (W) (ENTR GORE)	EA	1,000.000	0.00	15.000	15,000.00
		Replaces 0662-2086 GN calls for Non-Remov pvmt mrks CO 002					
06622020		WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	1,000.000	0.00	14.000	14,000.00
		Replaces 0662-2087 GN calls for Non-Remov pvmt mrks CO 002					
06622032		WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.500	0.00	84,351.250	42,175.63
		Replaces 0662-2099 GN calls for Non-Remov pvmt mrks CO 002					
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	109,272.00	92,115.000	46,057.50
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.500	16,317.00	6,088.000	3,044.00
06662027		REFL PAV MRK TY I (W) 8" (BRK)(100MIL)	LF	1.100	0.00	1,170.000	1,287.00
06662036		REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	1.100	0.00	16,073.000	17,680.30
06662039	000	REFL PAV MRK TY I (W) 12"(LNDRP)(100MIL)	LF	2.000	3,116.00	2,269.000	4,538.00
06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.200	24,315.00	24,002.000	4,800.40
06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.200	91,653.00	92,403.000	18,480.60
06662150		REF PAV MRK TY II (W) 8" (BRK)	LF	0.300	0.00	1,180.000	354.00
06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.400	153,615.00	178,717.000	71,486.80
06662154	000	REF PAV MRK TY II (W) 12" (LNDRP)	LF	0.400	3,116.00	2,269.000	907.60
06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.200	91,653.00	91,653.000	18,330.60
06662306	000	REF PAV MRK TY II (BLACK)8"(BRK)	LF	0.600	24,315.00	24,002.000	14,401.20
06682031		PREFAB PAV MRK TY A (W) (WORD)	EA	3,558.430	0.00	1.000	3,558.43
06722017		REFL PAV MRKR TY II-C-R	EA	4.350	0.00	5,190.000	22,576.50
		Item Price Adjustment - C.O. no. 24					
06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	101,858.00	193,665.000	58,099.50
06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	620.000	2.00	8.000	4,960.00
06782021		PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.120	0.00	184,056.000	22,086.72
06782023		PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.500	0.00	2,491.000	1,245.50
06782027		PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.230	0.00	203,891.000	46,894.93
06822025	001	VEH SIG SEC (12 IN) LED (YEL)	EA	300.000	8.00	8.000	2,400.00
06842008	000	TRF SIG CBL (TY A) (12 AWG) (3 CONDR)	LF	2.000	1,550.00	2,901.000	5,802.00
06852001	014	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	3,800.000	4.00	4.000	15,200.00
07702001		REPAIR RAIL ELEMENT (W-BEAM)	LF	13.650	0.00	175.000	2,388.75
07702005		REM/REPL TIMBER/STL POST W/ CONC FND	EA	86.000	0.00	6.000	516.00
40612007	000	IRRIGATION VALVE (24")	EA	6,000.000	1.00	1.000	6,000.00
45662005	000	SOUND WALL TYPE 1	SF	17.000	163,101.60	162,688.000	2,765,696.00
45662006	000	SOUND WALL TYPE 2	SF	16.000	41,717.80	42,662.774	682,604.38

45702001	000	SOUND WALL BARRIER GATES	EA	3,700.000	1.00	1.000	3,700.00
50492003	000	BIODGRD EROSION CONTROL LOGS (12" DIA)	LF	6.200	7,950.00	284.000	1,760.80
60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	33,000.000	1.00	1.000	33,000.00
60142015		FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	5.100	0.00	62,698.000	319,759.80
60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.100	47,059.00	88,396.000	362,423.60
60142019	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	7.500	447.00	4,550.000	34,125.00
60142020	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,600.000	3.00	21.000	54,600.00
60142021	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	910.000	4.00	28.000	25,480.00
60142030		FIBER OPTIC PATCH PANEL (72 POSITION)	EA	2,700.000	0.00	6.000	16,200.00
60142037	000	FIBER OPTIC CABLE ROAD MARKER	EA	130.000	14.00	28.000	3,640.00
60142054	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	2,900.000	6.00	24.000	69,600.00
60162001		EQUIPMENT CABINET (CCTV) (POLE)	EA	3,176.170	0.00	12.000	38,114.04
60252001	000	CCTV FIELD EQUIPMENT	EA	7,000.000	2.00	2.000	14,000.00
66132001	000	SYSTEM INTEGRATION	LS	26,000.000	1.00	1.000	26,000.00
68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	1,083.00	1,522.000	114,150.00
80202003	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.750	91,653.00	91,653.000	68,739.75
80202004	000	REF PROF PAV MRK TY I(W)4"(BRK)(100MIL)	LF	0.750	24,315.00	24,002.000	18,001.50
80202008	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.750	91,653.00	91,653.000	68,739.75
80202012	000	REF PROF PAV MRK TY I(W)8"(SLD)(100MIL)	LF	1.500	153,615.00	162,229.000	243,343.50
80952001	000	ENVIRONMENTAL CONTROL COMMUN BUILDING	EA	145,000.000	0.00	0.000	0.00
80952001		ENVIRONMENTAL CONTROL COMMUN BUILDING	EA	150,031.000	0.00	3.000	450,093.00
		C.O. no. 021 - CRRMA Toll Gantry Driveways					
82882001	000	RADAR VEHICLE SENSING DEVICE	EA	9,100.000	29.00	28.000	254,800.00
83682003	000	CONDUIT (PREPARE)	LF	1.800	33,992.00	50,140.000	90,252.00
83982001	000	LIGHTNING PROTECTION SYSTEM	LS	7,000.000	3.00	2.000	14,000.00
85772001	000	INSTALL DYNAMIC MSG SIGN	EA	40,000.000	2.00	2.000	80,000.00
86742001	000	CAMERA POLE STRUCTURE W/CABINET	EA	11,000.000	2.00	2.000	22,000.00
86752001	000	COMMUNICATIONS HUB CABINET	EA	18,000.000	10.00	11.000	198,000.00
86792001	000	ANTENNA (UNIDIRECTIONAL)	EA	510.000	28.00	18.000	9,180.00
86792002	000	ANTENNA (OMNI-DIRECTIONAL)	EA	510.000	8.00	8.000	4,080.00
86792003	000	WIRELESS ETHERNET RADIO	EA	3,300.000	36.00	36.000	118,800.00
87212006	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	33,992.00	62,905.000	188,715.00
87322001	000	ENVIRONMENTALLY CONTROLLED UNIT (ECU)	EA	120,000.000	0.00	0.000	0.00
87322001		ENVIRONMENTALLY CONTROLLED UNIT (ECU)	EA	124,021.000	0.00	2.000	248,042.00
		C.O. no. 021 - CRRMA Toll Gantry Driveways					
87342001	000	LED LANE CONTROL SYSTEM	EA	8,400.000	31.00	31.000	260,400.00
87352001	000	ADD/DROP MULTIPLEXOR	EA	40,000.000	3.00	3.000	120,000.00
87352002	000	VIDEO INTERFACE CARD (INPUT)	EA	2,600.000	8.00	8.000	20,800.00
87352003	000	VIDEO INTERFACE CARD (OUTPUT)	EA	2,600.000	4.00	4.000	10,400.00
87352004	000	RS-232 INTERFACE CARD	EA	1,900.000	3.00	3.000	5,700.00
87352005	000	ETHERNET INTERFACE CARD	EA	3,300.000	3.00	3.000	9,900.00
87352006	000	E&M CARD	EA	1,900.000	3.00	3.000	5,700.00
87362001		REMOVE AND RELOCATE DYNAMIC MESSAGE SGN	EA	17,170.000	0.00	3.000	51,510.00
		Relocate, in conflict with pavement edge CO 01					
87372001	000	REM AND RELOCATE CAMERA POLE STRUCTURE	EA	2,600.000	1.00	1.000	2,600.00
87372001		REM AND RELOCATE CAMERA POLE STRUCTURE	EA	3,240.000	1.00	9.000	29,160.00
96062001	000	FORCE ACCOUNT ID 1	DOL	1.000	300,000.00	3,979.280	3,979.28
		CONTAMINATED SOIL EXCAVATION					

96062001	FORCE ACCOUNT ID 1 Unforeseen pavement repairs due to TCP lane shift	DOL	95,049.150	300,000.00	1.000	95,049.15
96062004	FORCE ACCOUNT ID 4	DOL	116,250.000	0.00	0.875	101,718.75
96062005	FORCE ACCOUNT ID 5 MBGF/SGT Repairs/Replacement	DOL	1.000	0.00	27,122.290	27,122.29
96062006	FORCE ACCOUNT ID 6 CO 013 Debris Removal	DOL	1.000	0.00	21,032.730	21,032.73
96062008	FORCE ACCOUNT ID 8	DOL	1.000	0.00	100,263.020	100,263.02
96062053	000 C.O. no. 25, Repair Spalls, Cracks and Joints, By FA OFF-DUTY UNIFORM POLICE OFFICER CONTRACTOR FORCE ACCOUNT	DOL	1.000	100,000.00	21,190.720	21,190.72
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 22, Anti-Graffiti Coating TY III (Perm.) By SF	DOL	0.520	0.00	205,350.774	106,782.41
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 23, Saw Cut Exist. RipRap By LF	DOL	9.000	0.00	2,820.320	25,382.88
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 28, Inlet Slope Protection (Rock 8" To 10"), By SY	DOL	17.410	0.00	2,244.320	39,073.61
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 25, Single Lane Closures, By EA	DOL	400.000	0.00	244.000	97,600.00
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 27, Project Overhead, By DAY	DOL	4,678.060	0.00	169.000	790,592.14
96082001	UNIQUE CHANGE ORDER ITEM 1 Furnish and Install Ethernet Switches	DOL	36,896.490	0.00	1.000	36,896.49
96082001	UNIQUE CHANGE ORDER ITEM 1 C.O. no. 16, Variable Message Sign (VMS), By EA	DOL	55,000.000	0.00	10.000	550,000.00
96082002	UNIQUE CHANGE ORDER ITEM 2 C.O. no. 25, Clean Exist. Conc. Riprap, By SF	DOL	0.440	0.00	469,790.740	206,707.93
96082002	UNIQUE CHANGE ORDER ITEM 2 C.O. no. 23, Remove and Restore Chain Link Fence By LF	DOL	3.000	0.00	2,550.000	7,650.00
96082002	UNIQUE CHANGE ORDER ITEM 2 C.O. no. 28, Spec. Excavation Rock (8" To 10"), By CY	DOL	24.790	0.00	1,825.000	45,241.75
96082002	UNIQUE CHANGE ORDER ITEM 2 C.O. no. 24, Bridge Approach Slab Rail Reconstruct, By EA	DOL	2,540.000	0.00	8.000	20,320.00
96082002	UNIQUE CHANGE ORDER ITEM 2 C.O. no. 16, Freeway Closure (Single Direction) By EA	DOL	5,504.430	0.00	6.000	33,026.58
96082003	UNIQUE CHANGE ORDER ITEM 3 C.O. no. 23, Grading for Drainage Conveyance Riprap By SY	DOL	5.000	0.00	5,592.950	27,964.75
96082003	UNIQUE CHANGE ORDER ITEM 3 C.O. no. 16, Single Lane Closure By EA	DOL	925.710	0.00	2.000	1,851.42
96082003	UNIQUE CHANGE ORDER ITEM 3 C.O. no. 25, Layout Aesthetic Patterns, By EA	DOL	2,921.400	0.00	24.000	70,113.60
96082004	UNIQUE CHANGE ORDER ITEM 4 C.O. no. 25, Natural Stone Veneer (Rock Fascia), By SF	DOL	18.500	0.00	69,372.000	1,283,382.00
96082004	UNIQUE CHANGE ORDER ITEM 4 C.O. no. 16, Prep. ROW - Toll Signing and Striping By EA	DOL	6,300.000	0.00	31.000	195,300.00
96082005	UNIQUE CHANGE ORDER ITEM 5 C.O. no. 25, Tile Fascia (Amenity TY III), By SF	DOL	29.000	0.00	7,771.150	225,363.35
96082005	UNIQUE CHANGE ORDER ITEM 5 C.O. no. 16, Perm Conc Traffic Barrier Tie In & Trans By EA	DOL	9,750.000	0.00	25.000	243,750.00
96082006	UNIQUE CHANGE ORDER ITEM 6	DOL	2,500.000	0.00	16.000	40,000.00

CONTRACT ID	255204029	ESTIMATE	0039	CONTRACTOR'S ESTIMATE PACKAGE				Page 28 of 28
96082006	C.O. no. 25, Medallion (Amenity TY I), By EA UNIQUE CHANGE ORDER ITEM 6	DOL	40,000.000	0.00	1.000	40,000.00		
96082007	C.O. no. 16, Add Sign Mount Brackets (TY A) By LS UNIQUE CHANGE ORDER ITEM 7	DOL	2,500.000	0.00	16.000	40,000.00		
96082007	C.O. no. 25, Border (Amenity TY II), By EA UNIQUE CHANGE ORDER ITEM 7	DOL	35,000.000	0.00	1.000	35,000.00		
96082008	C.O. no. 16, Add Sign Mount Brackets (TY O) By LS UNIQUE CHANGE ORDER ITEM 8	DOL	0.860	0.00	392,647.590	337,676.92		
96082008	C.O. no. 25, Concrete Paint Finish (All Areas), By SF UNIQUE CHANGE ORDER ITEM 8	DOL	8,664.000	0.00	1.000	8,664.00		
96082009	C.O. no. 16, Barricades, Signs and Traffic Handling, By LS UNIQUE CHANGE ORDER ITEM 9	DOL	0.510	0.00	469,790.740	239,593.28		
96082010	C.O. no. 25, Anti-Graffiti Coating TY III (Perm.), By SF UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.00	51,425.770	51,425.77		
	Mtl W-Beam GD Fen (Metal Post) (Hand Dig)							
TOTAL ITEM EARNINGS TO DATE						\$67,626,700.84		