



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/09/22**

CONTRACT ID: **313601015**  
 PROJECT: **NH 1702(792)**  
 CONTRACT: **08173009**  
 AWARD AMOUNT: **\$53,513,431.98**  
 PROJECTED AMOUNT: **\$54,429,278.98**  
 ADJ. PROJECTED AMOUNT: **\$58,692,042.69**  
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **SL 1**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **TRAVIS**  
 AREA ENGINEER: **Willie Semora Jr., P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0056**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/26/2021** to **04/19/2022**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **89.55**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2017**  
 AWARD DATE: **08/31/2017**  
 NOTICE TO PROCEED DATE: **11/20/2017**  
 WORK BEGIN DATE: **01/22/2018**  
 ACCEPTED DATE: **10/19/2021**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$61,801,850.54	\$61,646,795.57	\$155,054.97
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$61,801,850.54	\$61,646,795.57	\$155,054.97
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$1,490,000.00	\$1,490,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$63,291,850.54</b>	<b>\$63,136,795.57</b>	<b>\$155,054.97</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>01/22/2018</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>01/19/2018</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,590.00</b>
<u>BID DAYS:</u>	<b>740</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>-32</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>708</b>	<b>PER DAY</b>	<b>\$2,590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>634</b>	<u>TOTAL:</u>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
11/01/2021		1	AWAITING FINAL DOCUMENTATION
11/25/2021		1	AWAITING FINAL DOCUMENTATION
12/06/2021		1	AWAITING FINAL DOCUMENTATION
12/23/2021		1	AWAITING FINAL DOCUMENTATION
01/03/2022		1	AWAITING FINAL DOCUMENTATION
01/25/2022		1	AWAITING FINAL DOCUMENTATION
02/01/2022		1	AWAITING FINAL DOCUMENTATION
02/25/2022		1	AWAITING FINAL DOCUMENTATION
03/01/2022		1	AWAITING FINAL DOCUMENTATION
03/14/2022		1	AWAITING FINAL DOCUMENTATION
03/25/2022		1	AWAITING FINAL DOCUMENTATION
04/01/2022		1	AWAITING FINAL DOCUMENTATION
04/18/2022		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
13	0	13
		<hr/>
AWAITING FINAL DOCU		13

WORK PERFORMED THIS PERIOD

PROJECT NH 1702(792) CONTROL 313601015  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0135	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	0.450	\$0.45	249,743.00	249,734.45
0195	03416042	000	D-GR HMA TY-D SAC-B PG70-22	TON	70.000	2.000	\$140.00	11,847.00	14,484.44
0210	03476001	000	TOM (ASPHALT) PG 76-22	TON	110.000	-2.375	-\$261.25	219.00	269.46
0215	03476002	000	TOM-C (AGGREGATE) SAC-A	TON	110.000	8.764	\$964.04	3,986.07	3,986.07
0235	04006003	000	STRUCT EXCAV (PIPE)	CY	5.000	-0.010	-\$0.05	25,774.00	23,891.78
0265	04106001	000	SOIL NAIL ANCHORS	LF	11.750	2.000	\$23.50	84,424.00	87,788.00
0370	04326002	000	RIPRAP (CONC)(5 IN)	CY	330.000	-3.440	-\$1,135.20	1,632.07	1,632.07
0375	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	320.000	-8.000	-\$2,560.00	153.00	116.01
0380	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	330.000	-6.440	-\$2,125.20	1,559.00	1,606.37
0395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	8.010	\$3,204.00	461.00	478.40
0440	04646003	000	RC PIPE (CL III)(18 IN)	LF	66.500	24.000	\$1,596.00	3,320.00	3,871.50
0680	05006001	000	MOBILIZATION	LS	4,855,000.000	0.030	\$145,650.00	1.00	1.00
1000	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	42.000	166.000	\$6,972.00	4,080.00	4,080.00
1045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.300	-412.000	-\$535.60	8,692.00	8,692.00
1215	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	-4.000	-\$2.40	131,435.00	110,861.00
1220	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	-175.000	-\$262.50	21,242.00	21,242.00
1235	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	19.000	\$11.40	104,948.00	128,290.00
1315	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.300	1,645.000	\$493.50	34,950.00	34,950.00
1330	06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.600	26.000	\$41.60	530.00	530.00
1360	06666199	000	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	30.000	-1.000	-\$30.00	34.00	34.00
1388	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	927.940	-2.000	-\$1,855.88	4.00	4.00
1635	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	-288.870	-\$288.87	26,247.00	26,247.00
2430	96086038	000	UNIQUE CHANGE ORDER ITEM 38	DOL	3,573.730	-1.000	-\$3,573.73	0.00	0.00
	SUPP DESCR		CO 59 Additional Excavation and Earthwork						
2453	96086038	000	UNIQUE CHANGE ORDER ITEM 38	DOL	3,573.730	1.000	\$3,573.73	1.00	1.00
	SUPP DESCR		See Change Order 59						

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1705	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	5.670	\$5.67	535,000.00	634,150.99

CATEGORY 005 DESCRIPTION MOPAC UNDERPASS AT EB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1870	04506014	000	RAIL (TY T551)	LF	41.000	-0.300	-\$12.30	254.30	254.00

CATEGORY 007 DESCRIPTION MOPAC UNDERPASS AT LA CROSSE AVE.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1412	06816001	000	TEMP TRAF SIGNALS	EA	6,463.060	1.000	\$6,463.06	12.00	14.00
	SUPP DESCR		CO 35 La Crosse Temp Traffic Signal						
2075	04226013	000	BRIDGE SIDEWALK	SF	11.000	-131.000	-\$1,441.00	3,934.00	3,934.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$155,054.97

CONTRACT LINE ITEMS

PROJECT NH 1702(792) CONTROL 313601015  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	25,000.000	118.000	0.000	118.00	2,950,000.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	6.800	365.000	0.000	365.00	2,482.01
0075	01046021	000	REMOVING CONC (CURB)	LF	5.900	42.000	0.000	42.00	247.80
0080	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.500	22,818.000	0.000	21,623.00	54,057.50
0085	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	9.900	676.000	0.000	431.11	4,267.99
0090	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	5.300	1,405.000	0.000	1,531.97	8,119.44
0095	01046037	000	REMOVE CONC (RAIL)	LF	4.800	1,749.000	0.000	1,749.00	8,395.20
0100	01046040	000	REMOVING CONC (PAVERS)	SY	7.800	64.000	0.000	87.67	683.83
0105	01046043	000	REMOVE CONC (STONE SIDEWALK)	SY	6.500	474.000	0.000	511.77	3,326.51
0110	01046044	000	REMOVING CONC (FLUME)	SY	12.750	59.000	0.000	59.00	752.25
0116	01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	4.350	0.000	54,000.000	70,447.65	306,447.30
			CO#6 - Removing Stab Base and Asph Pav (0-4")						
0117	01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	5.130	0.000	35,000.000	19,621.27	100,657.10
			CO#6 - Removing Stab Base & Asph Pav (0-6")						
0118	01056041		REMOVING STAB BASE AND ASPH PAV(8")	SY	10.350	0.000	5,600.000	19,472.68	201,542.27
			CO#6 - Removing Stab Base & Asph Pav (0-8")						
0120	01106001	000	EXCAVATION (ROADWAY)	CY	14.000	752,702.000	-7,822.000	744,879.10	10,428,307.40
0121	01106003		EXCAVATION (SPECIAL)	CY	16.000	0.000	12,000.000	14,867.40	237,878.40
			HAZMAT material relocate to temp site						
0122	01106003		EXCAVATION (SPECIAL)	CY	15.910	0.000	3,201.000	3,201.00	50,927.91
			CO 23 - Item Added - Ty C Ditch Excavation						
0123	96086041		UNIQUE CHANGE ORDER ITEM 41	DOL	14,560.350	0.000	1.000	1.00	14,560.35
			CO 08 - Misc PF Excavation & Backfill						
0125	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	5.200	39,884.000	0.000	44,867.50	233,311.00
0126	01326023		EMBANKMENT (VEHICLE)(ORD COMP)(TY D)	CY	3.000	0.000	3,081.000	3,109.26	9,327.78
			HAZMAT temp site pad material						
0127	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	0.000	5,000.000	5,000.00	5,000.00
			HAZMAT permits, testing and temp site amenities						
0130	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	21,133.000	3,201.000	24,334.00	292,008.00
0135	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	249,743.000	0.000	249,734.45	249,734.45
0140	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.400	297,464.000	-115,402.130	182,061.87	72,824.75
0145	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	301,182.000	0.000	120,852.61	12,085.26
0150	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.100	301,182.000	0.000	59,279.78	5,927.98
0155	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.400	297,464.000	-163,471.910	133,992.09	53,596.84
0160	01666002	000	FERTILIZER	TON	930.000	37.540	0.000	28.25	26,273.43
0162	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	76,785.120	0.000	1.000	1.00	76,785.12
			CO 43 Bent 2 Drill Shaft Testing and Materials						
0165	01686001	000	VEGETATIVE WATERING	MG	4.000	16,633.000	0.000	811.30	3,245.20
0170	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.200	35,791.000	0.000	116,600.92	139,921.10
0171	02166001		PROOF ROLLING	HR	108.900	0.000	400.000	163.97	17,856.66
			CO 15 - Item Added						
0172	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	173,183.500	0.000	1.000	1.00	173,183.50
			CO #43 Impermeable Liner						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0173	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 45 TY C/Soil Material Install	DOL	155,407.530	0.000	1.000	1.00	155,407.53
0175	02476392	000	FL BS(CMP IN PLC)(TY D GR 5)(FNAL POS)	CY	32.000	41,520.000	0.000	41,592.67	1,330,965.44
0180	03106005	000	PRIME COAT (AE-P)	GAL	2.800	29,056.000	0.000	24,284.40	67,996.32
0185	03406004	000	D-GR HMA(SQ) TY-A PG64-22	TON	64.000	5,290.000	0.000	5,269.54	337,250.56
0190	03416008	000	D-GR HMA TY-B PG64-22	TON	60.000	42,301.000	0.000	48,690.99	2,921,459.40
0195	03416042	000	D-GR HMA TY-D SAC-B PG70-22	TON	70.000	11,847.000	0.000	14,484.44	1,013,910.80
0200	03426002	000	PFC (ASPHALT) PG76-22	TON	94.000	446.000	0.000	579.47	54,470.37
0205	03426006	000	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	93.000	7,001.000	0.000	8,359.60	777,442.61
0210	03476001	000	TOM (ASPHALT) PG 76-22	TON	110.000	219.000	0.000	269.46	29,640.05
0215	03476002	000	TOM-C (AGGREGATE) SAC-A	TON	110.000	3,142.000	844.074	3,986.07	438,468.14
0216	30856001		UNDERSEAL COURSE CO 49 Under Seal	GAL	3.181	0.000	5,000.000	5,000.00	15,907.50
0220	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	1.700	15,474.000	0.000	25,203.12	42,845.31
0225	03546043	000	PLANE ASPH CONC PAV (1")	SY	1.600	16,847.000	0.000	17,207.27	27,531.63
0226	96086024		UNIQUE CHANGE ORDER ITEM 24 CO 41 :10.5" full depth repiar	DOL	109.094	0.000	445.800	445.80	48,633.94
0230	04006002	000	STRUCT EXCAV (BOX)	CY	5.000	1,316.000	0.000	1,231.02	6,155.10
0235	04006003	000	STRUCT EXCAV (PIPE)	CY	5.000	25,774.000	0.000	23,891.78	119,458.90
0240	04006005	000	CEM STABIL BKFL	CY	120.000	6,487.000	1,790.870	8,277.87	993,344.40
0245	04006006	000	CUT & RESTORING PAV	SY	67.000	285.000	0.000	49.78	3,335.26
0250	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	16.000	862.000	0.000	696.75	11,148.00
0255	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	7,035.000	0.000	7,481.00	7,481.00
0260	04036001	000	TEMPORARY SPL SHORING	SF	15.500	14,289.000	-4,467.000	11,386.25	176,486.88
0265	04106001	000	SOIL NAIL ANCHORS	LF	11.750	84,424.000	0.000	87,788.00	1,031,509.00
0270	04116001	000	ROCK NAIL ANCHORS	LF	11.750	78,874.000	0.000	80,920.00	950,810.00
0275	04166002	000	DRILL SHAFT (24 IN)	LF	57.500	1,566.000	0.000	1,566.00	90,045.00
0280	04166003	000	DRILL SHAFT (30 IN)	LF	270.000	304.000	0.000	288.00	77,760.00
0285	04166004	000	DRILL SHAFT (36 IN)	LF	120.000	5,842.000	0.000	6,112.80	733,536.00
0290	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	130.000	77.000	0.000	77.00	10,010.00
0295	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	220.000	24.000	0.000	24.00	5,280.00
0300	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	510.000	256.000	29.000	290.00	147,900.00
0305	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	220.000	138.000	0.000	138.00	30,360.00
0310	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	320.000	24.000	0.000	84.00	26,880.00
0315	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	370.000	154.000	0.000	154.00	56,980.00
0320	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	460.000	22.000	0.000	22.00	10,120.00
0325	04166087	000	CORE HOLE	EA	500.000	76.000	1.000	70.00	35,000.00
0330	04206002	000	CL A CONC (MISC)	CY	500.000	73.000	0.000	182.41	91,205.00
0335	04206011	000	CL B CONC (FLUME)	CY	400.000	111.000	0.000	147.31	58,924.00
0340	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	188.000	0.000	188.00	206,800.00
0345	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	350.000	257.000	0.000	257.00	89,950.00
0350	04206074	000	CL C CONC (MISC)	CY	750.000	751.000	0.000	751.00	563,250.00
0355	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	76.500	3,562.000	0.000	3,728.00	285,192.00
0361	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 44 Wall 2C Panel Production and Disposal Cost	DOL	121,850.110	0.000	1.000	1.00	121,850.11
0365	04236017	000	RET WALL (SOIL NAILED)(FASCIA)(HOR SCH)	SF	48.000	85,849.000	0.000	85,849.00	4,120,752.00
0370	04326002	000	RIPRAP (CONC)(5 IN)	CY	330.000	799.000	833.070	1,632.07	538,583.10
0375	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	320.000	153.000	0.000	116.01	37,123.20

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0380	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	330.000	1,559.000	0.000	1,606.37	530,102.10
0385	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	100.000	107.000	0.000	117.94	11,794.00
0395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	461.000	0.000	478.40	191,360.00
0400	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	430.000	225.000	0.000	252.01	108,364.30
0405	04506014	000	RAIL (TY T551)	LF	41.000	3,536.300	0.000	3,292.00	134,972.00
0410	04506016	000	RAIL (TY T552)	LF	43.000	352.800	0.000	84.00	3,612.00
0415	04506052	000	RAIL (HANDRAIL)(TY F)	LF	72.500	1,125.000	0.000	1,252.10	90,777.26
0420	04596006	000	GABION MATTRESSES (GALV)(9 IN)	SY	59.000	2,500.000	-685.770	1,814.23	107,039.57
0425	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	160.000	871.000	0.000	871.00	139,360.00
0430	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	170.000	196.000	0.000	196.00	33,320.00
0435	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	220.000	126.000	0.000	126.00	27,720.00
0440	04646003	000	RC PIPE (CL III)(18 IN)	LF	66.500	3,320.000	0.000	3,871.50	257,454.75
0445	04646005	000	RC PIPE (CL III)(24 IN)	LF	94.500	4,380.000	0.000	4,503.00	425,533.50
0450	04646007	000	RC PIPE (CL III)(30 IN)	LF	120.000	1,695.000	0.000	1,695.00	203,400.00
0455	04646008	000	RC PIPE (CL III)(36 IN)	LF	160.000	472.000	0.000	472.00	75,520.00
0460	04646009	000	RC PIPE (CL III)(42 IN)	LF	190.000	772.000	0.000	772.00	146,680.00
0467	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 56 RCP Gravity Covers	DOL	860.080	0.000	12.000	12.00	10,320.96
0470	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,600.000	26.000	0.000	24.00	86,400.00
0475	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,100.000	2.000	0.000	2.00	8,200.00
0480	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	3.000	0.000	3.00	14,100.00
0481	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 51 SUP Manhole Adjustment	DOL	6,484.610	0.000	1.000	1.00	6,484.61
0485	04656007	000	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	3,900.000	3.000	0.000	3.00	11,700.00
0490	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,100.000	3.000	0.000	3.00	12,300.00
0495	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,300.000	15.000	0.000	15.00	64,500.00
0500	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,500.000	9.000	0.000	10.00	45,000.00
0505	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,500.000	10.000	0.000	10.00	45,000.00
0510	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	5,500.000	2.000	0.000	2.00	11,000.00
0515	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,500.000	2.000	0.000	2.00	11,000.00
0520	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,900.000	2.000	0.000	2.00	11,800.00
0525	04656155	000	INLET (COMPL)(PAZD)(RG)(3FTX3FT)	EA	3,700.000	2.000	0.000	2.00	7,400.00
0530	04656187	000	INLET(COMPL)(DROP)(TY 1)(1 GRATE)	EA	4,300.000	6.000	0.000	6.00	25,800.00
0535	04656203	000	INLET (COMPL)(CURB)(TY 1)	EA	6,300.000	9.000	1.000	9.00	56,700.00
0540	04656268	000	INLET (COMPL) (EXT)(TY I)	EA	3,600.000	6.000	0.000	6.00	21,600.00
0541	96086032		UNIQUE CHANGE ORDER ITEM 32 CO 53 ARV Vent and Vent Pipe	DOL	3,500.810	0.000	1.000	1.00	3,500.81
0542	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 55 Sidewalk Bridge	DOL	25,672.890	0.000	1.000	1.00	25,672.89
0545	04666142	000	WINGWALL (FW - 0) (HW=10 FT)	EA	33,500.000	1.000	0.000	1.00	33,500.00
0546	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 57 Pond Box Riser	DOL	3,074.734	0.000	7.000	7.00	21,523.14
0550	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	33,700.000	1.000	0.000	1.00	33,700.00
0555	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	33,500.000	1.000	0.000	1.00	33,500.00
0560	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	920.000	3.000	0.000	3.00	2,760.00
0565	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	970.000	3.000	0.000	3.00	2,910.00
0570	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,000.000	2.000	0.000	2.00	2,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0575	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	5.000	0.000	5.00	5,000.00
0580	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,000.000	1.000	0.000	1.00	1,000.00
0585	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,000.000	5.000	0.000	6.00	6,000.00
0590	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,000.000	1.000	0.000	1.00	1,000.00
0595	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,200.000	7.000	0.000	7.00	8,400.00
0600	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,200.000	3.000	0.000	3.00	3,600.00
0605	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	1,600.000	2.000	0.000	2.00	3,200.00
0615	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	1,400.000	1.000	0.000	1.00	1,400.00
0620	04676461	000	SET (TY II) (42 IN) (RCP) (3: 1) (C)	EA	2,500.000	1.000	0.000	1.00	2,500.00
0625	04676464	000	SET (TY II) (42 IN) (RCP) (4: 1) (P)	EA	3,400.000	1.000	0.000	1.00	3,400.00
0630	04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	900.000	280.000	176.000	456.00	410,400.00
0635	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	1,000.000	878.000	0.000	759.00	759,000.00
0645	04966002	000	REMOV STR (INLET)	EA	470.000	42.000	1.000	35.00	16,450.00
0650	04966003	000	REMOV STR (MANHOLE)	EA	470.000	33.000	0.000	32.00	15,040.00
0655	04966004	000	REMOV STR (SET)	EA	350.000	22.000	0.000	21.00	7,350.00
0660	04966005	000	REMOV STR (WINGWALL)	EA	5,400.000	4.000	0.000	4.00	21,600.00
0665	04966006	000	REMOV STR (HEADWALL)	EA	5,400.000	2.000	0.000	2.00	10,800.00
0670	04966007	000	REMOV STR (PIPE)	LF	13.750	11,170.000	0.000	10,755.00	147,881.25
0675	04966100	000	REMOVE STR (GABION)	LF	60.000	671.000	0.000	671.00	40,260.00
0680	05006001	000	MOBILIZATION	LS	4,855,000.000	1.000	0.000	1.00	4,855,000.00
0685	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	30.000	0.000	30.00	450,000.00
0686	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	17,632.510	0.000	1.000	1.00	17,632.51
			CO 52 Additional Traffic Control						
0690	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.500	2,201.000	0.000	1,831.00	43,028.50
0695	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.500	95.000	0.000	45.00	1,867.50
0700	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	6.000	2,337.000	0.000	1,595.00	9,570.00
0705	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,482.000	0.000	2,110.35	40,096.65
0710	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	6.000	1,482.000	0.000	2,110.35	12,662.10
0715	05066031	003	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	85.500	134.000	0.000	15.00	1,282.50
0725	05066035	003	SANDBAGS FOR EROSION CONTROL	EA	4.400	115.000	0.000	469.00	2,063.60
0730	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	15,413.000	0.000	23,063.00	46,126.00
0735	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	15,693.000	0.000	23,063.00	6,918.90
0740	05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.600	856.000	0.000	4,030.00	18,538.00
0745	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.500	876.000	0.000	4,030.00	6,045.00
0750	05086001	000	CONSTRUCTING DETOURS	SY	30.000	16,419.000	-15,396.170	1,022.83	30,684.90
0751	05086001		CONSTRUCTING DETOURS	SY	41.280	0.000	23,127.000	23,077.78	952,650.76
			CO 2 Constructing Detours (New Plan QTY - Overage)						
0755	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	32.000	16,650.000	1,920.000	20,910.00	669,120.00
0761	05126009		PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	55.775	0.000	1,920.000	1,920.00	107,088.00
			CO 66 - Major Item Under Run						
0765	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.500	220.000	0.000	240.00	13,320.00
0770	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.800	44,400.000	12,930.000	57,330.00	332,514.00
0775	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.900	3,300.000	0.000	2,680.00	10,452.00
0780	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.600	300.000	0.000	500.00	2,800.00
0785	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	3.800	16,650.000	1,920.000	20,910.00	79,458.00
0790	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.800	3,920.000	0.000	1,920.00	13,056.00
0795	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.800	220.000	0.000	240.00	1,632.00
0800	05286004	000	LANDSCAPE PAVERS	SY	51.500	3,116.000	0.000	3,550.00	182,825.00



CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0804	05296005		CONC CURB (MONO) (TY II)	LF	12.730	0.000	2,303.000	1,036.00	13,188.28
			CO 24 Add Item - Tyll Mono Curb - Island Intersections						
0805	05296007	000	CONC CURB & GUTTER (TY I)	LF	15.000	8,533.000	0.000	8,636.00	129,540.00
0810	05296008	000	CONC CURB & GUTTER (TY II)	LF	15.000	12,296.000	0.000	11,828.00	177,420.00
0820	05296016	000	CONC CURB (TY F1)	LF	100.000	126.000	0.000	102.00	10,200.00
0825	05296017	000	CONC CURB (TY F2)	LF	100.000	79.000	0.000	31.00	3,100.00
0830	05296018	000	CONC CURB (TY F3)	LF	120.000	72.000	0.000	105.00	12,600.00
0855	05306020	000	DRIVEWAYS (CONC)(TYPE 1)	SY	60.000	121.000	0.000	103.27	6,196.20
0860	05316002	000	CONC SIDEWALKS (5")	SY	43.000	6,025.000	0.000	5,965.71	256,525.53
0865	05316008	000	CURB RAMPS (TY 5)	EA	1,200.000	2.000	0.000	2.00	2,400.00
0875	05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	4.000	0.000	4.00	4,800.00
0880	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,400.000	6.000	0.000	6.00	8,400.00
0885	05316053	000	CURB RAMPS (TY 20) (MOD)	EA	1,700.000	2.000	0.000	2.00	3,400.00
0890	05316054	000	CURB RAMPS (TY 21) (MOD)	EA	1,700.000	8.000	0.000	12.00	20,400.00
0895	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	16.750	10,637.000	0.000	10,160.00	170,180.00
0900	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,100.000	17.000	0.000	16.00	17,600.00
0905	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	640.000	4.000	0.000	6.00	3,840.00
0910	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	950.000	17.000	0.000	16.00	15,200.00
0915	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	3,230.000	0.000	3,307.00	3,307.00
0920	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	100.000	10.000	0.000	10.00	1,000.00
0925	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	75.000	10.000	0.000	9.00	675.00
0930	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,100.000	16.000	-8.000	9.00	18,900.00
0931	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,539.050	0.000	8.000	9.00	22,851.45
			CO 29 Price Adjustment for MASH Compliant SGT						
0935	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	11.000	0.000	11.00	1,100.00
0940	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	27.000	1.000	35.00	35,000.00
0945	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	11.000	0.000	24.00	12,000.00
0950	05456017	000	CRASH CUSH ATTEN (INSTL)(R)(W)(70)	EA	22,000.000	1.000	0.000	1.00	22,000.00
0960	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	12,100.000	1.000	0.000	1.00	12,100.00
0961	05456001		CRASH CUSH ATTEN (INSTL)	EA	7,211.400	0.000	11.000	24.00	173,073.60
			CO1 - Item Added						
0962	05456001		CRASH CUSH ATTEN (INSTL)	EA	25,048.085	0.000	2.000	2.00	50,096.17
			CO 50 Mash Crash Cushion						
0965	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	25.000	425.000	0.000	1,356.00	33,900.00
0969	06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	351.230	0.000	8.000	8.00	2,809.84
			CO 4 Remove Roadway Illum						
0970	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,100.000	16.000	0.000	16.00	17,600.00
0975	06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	2,600.000	4.000	0.000	4.00	10,400.00
0980	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,300.000	38.000	0.000	37.00	85,100.00
0985	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	18,342.000	0.000	20,111.00	180,999.00
0990	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	52.000	2,601.000	0.000	3,214.00	167,128.00
0995	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.800	3,615.000	0.000	4,624.00	45,315.20
1000	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	42.000	4,080.000	0.000	4,080.00	171,360.00
1005	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	29.000	110.000	0.000	180.00	5,220.00
1010	06186064	000	CONDT (RM) (1")	LF	20.000	672.000	0.000	672.00	13,440.00
1015	06186070	000	CONDT (RM) (2")	LF	28.000	53.000	0.000	53.00	1,484.00
1020	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.100	885.000	0.000	787.00	865.70

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1025	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.000	1,770.000	0.000	1,574.00	1,574.00
1026	06366003		ALUMINUM SIGNS (TY O)	SF	4,937.680	0.000	1.000	1.00	4,937.68
1030	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	22,984.000	0.000	25,722.00	25,722.00
1035	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	43,438.000	0.000	47,870.00	47,870.00
1040	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	5,514.000	0.000	4,552.00	5,917.60
1045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.300	8,692.000	0.000	8,692.00	11,299.60
1050	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	810.000	42.000	0.000	42.00	34,020.00
1055	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	990.000	59.000	0.000	61.00	60,390.00
1060	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	5,500.000	2.000	0.000	2.00	11,000.00
1065	06286241	000	ELC SRV TY D 120/240 100(NS)SS(E)SP(O)	EA	4,900.000	2.000	0.000	2.00	9,800.00
1070	06366002	000	ALUMINUM SIGNS (TY G)	SF	25.000	959.000	0.000	959.00	23,975.00
1075	06366003	000	ALUMINUM SIGNS (TY O)	SF	25.000	1,971.250	-340.250	1,631.00	40,774.98
1080	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	400.000	48.000	0.000	57.00	22,800.00
1085	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	430.000	16.000	0.000	15.00	6,450.00
1090	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	490.000	19.000	0.000	20.00	9,800.00
1095	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	600.000	27.000	0.000	33.00	19,800.00
1100	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	600.000	2.000	0.000	2.00	1,200.00
1105	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.000	0.000	4.00	6,000.00
1111	06446068		RELOCATE SM RD SN SUP&AM TY 10BWG	EA	503.740	0.000	2.000	2.00	1,007.48
			CO 1 - Item Added						
1115	06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	70.000	0.000	70.00	4,550.00
1120	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	4,400.800	0.000	4,400.80	13,202.40
1125	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	9,400.000	1.000	0.000	1.00	9,400.00
1130	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	10,400.000	3.000	0.000	3.00	31,200.00
1135	06506071	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	16,800.000	1.000	0.000	1.00	16,800.00
1140	06506076	000	INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	17,600.000	1.000	0.000	1.00	17,600.00
1141	06506076	000	INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	28,858.470	0.000	1.000	1.00	28,858.47
			CO 36 Adjust Qty						
1145	06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	18,900.000	1.000	0.000	1.00	18,900.00
1155	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	37.000	51.000	0.000	36.00	1,332.00
1160	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	13.000	6.000	0.000	52.00	676.00
1171	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	129.380	0.000	110.000	274.00	35,450.12
			CO 25 - Add Item - NB Lacrosse Ave & South Bay Detour						
1180	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	25.000	4.000	0.000	5.00	125.00
1185	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.750	24.000	0.000	56.00	770.00
1190	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.750	10.000	0.000	44.00	605.00
1205	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.700	47,907.000	0.000	10,451.00	7,315.70
1210	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	1,451.000	0.000	4,087.00	4,087.00
1211	06626069	000	WK ZN PAV MRK REMOV (W)8"(DOT)	LF	1.260	0.000	99.000	99.00	124.74
			CO 39 Striping Removal						
1215	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	131,435.000	0.000	110,861.00	66,516.60
1220	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	21,242.000	0.000	21,242.00	31,863.00
1225	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	2,646.000	0.000	3,495.00	10,485.00
1230	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.900	1,754.000	0.000	1,429.25	8,432.58
1235	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	104,948.000	0.000	128,290.00	76,974.00
1236	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	131.500	0.000	50.000	155.00	20,382.50
			CO 1 - Item Added						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1237	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) CO 1 - lem Added	EA	272.550	0.000	20.000	21.00	5,723.55
1238	06626088		WK ZN PAV MRK REMOV (W)(TPL ARROW) CO 1 - Item Added	EA	334.060	0.000	5.000	5.00	1,670.30
1239	06626090		WK ZN PAV MRK REMOV (W)(WORD) CO 1 - Item Added	EA	176.040	0.000	10.000	45.00	7,921.80
1240	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	808.000	0.000	1,336.00	1,336.00
1245	06666030	000	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.000	104.000	0.000	148.00	592.00
1250	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	12,015.000	0.000	9,142.00	6,399.40
1260	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	2,574.000	0.000	2,911.00	6,695.30
1265	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.900	575.000	0.000	1,384.00	8,165.60
1270	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	69.000	0.000	115.00	11,500.00
1275	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	37.000	0.000	73.00	8,760.00
1280	06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	37.000	25.000	0.000	16.00	592.00
1285	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	52.000	34.000	0.000	45.00	2,340.00
1290	06666105	000	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	110.000	3.000	0.000	12.00	1,320.00
1295	06666111	000	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	240.000	3.000	0.000	12.00	2,880.00
1300	06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	4.000	117.000	0.000	167.00	668.00
1305	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.300	7,950.000	0.000	8,440.00	2,532.00
1310	06666168	000	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.300	736.000	0.000	678.00	203.40
1315	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.300	34,950.000	0.000	34,950.00	10,485.00
1316	06666170		REFL PAV MRK TY II (W) 4" (SLD) CO 1 - BLACK TY II	LF	0.270	0.000	59,400.000	25,492.00	6,882.84
1320	06666176	000	REFL PAV MRK TY II (W) 8" (DOT)	LF	1.000	104.000	0.000	16.00	16.00
1325	06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.400	12,015.000	0.000	15,023.00	6,009.20
1326	06666178		REFL PAV MRK TY II (W) 8" (SLD) CO#1 Black TY II	LF	0.470	0.000	4,500.000	723.00	339.81
1330	06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.600	530.000	0.000	530.00	848.00
1335	06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.600	2,574.000	0.000	3,247.00	5,195.20
1336	06666180		REFL PAV MRK TY II (W) 12" (SLD) CO#1 - Black TY II	LF	1.660	0.000	1,250.000	51.00	84.66
1340	06666182	000	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.400	575.000	0.000	765.00	2,601.00
1341	06666182		REFL PAV MRK TY II (W) 24" (SLD) CO#1 - Black TY II	LF	3.650	0.000	105.000	46.00	167.90
1345	06666184	000	REFL PAV MRK TY II (W) (ARROW)	EA	67.000	69.000	0.000	94.00	6,298.00
1346	06666184		REFL PAV MRK TY II (W) (ARROW) CO#1 - Black TY II	EA	71.050	0.000	16.000	1.00	71.05
1350	06666192	000	REFL PAV MRK TY II (W) (WORD)	EA	67.000	35.000	0.000	57.00	3,819.00
1355	06666198	000	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	24.000	25.000	0.000	11.00	264.00
1360	06666199	000	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	30.000	34.000	0.000	34.00	1,020.00
1365	06666200	000	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	78.000	3.000	0.000	10.00	780.00
1370	06666202	000	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	120.000	3.000	0.000	10.00	1,200.00
1375	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.300	35,724.000	0.000	26,270.00	7,881.00
1381	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) CO 1 - Item Added	LF	0.380	0.000	120.000	509.00	193.42
1382	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) CO 1 - Item Added	LF	0.380	0.000	1,700.000	1,532.00	582.16

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1383	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) CO 1 - Item Added	LF	0.380	0.000	980.000	2,088.00	793.44
1385	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	119.000	40.000	280.00	1,680.00
1386	06686076		PREFAB PAV MRK TY C (W) (24") (SLD) CO 11 Additional Striping for DDI Switch	LF	13.500	0.000	200.000	200.00	2,700.00
1387	06686077		PREFAB PAV MRK TY C (W) (ARROW) CO 11 Additional Striping for DDI Switch	EA	200.000	0.000	20.000	20.00	4,000.00
1388	06686115		PREFAB PAV MRK TY C (MULTI) (SHIELD) CO 11 Additional Striping for DDI Switch	EA	927.940	0.000	4.000	4.00	3,711.76
1390	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	38.000	0.000	78.00	468.00
1395	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.800	952.000	0.000	1,043.00	3,963.40
1396	06776001		ELIM EXT PAV MRK & MRKS (4") CO 1 - Item Added	LF	0.500	0.000	59,400.000	46,755.00	23,377.50
1397	06776002		ELIM EXT PAV MRK & MRKS (6") CO 26 - ELIM EXT PAV MRK & MRKS (6" Water Blaster)	LF	3.950	0.000	4,041.000	4,041.00	15,961.95
1398	06776003		ELIM EXT PAV MRK & MRKS (8") CO 1 - Item Added	LF	0.750	0.000	4,500.000	4,250.00	3,187.50
1400	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	15,700.000	2.000	0.000	2.00	31,400.00
1401	06776005		ELIM EXT PAV MRK & MRKS (12") CO 1 - Item Added	LF	1.660	0.000	1,250.000	1,068.00	1,772.88
1403	06776007		ELIM EXT PAV MRK & MRKS (24") CO 1 - Item Added	LF	3.000	0.000	105.000	626.00	1,878.00
1405	06806004	000	REMOVING TRAFFIC SIGNALS	EA	10,200.000	2.000	0.000	2.00	20,400.00
1406	06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO 1 - Item Added	EA	56.210	0.000	16.000	66.00	3,709.86
1408	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO 1 - Item Added	EA	61.510	0.000	6.000	39.00	2,398.89
1409	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW) CO 39 Striping Removal	EA	83.780	0.000	5.000	5.00	418.90
1411	06816001		TEMP TRAF SIGNALS CO7 - Temporary Signal Costs	EA	356,611.840	0.000	1.000	1.00	356,611.83
1415	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	18.000	0.000	18.00	4,680.00
1420	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	41.000	0.000	41.00	10,660.00
1425	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	18.000	0.000	18.00	4,680.00
1430	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	41.000	0.000	41.00	10,660.00
1435	06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	18.000	0.000	18.00	4,680.00
1440	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	39.000	0.000	39.00	10,140.00
1445	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	660.000	24.000	0.000	24.00	15,840.00
1450	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	67.000	53.000	0.000	53.00	3,551.00
1455	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	79.000	4.000	0.000	4.00	316.00
1460	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.200	8,865.000	0.000	9,935.00	11,922.00
1465	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.400	135.000	0.000	95.00	133.00
1470	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	6,080.000	0.000	7,466.00	22,398.00
1475	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	10,505.000	0.000	13,722.00	13,722.00
1480	06856003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	190.000	2.000	0.000	2.00	380.00
1485	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	4,600.000	1.000	0.000	1.00	4,600.00
1490	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	4,900.000	1.000	0.000	1.00	4,900.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1495	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	5,000.000	1.000	0.000	1.00	5,000.00
1500	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	6,000.000	1.000	0.000	1.00	6,000.00
1505	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	6,400.000	1.000	0.000	1.00	6,400.00
1510	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	6,500.000	3.000	0.000	3.00	19,500.00
1515	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	7,300.000	4.000	0.000	4.00	29,200.00
1520	06866139	000	INS TRF SIG PL AM(S)2 ARM(40-28')LUM	EA	8,200.000	1.000	0.000	1.00	8,200.00
1526	06866195		INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	24,111.140	0.000	1.000	1.00	24,111.14
			CO 4 Revised Signal Poles						
1530	06876001	000	PED POLE ASSEMBLY	EA	920.000	23.000	0.000	23.00	21,160.00
1535	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	710.000	26.000	0.000	26.00	18,460.00
1540	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,700.000	2.000	0.000	4.00	10,800.00
1550	40416001	000	NOISE WALL	SF	33.500	40,925.000	0.000	40,925.00	1,370,987.51
1555	40916001	000	DEWATERING BAGS	EA	1,000.000	20.000	0.000	121.00	121,000.00
1560	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,900.000	4.000	0.000	4.00	71,600.00
1570	60246003	000	HPPM W/RET REQ TY I(W)4"(BRK)(100MIL)	LF	0.500	7,950.000	1,000.000	2,410.00	1,205.00
1575	60246006	000	HPPM W/RET REQ TY I(W)4"(SLD)(100MIL)	LF	0.500	34,971.000	2,000.000	4,558.00	2,279.00
1580	60246018	000	HPPM W/RET REQ TY I(Y)4"(SLD)(100MIL)	LF	0.500	35,724.000	2,000.000	4,706.00	2,353.00
1585	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.900	8,260.000	0.000	9,523.00	27,616.70
1590	60456001	000	INSTALL OF (RADD) VEHICLE DETECTORS	EA	730.000	4.000	0.000	4.00	2,920.00
1595	60466001	000	INSTALL OF (RPD) VEHICLE DETECTORS	EA	730.000	13.000	0.000	14.00	10,220.00
1596	60256001		RADAR PRESENCE DETECTOR	EA	7,250.370	0.000	14.000	14.00	101,505.18
			CO 16 - Item Added						
1597	60576001		RADAR ADVANCED DETECTION DEVICE	EA	7,250.370	0.000	4.000	4.00	29,001.48
			CO 16 - Item Added						
1600	60046031	000	ITS COM CBL (ETHERNET)	LF	2.600	875.000	0.000	1,139.00	2,961.40
1605	71306001	000	BATCH DETENTION POND	EA	52,600.000	7.000	0.000	7.00	368,200.00
1615	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	9,660.00	9,660.00
1620	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	14,100.00	14,100.00
1630	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	168,400.000	-140,953.170	27,446.83	27,446.83
1635	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	168,400.000	-142,153.000	26,247.00	26,247.00
1650	05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	6,931.000	0.000	6,531.00	6,531.00
1665	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	10,000.00	10,000.00
1707	96066006		FORCE ACCOUNT ID 6	DOL	1.000	0.000	3,949.580	8,244.59	8,244.59
			CO 62 MBGF Repair						
1721	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	4,103.920	0.000	1.000	1.00	4,103.92
			CO 7 MOVE AND RESET MBGF, SGT AND THRIE BEAM TRANSITION						
1722	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	67,071.320	67,071.32	67,071.32
			CO 9 Noise Wall Changes						
1724	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.000	19,513.200	19,513.20	19,513.20
			CO 9 Depletion & Acceleration Charge for dry stack formliner						
1727	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.000	13,933.240	13,933.24	13,933.24
			CO 14 Work Inefficiencies (20% For Traffic Rail Ins.)						
1730	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	3,986.420	0.000	8.000	8.84	35,235.97
			CO 19 Emergency Preemption Detector Systems						
1731	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1,362.500	0.000	4.000	4.00	5,450.00
			CO 10 Ancortex Equipment Claim						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1732	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 22 Casing & Welding for OSB #1 (PF-026)	DOL	1.000	0.000	8,821.630	8,821.63	8,821.63
1733	96086012		UNIQUE CHANGE ORDER ITEM 12 CO 25 - South Bay Turnaround Detour	DOL	1.000	0.000	26,447.790	26,447.79	26,447.79
1734	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 25 - La Crosse Detour Signs	DOL	1.000	0.000	3,192.720	3,192.72	3,192.72
1735	96086016		UNIQUE CHANGE ORDER ITEM 16 CO 28 Slaughter Lane Additional Storm Sewer Paving	DOL	1.000	0.000	41,939.520	41,939.52	41,939.52
1736	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 33 - Add Barricades - Special Item	DOL	1.000	0.000	20,000.000	203,400.00	203,400.00
1738	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 31 - Additional Excavation for Curb & Gutter NB Ramp	DOL	1.000	0.000	4,675.170	4,675.17	4,675.17
1739	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 32 Add Mob & Crane for LaCrosse Abut 3 Cap Unloading	DOL	1.000	0.000	14,740.950	14,740.95	14,740.95
1740	96086018		UNIQUE CHANGE ORDER ITEM 18 CO 33 - Add Overhead	DOL	4,338.930	0.000	20.000	196.00	850,430.28
1742	96086023		UNIQUE CHANGE ORDER ITEM 23 CO 40 Waterline B Modification	DOL	47,111.860	0.000	1.000	1.00	47,111.86
1743	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 46 Steel Plates	DOL	28,075.650	0.000	1.000	1.00	28,075.65
1744	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 48 Moment Slab and Rail	DOL	107,586.100	0.000	1.000	1.00	107,586.10
1745	96086033		UNIQUE CHANGE ORDER ITEM 33 CO 54 Shields- Permanent	DOL	2,744.570	0.000	6.000	6.00	16,467.42
1746	96086039		UNIQUE CHANGE ORDER ITEM 39 CO 60 Potholing for Re-Design/Krast Features	DOL	49,233.080	0.000	1.000	1.00	49,233.08
1747	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 61 Slaughter Additional Storm Sewer	DOL	84,117.720	0.000	1.000	1.00	84,117.72
1748	96086047		UNIQUE CHANGE ORDER ITEM 47 CO 68 - Flexterra Application	DOL	1.000	0.000	17,279.130	17,279.13	17,279.13
2426	04796001		ADJUSTING MANHOLES CO 7 Fiber Optic Manhole Adjustment	EA	1,912.460	0.000	1.000	1.00	1,912.46
2427	04796004		ADJUSTING MANHOLES (SANITARY) CO 7 Sewer Manhole Adjustments	EA	8,333.615	0.000	2.000	2.00	16,667.23
2428	04796001		ADJUSTING MANHOLES CO 21 COA Manhole Adjustment	EA	561.820	0.000	1.000	1.00	561.82
2429	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 58 RCP Adjustment	DOL	3,002.410	0.000	1.000	1.00	3,002.41
2447	96086042		UNIQUE CHANGE ORDER ITEM 42 CO 47 - Concrete Pump on SUP Riprap	DOL	1,386.500	0.000	1.000	1.00	1,386.50
2448	96086043		UNIQUE CHANGE ORDER ITEM 43 CO 47 - WL B Raise SUP Manhole	DOL	70,132.430	0.000	1.000	1.00	70,132.43
2449	96086044		UNIQUE CHANGE ORDER ITEM 44 CO 64 - Signal Cabinets Slaughter & LaCrosse	DOL	43,201.470	0.000	1.000	1.00	43,201.47
2452	96086046		UNIQUE CHANGE ORDER ITEM 46	DOL	2,624.110	0.000	1.000	1.00	2,624.11

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2453	96086038		UNIQUE CHANGE ORDER ITEM 38 See Change Order 59	DOL	3,573.730	0.000	1.000	1.00	3,573.73

Category Subtotal \$53,682,223.52

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1701	96066001		FORCE ACCOUNT ID 1 CO 30 - Procurement of Casing Materials - Void Mitigation	DOL	1.000	0.000	139,743.160	252,765.05	252,765.05
1702	96066002		FORCE ACCOUNT ID 2 CO 30 - Beaird -Labor & Equip associated with casing install	DOL	1.000	0.000	14,982.570	16,535.56	16,535.56
1703	96066003		FORCE ACCOUNT ID 3 CO 17 - Excavation of PF-017 - FA	DOL	1.000	0.000	150,000.000	203,319.21	203,319.21
1705	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	535,000.000	0.000	634,150.99	634,150.99
1706	96066004		FORCE ACCOUNT ID 4 CO 30 - Additional Over Drilling & Casing Installation	DOL	1.000	0.000	400,000.000	694,060.19	694,060.19
1708	96066007		FORCE ACCOUNT ID 7 LaCrosse Interior Bent #2 FA Work to control pour rate on ds	DOL	22,655.840	0.000	1.000	1.00	22,655.84
1710	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	5,510.89	5,510.89
1715	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	38,924.72	38,924.72
2451	96086045		UNIQUE CHANGE ORDER ITEM 45 CO 65 - PF-039 Mitigation	DOL	18,237.790	0.000	1.000	1.00	18,237.79

Category Subtotal \$1,886,160.24

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1726	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 13 Casing for Void Mitigation	DOL	1.000	0.000	29,694.000	29,694.00	29,694.00
1728	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 17 Excavation of PF-014	DOL	1.000	0.000	144,669.690	144,669.69	144,669.69
1729	96086008		UNIQUE CHANGE ORDER ITEM 8 CO 18 Magellan Gas Line FA	DOL	1.000	0.000	50,552.280	50,552.28	50,552.28

Category Subtotal \$224,915.97

CATEGORY 005 DESCRIPTION MOPAC UNDERPASS AT EB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1723	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 10 Additional Excavation	DOL	1.000	0.000	12,324.660	12,324.66	12,324.66
1825	04166001	000	DRILL SHAFT (18 IN)	LF	37.000	63.000	0.000	63.00	2,331.00
1830	04166004	000	DRILL SHAFT (36 IN)	LF	120.000	435.000	0.000	435.00	52,200.00
1835	04206013	000	CL C CONC (ABUT)	CY	1,200.000	34.800	0.000	34.80	41,760.00
1840	04206106	000	CL H CONC (CAP)	CY	1,250.000	83.300	0.000	83.30	104,125.00

CATEGORY 005 DESCRIPTION MOPAC UNDERPASS AT EB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1845	04206126	000	CL K CONC (COLLAR)	CY	1,900.000	37.700	0.000	37.70	71,630.00
1850	04226001	000	REINF CONC SLAB	SF	13.750	11,250.000	0.000	11,250.00	154,687.50
1855	04226015	000	APPROACH SLAB	CY	390.000	120.600	0.000	120.60	47,034.00
1860	04256037	000	PRESTR CONC GIRDER (TX40)	LF	101.000	1,828.280	0.000	1,828.28	184,656.28
1865	04506012	000	RAIL (TY T411)	LF	200.000	244.700	0.000	244.70	48,940.00
1870	04506014	000	RAIL (TY T551)	LF	41.000	254.300	0.000	254.00	10,414.00
1880	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	66.500	112.000	0.000	112.00	7,448.00
<b>Category Subtotal</b>									<b>\$737,550.44</b>

CATEGORY 006 DESCRIPTION MOPAC UNDERPASS AT WB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1935	04166001	000	DRILL SHAFT (18 IN)	LF	37.000	63.000	0.000	63.00	2,331.00
1940	04166004	000	DRILL SHAFT (36 IN)	LF	120.000	528.000	0.000	528.00	63,360.00
1945	04206013	000	CL C CONC (ABUT)	CY	1,200.000	36.100	0.000	36.10	43,320.00
1950	04206106	000	CL H CONC (CAP)	CY	1,250.000	92.500	0.000	92.50	115,625.00
1955	04206126	000	CL K CONC (COLLAR)	CY	1,900.000	46.600	0.000	46.60	88,540.00
1960	04226001	000	REINF CONC SLAB	SF	13.750	12,461.000	0.000	12,461.00	171,338.75
1965	04226015	000	APPROACH SLAB	CY	390.000	135.800	0.000	135.80	52,962.00
1970	04256037	000	PRESTR CONC GIRDER (TX40)	LF	101.000	2,236.500	0.000	2,236.50	225,886.50
1975	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	9.800	212.000	0.000	212.00	2,077.60
1980	04506012	000	RAIL (TY T411)	LF	200.000	244.700	0.000	244.70	48,940.00
1985	04506016	000	RAIL (TY T552)	LF	43.000	261.800	0.000	261.80	11,257.40
1990	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	66.500	106.000	0.000	106.00	7,049.00
<b>Category Subtotal</b>									<b>\$832,687.25</b>

CATEGORY 007 DESCRIPTION MOPAC UNDERPASS AT LA CROSSE AVE.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1412	06816001		TEMP TRAF SIGNALS CO 35 La Crosse Temp Traffic Signal	EA	6,463.060	0.000	12.000	14.00	90,482.84
2045	04166001	000	DRILL SHAFT (18 IN)	LF	37.000	126.000	0.000	136.00	5,032.00
2050	04166004	000	DRILL SHAFT (36 IN)	LF	120.000	861.000	243.500	1,104.50	132,540.00
2054	04206074		CL C CONC (MISC) CO 17 - PF-014 Concrete Caps for Void	CY	540.000	0.000	247.000	1,293.21	698,333.40
2055	04206013	000	CL C CONC (ABUT)	CY	1,200.000	60.700	0.000	60.70	72,840.00
2056	04206043		CL C CONC (FOOTING) CO 34 LaCrosse Bent 2 Footing	CY	1,101.470	0.000	222.000	30.74	33,859.19
2060	04206106	000	CL H CONC (CAP)	CY	1,250.000	142.700	0.000	142.70	178,375.00
2065	04206126	000	CL K CONC (COLLAR)	CY	1,900.000	66.500	0.000	66.50	126,350.00
2070	04226001	000	REINF CONC SLAB	SF	13.750	19,458.000	0.000	19,458.00	267,547.51
2075	04226013	000	BRIDGE SIDEWALK	SF	11.000	3,934.000	0.000	3,934.00	43,274.00
2080	04226015	000	APPROACH SLAB	CY	390.000	235.200	0.000	235.20	91,728.00
2085	04256037	000	PRESTR CONC GIRDER (TX40)	LF	101.000	3,502.000	0.000	3,502.00	353,702.00
2090	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	9.800	348.000	0.000	348.00	3,410.40
2095	04506036	000	RAIL (TY C411)	LF	210.000	490.000	0.000	490.00	102,900.00



CATEGORY 007 DESCRIPTION MOPAC UNDERPASS AT LA CROSSE AVE.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2100	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	66.500	166.000	0.000	166.00	11,039.00
2105	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	29,693.00	29,693.00
2110	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	39,873.75	39,873.75

Category Subtotal \$2,280,980.09

PROJECT ROW 3136-1-184 CONTROL 313601184

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0236	04006003		STRUCT EXCAV (PIPE) CO 37 Addtl Storm Sewer for COA	CY	68.987	0.000	400.000	881.19	60,790.28
0241	04006005		CEM STABIL BKFL CO 37 Addtl Storm Sewer for COA	CY	188.210	0.000	300.000	494.82	93,130.12
0441	04646003		RC PIPE (CL III)(18 IN) CO 37 Addtl Storm Sewer for COA	LF	97.310	0.000	134.000	134.00	13,039.60
0466	04646005		RC PIPE (CL III)(24 IN) CO 37 Addtl Storm Sewer for COA	LF	118.636	0.000	288.000	488.00	57,894.37
0491	04656005		JCTBOX(COMPL)(PJB)(3FTX3FT) CO 37 Addtl Storm Sewer for COA	EA	6,809.380	0.000	1.000	1.00	6,809.38
0492	04656006		JCTBOX(COMPL)(PJB)(4FTX4FT) CO 37 Addtl Storm Sewer for COA	EA	6,809.375	0.000	2.000	2.00	13,618.75
0493	04656011		JCTBOX(COMPL)(PJB)(6FTX6FT) CO 37 Addtl Storm Sewer for COA	EA	6,809.380	0.000	1.000	1.00	6,809.38
0576	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P) CO 37 Addtl Storm Sewer for COA	EA	1,573.620	0.000	1.000	1.00	1,573.62
0601	04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P) CO 37 Addtl Storm Sewer for COA	EA	2,042.893	0.000	4.000	4.00	8,171.57
0671	04966007		REMOV STR (PIPE) CO 37 Addtl Storm Sewer for COA	LF	37.314	0.000	72.000	72.00	2,686.59
0681	05006001		MOBILIZATION CO 37 Addtl Storm Sewer for COA	LS	3,132.830	0.000	1.000	1.00	3,132.83
1741	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 37 Addtl Storm Sewer for COA - Webber Support	DOL	16,049.550	0.000	1.000	1.00	16,049.55
2270	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	2,885.000	0.000	630.00	630.00
2280	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	2,312.000	0.000	1,331.30	2,662.60
2285	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	2,312.000	0.000	1,331.30	399.39
2305	70566002	002	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	400.000	54.000	0.000	57.50	23,000.00
2315	70566017	002	WTR(RESTRAINED JOINT)(DI)16"	LF	350.000	377.000	0.000	446.00	156,100.00
2320	70566020	002	VALVE (GATE)(6")	EA	1,300.000	6.000	0.000	5.00	6,500.00
2325	70566022	002	VALVE (GATE)(16")	EA	6,112.000	4.000	0.000	5.00	30,560.00
2335	70566027	002	DRAIN VALVE ASSEMBLY	EA	400.000	3.000	0.000	3.00	1,200.00
2340	70566033	002	FIRE HYDRANTS	EA	4,900.000	3.000	0.000	2.00	9,800.00
2345	70566040	002	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	40.000	1,787.000	0.000	1,013.00	40,520.00
2355	70566061	002	WET CONNECTION 16 DIA X 16 DIA	EA	4,100.000	4.000	0.000	3.00	12,300.00
2360	70566063	002	WTR (RESTRAINED JOINT) (DI) 12"	LF	400.000	23.000	0.000	6.00	2,400.00
2365	70566074	002	WTR (RESTRAINED JOINT) (DI) 24"	LF	300.000	1,478.000	0.000	1,495.00	448,500.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2370	70566077	002	VALVE (GATE)(24"); EAIXT) (ASYM)(TY B)	EA	23,000.000	5.000	0.000	4.00	92,000.00
2375	70566079	002	AUTO COMBO AIR/VAC RELEASE VALVE AM 3"	EA	6,025.000	3.000	0.000	6.00	36,150.00
2380	70566080	002	DUCTILE IRON FITTINGS	TON	32,500.000	6.000	0.000	6.78	220,415.00
2385	70566081	002	STD PRECAST MANH W/ CIP BS 60" DIAM	EA	8,000.000	5.000	0.000	6.00	48,000.00
2395	70566087	002	ENCASEMENT PIPE 48" DIA TYPE STEEL	LF	350.000	829.000	0.000	743.29	260,151.50
2400	70566088	002	CUT/PLUG EXIST WATER LINE (ALL WL SIZE)	EA	2,500.000	2.000	0.000	1.00	2,500.00
2405	70566089	002	EXISTING 16" DIA PIPE JOINT RESTRNT DEV	LF	330.000	794.000	0.000	677.00	223,410.00
2410	70606005	001	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	4,800.000	2.000	0.000	2.00	9,600.00
2415	70606014	001	SPECIAL BYPASS PUMPING MANHOLE	EA	34,200.000	1.000	0.000	1.00	34,200.00
2420	70606017	001	EXTRA DEPTH OF MANHOLE 48"	LF	500.000	8.000	0.000	8.00	4,000.00
2425	70606028	001	REMOVE EXISTING MANHOLE	EA	1,800.000	1.000	0.000	1.00	1,800.00
2430	70606032	001	PIPE 15" DIA SDR-26 TY (ALL DEPTHS)	LF	400.000	300.000	0.000	302.00	120,800.00
2435	70606033	001	ABANDON 15" WW LINE	LF	36.000	300.000	0.000	302.00	10,872.00
2440	70606034	001	ENCASEMENT PIPE 30" DIA, TYPE STEEL	LF	250.000	270.000	0.000	266.00	66,500.00
2445	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 27 - COA Request - Add Wastewater Manhole Vent	DOL	3,733.010	0.000	1.000	1.00	3,733.01
2446	96086014		UNIQUE CHANGE ORDER ITEM 14 CO 27-COA Request - Raise (2) Existing 8"Gate Valve Castings	DOL	4,923.490	0.000	1.000	1.00	4,923.49
<b>Category Subtotal</b>									<b>\$2,157,333.03</b>

PROJECT NH 1702(792) CONTROL 313601015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.600	130.000	0.000	0.000	0.00
0115	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	1.300	124,972.000	-124,972.000	0.000	0.00
0360	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	54.000	14,009.000	-14,009.000	0.000	0.00
0390	04326043	000	RIPRAP(CONC)(SIGN MOUNTS)(CL B)	CY	400.000	13.750	0.000	0.000	0.00
0465	04646010	000	RC PIPE (CL III)(48 IN)	LF	180.000	20.000	0.000	0.000	0.00
0610	04676449	000	SET (TY II) (36 IN) (RCP) (3: 1) (P)	EA	1,500.000	1.000	0.000	0.000	0.00
0640	04816023	000	PIPE (PVC) (SCH 80) (6 IN)	LF	180.000	230.000	0.000	0.000	0.00
0720	05066032	003	BLADING WORK (EROSION & SEDMT CONT)	HR	130.000	134.000	0.000	0.000	0.00
0760	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	48.500	3,920.000	-3,920.000	0.000	0.00
0815	05296015	000	CONC CURB (TY C1)	LF	65.000	334.000	0.000	0.000	0.00
0835	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	200.000	42.000	0.000	0.000	0.00
0840	05296027	000	CONC CURB (TY C2)	LF	100.000	26.000	0.000	0.000	0.00
0845	05306006	000	DRIVEWAYS (SURF TREAT)	SY	29.500	121.000	0.000	0.000	0.00
0850	05306016	000	DRIVEWAYS (BASE)	SY	54.000	114.000	0.000	0.000	0.00
0870	05316010	000	CURB RAMPS (TY 7)	EA	1,200.000	1.000	0.000	0.000	0.00
0955	05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	4,400.000	11.000	-11.000	0.000	0.00
1110	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	50.000	1.000	0.000	0.000	0.00
1150	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	30,000.000	1.000	-1.000	0.000	0.00
1165	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	13.000	6.000	0.000	0.000	0.00
1170	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)GND	EA	37.000	25.000	0.000	0.000	0.00
1175	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	39.000	10.000	0.000	0.000	0.00

1195	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	14.000	10.000	0.000	0.000	0.00
1200	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	14.000	7.000	0.000	0.000	0.00
1255	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.500	530.000	0.000	0.000	0.00
1351	06666192		REFL PAV MRK TY II (W) (WORD) CO#1 - Black TY II	EA	71.050	0.000	6.000	0.000	0.00
1380	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	2.000	135.000	0.000	0.000	0.00
1410	06816001	000	TEMP TRAF SIGNALS	EA	291,000.000	1.000	-1.000	0.000	0.00
1525	06866193	000	INS TRF SIG PL AM(S)2 ARM(50-44')	EA	17,400.000	1.000	-1.000	0.000	0.00
1545	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	2.000	6,500.000	0.000	0.000	0.00
1565	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	3.200	1,080.000	0.000	0.000	0.00
1610	96056003		RUC DAMAGE ONLY	DOL	1.000	1,000.000	0.000	0.000	0.00
1625	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	0.000	0.000	0.00
1640	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	3,386.000	0.000	0.000	0.00
1645	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	10,831.000	0.000	0.000	0.00
1655	05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	3,698.000	0.000	0.000	0.00
1660	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
1670	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1737	96086018		UNIQUE CHANGE ORDER ITEM 18 CO 30 - Casings for Void Mitigation	DOL	1.000	0.000	0.000	0.000	0.00
1741	96086022		UNIQUE CHANGE ORDER ITEM 22 Steel Plates used for featur	DOL	28,075.650	0.000	1.000	0.000	0.00
2430	96086038		UNIQUE CHANGE ORDER ITEM 38 CO 59 Additional Excavation and Earthwork	DOL	3,573.730	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1700	96046001		CONTRACTOR FORCE ACCOUNT 1 Electrical Services	DOL	1.000	1,000.000	0.000	0.000	0.00
1704	96066001		FORCE ACCOUNT ID 1 CO 30 - Casings for Void Mitigation	DOL	1.000	0.000	0.000	0.000	0.00
1720	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION MOPAC UNDERPASS AT EB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1875	04506016	000	RAIL (TY T552)	LF	43.000	261.800	0.000	0.000	0.00
1885	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1890	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1895	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION MOPAC UNDERPASS AT WB SLAUGHTER LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1995	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2000	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2005	96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00

CATEGORY 007 DESCRIPTION MOPAC UNDERPASS AT LA CROSSE AVE.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2115	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT ROW 3136-1-184 CONTROL 313601184

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2260	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.500	20.000	0.000	0.000	0.00
2265	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.400	10,262.000	0.000	0.000	0.00
2275	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,100.000	5.000	0.000	0.000	0.00
2290	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	25.000	1,800.000	0.000	0.000	0.00
2295	05506014	000	CHAIN LINK FENCE GATE (INSTALL)(6'X18')	EA	2,500.000	3.000	0.000	0.000	0.00
2300	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	3.000	0.000	0.000	0.00
2310	70566016	002	WTR(RESTRAINED JOINT)(DI)6"	LF	400.000	64.000	0.000	0.000	0.00
2330	70566026	002	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	5,200.000	3.000	0.000	0.000	0.00
2350	70566044	002	VALVE (GATE)(12")	EA	4,000.000	1.000	0.000	0.000	0.00
2390	70566086	002	SEDIMENT CONTAIN DIKE W/FILT FABRIC	LF	200.000	105.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** **\$61,801,850.54**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	25,000.000	118.00	118.000	2,950,000.00
01046009	000	REMOVING CONC (RIPRAP)	SY	6.800	365.00	365.000	2,482.01
01046021	000	REMOVING CONC (CURB)	LF	5.900	42.00	42.000	247.80
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.500	22,818.00	21,623.000	54,057.50
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	9.900	676.00	431.110	4,267.99
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	5.300	1,405.00	1,531.970	8,119.44
01046037	000	REMOVE CONC (RAIL)	LF	4.800	1,749.00	1,749.000	8,395.20
01046040	000	REMOVING CONC (PAVERS)	SY	7.800	64.00	87.670	683.83
01046043	000	REMOVE CONC (STONE SIDEWALK)	SY	6.500	474.00	511.770	3,326.51
01046044	000	REMOVING CONC (FLUME)	SY	12.750	59.00	59.000	752.25
01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	4.350	0.00	70,447.654	306,447.30
01056041		REMOVING STAB BASE AND ASPH PAV(8")	SY	10.350	0.00	19,472.683	201,542.27
01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	5.130	0.00	19,621.267	100,657.10
01106001	000	EXCAVATION (ROADWAY)	CY	14.000	752,702.00	744,879.100	10,428,307.40
01106003		EXCAVATION (SPECIAL)	CY	15.910	0.00	3,201.000	50,927.91
		CO 23 - Item Added - Ty C Ditch Excavation					
01106003		EXCAVATION (SPECIAL)	CY	16.000	0.00	14,867.400	237,878.40
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	5.200	39,884.00	44,867.500	233,311.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	21,133.00	24,334.000	292,008.00
01326023		EMBANKMENT (VEHICLE)(ORD COMP)(TY D)	CY	3.000	0.00	3,109.260	9,327.78
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	249,743.00	249,734.450	249,734.45
01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.400	297,464.00	182,061.870	72,824.75
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	301,182.00	120,852.610	12,085.26
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.100	301,182.00	59,279.780	5,927.98
01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.400	297,464.00	133,992.090	53,596.84
01666002	000	FERTILIZER	TON	930.000	37.54	28.251	26,273.43
01686001	000	VEGETATIVE WATERING	MG	4.000	16,633.00	811.300	3,245.20
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.200	35,791.00	116,600.920	139,921.10
02166001		PROOF ROLLING	HR	108.900	0.00	163.973	17,856.66
02476392	000	FL BS(CMP IN PLC)(TY D GR 5)(FNAL POS)	CY	32.000	41,520.00	41,592.670	1,330,965.44
03106005	000	PRIME COAT (AE-P)	GAL	2.800	29,056.00	24,284.400	67,996.32
03406004	000	D-GR HMA(SQ) TY-A PG64-22	TON	64.000	5,290.00	5,269.540	337,250.56
03416008	000	D-GR HMA TY-B PG64-22	TON	60.000	42,301.00	48,690.990	2,921,459.40
03416042	000	D-GR HMA TY-D SAC-B PG70-22	TON	70.000	11,847.00	14,484.440	1,013,910.80
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	168,400.00	27,446.830	27,446.83
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	168,400.00	26,247.000	26,247.00
03426002	000	PFC (ASPHALT) PG76-22	TON	94.000	446.00	579.472	54,470.37
03426006	000	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	93.000	7,001.00	8,359.598	777,442.61
03476001	000	TOM (ASPHALT) PG 76-22	TON	110.000	219.00	269.455	29,640.05
03476002	000	TOM-C (AGGREGATE) SAC-A	TON	110.000	3,142.00	3,986.074	438,468.14
03546041	000	PLANE ASPH CONC PAV (1.5")	SY	1.700	15,474.00	25,203.120	42,845.31
03546043	000	PLANE ASPH CONC PAV (1")	SY	1.600	16,847.00	17,207.270	27,531.63
04006002	000	STRUCT EXCAV (BOX)	CY	5.000	1,316.00	1,231.020	6,155.10

CONTRACT ID	313601015	ESTIMATE	0056	CONTRACTOR'S ESTIMATE PACKAGE				
04006003	000	STRUCT EXCAV (PIPE)		CY	5.000	25,774.00	23,891.780	119,458.90
04006003		STRUCT EXCAV (PIPE)		CY	68.990	25,774.00	881.190	60,790.28
		CO 37 Addtl Storm Sewer for COA						
04006005	000	CEM STABIL BKFL		CY	120.000	6,487.00	8,277.870	993,344.40
04006005		CEM STABIL BKFL		CY	188.210	6,487.00	494.820	93,130.12
		CO 37 Addtl Storm Sewer for COA						
04006006	000	CUT & RESTORING PAV		SY	67.000	285.00	49.780	3,335.26
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)		CY	16.000	862.00	696.750	11,148.00
04026001	000	TRENCH EXCAVATION PROTECTION		LF	1.000	9,920.00	8,111.000	8,111.00
04036001	000	TEMPORARY SPL SHORING		SF	15.500	14,289.00	11,386.250	176,486.88
04106001	000	SOIL NAIL ANCHORS		LF	11.750	84,424.00	87,788.000	1,031,509.00
04116001	000	ROCK NAIL ANCHORS		LF	11.750	78,874.00	80,920.000	950,810.00
04166001	000	DRILL SHAFT (18 IN)		LF	37.000	252.00	262.000	9,694.00
04166002	000	DRILL SHAFT (24 IN)		LF	57.500	1,566.00	1,566.000	90,045.00
04166003	000	DRILL SHAFT (30 IN)		LF	270.000	304.00	288.000	77,760.00
04166004	000	DRILL SHAFT (36 IN)		LF	120.000	7,666.00	8,180.300	981,636.00
04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)		LF	130.000	77.00	77.000	10,010.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)		LF	220.000	24.00	24.000	5,280.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)		LF	510.000	256.00	290.000	147,900.00
04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)		LF	220.000	138.00	138.000	30,360.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)		LF	320.000	24.00	84.000	26,880.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)		LF	370.000	154.00	154.000	56,980.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)		LF	460.000	22.00	22.000	10,120.00
04166087	000	CORE HOLE		EA	500.000	76.00	70.000	35,000.00
04206002	000	CL A CONC (MISC)		CY	500.000	73.00	182.410	91,205.00
04206011	000	CL B CONC (FLUME)		CY	400.000	111.00	147.310	58,924.00
04206013	000	CL C CONC (ABUT)		CY	1,200.000	131.60	131.600	157,920.00
04206037	000	CL C CONC (COLUMN)		CY	1,100.000	188.00	188.000	206,800.00
04206043		CL C CONC (FOOTING)		CY	1,101.470	0.00	30.740	33,859.19
		CO 34 LaCrosse Bent 2 Footing						
04206066	000	CL C CONC (RAIL FOUNDATION)		CY	350.000	257.00	257.000	89,950.00
04206074		CL C CONC (MISC)		CY	540.000	751.00	1,293.210	698,333.40
		CO 17 - PF-014 Concrete Caps for Void						
04206074	000	CL C CONC (MISC)		CY	750.000	751.00	751.000	563,250.00
04206106	000	CL H CONC (CAP)		CY	1,250.000	318.50	318.500	398,125.00
04206126	000	CL K CONC (COLLAR)		CY	1,900.000	150.80	150.800	286,520.00
04226001	000	REINF CONC SLAB		SF	13.750	43,169.00	43,169.000	593,573.76
04226013	000	BRIDGE SIDEWALK		SF	11.000	3,934.00	3,934.000	43,274.00
04226015	000	APPROACH SLAB		CY	390.000	491.60	491.600	191,724.00
04236005	000	RETAINING WALL (SPREAD FOOTING)		SF	76.500	3,562.00	3,728.000	285,192.00
04236017	000	RET WALL (SOIL NAILED)(FASCIA)(HOR SCH)		SF	48.000	85,849.00	85,849.000	4,120,752.00
04256037	000	PRESTR CONC GIRDER (TX40)		LF	101.000	7,566.78	7,566.780	764,244.78
04326002	000	RIPRAP (CONC)(5 IN)		CY	330.000	799.00	1,632.070	538,583.10
04326009	000	RIPRAP (CONC) (CL B) (4")		CY	320.000	153.00	116.010	37,123.20
04326010	000	RIPRAP (CONC)(CL B)(5 IN)		CY	330.000	1,559.00	1,606.370	530,102.10
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)		CY	100.000	107.00	117.940	11,794.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)		CY	400.000	461.00	478.400	191,360.00
04326046	000	RIPRAP (MOW STRIP)(5 IN)		CY	430.000	225.00	252.010	108,364.30
04426007	000	STR STEEL (MISC NON - BRIDGE)		LB	9.800	560.00	560.000	5,488.00

CONTRACT ID	313601015	ESTIMATE	0056	CONTRACTOR'S ESTIMATE PACKAGE				
04506012	000	RAIL (TY T411)		LF	200.000	489.40	489.400	97,880.00
04506014	000	RAIL (TY T551)		LF	41.000	3,790.60	3,546.000	145,386.00
04506016	000	RAIL (TY T552)		LF	43.000	614.60	345.800	14,869.40
04506036	000	RAIL (TY C411)		LF	210.000	490.00	490.000	102,900.00
04506052	000	RAIL (HANDRAIL)(TY F)		LF	72.500	1,125.00	1,252.100	90,777.26
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)		LF	66.500	384.00	384.000	25,536.00
04596006	000	GABION MATTRESSES (GALV)(9 IN)		SY	59.000	2,500.00	1,814.230	107,039.57
04626001	000	CONC BOX CULV (3 FT X 2 FT)		LF	160.000	871.00	871.000	139,360.00
04626002	000	CONC BOX CULV (3 FT X 3 FT)		LF	170.000	196.00	196.000	33,320.00
04626006	000	CONC BOX CULV (5 FT X 2 FT)		LF	220.000	126.00	126.000	27,720.00
04646003	000	RC PIPE (CL III)(18 IN)		LF	66.500	3,320.00	3,871.500	257,454.75
04646003		RC PIPE (CL III)(18 IN)		LF	97.310	3,320.00	134.000	13,039.60
		CO 37 Addtl Storm Sewer for COA						
04646005	000	RC PIPE (CL III)(24 IN)		LF	94.500	4,380.00	4,503.000	425,533.50
04646005		RC PIPE (CL III)(24 IN)		LF	118.640	4,380.00	488.000	57,894.37
		CO 37 Addtl Storm Sewer for COA						
04646007	000	RC PIPE (CL III)(30 IN)		LF	120.000	1,695.00	1,695.000	203,400.00
04646008	000	RC PIPE (CL III)(36 IN)		LF	160.000	472.00	472.000	75,520.00
04646009	000	RC PIPE (CL III)(42 IN)		LF	190.000	772.00	772.000	146,680.00
04656002	000	MANH (COMPL)(PRM)(48IN)		EA	3,600.000	26.00	24.000	86,400.00
04656003	000	MANH (COMPL)(PRM)(60IN)		EA	4,100.000	2.00	2.000	8,200.00
04656004	000	MANH (COMPL)(PRM)(72IN)		EA	4,700.000	3.00	3.000	14,100.00
04656005		JCTBOX(COMPL)(PJB)(3FTX3FT)		EA	6,809.380	0.00	1.000	6,809.38
		CO 37 Addtl Storm Sewer for COA						
04656006		JCTBOX(COMPL)(PJB)(4FTX4FT)		EA	6,809.380	0.00	2.000	13,618.75
		CO 37 Addtl Storm Sewer for COA						
04656007	000	JCTBOX(COMPL)(PJB)(3FTX5FT)		EA	3,900.000	3.00	3.000	11,700.00
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)		EA	4,100.000	3.00	3.000	12,300.00
04656011		JCTBOX(COMPL)(PJB)(6FTX6FT)		EA	6,809.380	0.00	1.000	6,809.38
		CO 37 Addtl Storm Sewer for COA						
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)		EA	4,300.000	15.00	15.000	64,500.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)		EA	4,500.000	9.00	10.000	45,000.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)		EA	4,500.000	10.00	10.000	45,000.00
04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)		EA	5,500.000	2.00	2.000	11,000.00
04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)		EA	5,500.000	2.00	2.000	11,000.00
04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)		EA	5,900.000	2.00	2.000	11,800.00
04656155	000	INLET (COMPL)(PAZD)(RG)(3FTX3FT)		EA	3,700.000	2.00	2.000	7,400.00
04656187	000	INLET(COMPL)(DROP)(TY 1)(1 GRATE)		EA	4,300.000	6.00	6.000	25,800.00
04656203	000	INLET (COMPL)(CURB)(TY 1)		EA	6,300.000	9.00	9.000	56,700.00
04656268	000	INLET (COMPL) (EXT)(TY I)		EA	3,600.000	6.00	6.000	21,600.00
04666142	000	WINGWALL (FW - 0) (HW=10 FT)		EA	33,500.000	1.00	1.000	33,500.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)		EA	33,700.000	1.00	1.000	33,700.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)		EA	33,500.000	1.00	1.000	33,500.00
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)		EA	920.000	3.00	3.000	2,760.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)		EA	970.000	3.00	3.000	2,910.00
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)		EA	1,000.000	2.00	2.000	2,000.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)		EA	1,000.000	5.00	5.000	5,000.00
04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)		EA	1,573.620	5.00	1.000	1,573.62
		CO 37 Addtl Storm Sewer for COA						

04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,000.000	1.00	1,000.00	1,000.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,000.000	5.00	6,000.00	6,000.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,000.000	1.00	1,000.00	1,000.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,200.000	7.00	7,000.00	8,400.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,200.000	3.00	3,000.00	3,600.00
04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,042.890	3.00	4,000.00	8,171.57
		CO 37 Addtl Storm Sewer for COA					
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	1,600.000	2.00	2,000.00	3,200.00
04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	1,400.000	1.00	1,000.00	1,400.00
04676461	000	SET (TY II) (42 IN) (RCP) (3: 1) (C)	EA	2,500.000	1.00	1,000.00	2,500.00
04676464	000	SET (TY II) (42 IN) (RCP) (4: 1) (P)	EA	3,400.000	1.00	1,000.00	3,400.00
04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	900.000	280.00	456.000	410,400.00
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	1,000.000	878.00	759.000	759,000.00
04796001		ADJUSTING MANHOLES	EA	561.820	0.00	1,000.00	561.82
04796001		ADJUSTING MANHOLES	EA	1,912.460	0.00	1,000.00	1,912.46
04796004		ADJUSTING MANHOLES (SANITARY)	EA	8,333.620	0.00	2,000.00	16,667.23
04966002	000	REMOV STR (INLET)	EA	470.000	42.00	35.000	16,450.00
04966003	000	REMOV STR (MANHOLE)	EA	470.000	33.00	32.000	15,040.00
04966004	000	REMOV STR (SET)	EA	350.000	22.00	21.000	7,350.00
04966005	000	REMOV STR (WINGWALL)	EA	5,400.000	4.00	4.000	21,600.00
04966006	000	REMOV STR (HEADWALL)	EA	5,400.000	2.00	2.000	10,800.00
04966007	000	REMOV STR (PIPE)	LF	13.750	11,170.00	10,755.000	147,881.25
04966007		REMOV STR (PIPE)	LF	37.310	11,170.00	72.000	2,686.59
		CO 37 Addtl Storm Sewer for COA					
04966100	000	REMOVE STR (GABION)	LF	60.000	671.00	671.000	40,260.00
05006001		MOBILIZATION	LS	3,132.830	1.00	1,000.00	3,132.83
		CO 37 Addtl Storm Sewer for COA					
05006001	000	MOBILIZATION	LS	4,855,000.000	1.00	1,000.00	4,855,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	30.00	30.000	450,000.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.500	2,201.00	1,831.000	43,028.50
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.500	95.00	45.000	1,867.50
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	6.000	2,337.00	1,595.000	9,570.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,482.00	2,110.350	40,096.65
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	6.000	1,482.00	2,110.350	12,662.10
05066031	003	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	85.500	134.00	15.000	1,282.50
05066035	003	SANDBAGS FOR EROSION CONTROL	EA	4.400	115.00	469.000	2,063.60
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	17,725.00	24,394.302	48,788.60
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	18,005.00	24,394.302	7,318.29
05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.600	856.00	4,030.000	18,538.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.500	876.00	4,030.000	6,045.00
05086001	000	CONSTRUCTING DETOURS	SY	30.000	16,419.00	1,022.830	30,684.90
05086001		CONSTRUCTING DETOURS	SY	41.280	16,419.00	23,077.780	952,650.76
		CO 2 Constructing Detours (New Plan QTY - Overage)					
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	32.000	16,650.00	20,910.000	669,120.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	48.500	0.00	0.000	0.00
05126009		PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	55.780	0.00	1,920.000	107,088.00
		CO 66 - Major Item Under Run					
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.500	220.00	240.000	13,320.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.800	44,400.00	57,330.000	332,514.00



05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.900	3,300.00	2,680.000	10,452.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.600	300.00	500.000	2,800.00
05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	3.800	16,650.00	20,910.000	79,458.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.800	3,920.00	1,920.000	13,056.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.800	220.00	240.000	1,632.00
05286004	000	LANDSCAPE PAVERS	SY	51.500	3,116.00	3,550.000	182,825.00
05296005		CONC CURB (MONO) (TY II)	LF	12.730	0.00	1,036.000	13,188.28
05296007	000	CONC CURB & GUTTER (TY I)	LF	15.000	8,533.00	8,636.000	129,540.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	15.000	12,296.00	11,828.000	177,420.00
05296016	000	CONC CURB (TY F1)	LF	100.000	126.00	102.000	10,200.00
05296017	000	CONC CURB (TY F2)	LF	100.000	79.00	31.000	3,100.00
05296018	000	CONC CURB (TY F3)	LF	120.000	72.00	105.000	12,600.00
05306020	000	DRIVEWAYS (CONC)(TYPE 1)	SY	60.000	121.00	103.270	6,196.20
05316002	000	CONC SIDEWALKS (5")	SY	43.000	6,025.00	5,965.710	256,525.53
05316008	000	CURB RAMPS (TY 5)	EA	1,200.000	2.00	2.000	2,400.00
05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	4.00	4.000	4,800.00
05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,400.000	6.00	6.000	8,400.00
05316053	000	CURB RAMPS (TY 20) (MOD)	EA	1,700.000	2.00	2.000	3,400.00
05316054	000	CURB RAMPS (TY 21) (MOD)	EA	1,700.000	8.00	12.000	20,400.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	16.750	10,637.00	10,160.000	170,180.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,100.000	17.00	16.000	17,600.00
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	640.000	4.00	6.000	3,840.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	950.000	17.00	16.000	15,200.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	3,230.00	3,307.000	3,307.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	100.000	10.00	10.000	1,000.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	75.000	10.00	9.000	675.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,100.000	16.00	9.000	18,900.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,539.050	16.00	9.000	22,851.45
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	11.00	11.000	1,100.00
05456001		CRASH CUSH ATTEN (INSTL)	EA	7,211.400	0.00	24.000	173,073.60
		CO1 - Item Added					
05456001		CRASH CUSH ATTEN (INSTL)	EA	25,048.090	0.00	2.000	50,096.17
		CO 50 Mash Crash Cushion					
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	27.00	35.000	35,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	11.00	24.000	12,000.00
05456017	000	CRASH CUSH ATTEN (INSTL)(R)(W)(70)	EA	22,000.000	1.00	1.000	22,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	12,100.000	1.00	1.000	12,100.00
05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	25.000	425.00	1,356.000	33,900.00
05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	6,931.00	6,531.000	6,531.00
06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	351.230	0.00	8.000	2,809.84
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,100.000	16.00	16.000	17,600.00
06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	2,600.000	4.00	4.000	10,400.00
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,300.000	38.00	37.000	85,100.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	18,342.00	20,111.000	180,999.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	52.000	2,601.00	3,214.000	167,128.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.800	3,615.00	4,624.000	45,315.20
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	42.000	4,080.00	4,080.000	171,360.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	29.000	110.00	180.000	5,220.00
06186064	000	CONDT (RM) (1")	LF	20.000	672.00	672.000	13,440.00

06186070	000	CONDT (RM) (2")	LF	28.000	53.00	53.000	1,484.00
06206005	000	ELEC CONDR (NO.10) BARE	LF	1.100	885.00	787.000	865.70
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.000	1,770.00	1,574.000	1,574.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	22,984.00	25,722.000	25,722.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	43,438.00	47,870.000	47,870.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	5,514.00	4,552.000	5,917.60
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.300	8,692.00	8,692.000	11,299.60
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	810.000	42.00	42.000	34,020.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	990.000	59.00	61.000	60,390.00
06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	5,500.000	2.00	2.000	11,000.00
06286241	000	ELC SRV TY D 120/240 100(NS)SS(E)SP(O)	EA	4,900.000	2.00	2.000	9,800.00
06366002	000	ALUMINUM SIGNS (TY G)	SF	25.000	959.00	959.000	23,975.00
06366003	000	ALUMINUM SIGNS (TY O)	SF	25.000	1,971.25	1,630.999	40,774.98
06366003		ALUMINUM SIGNS (TY O)	SF	4,937.680	1,971.25	1.000	4,937.68
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	400.000	48.00	57.000	22,800.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	430.000	16.00	15.000	6,450.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	490.000	19.00	20.000	9,800.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	600.000	27.00	33.000	19,800.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	600.000	2.00	2.000	1,200.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.00	4.000	6,000.00
06446068		RELOCATE SM RD SN SUP&AM TY 10BWG	EA	503.740	0.00	2.000	1,007.48
		CO 1 - Item Added					
06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	70.00	70.000	4,550.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	4,400.80	4,400.800	13,202.40
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	9,400.000	1.00	1.000	9,400.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	10,400.000	3.00	3.000	31,200.00
06506071	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	16,800.000	1.00	1.000	16,800.00
06506076	000	INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	17,600.000	1.00	1.000	17,600.00
06506076		INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	28,858.470	1.00	1.000	28,858.47
06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	18,900.000	1.00	1.000	18,900.00
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	37.000	51.00	36.000	1,332.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	13.000	6.00	52.000	676.00
06586038		INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	129.380	0.00	274.000	35,450.12
06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	25.000	4.00	5.000	125.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.750	24.00	56.000	770.00
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.750	10.00	44.000	605.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.700	47,907.00	10,451.000	7,315.70
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	1,451.00	4,087.000	4,087.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	131,435.00	110,861.000	66,516.60
06626069		WK ZN PAV MRK REMOV (W)8"(DOT)	LF	1.260	0.00	99.000	124.74
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	21,242.00	21,242.000	31,863.00
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	2,646.00	3,495.000	10,485.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.900	1,754.00	1,429.250	8,432.58
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	131.500	0.00	155.000	20,382.50
		CO 1 - Item Added					
06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	272.550	0.00	21.000	5,723.55
		CO 1 - Item Added					
06626088		WK ZN PAV MRK REMOV (W)(TPL ARROW)	EA	334.060	0.00	5.000	1,670.30
		CO 1 - Item Added					

06626090		WK ZN PAV MRK REMOV (W)(WORD) CO 1 - Item Added	EA	176.040	0.00	45.000	7,921.80
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	104,948.00	128,290.000	76,974.00
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	808.00	1,336.000	1,336.00
06666030	000	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.000	104.00	148.000	592.00
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	12,015.00	9,142.000	6,399.40
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	2,574.00	2,911.000	6,695.30
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.900	575.00	1,384.000	8,165.60
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	69.00	115.000	11,500.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	37.00	73.000	8,760.00
06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	37.000	25.00	16.000	592.00
06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	52.000	34.00	45.000	2,340.00
06666105	000	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	110.000	3.00	12.000	1,320.00
06666111	000	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	240.000	3.00	12.000	2,880.00
06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	4.000	117.00	167.000	668.00
06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.300	7,950.00	8,440.000	2,532.00
06666168	000	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.300	736.00	678.000	203.40
06666170		REFL PAV MRK TY II (W) 4" (SLD) CO 1 - BLACK TY II	LF	0.270	34,950.00	25,492.000	6,882.84
06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.300	34,950.00	34,950.000	10,485.00
06666176	000	REFL PAV MRK TY II (W) 8" (DOT)	LF	1.000	104.00	16.000	16.00
06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.400	12,015.00	15,023.000	6,009.20
06666178		REFL PAV MRK TY II (W) 8" (SLD) CO#1 Black TY II	LF	0.470	12,015.00	723.000	339.81
06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.600	530.00	530.000	848.00
06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.600	2,574.00	3,247.000	5,195.20
06666180		REFL PAV MRK TY II (W) 12" (SLD) CO#1 - Black TY II	LF	1.660	2,574.00	51.000	84.66
06666182	000	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.400	575.00	765.000	2,601.00
06666182		REFL PAV MRK TY II (W) 24" (SLD) CO#1 - Black TY II	LF	3.650	575.00	46.000	167.90
06666184	000	REFL PAV MRK TY II (W) (ARROW)	EA	67.000	69.00	94.000	6,298.00
06666184		REFL PAV MRK TY II (W) (ARROW) CO#1 - Black TY II	EA	71.050	69.00	1.000	71.05
06666192	000	REFL PAV MRK TY II (W) (WORD)	EA	67.000	35.00	57.000	3,819.00
06666192		REFL PAV MRK TY II (W) (WORD) CO#1 - Black TY II	EA	71.050	35.00	0.000	0.00
06666198	000	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	24.000	25.00	11.000	264.00
06666199	000	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	30.000	34.00	34.000	1,020.00
06666200	000	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	78.000	3.00	10.000	780.00
06666202	000	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	120.000	3.00	10.000	1,200.00
06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.300	35,724.00	26,270.000	7,881.00
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) CO 1 - Item Added	LF	0.380	0.00	509.000	193.42
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) CO 1 - Item Added	LF	0.380	0.00	1,532.000	582.16
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) CO 1 - Item Added	LF	0.380	0.00	2,088.000	793.44
06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.500	0.00	200.000	2,700.00

06686077		PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	0.00	20.000	4,000.00
06686115		PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	927.940	0.00	4.000	3,711.76
06726007	000	REFL PAV MRKR TY I-C	EA	6.000	119.00	280.000	1,680.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	38.00	78.000	468.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.800	952.00	1,043.000	3,963.40
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.500	0.00	46,755.000	23,377.50
		CO 1 - Item Added					
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	3.950	0.00	4,041.000	15,961.95
		CO 26 - ELIM EXT PAV MRK & MRKS (6" Water Blaster)					
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.750	0.00	4,250.000	3,187.50
		CO 1 - Item Added					
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.660	0.00	1,068.000	1,772.88
		CO 1 - Item Added					
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.000	0.00	626.000	1,878.00
		CO 1 - Item Added					
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	56.210	0.00	66.000	3,709.86
		CO 1 - Item Added					
06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	83.780	0.00	5.000	418.90
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	61.510	0.00	39.000	2,398.89
		CO 1 - Item Added					
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	15,700.000	2.00	2.000	31,400.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	10,200.000	2.00	2.000	20,400.00
06816001		TEMP TRAF SIGNALS	EA	6,463.060	0.00	14.000	90,482.84
		CO 35 La Crosse Temp Traffic Signal					
06816001	000	TEMP TRAF SIGNALS	EA	291,000.000	0.00	0.000	0.00
06816001		TEMP TRAF SIGNALS	EA	356,611.840	0.00	1.000	356,611.83
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	18.00	18.000	4,680.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	41.00	41.000	10,660.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	18.00	18.000	4,680.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	41.00	41.000	10,660.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	18.00	18.000	4,680.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	39.00	39.000	10,140.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	660.000	24.00	24.000	15,840.00
06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	67.000	53.00	53.000	3,551.00
06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	79.000	4.00	4.000	316.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.200	8,865.00	9,935.000	11,922.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.400	135.00	95.000	133.00
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	6,080.00	7,466.000	22,398.00
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	10,505.00	13,722.000	13,722.00
06856003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	190.000	2.00	2.000	380.00
06866027	000	INS TRF SIG PL AM(S)1 ARM(24")LUM	EA	4,600.000	1.00	1.000	4,600.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	4,900.000	1.00	1.000	4,900.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36")	EA	5,000.000	1.00	1.000	5,000.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	6,000.000	1.00	1.000	6,000.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40")LUM	EA	6,400.000	1.00	1.000	6,400.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44")LUM	EA	6,500.000	3.00	3.000	19,500.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48")LUM	EA	7,300.000	4.00	4.000	29,200.00
06866139	000	INS TRF SIG PL AM(S)2 ARM(40-28")LUM	EA	8,200.000	1.00	1.000	8,200.00
06866195		INS TRF SIG PL AM(S)2 ARM(50-44")LUM	EA	24,111.140	0.00	1.000	24,111.14

06876001	000	PED POLE ASSEMBLY	EA	920.000	23.00	23.000	21,160.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	710.000	26.00	26.000	18,460.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,700.000	2.00	4.000	10,800.00
30856001		UNDERSEAL COURSE	GAL	3.180	0.00	5,000.000	15,907.50
		CO 49 Under Seal					
40416001	000	NOISE WALL	SF	33.500	40,925.00	40,925.000	1,370,987.51
40916001	000	DEWATERING BAGS	EA	1,000.000	20.00	121.000	121,000.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,900.000	4.00	4.000	71,600.00
60046031	000	ITS COM CBL (ETHERNET)	LF	2.600	875.00	1,139.000	2,961.40
60246003	000	HPPM W/RET REQ TY I(W)4"(BRK)(100MIL)	LF	0.500	7,950.00	2,410.000	1,205.00
60246006	000	HPPM W/RET REQ TY I(W)4"(SLD)(100MIL)	LF	0.500	34,971.00	4,558.000	2,279.00
60246018	000	HPPM W/RET REQ TY I(Y)4"(SLD)(100MIL)	LF	0.500	35,724.00	4,706.000	2,353.00
60256001		RADAR PRESENCE DETECTOR	EA	7,250.370	0.00	14.000	101,505.18
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.900	8,260.00	9,523.000	27,616.70
60456001	000	INSTALL OF (RADD) VEHICLE DETECTORS	EA	730.000	4.00	4.000	2,920.00
60466001	000	INSTALL OF (RPD) VEHICLE DETECTORS	EA	730.000	13.00	14.000	10,220.00
60576001		RADAR ADVANCED DETECTION DEVICE	EA	7,250.370	0.00	4.000	29,001.48
70566002	002	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	400.000	54.00	57.500	23,000.00
70566017	002	WTR(RESTRAINED JOINT)(DI)16"	LF	350.000	377.00	446.000	156,100.00
70566020	002	VALVE (GATE)(6")	EA	1,300.000	6.00	5.000	6,500.00
70566022	002	VALVE (GATE)(16")	EA	6,112.000	4.00	5.000	30,560.00
70566027	002	DRAIN VALVE ASSEMBLY	EA	400.000	3.00	3.000	1,200.00
70566033	002	FIRE HYDRANTS	EA	4,900.000	3.00	2.000	9,800.00
70566040	002	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	40.000	1,787.00	1,013.000	40,520.00
70566061	002	WET CONNECTION 16 DIA X 16 DIA	EA	4,100.000	4.00	3.000	12,300.00
70566063	002	WTR (RESTRAINED JOINT) (DI) 12"	LF	400.000	23.00	6.000	2,400.00
70566074	002	WTR (RESTRAINED JOINT) (DI) 24"	LF	300.000	1,478.00	1,495.000	448,500.00
70566077	002	VALVE (GATE)(24"); EAIXT) (ASYM)(TY B)	EA	23,000.000	5.00	4.000	92,000.00
70566079	002	AUTO COMBO AIR/VAC RELEASE VALVE AM 3"	EA	6,025.000	3.00	6.000	36,150.00
70566080	002	DUCTILE IRON FITTINGS	TON	32,500.000	6.00	6.782	220,415.00
70566081	002	STD PRECAST MANH W/ CIP BS 60" DIAM	EA	8,000.000	5.00	6.000	48,000.00
70566087	002	ENCASEMENT PIPE 48" DIA TYPE STEEL	LF	350.000	829.00	743.290	260,151.50
70566088	002	CUT/PLUG EXIST WATER LINE (ALL WL SIZE)	EA	2,500.000	2.00	1.000	2,500.00
70566089	002	EXISTING 16" DIA PIPE JOINT RESTRNT DEV	LF	330.000	794.00	677.000	223,410.00
70606005	001	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	4,800.000	2.00	2.000	9,600.00
70606014	001	SPECIAL BYPASS PUMPING MANHOLE	EA	34,200.000	1.00	1.000	34,200.00
70606017	001	EXTRA DEPTH OF MANHOLE 48"	LF	500.000	8.00	8.000	4,000.00
70606028	001	REMOVE EXISTING MANHOLE	EA	1,800.000	1.00	1.000	1,800.00
70606032	001	PIPE 15" DIA SDR-26 TY (ALL DEPTHS)	LF	400.000	300.00	302.000	120,800.00
70606033	001	ABANDON 15" WW LINE	LF	36.000	300.00	302.000	10,872.00
70606034	001	ENCASEMENT PIPE 30" DIA, TYPE STEEL	LF	250.000	270.00	266.000	66,500.00
71306001	000	BATCH DETENTION POND	EA	52,600.000	7.00	7.000	368,200.00
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	10,000.000	10,000.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,500.00	39,353.000	39,353.00
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	2,000.00	53,973.750	53,973.75
96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	0.00	5,000.000	5,000.00
96066001		FORCE ACCOUNT ID 1	DOL	1.000	0.00	252,765.050	252,765.05
		CO 30 - Procurement of Casing Materials - Void Mitigation					
96066002		FORCE ACCOUNT ID 2	DOL	1.000	0.00	16,535.560	16,535.56

96066003	CO 30 - Beaird -Labor & Equip associated with casing install FORCE ACCOUNT ID 3	DOL	1.000	0.00	203,319.210	203,319.21
96066004	CO 17 - Excavation of PF-017 - FA FORCE ACCOUNT ID 4	DOL	1.000	0.00	694,060.190	694,060.19
96066006	CO 30 - Additional Over Drilling & Casing Installation FORCE ACCOUNT ID 6	DOL	1.000	0.00	8,244.590	8,244.59
96066007	CO 62 MBGF Repair FORCE ACCOUNT ID 7	DOL	22,655.840	0.00	1.000	22,655.84
96066053	LaCrosse Interior Bent #2 FA Work to control pour rate on ds LAW ENFORCEMENT PERSONNEL	DOL	1.000	535,000.00	634,150.990	634,150.99
96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	5,510.890	5,510.89
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	38,924.720	38,924.72
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	4,103.920	0.00	1.000	4,103.92
96086002	CO 7 MOVE AND RESET MBGF, SGT AND THRIE BEAM TRANSITION UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	67,071.320	67,071.32
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	31,837.860	31,837.86
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	29,694.000	29,694.00
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.00	13,933.240	13,933.24
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	144,669.690	144,669.69
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.00	50,552.280	50,552.28
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	3,986.420	0.00	8.839	35,235.97
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	1,362.500	0.00	4.000	5,450.00
96086011	CO 10 Ancortex Equipment Claim UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.00	8,821.630	8,821.63
96086012	CO 22 Casing & Welding for OSB #1 (PF-026) UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.00	26,447.790	26,447.79
96086013	CO 25 - South Bay Turnaround Detour UNIQUE CHANGE ORDER ITEM 13	DOL	3,733.010	0.00	1.000	3,733.01
96086014	CO 27 - COA Request - Add Wastewater Manhole Vent UNIQUE CHANGE ORDER ITEM 14	DOL	4,923.490	0.00	1.000	4,923.49
96086015	CO 27-COA Request - Raise (2) Existing 8"Gate Valve Castings UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.00	3,192.720	3,192.72
96086016	CO 25 - La Crosse Detour Signs UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.00	41,939.520	41,939.52
96086017	CO 28 Slaughter Lane Additional Storm Sewer Paving UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.00	203,400.000	203,400.00
96086018	CO 33 - Add Barricades - Special Item UNIQUE CHANGE ORDER ITEM 18	DOL	4,338.930	0.00	196.000	850,430.28
96086019	CO 33 - Add Overhead UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	4,675.170	4,675.17
96086020	CO 31 - Additional Excavation for Curb & Gutter NB Ramp UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.00	14,740.950	14,740.95
96086021	CO 32 Add Mob & Crane for LaCrosse Abut 3 Cap Unloading UNIQUE CHANGE ORDER ITEM 21	DOL	16,049.550	0.00	1.000	16,049.55
96086023	CO 37 Addtl Storm Sewer for COA - Webber Support UNIQUE CHANGE ORDER ITEM 23	DOL	47,111.860	0.00	1.000	47,111.86
96086024	CO 40 Waterline B Modification UNIQUE CHANGE ORDER ITEM 24	DOL	109.090	0.00	445.800	48,633.94
	CO 41 :10.5" full depth repiar					

96086025	UNIQUE CHANGE ORDER ITEM 25 CO #43 Impermeable Liner	DOL	173,183.500	0.00	1.000	173,183.50
96086026	UNIQUE CHANGE ORDER ITEM 26 CO 43 Bent 2 Drill Shaft Testing and Materials	DOL	76,785.120	0.00	1.000	76,785.12
96086027	UNIQUE CHANGE ORDER ITEM 27 CO 44 Wall 2C Panel Production and Disposal Cost	DOL	121,850.110	0.00	1.000	121,850.11
96086028	UNIQUE CHANGE ORDER ITEM 28 CO 46 Steel Plates	DOL	28,075.650	0.00	1.000	28,075.65
96086029	UNIQUE CHANGE ORDER ITEM 29 CO 48 Moment Slab and Rail	DOL	107,586.100	0.00	1.000	107,586.10
96086029	UNIQUE CHANGE ORDER ITEM 29 CO 45 TY C/Soil Material Install	DOL	155,407.530	0.00	1.000	155,407.53
96086030	UNIQUE CHANGE ORDER ITEM 30 CO 51 SUP Manhole Adjustment	DOL	6,484.610	0.00	1.000	6,484.61
96086031	UNIQUE CHANGE ORDER ITEM 31 CO 52 Additional Traffic Control	DOL	17,632.510	0.00	1.000	17,632.51
96086032	UNIQUE CHANGE ORDER ITEM 32 CO 53 ARV Vent and Vent Pipe	DOL	3,500.810	0.00	1.000	3,500.81
96086033	UNIQUE CHANGE ORDER ITEM 33 CO 54 Shields- Permanent	DOL	2,744.570	0.00	6.000	16,467.42
96086034	UNIQUE CHANGE ORDER ITEM 34 CO 55 Sidewalk Bridge	DOL	25,672.890	0.00	1.000	25,672.89
96086035	UNIQUE CHANGE ORDER ITEM 35 CO 56 RCP Gravity Covers	DOL	860.080	0.00	12.000	10,320.96
96086036	UNIQUE CHANGE ORDER ITEM 36 CO 57 Pond Box Riser	DOL	3,074.730	0.00	7.000	21,523.14
96086037	UNIQUE CHANGE ORDER ITEM 37 CO 58 RCP Adjustment	DOL	3,002.410	0.00	1.000	3,002.41
96086038	UNIQUE CHANGE ORDER ITEM 38 CO 59 Additional Excavation and Earthwork	DOL	3,573.730	0.00	1.000	3,573.73
96086039	UNIQUE CHANGE ORDER ITEM 39 CO 60 Potholing for Re-Design/Krast Features	DOL	49,233.080	0.00	1.000	49,233.08
96086040	UNIQUE CHANGE ORDER ITEM 40 CO 61 Slaughter Additional Storm Sewer	DOL	84,117.720	0.00	1.000	84,117.72
96086041	UNIQUE CHANGE ORDER ITEM 41 CO 08 - Misc PF Excavation & Backfill	DOL	14,560.350	0.00	1.000	14,560.35
96086042	UNIQUE CHANGE ORDER ITEM 42 CO 47 - Concrete Pump on SUP Riprap	DOL	1,386.500	0.00	1.000	1,386.50
96086043	UNIQUE CHANGE ORDER ITEM 43 CO 47 - WL B Raise SUP Manhole	DOL	70,132.430	0.00	1.000	70,132.43
96086044	UNIQUE CHANGE ORDER ITEM 44 CO 64 - Signal Cabinets Slaughter & LaCrosse	DOL	43,201.470	0.00	1.000	43,201.47
96086045	UNIQUE CHANGE ORDER ITEM 45 CO 65 - PF-039 Mitigation	DOL	18,237.790	0.00	1.000	18,237.79
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	2,624.110	0.00	1.000	2,624.11
96086047	UNIQUE CHANGE ORDER ITEM 47 CO 68 - Flexterra Application	DOL	1.000	0.00	17,279.130	17,279.13

TOTAL ITEM EARNINGS TO DATE

**\$61,801,850.54**