



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **002504051**
 PROJECT: **STP 2023(951)HES**
 CONTRACT: **06233624**
 AWARD AMOUNT: **\$2,221,434.35**
 PROJECTED AMOUNT: **\$2,221,434.37**
 ADJ. PROJECTED AMOUNT: **\$2,221,434.37**
 CONTRACTOR: **HUNTER INDUSTRIES, LTD.**

HIGHWAY: **UA 90**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **GUADALUPE**
 AREA ENGINEER: **Will Lockett, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/03/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **3.36**
 % TIME USED: **6.67**
 % RETAINAGE: **0.00**

LETTING DATE: **06/28/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **08/03/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$74,721.56	\$0.00	\$74,721.56
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$74,721.56	\$0.00	\$74,721.56
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$74,721.56	\$0.00	\$74,721.56

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 11/01/2023
BID DAYS: 150
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 150
DAYS CHARGED TO DATE: 10
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023		1	TOO WET
10/24/2023		1	TOO WET
10/25/2023		1	TOO WET
10/26/2023		1	TOO WET
10/27/2023		1	TOO WET
10/28/2023		1	SATURDAY
10/29/2023		1	SUNDAY
10/30/2023		1	TOO WET
10/31/2023		1	TOO WET

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
24	10	14
SATURDAY		3
SUNDAY		4
TOO WET		7

WORK PERFORMED THIS PERIOD

PROJECT STP 2023(951)HES CONTROL 002504051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	991.700	34.500	\$34,213.65	69.00	34.50
0070	01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	4.700	2,663.000	\$12,516.10	13,850.00	2,663.00
0175	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,886.810	1.000	\$4,886.81	11.00	1.00
0190	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	224.000	\$784.00	1,971.00	224.00
0225	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	14.000	\$1,400.00	14.00	14.00
0240	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	2.750	222.000	\$610.50	578.13	222.00
0245	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	8,640.000	\$6,912.00	23,139.00	8,640.00
0250	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	8,600.000	\$6,880.00	23,141.00	8,600.00
0305	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	13,037.000	\$6,518.50	29,625.00	13,037.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$74,721.56		

CONTRACT LINE ITEMS

PROJECT STP 2023(951)HES CONTROL 002504051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	991.700	69.000	0.000	34.50	34,213.65
0070	01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	4.700	13,850.000	0.000	2,663.00	12,516.10
0175	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,886.810	11.000	0.000	1.00	4,886.81
0190	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	1,971.000	0.000	224.00	784.00
0225	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	14.000	0.000	14.00	1,400.00
0240	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	2.750	578.125	0.000	222.00	610.50
0245	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	23,139.000	0.000	8,640.00	6,912.00
0250	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	23,141.000	0.000	8,600.00	6,880.00
0305	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	29,625.000	0.000	13,037.00	6,518.50
Category Subtotal									\$74,721.56

PROJECT STP 2023(951)HES CONTROL 002504051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	26.900	53.000	0.000	0.000	0.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	14.200	5,702.390	0.000	0.000	0.00
0080	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	14.200	3,829.140	0.000	0.000	0.00
0085	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.560	7,134.000	0.000	0.000	0.00
0090	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.230	8,343.000	0.000	0.000	0.00
0095	01666001	000	FERTILIZER	AC	694.000	1.720	0.000	0.000	0.00
0100	01686001	000	VEGETATIVE WATERING	MG	24.500	130.000	0.000	0.000	0.00
0105	02166001	000	PROOF ROLLING	HR	108.000	14.000	0.000	0.000	0.00
0110	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	54.480	5,692.000	0.000	0.000	0.00
0115	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	5.600	3,416.000	0.000	0.000	0.00
0120	04326001	000	RIPRAP (CONC)(4 IN)	CY	864.000	4.000	0.000	0.000	0.00
0125	04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)	LF	2,116.800	4.000	0.000	0.000	0.00
0130	04646018	001	RC PIPE (CL IV)(24 IN)	LF	135.000	131.000	0.000	0.000	0.00
0135	04646080	001	RC PIPE (ARCH)(CL V)(DES 3)	LF	373.680	370.000	0.000	0.000	0.00
0140	04676270	000	SET (TY I)(S= 8 FT)(HW= 4 FT)(4:1) (C)	EA	20,887.210	2.000	0.000	0.000	0.00
0145	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,268.000	6.000	0.000	0.000	0.00
0150	04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	4,945.320	12.000	0.000	0.000	0.00
0155	04806001	000	CLEAN EXIST CULVERTS	EA	2,700.000	2.000	0.000	0.000	0.00
0160	04966004	000	REMOV STR (SET)	EA	1,350.000	6.000	0.000	0.000	0.00
0165	04966007	000	REMOV STR (PIPE)	LF	31.320	45.000	0.000	0.000	0.00
0170	05006001	000	MOBILIZATION	LS	208,904.410	1.000	0.000	0.000	0.00
0180	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.100	222.000	0.000	0.000	0.00
0185	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	6.600	222.000	0.000	0.000	0.00
0195	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	1,971.000	0.000	0.000	0.00
0200	05306005	000	DRIVEWAYS (ACP)	SY	46.000	1,376.000	0.000	0.000	0.00
0205	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	450.000	6.000	0.000	0.000	0.00

0210	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	750.000	10.000	0.000	0.000	0.00
0215	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	900.000	7.000	0.000	0.000	0.00
0220	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	950.000	1.000	0.000	0.000	0.00
0230	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	20.000	4.000	0.000	0.000	0.00
0235	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	60.000	4.000	0.000	0.000	0.00
0255	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	1,781.000	0.000	0.000	0.00
0260	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	10.700	146.000	0.000	0.000	0.00
0265	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	195.000	22.000	0.000	0.000	0.00
0270	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	220.000	8.000	0.000	0.000	0.00
0275	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	375.000	4.000	0.000	0.000	0.00
0280	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.500	3,080.000	0.000	0.000	0.00
0285	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.750	18,054.000	0.000	0.000	0.00
0290	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.070	14,942.000	0.000	0.000	0.00
0295	06726007	000	REFL PAV MRKR TY I-C	EA	4.350	94.000	0.000	0.000	0.00
0300	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	809.000	0.000	0.000	0.00
0310	30766001	000	D-GR HMA TY-B PG64-22	TON	91.300	3,928.000	0.000	0.000	0.00
0311	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1,000.000	1.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-BONUS						
0312	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1,000.000	1.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-PENALTY						
0313	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1,000.000	1.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-BONUS						
0314	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1,000.000	1.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-PENALTY						
0315	30766066	000	TACK COAT	GAL	4.640	2,563.000	0.000	0.000	0.00
0320	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	101.200	4,329.000	0.000	0.000	0.00
0321	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1,000.000	1.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
0322	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1,000.000	1.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
0323	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1,000.000	1.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
0324	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1,000.000	1.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
0325	30856001	000	UNDERSEAL COURSE	GAL	5.360	7,529.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY	002	DESCRIPTION	FORCE ACCOUNT	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
		MATERIAL ON HAND		DOL	1,000.000	1.000	0.000	0.000	0.00
		PAYMENT ADJUSTMENT-POS		DOL	1,000.000	1.000	0.000	0.000	0.00
		PAYMENT ADJUSTMENT-NEG		DOL	-9,000.000	1.000	0.000	0.000	0.00
		DO NOT PAY TO THIS ITEM							
		LAW ENFORCEMENT PERSONNEL		DOL	1,000.000	1.000	0.000	0.000	0.00
		FORCE ACCT-EROSION CONTROL MAINTENANCE		DOL	1,000.000	1.000	0.000	0.000	0.00
		FORCE ACCOUNT - SAFETY CONTINGENCY		DOL	1,000.000	1.000	0.000	0.000	0.00
		FORCE ACCOUNT-COMMER LAB USE DEDUCTION		DOL	-1,000.000	1.000	0.000	0.000	0.00
		FORCE ACCOUNT - RAILROAD FLAGGERS		DOL	1,000.000	1.000	0.000	0.000	0.00
		ON THE JOB TRAINING		DOL	1,000.000	1.000	0.000	0.000	0.00

CONTRACT ID	002504051	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE				Page 6 of 7	
0445	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN ITEM 161.2	DOL	1,000.000	1.000	0.000	0.000	0.00	
0450	96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1 3RD PARTY DAMAGES- MBGF,ATTENUATOR,ILLUM,ETC.	DOL	1,000.000	1.000	0.000	0.000	0.00	
0455	05856012	RIDE PAYMENT ADJUSTMENT (ITEM 3077) SCHEDULE 1 TEST TYPE B	DOL	1,000.000	1.000	0.000	0.000	0.00	

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$74,721.56

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	991.700	69.00	34.500	34,213.65
01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	4.700	13,850.00	2,663.000	12,516.10
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,886.810	11.00	1.000	4,886.81
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	1,971.00	224.000	784.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	14.00	14.000	1,400.00
06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	2.750	578.13	222.000	610.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	23,139.00	8,640.000	6,912.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	23,141.00	8,600.000	6,880.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	29,625.00	13,037.000	6,518.50
TOTAL ITEM EARNINGS TO DATE							\$74,721.56