



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **12/09/19**

CONTRACT ID: **629827001**  
 PROJECT: **RMC - 629827001**  
 CONTRACT: **02164215**  
 AWARD AMOUNT: **\$568,330.60**  
 PROJECTED AMOUNT: **\$572,330.60**  
 ADJ. PROJECTED AMOUNT: **\$432,060.20**  
 CONTRACTOR: **(INACTIVE)OLDCASTLE MATERIALS TEXAS, INC.**

HIGHWAY: **SH0022**  
 DISTRICT NAME: **WACO**  
 COUNTY: **BOSQUE**  
 AREA ENGINEER:  
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0007**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/05/2016** to **10/05/2016**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **40.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **02/10/2016**  
 AWARD DATE: **02/25/2016**  
 NOTICE TO PROCEED DATE: **03/18/2016**  
 WORK BEGIN DATE: **09/06/2016**  
 ACCEPTED DATE: **10/04/2016**  
 PHYSICAL WORK COMPLETION DATE: **10/04/2016**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$426,153.00	\$426,153.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$426,153.00	\$426,153.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$426,153.00</b>	<b>\$426,153.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	09/06/2016	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	05/09/2016	<u>LIQ DAMAGE RATE:</u>	\$610.00	
<u>BID DAYS:</u>	40	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	40		PER DAY	\$610.00
<u>DAYS CHARGED TO DATE:</u>	16	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	10/04/2016			

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 629827001 CONTROL 629827001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03516012	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(2")	SY	12.800	18,334.000	0.000	18,185.00	232,768.00
0065	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	22.950	13,612.000	-6,112.000	7,500.00	172,125.00
0070	05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	2.000	0.000	2.00	3,000.00
0075	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,130.000	2.000	0.000	2.00	18,260.00
<b>Category Subtotal</b>									<b>\$426,153.00</b>

PROJECT RMC - 629827001 CONTROL 629827001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
201	96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	1,000.000	0.000	0.000	0.00
206	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
211	96052006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
216	96062061		INSURANCE AND BOND-CALL OUT WORK-RMC	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$426,153.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03516012	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(2")	SY	12.800	18,334.00	18,185.000	232,768.00
03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	22.950	13,612.00	7,500.000	172,125.00
05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	2.00	2.000	3,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,130.000	2.00	2.000	18,260.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$426,153.00</b>