



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/09/18**

CONTRACT ID: **630947001**
 PROJECT: **RMC - 630947001**
 CONTRACT: **11160801**
 AWARD AMOUNT: **\$152,961.64**
 PROJECTED AMOUNT: **\$152,961.64**
 ADJ. PROJECTED AMOUNT: **\$152,961.64**
 CONTRACTOR: **ARCC CONSTRUCTION, LLC**

HIGHWAY: **IH0020**
 DISTRICT NAME: **Abilene**
 COUNTY: **TAYLOR**
 AREA ENGINEER: **Casey McGee, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/10/2017** to **06/10/2017**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **200.00**
 % RETAINAGE: **0.00**

LETTING DATE: **11/08/2016**
 AWARD DATE: **11/09/2016**
 NOTICE TO PROCEED DATE: **12/01/2016**
 WORK BEGIN DATE: **02/27/2017**
 ACCEPTED DATE: **06/09/2017**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$156,207.40	\$156,177.40	\$30.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$156,207.40	\$156,177.40	\$30.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$14,160.00)	(\$14,160.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$142,047.40	\$142,017.40	\$30.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/27/2017
 TIME CHARGES BEGIN: 02/01/2017
 BID DAYS: 24
 C. O. ADJUSTED DAYS: 0
 CURRENT DAYS: 24
 DAYS CHARGED TO DATE: 48
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 24
 LIQ DAMAGE RATE: \$590.00
 LIQUIDATED DAMAGES: 24
 DAYS AT PER DAY \$590.00
 TOTAL: \$14,160.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
06/10/2017	1	1	PAID FINAL 3% MOBILIZATION

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 630947001 CONTROL 630947001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1,000.000	0.030	\$30.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$30.00

CONTRACT LINE ITEMS

PROJECT RMC - 630947001 CONTROL 630947001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,000.000	1.000	0.000	1.00	1,000.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50.000	2.000	0.000	2.00	100.00
0070	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	644.000	235.810	0.000	240.85	155,107.40
								Category Subtotal	\$156,207.40

CONTROL
DESCRIPTION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

TOTAL ITEM EARNINGS THIS CONTRACT \$156,207.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,000.000	1.00	1.000	1,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50.000	2.00	2.000	100.00
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	644.000	235.81	240.850	155,107.40
TOTAL ITEM EARNINGS TO DATE							\$156,207.40