



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/11/18**

CONTRACT ID: **631873001**  
 PROJECT: **RMC - 631873001**  
 CONTRACT: **09171706**  
 AWARD AMOUNT: **\$153,946.64**  
 PROJECTED AMOUNT: **\$153,948.64**  
 ADJ. PROJECTED AMOUNT: **\$153,948.64**  
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **US0290**  
 DISTRICT NAME: **Bryan**  
 COUNTY: **WASHINGTON**  
 AREA ENGINEER: **Mark Shafer, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0006**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/01/2018** to **04/09/2018**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **92.50**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/12/2017**  
 AWARD DATE: **09/12/2017**  
 NOTICE TO PROCEED DATE: **09/28/2017**  
 WORK BEGIN DATE: **11/07/2017**  
 ACCEPTED DATE: **04/09/2018**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$153,946.64	\$153,846.64	\$100.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$153,946.64	\$153,846.64	\$100.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$153,946.64</b>	<b>\$153,846.64</b>	<b>\$100.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 11/07/2017  
 TIME CHARGES BEGIN: 00/00/0000  
 BID DAYS: 40  
 C. O. ADJUSTED DAYS: 0  
 CURRENT DAYS: 40  
 DAYS CHARGED TO DATE: 37  
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
 LIQ DAMAGE RATE: \$590.00  
 LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/01/2018		1	awaiting maintenance supervisor acceptance
04/02/2018		1	awaiting maintenance supervisor acceptance
04/03/2018		1	awaiting maintenance supervisor acceptance
04/04/2018		1	awaiting maintenance supervisor acceptance
04/05/2018		1	awaiting maintenance supervisor acceptance
04/06/2018		1	awaiting maintenance supervisor acceptance
04/07/2018		1	awaiting maintenance supervisor acceptance
04/08/2018		1	awaiting maintenance supervisor acceptance
04/09/2018		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
9	0	9
OTHER - SEE RMRKS WORK COMPL & ACC		8 1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 631873001

CONTROL 631873001

CATEGORY 001

DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1,000.000	0.100	\$100.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$100.00**

CONTRACT LINE ITEMS

PROJECT RMC - 631873001 CONTROL 631873001  
 CATEGORY 001 DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,000.000	1.000	0.000	1.00	1,000.00
0065	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	385.000	397.264	0.000	397.26	152,946.64
<b>Category Subtotal</b>									<b>\$153,946.64</b>

PROJECT RMC - 631873001 CONTROL 631873001  
 CATEGORY 001 DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0085	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$153,946.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,000.000	1.00	1.000	1,000.00
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	385.000	397.26	397.264	152,946.64
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$153,946.64</b>