



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/10/22**

CONTRACT ID: **632589001**
 PROJECT: **RMC - 632589001**
 CONTRACT: **03192301**
 AWARD AMOUNT: **\$228,676.55**
 PROJECTED AMOUNT: **\$230,676.55**
 ADJ. PROJECTED AMOUNT: **\$599,500.04**
 CONTRACTOR: **TRP CONSTRUCTION GROUP, LLC**

HIGHWAY: **US0067**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **COMANCHE**
 AREA ENGINEER: **Eric L. Lykins, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2020** to **05/01/2020**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **57.78**
 % RETAINAGE: **0.00**

LETTING DATE: **03/12/2019**
 AWARD DATE: **03/12/2019**
 NOTICE TO PROCEED DATE: **03/25/2019**
 WORK BEGIN DATE: **04/10/2019**
 ACCEPTED DATE: **04/22/2020**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$599,124.47	\$598,874.47	\$250.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$599,124.47	\$598,874.47	\$250.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$599,124.47	\$598,874.47	\$250.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/10/2019
TIME CHARGES BEGIN: 04/15/2019
BID DAYS: 45
C. O. ADJUSTED DAYS: 45
CURRENT DAYS: 90
DAYS CHARGED TO DATE: 52
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$590.00
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

PROJECT RMC - 632589001

CONTROL 632589001

CATEGORY 001

DESCRIPTION HYDROBLASTING-NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0055	05006001	000	MOBILIZATION	LS	2,500.000	0.100	\$250.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$250.00

CONTRACT LINE ITEMS

PROJECT RMC - 632589001 CONTROL 632589001
 CATEGORY 001 DESCRIPTION HYDROBLASTING-NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0055	05006001	000	MOBILIZATION	LS	2,500.000	1.000	0.000	1.00	2,500.00
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	5,000.000	3.000	3.000	1.00	5,000.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,580.000	3.000	3.000	5.00	22,900.00
0070	20216001	000	ULTRA HP WATER CUTTING TREATMENT	SY	4.350	44,813.000	77,605.400	129,591.83	563,724.47
0075	61856001	000	TMA (STATIONARY)	EA	2,500.000	1.000	1.000	2.00	5,000.00
Category Subtotal									\$599,124.47

PROJECT RMC - 632589001 CONTROL 632589001
 CATEGORY 001 DESCRIPTION HYDROBLASTING-NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$599,124.47

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	2,500.000	1.00	1.000	2,500.00
05006033	000	MOBILIZATION (CALLOUT)	EA	5,000.000	3.00	1.000	5,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,580.000	3.00	5.000	22,900.00
20216001	000	ULTRA HP WATER CUTTING TREATMENT	SY	4.350	44,813.00	129,591.830	563,724.47
61856001	000	TMA (STATIONARY)	EA	2,500.000	1.00	2.000	5,000.00
TOTAL ITEM EARNINGS TO DATE							\$599,124.47