



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **08/10/20**

CONTRACT ID: **632645001**
 PROJECT: **RMC - 632645001**
 CONTRACT: **02184208**
 AWARD AMOUNT: **\$1,813,510.70**
 PROJECTED AMOUNT: **\$1,813,510.70**
 ADJ. PROJECTED AMOUNT: **\$2,628,505.70**
 CONTRACTOR: **PAVEMENT MARKINGS INC.**

HIGHWAY: **IH0035**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **FRIO**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0023**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/01/2020** to **02/19/2020**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **91.51**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2018**
 AWARD DATE: **02/22/2018**
 NOTICE TO PROCEED DATE: **03/07/2018**
 WORK BEGIN DATE: **04/06/2018**
 ACCEPTED DATE: **02/03/2020**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,843,362.81	\$3,843,362.81	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,843,362.81	\$3,843,362.81	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,843,362.81	\$3,843,362.81	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	04/06/2018	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	04/06/2018	<u>LIQ DAMAGE RATE:</u>	\$785.00
<u>BID DAYS:</u>	365	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	365	DAYS AT	
<u>CURRENT DAYS:</u>	730	PER DAY	\$785.00
<u>DAYS CHARGED TO DATE:</u>	668	<u>TOTAL:</u>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/01/2020	1		
02/02/2020	1		
02/03/2020		1	WORK COMPL & ACCEP
02/04/2020		1	AWAITING FINAL DOCUMENTATION
02/05/2020		1	AWAITING FINAL DOCUMENTATION
02/06/2020		1	AWAITING FINAL DOCUMENTATION
02/07/2020		1	AWAITING FINAL DOCUMENTATION
02/08/2020		1	AWAITING FINAL DOCUMENTATION
02/09/2020		1	AWAITING FINAL DOCUMENTATION
02/10/2020		1	AWAITING FINAL DOCUMENTATION
02/11/2020		1	AWAITING FINAL DOCUMENTATION
02/12/2020		1	AWAITING FINAL DOCUMENTATION
02/13/2020		1	AWAITING FINAL DOCUMENTATION
02/14/2020		1	AWAITING FINAL DOCUMENTATION
02/15/2020		1	AWAITING FINAL DOCUMENTATION
02/16/2020		1	AWAITING FINAL DOCUMENTATION
02/17/2020		1	AWAITING FINAL DOCUMENTATION
02/18/2020		1	AWAITING FINAL DOCUMENTATION
02/19/2020		1	AWAIT FINAL ACCEPT

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
19	2	17
		<hr/>
		1
		15
		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 632645001 CONTROL 632645001
 CATEGORY 001 DESCRIPTION PAVMARKINGS&MRKRS&CENTERLINE TEXTUR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,200.000	18.000	9.000	16.00	19,200.00
0080	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.800	1,000.000	12,000.000	12,920.00	23,256.00
0090	06666016	000	REFL PAV MRK TY I (W)6"(DOT)(060MIL)	LF	1.900	100.000	750.000	2,867.00	5,447.30
0105	06666029	000	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.600	100.000	0.000	5,039.00	18,140.40
0110	06666031	000	REFL PAV MRK TY I (W)8"(LNDP)(060MIL)	LF	1.400	1,000.000	300.000	305.00	427.00
0115	06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.600	400.000	0.000	18.00	28.80
0120	06666034	000	REFL PAV MRK TY I (W)8"(SLD)(060MIL)	LF	0.300	150,000.000	70,000.000	170,175.00	51,052.50
0125	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	15,000.000	0.000	41,585.00	37,426.50
0130	06666037	000	REFL PAV MRK TY I (W)12"(LNDP)(060MIL)	LF	1.800	1,000.000	0.000	190.00	342.00
0140	06666040	000	REFL PAV MRK TY I (W)12"(SLD)(060MIL)	LF	1.800	1,000.000	1,200.000	1,270.00	2,286.00
0145	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	1,000.000	600.000	768.00	2,457.60
0150	06666136	000	REFL PAV MRK TY I (Y)8"(SLD)(060MIL)	LF	0.600	1,000.000	600.000	640.00	384.00
0155	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	5,000.000	0.000	725.00	580.00
0170	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.140	18,000.000	28,000.000	41,190.00	5,766.60
0180	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	500,000.000	600,000.000	1,243,682.00	124,368.20
0190	06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.400	4,000.000	4,000.000	5,138.00	2,055.20
0205	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.140	50,000.000	140,000.000	171,850.00	24,059.00
0210	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.120	350,000.000	400,000.000	828,043.00	99,365.16
0240	06666298	000	RE PM W/RET REQ TY I (W)4"(BRK)(060MIL)	LF	0.160	207,060.000	0.000	170,980.00	27,356.80
0245	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	25,000.000	0.000	121,045.00	38,734.40
0250	06666301	000	RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.150	3,280,000.000	0.000	2,314,495.00	347,174.25
0255	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	100,000.000	150,000.000	2,776,636.00	888,523.52
0260	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.380	5,000.000	0.000	52,380.00	19,904.40
0265	06666307	000	RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.340	5,000.000	200,000.000	817,628.00	277,993.52
0275	06666310	000	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.160	307,060.000	300,000.000	384,880.00	61,580.80
0280	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.380	8,000.000	25,000.000	370,420.00	140,759.60
0285	06666313	000	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.160	2,500,000.000	2,000,000.000	2,328,894.00	372,623.04
0290	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	75,000.000	95,000.000	1,553,600.00	466,080.00
0300	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.380	1,000.000	0.000	208,250.00	79,135.00
0305	06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.580	10,000.000	0.000	27,880.00	16,170.40
0310	06666343	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.650	10,000.000	10,000.000	11,450.00	7,442.50
0335	06666352	000	REFL PAV MRK TY I(W)(LEGENDS)(100 MIL)	SF	2.200	30,500.000	30,000.000	89,921.51	197,827.33
0340	06666353	000	REFL PAV MRK TY I(Y)(LEGENDS)(100 MIL)	SF	2.100	8,000.000	8,000.000	14,861.50	31,209.15
0350	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	280.000	3.000	3.000	9.00	2,520.00
0355	06686113	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)LG	EA	320.000	2.000	0.000	23.00	7,360.00
0360	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,800.000	3.000	3.000	2.00	3,600.00
0375	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	12,000.000	0.000	10,851.00	30,382.80
0380	06726008	000	REFL PAV MRKR TY I-R	EA	9.800	25.000	0.000	168.00	1,646.40
0385	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	70,000.000	0.000	78,748.00	196,870.00
0390	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	30,000.000	0.000	11,480.00	33,292.00
0410	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.900	4,000.000	4,500.000	4,992.00	4,492.80
0420	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.200	1,000.000	0.000	2,086.00	4,589.20
0425	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.200	100.000	0.000	2,380.00	7,616.00
0430	06776006	000	ELIM EXT PAV MRK & MRKS (18")	LF	3.800	150.000	0.000	244.00	927.20

CATEGORY 001 DESCRIPTION PAVMARKINGS&MRKRS&CENTERLINE TEXTUR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0435	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,000.000	0.000	18,021.00	36,042.00
0440	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	40.000	30.000	0.000	258.00	10,320.00
0445	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	30.000	30.000	20.000	797.00	23,910.00
0450	60406001	000	MOBILE RETROREFLECTIVITY DATA COLLECT	MI	6.400	12,850.000	0.000	12,962.10	82,957.44
0455	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	16.000	1,000.000	0.000	480.00	7,680.00

Category Subtotal \$3,843,362.81

PROJECT RMC - 632645001 CONTROL 632645001

CATEGORY 001 DESCRIPTION PAVMARKINGS&MRKRS&CENTERLINE TEXTUR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05106001	000	ONE-WAY TRAF CONT (FLAGGER CONT)	HR	48.000	50.000	0.000	0.000	0.00
0070	05336002	000	RUMBLE STRIPS (CENTERLINE)	LF	0.600	5,000.000	0.000	0.000	0.00
0075	06666004	000	REFL PAV MRK TY I (W)4"(DOT)(060MIL)	LF	1.200	3,500.000	0.000	0.000	0.00
0085	06666007	000	REFL PAV MRK TY I (W)4"(LNDP)(060MIL)	LF	1.200	100.000	0.000	0.000	0.00
0095	06666017	000	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	2.100	100.000	0.000	0.000	0.00
0100	06666019	000	REFL PAV MRK TY I (W)6"(LNDP)(060MIL)	LF	1.600	100.000	0.000	0.000	0.00
0135	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.800	2,000.000	0.000	0.000	0.00
0160	06666159	000	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.600	1,000.000	0.000	0.000	0.00
0165	06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.650	20,000.000	0.000	0.000	0.00
0175	06666168	000	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.160	1,000.000	0.000	0.000	0.00
0185	06666177	000	REFL PAV MRK TY II (W) 8" (LNDP)	LF	0.900	50.000	0.000	0.000	0.00
0195	06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.800	50.000	0.000	0.000	0.00
0200	06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.800	50.000	0.000	0.000	0.00
0215	06666224	000	PAVEMENT SEALER 4"	LF	0.800	100.000	0.000	0.000	0.00
0220	06666225	000	PAVEMENT SEALER 6"	LF	0.900	100.000	0.000	0.000	0.00
0225	06666226	000	PAVEMENT SEALER 8"	LF	1.200	100.000	0.000	0.000	0.00
0230	06666228	000	PAVEMENT SEALER 12"	LF	2.400	100.000	0.000	0.000	0.00
0235	06666230	000	PAVEMENT SEALER 24"	LF	3.400	100.000	0.000	0.000	0.00
0270	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.380	5,000.000	0.000	0.000	0.00
0295	06666318	000	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.380	1,000.000	0.000	0.000	0.00
0315	06666344	000	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.650	10,000.000	0.000	0.000	0.00
0320	06666345	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.650	10,000.000	0.000	0.000	0.00
0325	06666346	000	REF PROF PAV MRK TY I(Y)6"(BRK)(100MIL)	LF	0.700	10,000.000	0.000	0.000	0.00
0330	06666347	000	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.800	10,000.000	0.000	0.000	0.00
0345	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	200.000	3.000	0.000	0.000	0.00
0365	06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	340.000	2.000	0.000	0.000	0.00
0370	06726006	000	REFL PAV MRKR TY I-A	EA	3.900	10.000	0.000	0.000	0.00
0395	06726016	000	TRAFFIC BUTTON TY W	EA	2.950	50.000	0.000	0.000	0.00
0400	06726017	000	TRAFFIC BUTTON TY Y	EA	2.950	50.000	0.000	0.000	0.00
0405	06726018	000	TRAFFIC BUTTON TY B	EA	2.950	50.000	0.000	0.000	0.00
0415	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.800	100.000	0.000	0.000	0.00
0460	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0465	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0470	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	20,000.000	0.000	0.000	0.00

CONTRACT ID 632645001

ESTIMATE 0023

CONTRACTOR'S ESTIMATE PACKAGE

Page 6 of 8

0475 96066053

LAW ENFORCEMENT PERSONNEL

DOL

1.000

20,000.000

0.000

0.000

0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$3,843,362.81

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1,200.000	18.00	16.000	19,200.00
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.800	1,000.00	12,920.000	23,256.00
06666016	000	REFL PAV MRK TY I (W)6"(DOT)(060MIL)	LF	1.900	100.00	2,867.000	5,447.30
06666029	000	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.600	100.00	5,039.000	18,140.40
06666031	000	REFL PAV MRK TY I (W)8"(LNDP)(060MIL)	LF	1.400	1,000.00	305.000	427.00
06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.600	400.00	18.000	28.80
06666034	000	REFL PAV MRK TY I (W)8"(SLD)(060MIL)	LF	0.300	150,000.00	170,175.000	51,052.50
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	15,000.00	41,585.000	37,426.50
06666037	000	REFL PAV MRK TY I (W)12"(LNDP)(060MIL)	LF	1.800	1,000.00	190.000	342.00
06666040	000	REFL PAV MRK TY I (W)12"(SLD)(060MIL)	LF	1.800	1,000.00	1,270.000	2,286.00
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	1,000.00	768.000	2,457.60
06666136	000	REFL PAV MRK TY I (Y)8"(SLD)(060MIL)	LF	0.600	1,000.00	640.000	384.00
06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	5,000.00	725.000	580.00
06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.140	18,000.00	41,190.000	5,766.60
06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	500,000.00	1,243,682.000	124,368.20
06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.400	4,000.00	5,138.000	2,055.20
06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.140	50,000.00	171,850.000	24,059.00
06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.120	350,000.00	828,043.000	99,365.16
06666298	000	RE PM W/RET REQ TY I (W)4"(BRK)(060MIL)	LF	0.160	207,060.00	170,980.000	27,356.80
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	25,000.00	121,045.000	38,734.40
06666301	000	RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.150	3,280,000.00	2,314,495.000	347,174.25
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	100,000.00	2,776,636.000	888,523.52
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.380	5,000.00	52,380.000	19,904.40
06666307	000	RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.340	5,000.00	817,628.000	277,993.52
06666310	000	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.160	307,060.00	384,880.000	61,580.80
06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.380	8,000.00	370,420.000	140,759.60
06666313	000	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.160	2,500,000.00	2,328,894.000	372,623.04
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	75,000.00	1,553,600.000	466,080.00
06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.380	1,000.00	208,250.000	79,135.00
06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.580	10,000.00	27,880.000	16,170.40
06666343	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.650	10,000.00	11,450.000	7,442.50
06666352	000	REFL PAV MRK TY I(W)(LEGENDS)(100 MIL)	SF	2.200	30,500.00	89,921.510	197,827.33
06666353	000	REFL PAV MRK TY I(Y)(LEGENDS)(100 MIL)	SF	2.100	8,000.00	14,861.500	31,209.15
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	280.000	3.00	9.000	2,520.00
06686113	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)LG	EA	320.000	2.00	23.000	7,360.00
06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,800.000	3.00	2.000	3,600.00
06726007	000	REFL PAV MRKR TY I-C	EA	2.800	12,000.00	10,851.000	30,382.80
06726008	000	REFL PAV MRKR TY I-R	EA	9.800	25.00	168.000	1,646.40
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	70,000.00	78,748.000	196,870.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	30,000.00	11,480.000	33,292.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.900	4,000.00	4,992.000	4,492.80
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.200	1,000.00	2,086.000	4,589.20
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.200	100.00	2,380.000	7,616.00

06776006	000	ELIM EXT PAV MRK & MRKS (18")	LF	3.800	150.00	244.000	927.20
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,000.00	18,021.000	36,042.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	40.000	30.00	258.000	10,320.00
06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	30.000	30.00	797.000	23,910.00
60406001	000	MOBILE RETROREFLECTIVITY DATA COLLECT	MI	6.400	12,850.00	12,962.100	82,957.44
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	16.000	1,000.00	480.000	7,680.00

TOTAL ITEM EARNINGS TO DATE

\$3,843,362.81