



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/19**

CONTRACT ID: **632936001**
 PROJECT: **RMC - 632936001**
 CONTRACT: **07180101**
 AWARD AMOUNT: **\$200,055.00**
 PROJECTED AMOUNT: **\$200,057.00**
 ADJ. PROJECTED AMOUNT: **\$200,057.00**
 CONTRACTOR: **D & M CONTRACTORS, LLC**

HIGHWAY: **US0075**
 DISTRICT NAME: **Paris**
 COUNTY: **GRAYSON**
 AREA ENGINEER: **Aaron Bloom, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2018** to **11/30/2018**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **16.67**
 % RETAINAGE: **0.00**

LETTING DATE: **07/19/2018**
 AWARD DATE: **07/19/2018**
 NOTICE TO PROCEED DATE: **08/07/2018**
 WORK BEGIN DATE: **10/01/2018**
 ACCEPTED DATE: **10/20/2018**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$199,939.00	\$199,939.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$199,939.00	\$199,939.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$199,939.00	\$199,939.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	10/01/2018	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$590.00	
<u>BID DAYS:</u>	42	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	42		PER DAY	\$590.00
<u>DAYS CHARGED TO DATE:</u>	7	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 632936001 CONTROL 632936001
 CATEGORY 001 DESCRIPTION CRACK SEAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,000.000	1.000	0.000	1.00	1,000.00
0065	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	490.000	405.900	0.000	405.90	198,891.00
0070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	8.000	0.000	4.00	40.00
0075	61856002	000	TMA (STATIONARY)	DAY	2.000	42.000	0.000	4.00	8.00
								Category Subtotal	\$199,939.00

PROJECT RMC - 632936001 CONTROL 632936001
 CATEGORY 001 DESCRIPTION CRACK SEAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0085	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0095	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$199,939.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,000.000	1.00	1.000	1,000.00
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	490.000	405.90	405.900	198,891.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	8.00	4.000	40.00
61856002	000	TMA (STATIONARY)	DAY	2.000	42.00	4.000	8.00
TOTAL ITEM EARNINGS TO DATE							\$199,939.00