



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/11/19**

CONTRACT ID: **633495001**
 PROJECT: **RMC - 633495001**
 CONTRACT: **09181702**
 AWARD AMOUNT: **\$96,738.80**
 PROJECTED AMOUNT: **\$96,170.80**
 ADJ. PROJECTED AMOUNT: **\$96,170.80**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **US0084**
 DISTRICT NAME: **Bryan**
 COUNTY: **FREESTONE**
 AREA ENGINEER: **Jace Lee, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2019** to **03/28/2019**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **78.95**
 % RETAINAGE: **0.00**

LETTING DATE: **09/11/2018**
 AWARD DATE: **09/11/2018**
 NOTICE TO PROCEED DATE: **10/04/2018**
 WORK BEGIN DATE: **10/31/2018**
 ACCEPTED DATE: **03/28/2019**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$95,437.52	\$51,052.51	\$44,385.01
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$95,437.52	\$51,052.51	\$44,385.01
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$95,437.52	\$51,052.51	\$44,385.01

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/31/2018
 TIME CHARGES BEGIN: 12/11/2018
 BID DAYS: 38
 C. O. ADJUSTED DAYS: 0
 CURRENT DAYS: 38
 DAYS CHARGED TO DATE: 30
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
 LIQ DAMAGE RATE: \$570.00
 LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$570.00
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/01/2019	1		
03/02/2019		1	SATURDAY
03/03/2019		1	SUNDAY
03/04/2019	1		
03/05/2019	1		
03/06/2019	1		
03/07/2019	1		
03/08/2019		1	AWAIT FINAL ACCEPT
03/09/2019		1	AWAIT FINAL ACCEPT
03/10/2019		1	AWAIT FINAL ACCEPT
03/11/2019		1	AWAIT FINAL ACCEPT
03/12/2019		1	AWAIT FINAL ACCEPT
03/13/2019		1	AWAIT FINAL ACCEPT
03/14/2019		1	AWAIT FINAL ACCEPT
03/15/2019		1	AWAIT FINAL ACCEPT
03/16/2019		1	AWAIT FINAL ACCEPT
03/17/2019		1	AWAIT FINAL ACCEPT
03/18/2019		1	AWAIT FINAL ACCEPT
03/19/2019		1	AWAIT FINAL ACCEPT
03/20/2019		1	AWAIT FINAL ACCEPT
03/21/2019		1	AWAIT FINAL ACCEPT
03/22/2019		1	AWAIT FINAL ACCEPT
03/23/2019		1	AWAIT FINAL ACCEPT
03/24/2019		1	AWAIT FINAL ACCEPT
03/25/2019		1	AWAIT FINAL ACCEPT
03/26/2019		1	AWAIT FINAL ACCEPT
03/27/2019		1	AWAIT FINAL ACCEPT
03/28/2019		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
28	5	23
		<hr/>
		20
		1
		1
		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 633495001 CONTROL 633495001
 CATEGORY 001 DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	1,500.000	0.100	\$150.00	1.00	1.00
0065	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	375.000	124.040	\$46,515.00	253.97	256.58
0070	61856005	000	TMA (MOBILE OPERATION)	DAY	0.001	5.000	\$0.01	52.00	14.00
0085	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-570.000	4.000	-\$2,280.00	1.00	4.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$44,385.01		

CONTRACT LINE ITEMS

PROJECT RMC - 633495001 CONTROL 633495001
 CATEGORY 001 DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,500.000	1.000	0.000	1.00	1,500.00
0065	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	375.000	253.970	0.000	256.58	96,217.50
0070	61856005	000	TMA (MOBILE OPERATION)	DAY	0.001	52.000	0.000	14.00	0.02
0085	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-570.000	1.000	0.000	4.00	-2,280.00
Category Subtotal									\$95,437.52

PROJECT RMC - 633495001 CONTROL 633495001
 CATEGORY 001 DESCRIPTION CLEANING AND SEALING CRACKS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$95,437.52

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,500.000	1.00	1.000	1,500.00
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	375.000	253.97	256.580	96,217.50
61856005	000	TMA (MOBILE OPERATION)	DAY	0.000	52.00	14.000	0.02
96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-570.000	1.00	4.000	-2,280.00
TOTAL ITEM EARNINGS TO DATE							\$95,437.52