



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **633576001**
 PROJECT: **RMC - 633576001**
 CONTRACT: **11184206**
 AWARD AMOUNT: **\$1,106,689.20**
 PROJECTED AMOUNT: **\$1,166,453.20**
 ADJ. PROJECTED AMOUNT: **\$1,203,870.55**
 CONTRACTOR: **PMI PAVEMENT MARKING, LLC**

HIGHWAY: **SL0008**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Jamal Elahi, P.E.**
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0027**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/25/2022** to **05/25/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **96.16**
 % RETAINAGE: **0.00**

LETTING DATE: **11/07/2018**
 AWARD DATE: **11/15/2018**
 NOTICE TO PROCEED DATE: **12/18/2018**
 WORK BEGIN DATE: **03/26/2019**
 ACCEPTED DATE: **05/24/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,245,799.70	\$1,245,799.70	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,245,799.70	\$1,245,799.70	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,245,799.70	\$1,245,799.70	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/26/2019
TIME CHARGES BEGIN: 03/26/2019
BID DAYS: 730
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 702
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$685.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$685.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/25/2022	1	1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 633576001 CONTROL 633576001
 CATEGORY 001 DESCRIPTION PAVEMENT MARKINGS (GRAPHICS)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0075	05006033	000	MOBILIZATION (CALLOUT)	EA	100.000	18.000	0.000	2.00	200.00
0080	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.500	1,500.000	0.000	1,492.00	746.00
0085	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	100,000.000	0.000	80,448.00	48,268.80
0090	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.700	60,000.000	0.000	52,642.00	89,491.40
0095	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.000	12,000.000	0.000	11,267.00	33,801.00
0100	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	90.000	325.000	0.000	268.00	24,120.00
0105	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	100.000	150.000	0.000	103.00	10,300.00
0115	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	120.000	80.000	0.000	37.00	4,440.00
0120	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	140.000	325.000	0.000	279.00	39,060.00
0125	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	350.000	100.000	0.000	96.00	33,600.00
0130	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	350.000	100.000	0.000	100.00	35,000.00
0135	06666090	007	REF PAV MRK TY I (W)(MED NOSE)(100MIL)	EA	50.000	20.000	0.000	27.00	1,350.00
0140	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	700.000	8.000	0.000	18.00	12,600.00
0155	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	100.000	0.000	62.00	2,170.00
0170	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.600	15,000.000	0.000	24,772.00	14,863.20
0175	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	1.500	2,000.000	0.000	1,115.00	1,672.50
0180	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	2.500	7,500.000	0.000	335.00	837.50
0185	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.360	300,000.000	0.000	294,430.00	105,994.80
0190	06666225	007	PAVEMENT SEALER 6"	LF	0.040	80,000.000	0.000	22,344.00	893.76
0195	06666226	007	PAVEMENT SEALER 8"	LF	0.050	40,000.000	0.000	47,667.00	2,383.35
0200	06666228	007	PAVEMENT SEALER 12"	LF	0.100	14,000.000	0.000	16,892.00	1,689.20
0205	06666230	007	PAVEMENT SEALER 24"	LF	0.150	12,000.000	0.000	7,427.00	1,114.05
0210	06666231	007	PAVEMENT SEALER (ARROW)	EA	4.000	150.000	0.000	217.00	868.00
0215	06666232	007	PAVEMENT SEALER (WORD)	EA	4.000	225.000	0.000	224.00	896.00
0225	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	5.000	80.000	0.000	56.00	280.00
0235	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	5.000	50.000	0.000	33.00	165.00
0240	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	10.000	30.000	0.000	1.00	10.00
0255	06666242	007	PAVEMENT SEALER (RR XING)	EA	10.000	8.000	0.000	16.00	160.00
0260	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	0.500	200.000	0.000	62.00	31.00
0280	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.370	300,000.000	0.000	305,971.00	113,209.27
0285	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.340	400,000.000	0.000	560,681.00	190,631.54
0290	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.400	2,500.000	0.000	4,410.00	1,764.00
0295	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.340	400,000.000	0.000	463,369.00	157,545.46
0310	06726006	001	REFL PAV MRKR TY I-A	EA	3.000	25.000	0.000	3,557.00	10,671.00
0315	06726007	001	REFL PAV MRKR TY I-C	EA	3.000	200.000	0.000	3,127.00	9,381.00
0320	06726009	001	REFL PAV MRKR TY II-A-A	EA	2.650	1,500.000	0.000	7,001.00	18,552.65
0325	06726010	001	REFL PAV MRKR TY II-C-R	EA	2.500	8,500.000	0.000	47,054.00	117,635.00
0335	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.100	12,500.000	0.000	34,829.00	3,482.90
0340	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.130	50,000.000	0.000	97,857.00	12,721.41
0345	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.150	14,000.000	0.000	16,892.00	2,533.80
0350	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.150	14,000.000	0.000	7,454.00	1,118.10
0355	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	10.000	200.000	0.000	418.00	4,180.00
0360	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	10.000	125.000	0.000	184.00	1,840.00
0375	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	25.000	200.000	0.000	424.00	10,600.00

CATEGORY 001 DESCRIPTION PAVEMENT MARKINGS (GRAPHICS)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0380	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	50.000	10.000	0.000	1.00	50.00
0390	06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	50.000	8.000	0.000	13.00	650.00
0405	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	5.000	100.000	0.000	62.00	310.00
0425	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	5.000	50.000	0.000	33.00	165.00
0430	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	1,404,000.000	0.000	1,627,098.00	16,270.98
0435	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.020	115,000.000	0.000	105,080.00	2,101.60
0440	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	62,000.000	0.000	53,507.00	5,350.70
0445	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.100	19,500.000	0.000	11,602.00	1,160.20
0450	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	325.000	0.000	268.00	4,020.00
0455	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	150.000	0.000	103.00	515.00
0465	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	80.000	0.000	37.00	185.00
0475	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	525.000	0.000	279.00	2,790.00
0480	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	50.000	100.000	0.000	96.00	4,800.00
0485	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	50.000	100.000	0.000	100.00	5,000.00
0490	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	150.000	8.000	0.000	18.00	2,700.00
0505	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	10.000	100.000	0.000	62.00	620.00
0510	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	20.000	20.000	0.000	27.00	540.00
0535	61856005	000	TMA (MOBILE OPERATION)	DAY	1.000	320.000	0.000	262.00	262.00
0732	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	37,417.350	0.000	1.000	1.00	37,417.35

CO#1 EMERGENCY WORKZONE STRIPING SAN JACINTO BRIDGE BY LS

Category Subtotal \$1,207,779.52

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
720	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	60,000.000	0.000	38,020.18	38,020.18

Category Subtotal \$38,020.18

PROJECT RMC - 633576001 CONTROL 633576001

CATEGORY 001 DESCRIPTION PAVEMENT MARKINGS (GRAPHICS)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0110	06666060	007	REFL PAV MRK TY I(W)(TPL ARRW)(100MIL)	EA	150.000	1.000	0.000	0.000	0.00
0145	06666096	007	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	50.000	5.000	0.000	0.000	0.00
0150	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	35.000	100.000	0.000	0.000	0.00
0160	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	50.000	1.000	0.000	0.000	0.00
0165	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	50.000	1.000	0.000	0.000	0.00
0220	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	1.000	1.000	0.000	0.000	0.00
0230	06666235	007	PAVEMENT SEALER (TPL ARROW)	EA	5.000	1.000	0.000	0.000	0.00
0245	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	10.000	30.000	0.000	0.000	0.00
0250	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	1.000	5.000	0.000	0.000	0.00
0265	06666244	007	PAVEMENT SEALER (BIKE ARROW)	EA	0.100	1.000	0.000	0.000	0.00
0270	06666245	007	PAVEMENT SEALER (BIKE SYMBOL)	EA	0.100	1.000	0.000	0.000	0.00
0275	06666248	007	PAVEMENT SEALER (NUMBER)	EA	2.000	200.000	0.000	0.000	0.00

0300	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	220.000	200.000	0.000	0.000	0.00
0305	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	220.000	200.000	0.000	0.000	0.00
0330	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	50.000	0.000	0.000	0.00
0365	06776010	000	ELIM EXT PAV MRK & MRKS (TPL ARROW)	EA	10.000	1.000	0.000	0.000	0.00
0370	06776011	000	ELIM EXT PAV MRK & MRKS (NUMBER)	EA	1.000	200.000	0.000	0.000	0.00
0385	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	50.000	10.000	0.000	0.000	0.00
0395	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	5.000	5.000	0.000	0.000	0.00
0400	06776018	000	ELIM EXT PAV MRK & MRKS (18")(YLD TRI)	EA	1.000	100.000	0.000	0.000	0.00
0410	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	1.000	1.000	0.000	0.000	0.00
0415	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	1.000	1.000	0.000	0.000	0.00
0420	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	1.000	1.000	0.000	0.000	0.00
0460	06786011	000	PAV SURF PREP FOR MRK (TPL ARROW)	EA	5.000	1.000	0.000	0.000	0.00
0470	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	200.000	0.000	0.000	0.00
0495	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	1.000	5.000	0.000	0.000	0.00
0500	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	5.000	100.000	0.000	0.000	0.00
0515	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	20.000	1.000	0.000	0.000	0.00
0520	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	20.000	1.000	0.000	0.000	0.00
0525	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	7.000	0.000	0.000	0.00
0530	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	25.000	25.000	0.000	0.000	0.00
700	96066058		SPECIAL DEDUCTION	DOL	-685.000	1.000	0.000	0.000	0.00
			Liquidated Damages						
740	96056008		ROAD USER COST - DISINCENTIVE	DOL	-1.000	1.000	0.000	0.000	0.00
			Lane Closure Assessment Fee						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
710	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	250.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
730	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	200.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,245,799.70

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	100.000	18.00	2.000	200.00
06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.500	1,500.00	1,492.000	746.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	100,000.00	80,448.000	48,268.80
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.700	60,000.00	52,642.000	89,491.40
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.000	12,000.00	11,267.000	33,801.00
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	90.000	325.00	268.000	24,120.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	100.000	150.00	103.000	10,300.00
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	120.000	80.00	37.000	4,440.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	140.000	325.00	279.000	39,060.00
06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	350.000	100.00	96.000	33,600.00
06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	350.000	100.00	100.000	35,000.00
06666090	007	REF PAV MRK TY I (W)(MED NOSE)(100MIL)	EA	50.000	20.00	27.000	1,350.00
06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	700.000	8.00	18.000	12,600.00
06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	100.00	62.000	2,170.00
06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.600	15,000.00	24,772.000	14,863.20
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	1.500	2,000.00	1,115.000	1,672.50
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	2.500	7,500.00	335.000	837.50
06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.360	300,000.00	294,430.000	105,994.80
06666225	007	PAVEMENT SEALER 6"	LF	0.040	80,000.00	22,344.000	893.76
06666226	007	PAVEMENT SEALER 8"	LF	0.050	40,000.00	47,667.000	2,383.35
06666228	007	PAVEMENT SEALER 12"	LF	0.100	14,000.00	16,892.000	1,689.20
06666230	007	PAVEMENT SEALER 24"	LF	0.150	12,000.00	7,427.000	1,114.05
06666231	007	PAVEMENT SEALER (ARROW)	EA	4.000	150.00	217.000	868.00
06666232	007	PAVEMENT SEALER (WORD)	EA	4.000	225.00	224.000	896.00
06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	5.000	80.00	56.000	280.00
06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	5.000	50.00	33.000	165.00
06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	10.000	30.00	1.000	10.00
06666242	007	PAVEMENT SEALER (RR XING)	EA	10.000	8.00	16.000	160.00
06666243	007	PAVEMENT SEALER (YLD TRI)	EA	0.500	200.00	62.000	31.00
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.370	300,000.00	305,971.000	113,209.27
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.340	400,000.00	560,681.000	190,631.54
06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.400	2,500.00	4,410.000	1,764.00
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.340	400,000.00	463,369.000	157,545.46
06726006	001	REFL PAV MRKR TY I-A	EA	3.000	25.00	3,557.000	10,671.00
06726007	001	REFL PAV MRKR TY I-C	EA	3.000	200.00	3,127.000	9,381.00
06726009	001	REFL PAV MRKR TY II-A-A	EA	2.650	1,500.00	7,001.000	18,552.65
06726010	001	REFL PAV MRKR TY II-C-R	EA	2.500	8,500.00	47,054.000	117,635.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.100	12,500.00	34,829.000	3,482.90
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.130	50,000.00	97,857.000	12,721.41
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.150	14,000.00	16,892.000	2,533.80
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.150	14,000.00	7,454.000	1,118.10
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	10.000	200.00	418.000	4,180.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	10.000	125.00	184.000	1,840.00

06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	25.000	200.00	424.000	10,600.00
06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	50.000	10.00	1.000	50.00
06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	50.000	8.00	13.000	650.00
06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	5.000	100.00	62.000	310.00
06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	5.000	50.00	33.000	165.00
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	1,404,000.00	1,627,098.000	16,270.98
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.020	115,000.00	105,080.000	2,101.60
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	62,000.00	53,507.000	5,350.70
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.100	19,500.00	11,602.000	1,160.20
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	325.00	268.000	4,020.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	150.00	103.000	515.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	80.00	37.000	185.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	525.00	279.000	2,790.00
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	50.000	100.00	96.000	4,800.00
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	50.000	100.00	100.000	5,000.00
06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	150.000	8.00	18.000	2,700.00
06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	10.000	100.00	62.000	620.00
06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	20.000	20.00	27.000	540.00
61856005	000	TMA (MOBILE OPERATION)	DAY	1.000	320.00	262.000	262.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	60,000.00	38,020.180	38,020.18
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	37,417.350	0.00	1.000	37,417.35

CO#1 EMERGENCY WORKZONE STRIPING SAN JACINTO BRIDGE BY LS

TOTAL ITEM EARNINGS TO DATE \$1,245,799.70