



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/09/23**

CONTRACT ID: **635936001**
 PROJECT: **RMC - 635936001**
 CONTRACT: **05204024**
 AWARD AMOUNT: **\$1,480,960.00**
 PROJECTED AMOUNT: **\$1,480,967.00**
 ADJ. PROJECTED AMOUNT: **\$1,441,967.00**
 CONTRACTOR: **(INACTIVE)ALTUS TRAFFIC MANAGEMENT LLC**

HIGHWAY: **US0080**
 DISTRICT NAME: **TYLER**
 COUNTY: **WOOD**
 AREA ENGINEER: **Lance Pomykal, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0029**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/30/2022** to **01/03/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **05/07/2020**
 AWARD DATE: **05/28/2020**
 NOTICE TO PROCEED DATE: **07/30/2020**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **01/03/2023**
 PHYSICAL WORK COMPLETION DATE: **01/03/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,814,548.75	\$1,809,798.75	\$4,750.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,814,548.75	\$1,809,798.75	\$4,750.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,814,548.75	\$1,809,798.75	\$4,750.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 730
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 730
PHYSICAL WORK COMPLETE: 01/03/2023

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$685.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$685.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/30/2022		1	AWAITING FINAL DOCUMENTATION
12/31/2022		1	AWAITING FINAL DOCUMENTATION
01/01/2023		1	AWAITING FINAL DOCUMENTATION
01/02/2023		1	AWAITING FINAL DOCUMENTATION
01/03/2023		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
5	0	5
		<hr/>
		4
		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 635936001

CONTROL 635936001

CATEGORY 001

DESCRIPTION TRAFFIC CONTROL - WOOD/VAN ZANDT CO.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	9,500.000	0.500	\$4,750.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$4,750.00

CONTRACT LINE ITEMS

PROJECT RMC - 635936001 CONTROL 635936001
 CATEGORY 001 DESCRIPTION TRAFFIC CONTROL - WOOD/VAN ZANDT CO.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	9,500.000	1.000	0.000	1.00	9,500.00
0075	61856002	002	TMA (STATIONARY)	DAY	500.000	730.000	0.000	864.50	432,250.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	600.000	130.000	-65.000	65.00	39,000.00
0085	71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	102.000	7,100.000	0.000	6,462.00	659,124.00
0090	71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	102.000	900.000	0.000	705.50	71,961.00
0095	71486003	000	1 LN CLOSURE 4 LN RD	HR	102.000	600.000	0.000	617.50	62,985.00
0100	71486004	000	2 LN CLOSURE 4 LN RD	HR	102.000	130.000	0.000	106.00	10,812.00
0105	71486005	000	FREEWAY 1 LANE CLOSURE	HR	110.000	10.000	0.000	9.00	990.00
0140	71486016	000	WORK AREA ON SHOULDER	HR	85.000	10.000	0.000	22.00	1,870.00
0145	71486018	000	MOBILE OPERATIONS	HR	85.000	200.000	0.000	93.00	7,905.00
0150	71486019	000	FURNISH ADDITIONAL FLAGGER	HR	38.500	1,000.000	0.000	7,309.50	281,415.75
0155	71486020	000	PILOT VEHICLE AND OPERATOR	HR	43.500	1,600.000	0.000	5,430.00	236,205.00
0160	71486021	000	FURNISH ADDITIONAL ARROW BOARD	HR	1.500	100.000	0.000	354.00	531.00
								Category Subtotal	\$1,814,548.75

PROJECT RMC - 635936001 CONTROL 635936001
 CATEGORY 001 DESCRIPTION TRAFFIC CONTROL - WOOD/VAN ZANDT CO.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	150.000	1.000	0.000	0.000	0.00
0070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	35.000	10.000	0.000	0.000	0.00
0110	71486006	000	FREEWAY 2 LANE CLOSURE	HR	125.000	10.000	0.000	0.000	0.00
0115	71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	90.000	10.000	0.000	0.000	0.00
0120	71486010	000	FREEWAY CLOSURE SEQUENCE DAYTIME ONLY	HR	295.000	10.000	0.000	0.000	0.00
0125	71486011	000	COMPLETE FREEWAY CLOSURE	HR	300.000	10.000	0.000	0.000	0.00
0130	71486012	000	ONE LANE FRONTAGE ROAD CLOSURE	HR	110.000	10.000	0.000	0.000	0.00
0135	71486013	000	TWO LANE FRONTAGE ROAD CLOSURE	HR	110.000	10.000	0.000	0.000	0.00
								Category Subtotal	0.00

CATEGORY 002 DESCRIPTION FORCE ACCTS & INCIDENTALS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0200	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0205	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0210	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0215	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
0220	96066052		FORCE ACCOUNT	DOL	1.000	1.000	0.000	0.000	0.00
0225	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0230	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00

CONTRACT ID 635936001

ESTIMATE 0029

CONTRACTOR'S ESTIMATE PACKAGE

Page 5 of 6

0235	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0240	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,814,548.75

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	9,500.000	1.00	1.000	9,500.00
61856002	002	TMA (STATIONARY)	DAY	500.000	730.00	864.500	432,250.00
61856005	002	TMA (MOBILE OPERATION)	DAY	600.000	130.00	65.000	39,000.00
71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	102.000	7,100.00	6,462.000	659,124.00
71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	102.000	900.00	705.500	71,961.00
71486003	000	1 LN CLOSURE 4 LN RD	HR	102.000	600.00	617.500	62,985.00
71486004	000	2 LN CLOSURE 4 LN RD	HR	102.000	130.00	106.000	10,812.00
71486005	000	FREEWAY 1 LANE CLOSURE	HR	110.000	10.00	9.000	990.00
71486016	000	WORK AREA ON SHOULDER	HR	85.000	10.00	22.000	1,870.00
71486018	000	MOBILE OPERATIONS	HR	85.000	200.00	93.000	7,905.00
71486019	000	FURNISH ADDITIONAL FLAGGER	HR	38.500	1,000.00	7,309.500	281,415.75
71486020	000	PILOT VEHICLE AND OPERATOR	HR	43.500	1,600.00	5,430.000	236,205.00
71486021	000	FURNISH ADDITIONAL ARROW BOARD	HR	1.500	100.00	354.000	531.00
TOTAL ITEM EARNINGS TO DATE							\$1,814,548.75