



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/10/22**

CONTRACT ID: **636117001**
 PROJECT: **MMC - 636117001**
 CONTRACT: **06204216**
 AWARD AMOUNT: **\$530,250.00**
 PROJECTED AMOUNT: **\$530,250.00**
 ADJ. PROJECTED AMOUNT: **\$956,945.00**
 CONTRACTOR: **EAST TEXAS ASPHALT CO., LTD.**

HIGHWAY: **FM0083**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **SABINE**
 AREA ENGINEER: **Charles "Matt" Brazil, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/01/2021** to **08/01/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **98.89**
 % RETAINAGE: **0.00**

LETTING DATE: **06/05/2020**
 AWARD DATE: **06/25/2020**
 NOTICE TO PROCEED DATE: **07/21/2020**
 WORK BEGIN DATE: **08/10/2020**
 ACCEPTED DATE: **08/01/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$240,418.08	\$240,418.08	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$240,418.08	\$240,418.08	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$240,418.08	\$240,418.08	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/10/2020
TIME CHARGES BEGIN: 08/10/2020
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 356
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$610.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$610.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
08/01/2021	1	1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 636117001 CONTROL 636117001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	77.500	3,500.000	-3,500.000	49.09	3,804.48
0115	80116016		D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	72.000	0.000	3,000.000	3,286.30	236,613.60
Will be used to on roads within San Jacinto county.									
Category Subtotal									<u>\$240,418.08</u>

PROJECT MMC - 636117001 CONTROL 636117001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	74.000	3,500.000	-3,500.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0100	80116014		D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	75.840	0.000	3,500.000	0.000	0.00
New line added with CPI price increase addition									
0105	80116005		D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	79.430	0.000	3,500.000	0.000	0.00
New line added with CPI price increase addition									
0110	80066016		SP TY C PG 76-22 (PICKUP)	TON	79.000	0.000	2,500.000	0.000	0.00
Use aggregates that meet the SAC requirements of Class A.									
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$240,418.08

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	77.500	3,500.00	49.090	3,804.48	
80116016		D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	72.000	0.00	3,286.300	236,613.60	
		Will be used to on roads within San Jacinto county.						
TOTAL ITEM EARNINGS TO DATE							\$240,418.08	