



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **637433001**
 PROJECT: **RMC - 637433001**
 CONTRACT: **03214210**
 AWARD AMOUNT: **\$687,500.00**
 PROJECTED AMOUNT: **\$682,622.00**
 ADJ. PROJECTED AMOUNT: **\$682,622.00**
 CONTRACTOR: **ROAD DOCTORS LLC**

HIGHWAY: **US0075**
 DISTRICT NAME: **DALLAS**
 COUNTY: **COLLIN**
 AREA ENGINEER: **Derick Davis**
 AREA NUMBER: **007**

ESTIMATE NUMBER: **0027**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2023** to **09/22/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **03/05/2021**
 AWARD DATE: **03/25/2021**
 NOTICE TO PROCEED DATE: **04/26/2021**
 WORK BEGIN DATE: **07/27/2021**
 ACCEPTED DATE: **08/17/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$463,506.75	\$463,506.75	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$463,506.75	\$463,506.75	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$463,506.75	\$463,506.75	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	07/27/2021	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	07/30/2021	<u>LIQ DAMAGE RATE:</u>	\$610.00
<u>BID DAYS:</u>	730	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	730	PER DAY	\$610.00
<u>DAYS CHARGED TO DATE:</u>	730	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/01/2023		1	AWAITING FINAL DOCUMENTATION
09/02/2023		1	AWAITING FINAL DOCUMENTATION
09/03/2023		1	AWAITING FINAL DOCUMENTATION
09/04/2023		1	AWAITING FINAL DOCUMENTATION
09/05/2023		1	AWAITING FINAL DOCUMENTATION
09/06/2023		1	AWAITING FINAL DOCUMENTATION
09/07/2023		1	AWAITING FINAL DOCUMENTATION
09/08/2023		1	AWAITING FINAL DOCUMENTATION
09/09/2023		1	AWAITING FINAL DOCUMENTATION
09/10/2023		1	AWAITING FINAL DOCUMENTATION
09/11/2023		1	AWAITING FINAL DOCUMENTATION
09/12/2023		1	AWAITING FINAL DOCUMENTATION
09/13/2023		1	AWAITING FINAL DOCUMENTATION
09/14/2023		1	AWAITING FINAL DOCUMENTATION
09/15/2023		1	AWAITING FINAL DOCUMENTATION
09/16/2023		1	AWAITING FINAL DOCUMENTATION
09/17/2023		1	AWAITING FINAL DOCUMENTATION
09/18/2023		1	AWAITING FINAL DOCUMENTATION
09/19/2023		1	AWAITING FINAL DOCUMENTATION
09/20/2023		1	AWAITING FINAL DOCUMENTATION
09/21/2023		1	AWAITING FINAL DOCUMENTATION
09/22/2023		1	WORK COMPL & ACCEP

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
22	0	22
		<hr/>
AWAITING FINAL DOCU WORK COMPL & ACCE		21 1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 637433001 CONTROL 637433001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	2,000.000	20.000	0.000	20.00	40,000.00
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	2,000.000	5.000	0.000	2.00	4,000.00
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	300.000	0.000	189.00	47,250.00
0075	07006002	000	POTHOLE REPAIR (STANDARD)	CY	750.000	750.000	0.000	497.97	373,476.75
1100	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-610.000	1.000	0.000	2.00	-1,220.00
								Category Subtotal	\$463,506.75

PROJECT RMC - 637433001 CONTROL 637433001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Special Deduct (Response Time/Cycle)	DOL	-610.000	1.000	0.000	0.000	0.00
1050	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-610.000	1.000	0.000	0.000	0.00
1150	96066058		SPECIAL DEDUCTION Production Rate Not Met	DOL	-610.000	1.000	0.000	0.000	0.00
1200	96066058		SPECIAL DEDUCTION Outside the Identified Site Specific Schedule	DOL	-610.000	1.000	0.000	0.000	0.00
1250	96066058		SPECIAL DEDUCTION Non-Compliance - Emergency Report to Location w/2hrs	DOL	-610.000	1.000	0.000	0.000	0.00
1300	96066058		SPECIAL DEDUCTION Non-Compliance - Callout begin work specified time	DOL	-610.000	1.000	0.000	0.000	0.00
1350	96066058		SPECIAL DEDUCTION Non-Compliance - Insufficient Personnel and Equipment	DOL	-610.000	1.000	0.000	0.000	0.00
1400	96016001		MATERIAL ON HAND Material On Hand - Material Received	DOL	1.000	1.000	0.000	0.000	0.00
1450	96016001		MATERIAL ON HAND Material On Hand - Material Used	DOL	-1.000	1.000	0.000	0.000	0.00
1500	96066053		LAW ENFORCEMENT PERSONNEL Law Enforcement Personnel	DOL	1.000	1.000	0.000	0.000	0.00
1550	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1600	96022001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1650	96022002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$463,506.75

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	2,000.000	20.00	20.000	40,000.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	2,000.000	5.00	2.000	4,000.00
07006002	000	POTHOLE REPAIR (STANDARD)	CY	750.000	750.00	497.969	373,476.75
61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	300.00	189.000	47,250.00
96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-610.000	1.00	2.000	-1,220.00
TOTAL ITEM EARNINGS TO DATE							\$463,506.75