



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/10/23**

CONTRACT ID: **638149001**
 PROJECT: **RMC - 638149001**
 CONTRACT: **03221807**
 AWARD AMOUNT: **\$115,531.52**
 PROJECTED AMOUNT: **\$114,353.52**
 ADJ. PROJECTED AMOUNT: **\$264,351.84**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **FM2499**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DENTON**
 AREA ENGINEER: **Billy Meador**
 AREA NUMBER: **004**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2022** to **08/31/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **27.12**
 % RETAINAGE: **0.00**

LETTING DATE: **03/24/2022**
 AWARD DATE: **03/24/2022**
 NOTICE TO PROCEED DATE: **04/08/2022**
 WORK BEGIN DATE: **05/25/2022**
 ACCEPTED DATE: **08/31/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$265,497.84	\$265,496.74	\$1.10
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$265,497.84	\$265,496.74	\$1.10
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$265,497.84	\$265,496.74	\$1.10

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/25/2022
TIME CHARGES BEGIN: 06/06/2022
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 99
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$590.00
TOTAL: \$0.00

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2022	1			37	37	0
07/27/2022	1					
07/28/2022	1					
07/29/2022	1					
07/30/2022	1					
07/31/2022	1					
08/01/2022	1					
08/02/2022	1					
08/03/2022	1					
08/04/2022	1					
08/05/2022	1					
08/06/2022	1					
08/07/2022	1					
08/08/2022	1					
08/09/2022	1					
08/10/2022	1					
08/11/2022	1					
08/12/2022	1					
08/13/2022	1					
08/14/2022	1					
08/15/2022	1					
08/16/2022	1					
08/17/2022	1					
08/18/2022	1					
08/19/2022	1					
08/20/2022	1					
08/21/2022	1					
08/22/2022	1					
08/23/2022	1					
08/24/2022	1					
08/25/2022	1					
08/26/2022	1					
08/27/2022	1					
08/28/2022	1					
08/29/2022	1					
08/30/2022	1					
08/31/2022	1					

WORK PERFORMED THIS PERIOD

PROJECT RMC - 638149001 CONTROL 638149001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1.000	0.100	\$0.10
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	1.000	\$1.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00
3.00	3.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1.10

CONTRACT LINE ITEMS

PROJECT RMC - 638149001 CONTROL 638149001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	0.000	1.00	1.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.000	0.000	3.00	3.00
0075	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	60.000	0.000	32.00	32.00
0080	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.240	15,948.000	20,718.000	36,666.00	265,461.84
Category Subtotal									\$265,497.84

PROJECT RMC - 638149001 CONTROL 638149001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1.000	4.000	0.000	0.000	0.00
1000	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-590.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-590.000	1.000	0.000	0.000	0.00
1200	96016001		MATERIAL ON HAND Material on Hand - Material Received	DOL	1.000	1.000	0.000	0.000	0.00
1300	96016001		MATERIAL ON HAND Material on Hand - Material Used	DOL	-1.000	1.000	0.000	0.000	0.00
1400	96066053		LAW ENFORCEMENT PERSONNEL Law Enforcement Personnel	DOL	1.000	1.000	0.000	0.000	0.00
1500	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1600	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1700	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$265,497.84

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1.000	1.00	1.000	1.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.00	3.000	3.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	7.240	15,948.00	36,666.000	265,461.84
61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	60.00	32.000	32.00
TOTAL ITEM EARNINGS TO DATE							\$265,497.84