



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/10/22**

CONTRACT ID: **638570001**
 PROJECT: **MMC - 638570001**
 CONTRACT: **07211172**
 AWARD AMOUNT: **\$86,760.00**
 PROJECTED AMOUNT: **\$86,760.00**
 ADJ. PROJECTED AMOUNT: **\$227,760.00**
 CONTRACTOR: **A. L. HELMCAMP, INC.**

HIGHWAY: **SL0304**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **HOUSTON**
 AREA ENGINEER: **Jesse Sisco, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2022** to **05/29/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **80.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/22/2021**
 AWARD DATE: **07/22/2021**
 NOTICE TO PROCEED DATE: **08/03/2021**
 WORK BEGIN DATE: **10/01/2021**
 ACCEPTED DATE: **05/29/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$84,352.99	\$84,352.99	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$84,352.99	\$84,352.99	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$84,352.99	\$84,352.99	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/01/2021
TIME CHARGES BEGIN: 10/01/2021
BID DAYS: 180
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 300
DAYS CHARGED TO DATE: 240
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$570.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$570.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/01/2022	1		
05/02/2022	1		
05/03/2022	1		
05/04/2022	1		
05/05/2022	1		
05/06/2022	1		
05/07/2022	1		
05/08/2022	1		
05/09/2022	1		
05/10/2022	1		
05/11/2022	1		
05/12/2022	1		
05/13/2022	1		
05/14/2022	1		
05/15/2022	1		
05/16/2022	1		
05/17/2022	1		
05/18/2022	1		
05/19/2022	1		
05/20/2022	1		
05/21/2022	1		
05/22/2022	1		
05/23/2022	1		
05/24/2022	1		
05/25/2022	1		
05/26/2022	1		
05/27/2022	1		
05/28/2022	1		
05/29/2022			1 WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	28	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 638570001 CONTROL 638570001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80076063	000	FL BS (SITE DEL) (TY E GR 2) (SITE 1)	TON	28.920	3,000.000	0.000	2,916.77	84,352.99
Category Subtotal									\$84,352.99

PROJECT MMC - 638570001 CONTROL 638570001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0075	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0080	80076065		FL BS (SITE DEL) (TY E GR 2) (SITE 2) (RM 654- RM 656)	TON	30.000	0.000	4,700.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$84,352.99

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076063	000	FL BS (SITE DEL) (TY E GR 2) (SITE 1)	TON	28.920	3,000.00	2,916.770	84,352.99
TOTAL ITEM EARNINGS TO DATE							\$84,352.99