



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **638667001**  
 PROJECT: **MMC - 638667001**  
 CONTRACT: **06221401**  
 AWARD AMOUNT: **\$190,000.00**  
 PROJECTED AMOUNT: **\$189,999.00**  
 ADJ. PROJECTED AMOUNT: **\$201,069.00**  
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **IH0035**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **TRAVIS**  
 AREA ENGINEER: **Omar X. De Leon, P.E.**  
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0007**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **31.14**  
 % TIME USED: **75.42**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/15/2022**  
 AWARD DATE: **06/15/2022**  
 NOTICE TO PROCEED DATE: **06/28/2022**  
 WORK BEGIN DATE: **04/10/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$62,604.13	\$62,604.13	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$62,604.13	\$62,604.13	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$62,604.13</b>	<b>\$62,604.13</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/10/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 120  
CURRENT DAYS: 240  
DAYS CHARGED TO DATE: 181  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 638667001 CONTROL 638667001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	80076053	000	FL BS (STE DEL)(TY A GR 5)(DROP OFF)(3)	CY	41.000	1,000.000	0.000	1,526.93	62,604.13
<b>Category Subtotal</b>									<b>\$62,604.13</b>

PROJECT MMC - 638667001 CONTROL 638667001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80076051	000	FL BS (STE DEL)(TY A GR 5)(DROP OFF)(1)	CY	45.000	1,500.000	-1,500.000	0.000	0.00
0065	80076052	000	FL BS (STE DEL)(TY A GR 5)(DROP OFF)(2)	CY	40.000	1,500.000	0.000	0.000	0.00
0075	80076054	000	FL BS (STE DEL)(TY A GR 5)(DROP OFF)(4)	CY	43.000	500.000	0.000	0.000	0.00
1001	80076051		FL BS (STE DEL)(TY A GR 5)(DROP OFF)(1) Added through CO#1	CY	52.380	0.000	1,500.000	0.000	0.00
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9002	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$62,604.13

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076053	000	FL BS (STE DEL)(TY A GR 5)(DROP OFF)(3)	CY	41.000	1,000.00	1,526.930	62,604.13
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$62,604.13</b>