



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/23**

CONTRACT ID: **638684001**
 PROJECT: **RMC - 638684001**
 CONTRACT: **08221403**
 AWARD AMOUNT: **\$94,010.24**
 PROJECTED AMOUNT: **\$94,012.24**
 ADJ. PROJECTED AMOUNT: **\$94,012.24**
 CONTRACTOR: **FYL ENTERPRISES, LLC**

HIGHWAY: **FM0973**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **TRAVIS**
 AREA ENGINEER: **Jason R. Cavness, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2023** to **03/28/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **50.00**
 % RETAINAGE: **0.00**

LETTING DATE: **08/10/2022**
 AWARD DATE: **08/10/2022**
 NOTICE TO PROCEED DATE: **08/31/2022**
 WORK BEGIN DATE: **11/15/2022**
 ACCEPTED DATE: **03/28/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$114,799.04	\$104,799.01	\$10,000.03
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$114,799.04	\$104,799.01	\$10,000.03
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$114,799.04	\$104,799.01	\$10,000.03

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/15/2022
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 18
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 18
DAYS CHARGED TO DATE: 9
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$570.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$570.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/01/2023		1	AWAIT FINAL ACCEPT
03/27/2023		1	AWAIT FINAL ACCEPT
03/28/2023		1	WORK ACCEPTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
3	0	3
AWAIT FINAL ACCEPT		2
WORK ACCEPTED		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 638684001 CONTROL 638684001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1.000	0.030	\$0.03
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	625.000	16.000	\$10,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00
150.41	167.46

TOTAL ITEM EARNINGS THIS ESTIMATE

\$10,000.03

CONTRACT LINE ITEMS

PROJECT RMC - 638684001 CONTROL 638684001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	0.000	1.00	1.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	1.000	0.000	1.00	1.00
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	625.000	150.410	0.000	167.46	104,662.50
0075	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	0.500	2.000	0.000	2.00	1.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	0.055	18.000	0.000	7.00	0.39
9002	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	10,133.15	10,133.15
Category Subtotal									\$114,799.04

PROJECT RMC - 638684001 CONTROL 638684001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9003	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$114,799.04

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1.000	1.00	1.000	1.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	1.00	1.000	1.00
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	625.000	150.41	167.460	104,662.50
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	0.500	2.00	2.000	1.00
61856005	002	TMA (MOBILE OPERATION)	DAY	0.060	18.00	7.000	0.39
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	10,133.150	10,133.15
TOTAL ITEM EARNINGS TO DATE							\$114,799.04