



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/13/23**

CONTRACT ID: **639877001**  
 PROJECT: **RMC - 639877001**  
 CONTRACT: **05220703**  
 AWARD AMOUNT: **\$296,000.00**  
 PROJECTED AMOUNT: **\$296,000.00**  
 ADJ. PROJECTED AMOUNT: **\$296,000.00**  
 CONTRACTOR: **DOUBLE A CONTRACTING, L.P.**

HIGHWAY: **US0067**  
 DISTRICT NAME: **SAN ANGELO**  
 COUNTY: **TOM GREEN**  
 AREA ENGINEER:  
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **11/01/2022** to **12/13/2022**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **67.50**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/10/2022**  
 AWARD DATE: **05/10/2022**  
 NOTICE TO PROCEED DATE: **06/02/2022**  
 WORK BEGIN DATE: **08/18/2022**  
 ACCEPTED DATE: **11/30/2022**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$218,201.60	\$218,201.60	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$218,201.60	\$218,201.60	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$218,201.60</b>	<b>\$218,201.60</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 08/18/2022  
TIME CHARGES BEGIN: 08/03/2022  
BID DAYS: 40  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 40  
DAYS CHARGED TO DATE: 27  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
DAYS AT  
PER DAY \$590.00  
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 639877001 CONTROL 639877001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	2.000	0.000	2.00	11,000.00
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	750.000	30.000	0.000	61.00	45,750.00
0080	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	28,000.000	0.000	4,145.00	11,606.00
0085	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.800	29,000.000	0.000	29,546.00	82,728.80
0090	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.200	29,000.000	0.000	20,974.00	67,116.80
<b>Category Subtotal</b>									<b>\$218,201.60</b>

PROJECT RMC - 639877001 CONTROL 639877001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	05006001	000	MOBILIZATION	LS	4,500.000	1.000	0.000	0.000	0.00
0075	06726006	000	REFL PAV MRKR TY I-A	EA	2.800	2,000.000	0.000	0.000	0.00
0095	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0100	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$218,201.60

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	2.00	2.000	11,000.00
06726007	000	REFL PAV MRKR TY I-C	EA	2.800	28,000.00	4,145.000	11,606.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.800	29,000.00	29,546.000	82,728.80
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.200	29,000.00	20,974.000	67,116.80
61856005	002	TMA (MOBILE OPERATION)	DAY	750.000	30.00	61.000	45,750.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$218,201.60</b>