



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **639922001**
 PROJECT: **MMC - 639922001**
 CONTRACT: **05224020**
 AWARD AMOUNT: **\$500,430.00**
 PROJECTED AMOUNT: **\$500,430.00**
 ADJ. PROJECTED AMOUNT: **\$1,516,710.00**
 CONTRACTOR: **MARTIN MARIETTA MATERIALS, INC.**

HIGHWAY: **IH0030**
 DISTRICT NAME: **PARIS**
 COUNTY: **HOPKINS**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/11/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.72**
 % RETAINAGE: **0.00**

LETTING DATE: **05/04/2022**
 AWARD DATE: **05/26/2022**
 NOTICE TO PROCEED DATE: **06/27/2022**
 WORK BEGIN DATE: **10/01/2022**
 ACCEPTED DATE: **09/28/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$547,481.67	\$547,481.67	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$547,481.67	\$547,481.67	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$547,481.67	\$547,481.67	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/01/2022
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 359
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$610.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$610.00
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 639922001 CONTROL 639922001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80406079	000	LRA (TY I GR D) (DEL) (ST1)	TON	164.280	1,500.000	0.000	2,297.06	377,361.02
0065	80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	169.340	1,500.000	0.000	1,004.61	170,120.65
Category Subtotal									\$547,481.67

PROJECT MMC - 639922001 CONTROL 639922001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0066	80406081		LRA (TY I GR D) (DEL) (ST3)	TON	171.950	0.000	3,000.000	0.000	0.00
0067	80406079		LRA (TY I GR D) (DEL) (ST1)	TON	166.810	0.000	3,000.000	0.000	0.00
1000	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
1100	96026001		PAYMENT ADJUSTMENT-POS POS PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1200	96026002		PAYMENT ADJUSTMENT-NEG NEG PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1300	96056006		WORK ORDER LIQUIDATED DAMAGES NEG LD's FOR WORK ORDERS	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$547,481.67

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406079	000	LRA (TY I GR D) (DEL) (ST1)	TON	164.280	1,500.00	2,297.060	377,361.02
80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	169.340	1,500.00	1,004.610	170,120.65
TOTAL ITEM EARNINGS TO DATE							\$547,481.67