



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/23**

CONTRACT ID: **640075001**  
 PROJECT: **RMC - 640075001**  
 CONTRACT: **06221202**  
 AWARD AMOUNT: **\$284,000.00**  
 PROJECTED AMOUNT: **\$284,002.00**  
 ADJ. PROJECTED AMOUNT: **\$284,002.00**  
 CONTRACTOR: **E.V.G. ENTERPRISE**

HIGHWAY: **IH0010**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **HARRIS**  
 AREA ENGINEER: **Hamoon Bahrami, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **02/27/2023** to **03/01/2023**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **95.56**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/14/2022**  
 AWARD DATE: **06/21/2022**  
 NOTICE TO PROCEED DATE: **08/09/2022**  
 WORK BEGIN DATE: **12/05/2022**  
 ACCEPTED DATE: **03/01/2023**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$282,003.00	\$282,003.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$282,003.00	\$282,003.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$282,003.00</b>	<b>\$282,003.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 12/05/2022  
TIME CHARGES BEGIN: 12/05/2022  
BID DAYS: 90  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 90  
DAYS CHARGED TO DATE: 86  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/27/2023	1		
02/28/2023	1		
03/01/2023		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
3	2	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 640075001 CONTROL 640075001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	2,000.000	3.000	0.000	3.00	6,000.00
0070	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.500	180,000.000	0.000	179,802.00	269,703.00
0075	61856002	002	TMA (STATIONARY)	DAY	100.000	60.000	0.000	63.00	6,300.00
<b>Category Subtotal</b>									<b>\$282,003.00</b>

PROJECT RMC - 640075001 CONTROL 640075001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	2,000.000	1.000	0.000	0.000	0.00
0080	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0085	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0090	96046001		CONTRACTOR FORCE ACCOUNT 1 Lane Assessment Fees	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0100	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0105	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0110	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0115	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$282,003.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	2,000.000	3.00	3.000	6,000.00
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.500	180,000.00	179,802.000	269,703.00
61856002	002	TMA (STATIONARY)	DAY	100.000	60.00	63.000	6,300.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$282,003.00</b>