



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **640472001**  
 PROJECT: **MMC - 640472001**  
 CONTRACT: **11224204**  
 AWARD AMOUNT: **\$1,759,340.00**  
 PROJECTED AMOUNT: **\$1,759,339.00**  
 ADJ. PROJECTED AMOUNT: **\$1,759,339.00**  
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **FM0535**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **BASTROP**  
 AREA ENGINEER: **Omar X. De Leon, P.E.**  
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0008**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **8.68**  
 % TIME USED: **67.12**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/03/2022**  
 AWARD DATE: **11/16/2022**  
 NOTICE TO PROCEED DATE: **12/07/2022**  
 WORK BEGIN DATE: **03/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$152,749.32	\$152,749.32	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$152,749.32	\$152,749.32	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$152,749.32</b>	<b>\$152,749.32</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/01/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 245  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$832.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$832.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 640472001 CONTROL 640472001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0120	80396511	000	AGG (TY D GR 4) (DEL) (ST7) SAC A	TON	74.000	2,040.000	0.000	2,064.18	152,749.32
<b>Category Subtotal</b>									<b>\$152,749.32</b>

PROJECT MMC - 640472001 CONTROL 640472001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80396499	000	AGG (TY D GR 4) (DEL) (ST1) SAC A	TON	61.000	1,440.000	0.000	0.000	0.00
0065	80396500	000	AGG (TY D GR 4) (DEL) (ST1) SAC B	TON	48.000	100.000	0.000	0.000	0.00
0070	80396501	000	AGG (TY D GR 4) (DEL) (ST2) SAC A	TON	50.000	3,000.000	0.000	0.000	0.00
0075	80396502	000	AGG (TY D GR 4) (DEL) (ST2) SAC B	TON	48.000	100.000	0.000	0.000	0.00
0080	80396503	000	AGG (TY D GR 4) (DEL) (ST3) SAC A	TON	50.000	3,840.000	0.000	0.000	0.00
0085	80396504	000	AGG (TY D GR 4) (DEL) (ST3) SAC B	TON	48.000	100.000	0.000	0.000	0.00
0090	80396505	000	AGG (TY D GR 4) (DEL) (ST4) SAC A	TON	65.000	960.000	0.000	0.000	0.00
0095	80396506	000	AGG (TY D GR 4) (DEL) (ST4) SAC B	TON	50.000	100.000	0.000	0.000	0.00
0100	80396507	000	AGG (TY D GR 4) (DEL) (ST5) SAC A	TON	57.000	3,840.000	0.000	0.000	0.00
0105	80396508	000	AGG (TY D GR 4) (DEL) (ST5) SAC B	TON	57.000	100.000	0.000	0.000	0.00
0110	80396509	000	AGG (TY D GR 4) (DEL) (ST6) SAC A	TON	55.000	100.000	0.000	0.000	0.00
0115	80396510	000	AGG (TY D GR 4) (DEL) (ST6) SAC B	TON	43.000	1,200.000	0.000	0.000	0.00
0125	80396512	000	AGG (TY D GR 4) (DEL) (ST7) SAC B	TON	74.000	100.000	0.000	0.000	0.00
0130	80396513	000	AGG (TY D GR 4) (DEL) (ST8) SAC A	TON	50.000	3,360.000	0.000	0.000	0.00
0135	80396514	000	AGG (TY D GR 4) (DEL) (ST8) SAC B	TON	50.000	100.000	0.000	0.000	0.00
0140	80396515	000	AGG (TY D GR 4) (DEL) (ST9) SAC A	TON	58.000	3,000.000	0.000	0.000	0.00
0145	80396516	000	AGG (TY D GR 4) (DEL) (ST9) SAC B	TON	58.000	100.000	0.000	0.000	0.00
0150	80396517	000	AGG (TY D GR 4) (DEL) (ST10) SAC A	TON	55.000	300.000	0.000	0.000	0.00
0155	80396518	000	AGG (TY D GR 4) (DEL) (ST10) SAC B	TON	53.000	3,600.000	0.000	0.000	0.00
0160	80396519	000	AGG (TY D GR 4) (DEL) (ST11) SAC A	TON	51.000	4,560.000	0.000	0.000	0.00
0165	80396520	000	AGG (TY D GR 4) (DEL) (ST11) SAC B	TON	50.000	300.000	0.000	0.000	0.00
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9002	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

TOTAL ITEM EARNINGS THIS CONTRACT **\$152,749.32**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80396511	000	AGG (TY D GR 4) (DEL) (ST7) SAC A	TON	74.000	2,040.00	2,064.180	152,749.32
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$152,749.32</b>