



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **642556001**
 PROJECT: **MMC - 642556001**
 CONTRACT: **12224031**
 AWARD AMOUNT: **\$1,009,900.00**
 PROJECTED AMOUNT: **\$1,009,900.00**
 ADJ. PROJECTED AMOUNT: **\$451,375.53**
 CONTRACTOR: **BIG CREEK CONSTRUCTION, LTD.**

HIGHWAY: **US0084**
 DISTRICT NAME: **WACO**
 COUNTY: **HAMILTON**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/09/2023** to **08/09/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **12/01/2022**
 AWARD DATE: **12/15/2022**
 NOTICE TO PROCEED DATE: **01/04/2023**
 WORK BEGIN DATE: **03/21/2023**
 ACCEPTED DATE: **08/08/2023**
 PHYSICAL WORK COMPLETION DATE: **07/27/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$356,790.65	\$356,790.65	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$356,790.65	\$356,790.65	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$356,790.65	\$356,790.65	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/21/2023
TIME CHARGES BEGIN: 01/25/2023
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 183
PHYSICAL WORK COMPLETE: 07/27/2023

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/09/2023		1 Final Estimate

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 642556001 CONTROL 642556001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	66.000	800.000	-722.010	77.99	5,147.34
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	91.000	8,000.000	-4,179.910	3,820.09	347,628.19
0070	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	62.000	800.000	0.000	64.76	4,015.12
Category Subtotal									\$356,790.65

PROJECT MMC - 642556001 CONTROL 642556001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	80116015	000	D-GR HMA(SQ)TY B PG 64-22(DELIVERY)	TON	87.000	1,500.000	-1,500.000	0.000	0.00
0080	80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	70.000	700.000	0.000	0.000	0.00
0501	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
0504	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$356,790.65

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	66.000	800.00	77.990	5,147.34
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	91.000	8,000.00	3,820.090	347,628.19
80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	62.000	800.00	64.760	4,015.12
TOTAL ITEM EARNINGS TO DATE							\$356,790.65