



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **644424001**  
 PROJECT: **MMC - 644424001**  
 CONTRACT: **06231711**  
 AWARD AMOUNT: **\$259,500.00**  
 PROJECTED AMOUNT: **\$259,500.00**  
 ADJ. PROJECTED AMOUNT: **\$519,000.00**  
 CONTRACTOR: **MARTIN MARIETTA MATERIALS, INC.**

HIGHWAY: **SH0036**  
 DISTRICT NAME: **BRYAN**  
 COUNTY: **WASHINGTON**  
 AREA ENGINEER: **James Kreamer, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **42.03**  
 % TIME USED: **26.67**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/13/2023**  
 AWARD DATE: **06/13/2023**  
 NOTICE TO PROCEED DATE: **06/28/2023**  
 WORK BEGIN DATE: **07/28/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$218,152.88	\$151,304.87	\$66,848.01
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$218,152.88	\$151,304.87	\$66,848.01
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$66,848.01</b>
PAID TO CONTRACTOR	<b>\$218,152.88</b>	<b>\$151,304.87</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 07/28/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 180  
CURRENT DAYS: 360  
DAYS CHARGED TO DATE: 96  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644424001 CONTROL 644424001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0075	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	130.900	510.680	\$66,848.01

Total Bid Quantity	QTY Paid To Date
1,000.00	1,021.13

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$66,848.01**

CONTRACT LINE ITEMS

PROJECT MMC - 644424001 CONTROL 644424001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80406094	000	LRA (TY II GR CS) (DEL) (ST2)	TON	129.900	500.000	500.000	650.40	84,486.96
0075	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	130.900	500.000	500.000	1,021.13	133,665.92
<b>Category Subtotal</b>									<b>\$218,152.88</b>

PROJECT MMC - 644424001 CONTROL 644424001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406024	000	LRA (TY I GR A) (DEL) (ST2)	TON	127.900	500.000	500.000	0.000	0.00
0070	80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	130.300	500.000	500.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$218,152.88

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406094	000	LRA (TY II GR CS) (DEL) (ST2)	TON	129.900	500.00	650.400	84,486.96
80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	130.900	500.00	1,021.130	133,665.92
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$218,152.88</b>