



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **072001044**
 PROJECT: **STP 2B23(029)HES**
 CONTRACT: **08233231**
 AWARD AMOUNT: **\$5,572,269.05**
 PROJECTED AMOUNT: **\$5,618,772.05**
 ADJ. PROJECTED AMOUNT: **\$5,618,772.05**
 CONTRACTOR: **LARRY YOUNG PAVING, INC.**

HIGHWAY: **FM 149**
 DISTRICT NAME: **BRYAN**
 COUNTY: **GRIMES**
 AREA ENGINEER: **James Robbins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/07/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **4.42**
 % TIME USED: **4.31**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/07/2023**
 WORK BEGIN DATE: **11/08/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$248,620.00	\$0.00	\$248,620.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$248,620.00	\$0.00	\$248,620.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	\$248,620.00
PAID TO CONTRACTOR	\$248,620.00	\$0.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	11/08/2023	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	11/08/2023	<u>LIQ DAMAGE RATE:</u>	\$1,317.00
<u>BID DAYS:</u>	232	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	232	PER DAY	\$1,317.00
<u>DAYS CHARGED TO DATE:</u>	10	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
11/01/2023		1	TIME NOT STARTED	30	10	20
11/02/2023		1	TIME NOT STARTED			
11/03/2023		1	TIME NOT STARTED			
11/04/2023		1	TIME NOT STARTED			
11/05/2023		1	TIME NOT STARTED	HOLIDAY		1
11/06/2023		1	TIME NOT STARTED	HOLIDAY TRAFFIC		2
11/07/2023		1	TIME NOT STARTED	RAIN		3
11/08/2023	1			SATURDAY		3
11/09/2023		1	RAIN	SUNDAY		3
11/10/2023		1	RAIN	TIME NOT STARTED		7
11/11/2023		1	SATURDAY	TOO WET		1
11/12/2023		1	SUNDAY			
11/13/2023		1	TOO WET			
11/14/2023	1					
11/15/2023	1					
11/16/2023	1					
11/17/2023	1					
11/18/2023		1	SATURDAY			
11/19/2023		1	SUNDAY			
11/20/2023	1					
11/21/2023	1					
11/22/2023		1	HOLIDAY TRAFFIC			
11/23/2023		1	HOLIDAY			
11/24/2023		1	HOLIDAY TRAFFIC			
11/25/2023		1	SATURDAY			
11/26/2023		1	SUNDAY			
11/27/2023	1					
11/28/2023	1					
11/29/2023	1					
11/30/2023		1	RAIN			

WORK PERFORMED THIS PERIOD

PROJECT STP 2B23(029)HES CONTROL 005003109
 CATEGORY 001 DESCRIPTION ROADWAY - SH 6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0660	01006002	000	PREPARING ROW	STA	600.000	3.000	\$1,800.00
0925	61856002	002	TMA (STATIONARY)	DAY	200.000	17.000	\$3,400.00

Total Bid Quantity	QTY Paid To Date
3.00	3.00
97.00	17.00

PROJECT STP 2B23(029)HES CONTROL 072001044
 CATEGORY 001 DESCRIPTION ROADWAY - FM 149

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0185	04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	174.000	\$12,180.00
0235	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,700.000	12.000	\$20,400.00
0265	04966004	000	REMOV STR (SET)	EA	370.000	12.000	\$4,440.00
0275	04966016	000	REMOV STR (PIPE)	EA	1,000.000	6.000	\$6,000.00
0280	05006001	000	MOBILIZATION	LS	380,000.000	0.500	\$190,000.00
0285	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	\$2,500.00
0480	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,900.000	1.000	\$7,900.00

Total Bid Quantity	QTY Paid To Date
1,556.00	174.00
90.00	12.00
40.00	12.00
75.00	6.00
1.00	0.50
16.00	1.00
2.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$248,620.00

CONTRACT LINE ITEMS

PROJECT STP 2B23(029)HES CONTROL 005003109
 CATEGORY 001 DESCRIPTION ROADWAY - SH 6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0660	01006002	000	PREPARING ROW	STA	600.000	3.000	0.000	3.00	1,800.00
0925	61856002	002	TMA (STATIONARY)	DAY	200.000	97.000	0.000	17.00	3,400.00
Category Subtotal									\$5,200.00

PROJECT STP 2B23(029)HES CONTROL 072001044
 CATEGORY 001 DESCRIPTION ROADWAY - FM 149

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0185	04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	1,556.000	0.000	174.00	12,180.00
0235	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,700.000	90.000	0.000	12.00	20,400.00
0265	04966004	000	REMOV STR (SET)	EA	370.000	40.000	0.000	12.00	4,440.00
0275	04966016	000	REMOV STR (PIPE)	EA	1,000.000	75.000	0.000	6.00	6,000.00
0280	05006001	000	MOBILIZATION	LS	380,000.000	1.000	0.000	0.50	190,000.00
0285	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	16.000	0.000	1.00	2,500.00
0480	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,900.000	2.000	0.000	1.00	7,900.00
Category Subtotal									\$243,420.00

PROJECT STP 2B23(029)HES CONTROL 005003109
 CATEGORY 001 DESCRIPTION ROADWAY - SH 6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0665	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	84.000	0.000	0.000	0.00
0670	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	310.000	13.000	0.000	0.000	0.00
0675	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	36.000	158.000	0.000	0.000	0.00
0680	01346004	000	BACKFILL (TY A OR B)	STA	220.000	13.000	0.000	0.000	0.00
0685	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.500	1,138.000	0.000	0.000	0.00
0690	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	0.250	1,138.000	0.000	0.000	0.00
0695	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.250	1,138.000	0.000	0.000	0.00
0700	01686001	000	VEGETATIVE WATERING	MG	30.000	11.000	0.000	0.000	0.00
0705	02166001	000	PROOF ROLLING	HR	220.000	1.000	0.000	0.000	0.00
0710	02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	44.000	879.000	0.000	0.000	0.00
0715	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	370.000	19.000	0.000	0.000	0.00
0720	02606038	000	LIME TRT (EXIST MATL)(11")	SY	19.000	1,004.000	0.000	0.000	0.00
0725	03106009	000	PRIME COAT (MC-30)	GAL	7.000	464.000	0.000	0.000	0.00
0730	03546096	000	PLANE ASPH CONC PAV (3"- 5")	SY	9.250	1,422.000	0.000	0.000	0.00
0735	04026001	000	TRENCH EXCAVATION PROTECTION	LF	0.500	12.000	0.000	0.000	0.00
0740	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	75.000	2,100.000	0.000	0.000	0.00
0745	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	23.000	0.000	0.000	0.00
0750	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	470.000	6.500	0.000	0.000	0.00
0755	04516024	000	RETROFIT RAIL (TY SSTR)	LF	290.000	350.000	0.000	0.000	0.00

0760	04626045	002	CONC BOX CULV (3 FT X 2 FT)(EXTEND)	LF	600.000	7.000	0.000	0.000	0.00
0765	04646005	001	RC PIPE (CL III)(24 IN)	LF	83.000	10.000	0.000	0.000	0.00
0770	04656001	001	INLET (COMPL)(TY S)	EA	3,400.000	1.000	0.000	0.000	0.00
0775	04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,100.000	1.000	0.000	0.000	0.00
0780	04966002	000	REMOV STR (INLET)	EA	1,100.000	1.000	0.000	0.000	0.00
0785	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	45.010	80.000	0.000	0.000	0.00
0790	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	13.000	80.000	0.000	0.000	0.00
0795	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.750	60.000	0.000	0.000	0.00
0800	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	60.000	0.000	0.000	0.00
0805	05306002	000	INTERSECTIONS (ACP)	SY	45.000	212.000	0.000	0.000	0.00
0810	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	3.500	1,280.000	0.000	0.000	0.00
0815	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	25.000	0.000	0.000	0.00
0820	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,500.000	1.000	0.000	0.000	0.00
0825	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,000.000	1.000	0.000	0.000	0.00
0830	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	660.000	3.000	0.000	0.000	0.00
0835	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,200.000	1.000	0.000	0.000	0.00
0840	06446076	000	REMOVE SM RD SN SUP&AM	EA	99.000	4.000	0.000	0.000	0.00
0845	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	33.000	6.000	0.000	0.000	0.00
0850	06586101	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF)SRF	EA	110.000	2.000	0.000	0.000	0.00
0855	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.250	30.000	0.000	0.000	0.00
0860	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.250	15.000	0.000	0.000	0.00
0865	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.750	219.000	0.000	0.000	0.00
0870	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.750	300.000	0.000	0.000	0.00
0875	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	13.000	20.000	0.000	0.000	0.00
0880	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.250	1,244.000	0.000	0.000	0.00
0885	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.250	144.000	0.000	0.000	0.00
0890	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	630.000	2.000	0.000	0.000	0.00
0895	06726010	000	REFL PAV MRKR TY II-C-R	EA	8.500	15.000	0.000	0.000	0.00
0900	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	180.000	359.000	0.000	0.000	0.00
0905	30776066	000	SP MIXES SP-D SAC-B PG76-22	TON	260.000	196.000	0.000	0.000	0.00
0910	30796011	000	PFC-C PG76-22 SAC-A	TON	300.000	126.000	0.000	0.000	0.00
0915	30846001	000	BONDING COURSE	GAL	6.250	449.000	0.000	0.000	0.00
0920	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,900.000	2.000	0.000	0.000	0.00
0930	61856005	002	TMA (MOBILE OPERATION)	DAY	390.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B23(029)HES **CONTROL** 072001044
CATEGORY 001 **DESCRIPTION** ROADWAY - FM 149

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	600.000	8.000	0.000	0.000	0.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	11.000	48.000	0.000	0.000	0.00
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	182.000	0.000	0.000	0.00
0075	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	310.000	286.440	0.000	0.000	0.00
0080	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	36.000	720.000	0.000	0.000	0.00
0085	01346004	000	BACKFILL (TY A OR B)	STA	220.000	286.440	0.000	0.000	0.00
0090	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.500	47,633.000	0.000	0.000	0.00
0095	01626002	000	BLOCK SODDING	SY	11.000	294.000	0.000	0.000	0.00
0100	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	0.250	47,633.000	0.000	0.000	0.00

CONTRACT ID	072001044	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE					
0105	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.250	47,633.000	0.000	0.000	0.00
0110	01686001	000	VEGETATIVE WATERING	MG	30.000	476.000	0.000	0.000	0.00
0115	02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	24.000	19,851.000	0.000	0.000	0.00
0120	02606009	000	LIME TRT (EXST MATL)(10")	SY	8.250	32,252.000	0.000	0.000	0.00
0125	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	370.000	397.000	0.000	0.000	0.00
0130	03166029	002	ASPH (RC-250)	GAL	4.750	4,963.000	0.000	0.000	0.00
0135	03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	160.000	147.000	0.000	0.000	0.00
0140	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	9.500	2,132.000	0.000	0.000	0.00
0145	04006005	000	CEM STABIL BKFL	CY	110.000	258.000	0.000	0.000	0.00
0150	04006006	000	CUT & RESTORING PAV	SY	120.000	149.000	0.000	0.000	0.00
0155	04016001	000	FLOWABLE BACKFILL	CY	670.000	10.000	0.000	0.000	0.00
0160	04026001	000	TRENCH EXCAVATION PROTECTION	LF	0.500	187.000	0.000	0.000	0.00
0165	04206054	001	CL C CONC (HEADWALL)	CY	1,600.000	3.600	0.000	0.000	0.00
0170	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	125.000	0.000	0.000	0.00
0175	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	470.000	100.000	0.000	0.000	0.00
0180	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	590.000	48.000	0.000	0.000	0.00
0190	04646005	001	RC PIPE (CL III)(24 IN)	LF	83.000	688.000	0.000	0.000	0.00
0195	04646007	001	RC PIPE (CL III)(30 IN)	LF	130.000	32.000	0.000	0.000	0.00
0200	04646008	001	RC PIPE (CL III)(36 IN)	LF	160.000	192.000	0.000	0.000	0.00
0205	04646018	001	RC PIPE (CL IV)(24 IN)	LF	100.000	172.000	0.000	0.000	0.00
0210	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	8,500.000	4.000	0.000	0.000	0.00
0215	04666138	000	HEADWALL (CH - PW - S) (DIA= 60 IN)	EA	12,000.000	2.000	0.000	0.000	0.00
0220	04666139	000	HEADWALL (CH - PW - S) (DIA= 66 IN)	EA	14,000.000	2.000	0.000	0.000	0.00
0225	04676175	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(3:1) (C)	EA	6,500.000	1.000	0.000	0.000	0.00
0230	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	7,500.000	1.000	0.000	0.000	0.00
0240	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,600.000	14.000	0.000	0.000	0.00
0245	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,900.000	32.000	0.000	0.000	0.00
0250	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,300.000	2.000	0.000	0.000	0.00
0255	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	4,400.000	1.000	0.000	0.000	0.00
0260	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,600.000	1.000	0.000	0.000	0.00
0270	04966006	000	REMOV STR (HEADWALL)	EA	1,100.000	3.000	0.000	0.000	0.00
0290	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	45.010	1,280.000	0.000	0.000	0.00
0295	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	13.000	1,280.000	0.000	0.000	0.00
0300	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.750	5,872.000	0.000	0.000	0.00
0305	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	5,872.000	0.000	0.000	0.00
0310	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	6.000	562.000	0.000	0.000	0.00
0315	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.250	562.000	0.000	0.000	0.00
0320	05306002	000	INTERSECTIONS (ACP)	SY	45.000	564.000	0.000	0.000	0.00
0325	05306004	000	DRIVEWAYS (CONC)	SY	120.000	150.000	0.000	0.000	0.00
0330	05306006	000	DRIVEWAYS (SURF TREAT)	SY	40.000	6,977.000	0.000	0.000	0.00
0335	05306009	000	TURNOUTS (SURF TREAT)	SY	35.000	480.000	0.000	0.000	0.00
0340	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	1,200.000	0.000	0.000	0.00
0345	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,500.000	4.000	0.000	0.000	0.00
0350	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.250	400.000	0.000	0.000	0.00
0355	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,000.000	4.000	0.000	0.000	0.00
0360	05446002	000	GUARDRAIL END TREATMENT (MOVE & RESET)	EA	2,000.000	4.000	0.000	0.000	0.00
0365	05606014	000	MAILBOX INSTALL-S (TWG-POST) TY 4	EA	340.000	29.000	0.000	0.000	0.00
0370	05606022	000	MAILBOX INSTALL-D (TWG-POST) TY 4	EA	370.000	5.000	0.000	0.000	0.00
0375	05606023	000	MAILBOX INSTALL-M (TWG-POST) TY 4	EA	560.000	3.000	0.000	0.000	0.00
0380	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	660.000	60.000	0.000	0.000	0.00
0385	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	860.000	1.000	0.000	0.000	0.00
0390	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	960.000	1.000	0.000	0.000	0.00

0395	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,100.000	6.000	0.000	0.000	0.00
0400	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,200.000	1.000	0.000	0.000	0.00
0405	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	130.000	1.000	0.000	0.000	0.00
0410	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	66.000	1.000	0.000	0.000	0.00
0415	06446076	000	REMOVE SM RD SN SUP&AM	EA	99.000	67.000	0.000	0.000	0.00
0420	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	37.000	24.000	0.000	0.000	0.00
0425	06586101	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF)SRF	EA	110.000	26.000	0.000	0.000	0.00
0430	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.250	3,967.000	0.000	0.000	0.00
0435	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.250	25,372.000	0.000	0.000	0.00
0440	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.250	714.000	0.000	0.000	0.00
0445	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	13.000	113.000	0.000	0.000	0.00
0450	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.250	57,106.000	0.000	0.000	0.00
0455	06666289	007	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	1.250	25,372.000	0.000	0.000	0.00
0460	06666293	007	REF PROF PAV MRK TY I(Y)6"(BRK)(090MIL)	LF	1.250	3,967.000	0.000	0.000	0.00
0465	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.500	698.000	0.000	0.000	0.00
0470	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	150.000	10,502.000	0.000	0.000	0.00
0471	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	10,502.000	0.000	0.000	0.00
			Bonus						
0472	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
			Penalty						
0473	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	10,502.000	0.000	0.000	0.00
			Bonus						
0474	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
			Penalty						
0475	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	10,502.000	0.000	0.000	0.00
			Bonus						
0476	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	-1.000	1.000	0.000	0.000	0.00
			Penalty						
0478	30846001		BONDING COURSE	GAL	6.250	9,547.000	0.000	0.000	0.00
0485	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	30.000	150.000	0.000	0.000	0.00
0490	61856002	002	TMA (STATIONARY)	DAY	200.000	138.000	0.000	0.000	0.00
0495	61856005	002	TMA (MOBILE OPERATION)	DAY	390.000	2.000	0.000	0.000	0.00
0500	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0501	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0600	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
			Per TxDOT Connect						
0601	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	5,000.000	0.000	0.000	0.00
			Per TxDOT Connect						
0602	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	5,000.000	0.000	0.000	0.00
			Per TxDOT Connect						

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$248,620.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	600.000	3.00	3.000	1,800.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	1,556.00	174.000	12,180.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,700.000	90.00	12.000	20,400.00
04966004	000	REMOV STR (SET)	EA	370.000	40.00	12.000	4,440.00
04966016	000	REMOV STR (PIPE)	EA	1,000.000	75.00	6.000	6,000.00
05006001	000	MOBILIZATION	LS	380,000.000	1.00	0.500	190,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	16.00	1.000	2,500.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,900.000	2.00	1.000	7,900.00
61856002	002	TMA (STATIONARY)	DAY	200.000	97.00	17.000	3,400.00
TOTAL ITEM EARNINGS TO DATE							\$248,620.00