



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/24**

CONTRACT ID: **090506120**
 PROJECT: **STP 2023(034)TP**
 CONTRACT: **11233020**
 AWARD AMOUNT: **\$1,201,509.00**
 PROJECTED AMOUNT: **\$1,220,509.00**
 ADJ. PROJECTED AMOUNT: **\$1,220,509.00**
 CONTRACTOR: **STX CIVIL**

HIGHWAY: **Various**
 DISTRICT NAME: **LUBBOCK**
 COUNTY: **LUBBOCK**
 AREA ENGINEER: **Joe Villalobos, P.E**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/27/2023** to **01/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **0.85**
 % TIME USED: **0.00**
 % RETAINAGE: **0.00**

LETTING DATE: **11/01/2023**
 AWARD DATE: **11/16/2023**
 NOTICE TO PROCEED DATE: **12/27/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$10,369.50	\$0.00	\$10,369.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$10,369.50	\$0.00	\$10,369.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$10,369.50	\$0.00	\$10,369.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR	
AREA/PROJECT ENGINEER	_____
DATE	_____

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 200
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 200
DAYS CHARGED TO DATE: 0
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/25/2024		1	TIME NOT STARTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2023(034)TP

CONTROL 090506120

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0095	05006001	000	MOBILIZATION	LS	95,133.000	0.109	\$10,369.50

Total Bid Quantity	QTY Paid To Date
1.00	0.11

TOTAL ITEM EARNINGS THIS ESTIMATE

\$10,369.50

CONTRACT LINE ITEMS

PROJECT STP 2023(034)TP CONTROL 090506120
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0095	05006001	000	MOBILIZATION	LS	95,133.000	1.000	0.000	0.11	10,369.50
Category Subtotal									\$10,369.50

PROJECT STP 2023(034)TP CONTROL 090506120
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006003	000	PREPARING ROW(TREE)(5" TO 12" DIA)	EA	357.000	3.000	0.000	0.000	0.00
0065	01046011	000	REMOVING CONC (MEDIANS)	SY	238.000	4.000	0.000	0.000	0.00
0070	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	4.000	1,495.000	0.000	0.000	0.00
0075	01686001	000	VEGETATIVE WATERING	MG	12.000	51.000	0.000	0.000	0.00
0080	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	196.000	54.000	0.000	0.000	0.00
0085	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	505.000	146.000	0.000	0.000	0.00
0090	04796010	000	ADJUSTING MANHOLES (ELECTRIC BOX)	EA	2,973.000	1.000	0.000	0.000	0.00
0100	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,300.000	9.000	0.000	0.000	0.00
0105	05066035	002	SANDBAGS FOR EROSION CONTROL	EA	12.000	46.000	0.000	0.000	0.00
0110	05296008	000	CONC CURB & GUTTER (TY II)	LF	65.000	63.000	0.000	0.000	0.00
0115	05296021	000	CONC CURB & GUTTER (SLOTTED)	LF	77.000	60.000	0.000	0.000	0.00
0120	05296036	000	CONCRETE CURB (SPECIAL)	LF	95.000	93.000	0.000	0.000	0.00
0125	05306010	000	INTRSCT, DRVWAYS, & TURNOUT (CONC)	SY	107.000	247.000	0.000	0.000	0.00
0130	05316001	000	CONC SIDEWALKS (4")	SY	95.000	3,561.000	0.000	0.000	0.00
0135	05316018	000	CURB RAMPS (TY 1)	SY	95.000	253.000	0.000	0.000	0.00
0140	05316019	000	CURB RAMPS (TY 2)	SY	95.000	101.000	0.000	0.000	0.00
0145	05316023	000	CURB RAMPS (TY 6)	SY	95.000	10.000	0.000	0.000	0.00
0150	05316024	000	CURB RAMPS (TY 7)	SY	95.000	95.000	0.000	0.000	0.00
0155	05316027	000	CURB RAMPS (TY 10)	SY	95.000	82.000	0.000	0.000	0.00
0160	05316031	000	CURB RAMPS (TY 22)	SY	95.000	50.000	0.000	0.000	0.00
0165	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	33.000	221.000	0.000	0.000	0.00
0170	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	46.000	792.000	0.000	0.000	0.00
0175	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	1,552.000	0.000	0.000	0.00
0180	06246009	000	GROUND BOX TY D (162922)	EA	1,827.000	23.000	0.000	0.000	0.00
0185	06286303	000	ELC SRV TY T 120/240 000(NS)GS(N)EX(O)	EA	2,973.000	5.000	0.000	0.000	0.00
0190	06366001	001	ALUMINUM SIGNS (TY A)	SF	42.000	163.000	0.000	0.000	0.00
0195	06686018	000	PREFAB PAV MRK TY B (W)(24")(SLD)	LF	48.000	198.000	0.000	0.000	0.00
0200	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	22.000	732.000	0.000	0.000	0.00
0205	06786008	000	PAV SURF PREP FOR MRK (24")	LF	13.000	930.000	0.000	0.000	0.00
0210	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	4,459.000	5.000	0.000	0.000	0.00
0215	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	398.000	30.000	0.000	0.000	0.00
0220	06826005	000	VEH SIG SEC (12")LED(RED)	EA	398.000	60.000	0.000	0.000	0.00
0225	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,486.000	18.000	0.000	0.000	0.00
0230	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	279.000	30.000	0.000	0.000	0.00

0235	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	6.000	2,952.000	0.000	0.000	0.00
0240	06846048	000	TRF SIG CBL (TY A)(16 AWG)(2 CONDR)	LF	4.000	1,596.000	0.000	0.000	0.00
0245	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	20,216.000	1.000	0.000	0.000	0.00
0250	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	20,924.000	6.000	0.000	0.000	0.00
0255	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	25,673.000	3.000	0.000	0.000	0.00
0260	06876001	000	PED POLE ASSEMBLY	EA	2,805.000	9.000	0.000	0.000	0.00
0265	06906032	000	INSTALL OF PEDESTRIAN PUSH BUTTONS	EA	832.000	18.000	0.000	0.000	0.00
0270	07346002	000	LITTER REMOVAL	CYC	832.000	6.000	0.000	0.000	0.00
0275	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	595.000	12.000	0.000	0.000	0.00
0280	50036004	000	RETROFIT DET WARN SURF(SURF APPLIED)	EA	773.000	7.000	0.000	0.000	0.00
0285	61856002	002	TMA (STATIONARY)	DAY	12.000	260.000	0.000	0.000	0.00
0300	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0350	96066001	000	FORCE ACCOUNT ID 1 PUBLIC UTILITY	DOL	1.000	6,000.000	0.000	0.000	0.00
0355	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0360	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	12,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$10,369.50

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	95,133.000	1.00	0.109	10,369.50
TOTAL ITEM EARNINGS TO DATE							\$10,369.50