



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **091200698**
 PROJECT: **F 2024(618)**
 CONTRACT: **01243232**
 AWARD AMOUNT: **\$3,246,728.00**
 PROJECTED AMOUNT: **\$3,255,275.00**
 ADJ. PROJECTED AMOUNT: **\$3,255,275.00**
 CONTRACTOR: **SELECT MAINTENANCE, L.L.C.**

HIGHWAY: **Various**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Maria Aponte, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/28/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **9.32**
 % TIME USED: **0.00**
 % RETAINAGE: **0.00**

LETTING DATE: **01/05/2024**
 AWARD DATE: **01/17/2024**
 NOTICE TO PROCEED DATE: **02/28/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$303,264.00	\$0.00	\$303,264.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$303,264.00	\$0.00	\$303,264.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$303,264.00	\$0.00	\$303,264.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 05/28/2024
BID DAYS: 126
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 126
DAYS CHARGED TO DATE: 0
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$940.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$940.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/25/2024		1	TIME NOT STARTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT F 2024(618)

CONTROL 091200698

CATEGORY 002

DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0215	96016001		MATERIAL ON HAND	DOL	1.000	303,264.000	\$303,264.00

Total Bid Quantity	QTY Paid To Date
1.00	303,264.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$303,264.00

CONTRACT LINE ITEMS

PROJECT F 2024(618) CONTROL 091200698
 CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0215	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	303,264.00	303,264.00
Category Subtotal									\$303,264.00

PROJECT F 2024(618) CONTROL 091200698
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006015	000	PREPARING ROW (HAND CLEARING)	AC	850,000.000	0.080	0.000	0.000	0.00
0065	05006001	000	MOBILIZATION	LS	295,000.000	1.000	0.000	0.000	0.00
0070	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	55,000.000	9.000	0.000	0.000	0.00
0075	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	10.000	4,023.000	0.000	0.000	0.00
0080	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	10.000	1,400.000	0.000	0.000	0.00
0085	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	14.000	981.000	0.000	0.000	0.00
0090	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	14.000	981.000	0.000	0.000	0.00
0095	07386004	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	MI	5,000.000	7.950	0.000	0.000	0.00
0100	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	366.000	0.000	0.000	0.00
0105	60596001	000	SOLAR-PWR MARINE NAV LIGHT SYSTEM	LS	2,210,000.000	1.000	0.000	0.000	0.00
0110	61856002	002	TMA (STATIONARY)	DAY	200.000	104.000	0.000	0.000	0.00
0115	61856005	002	TMA (MOBILE OPERATION)	DAY	200.000	36.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0200	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0201	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0202	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
0203	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
0204	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	7,545.000	0.000	0.000	0.00
0205	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
0206	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0207	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0208	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
0209	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
0210	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
0211	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
0212	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0213	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00

0214	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
------	----------	---------------------	-----	-------	-------	-------	-------	------

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$303,264.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
96016001		MATERIAL ON HAND	DOL	1.000	1.00	303,264.000	303,264.00
TOTAL ITEM EARNINGS TO DATE							\$303,264.00