



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **646382001**
 PROJECT: **MMC - 646382001**
 CONTRACT: **03244223**
 AWARD AMOUNT: **\$297,150.00**
 PROJECTED AMOUNT: **\$297,150.00**
 ADJ. PROJECTED AMOUNT: **\$297,150.00**
 CONTRACTOR: **ERGON ASPHALT & EMULSIONS, INC.**

HIGHWAY: **SH0011**
 DISTRICT NAME: **PARIS**
 COUNTY: **FRANKLIN**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/05/2024** to **04/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **39.73**
 % TIME USED: **7.69**
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/05/2024**
 WORK BEGIN DATE: **04/17/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$118,070.40	\$0.00	\$118,070.40
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$118,070.40	\$0.00	\$118,070.40
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$118,070.40	\$0.00	\$118,070.40

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/17/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 182
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 182
DAYS CHARGED TO DATE: 14
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	
04/22/2024	1	
04/23/2024	1	
04/24/2024	1	
04/25/2024	1	
04/26/2024	1	
04/27/2024	1	
04/28/2024	1	
04/29/2024	1	
04/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
14	14	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	40,160.000	\$118,070.40

Total Bid Quantity	QTY Paid To Date
80,000.00	40,160.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$118,070.40

CONTRACT LINE ITEMS

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	80,000.000	0.000	40,160.00	118,070.40
Category Subtotal									\$118,070.40

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80106006	000	EMULSION (CHFRS-2P) (PICKUP)	GAL	2.750	5,000.000	0.000	0.000	0.00
0070	80106007	000	EMULSION (CSS-1H) (DEL)	GAL	2.640	5,000.000	0.000	0.000	0.00
0075	80106008	000	EMULSION (CSS-1H) (PICKUP)	GAL	2.450	1,000.000	0.000	0.000	0.00
0080	80106009	000	EMULSION (CSS-1H) (PICKUP)	GAL	1.250	3,000.000	0.000	0.000	0.00
0085	80106010	000	EMULSION (CSS-1H)(DELIVERY)	GAL	1.440	20,000.000	0.000	0.000	0.00
1000	96026614		DEMURRAGE PAYING DEMURRAGE CHARGES	DOL	1.000	1.000	0.000	0.000	0.00
1100	96056009		MMC/TMC ACTUAL DAMAGES CHARGING ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$118,070.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	80,000.00	40,160.000	118,070.40
TOTAL ITEM EARNINGS TO DATE							\$118,070.40