



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/09/24**

CONTRACT ID: **646359001**
 PROJECT: **MMC - 646359001**
 CONTRACT: **04244214**
 AWARD AMOUNT: **\$652,950.00**
 PROJECTED AMOUNT: **\$652,950.00**
 ADJ. PROJECTED AMOUNT: **\$652,950.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **IH0030**
 DISTRICT NAME: **PARIS**
 COUNTY: **HUNT**
 AREA ENGINEER: **James Atkins P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/07/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **2.06**
 % TIME USED: **10.00**
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2024**
 AWARD DATE: **04/25/2024**
 NOTICE TO PROCEED DATE: **05/07/2024**
 WORK BEGIN DATE: **05/20/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$13,443.30	\$0.00	\$13,443.30
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$13,443.30	\$0.00	\$13,443.30
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$13,443.30	\$0.00	\$13,443.30

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/20/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 120
DAYS CHARGED TO DATE: 12
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/20/2024	1	
05/21/2024	1	
05/22/2024	1	
05/23/2024	1	
05/24/2024	1	
05/25/2024	1	
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
12	12	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646359001 CONTROL 646359001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	149.370	\$13,443.30

Total Bid Quantity	QTY Paid To Date
4,000.00	149.37

TOTAL ITEM EARNINGS THIS ESTIMATE

\$13,443.30

CONTRACT LINE ITEMS

PROJECT MMC - 646359001 CONTROL 646359001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	4,000.000	0.000	149.37	13,443.30
Category Subtotal									<u>13,443.30</u>

PROJECT MMC - 646359001 CONTROL 646359001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	97.650	3,000.000	0.000	0.000	0.00
1000	96026614		DEMURRAGE PAYING DEMURRAGE CHARGES	DOL	1.000	1.000	0.000	0.000	0.00
1100	96056009		MMC/TMC ACTUAL DAMAGES CHARGING ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$13,443.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	4,000.00	149.370	13,443.30
TOTAL ITEM EARNINGS TO DATE							\$13,443.30