



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **646663001**
 PROJECT: **MMC - 646663001**
 CONTRACT: **05241164**
 AWARD AMOUNT: **\$252,355.00**
 PROJECTED AMOUNT: **\$252,355.00**
 ADJ. PROJECTED AMOUNT: **\$252,355.00**
 CONTRACTOR: **TEXAS MATERIALS GROUP, INC.**

HIGHWAY: **US0096**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **SAN AUGUSTINE**
 AREA ENGINEER: **Randal Cooper, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/12/2024** to **06/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **89.61**
 % TIME USED: **3.89**
 % RETAINAGE: **0.00**

LETTING DATE: **05/28/2024**
 AWARD DATE: **05/28/2024**
 NOTICE TO PROCEED DATE: **06/12/2024**
 WORK BEGIN DATE: **06/24/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$226,127.02	\$0.00	\$226,127.02
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$226,127.02	\$0.00	\$226,127.02
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$226,127.02	\$0.00	\$226,127.02
PAID TO CONTRACTOR	\$226,127.02	\$0.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/24/2024
TIME CHARGES BEGIN: 06/24/2024
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 7
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	

Diary Adjustment

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
7	7	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646663001 CONTROL 646663001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80116037	000	D-GR HMA (SQ) TY C PG 70-22 (PICKUP)	TON	124.050	1,822.870	\$226,127.02

Total Bid Quantity	QTY Paid To Date
1,000.00	1,822.87

TOTAL ITEM EARNINGS THIS ESTIMATE

\$226,127.02

CONTRACT LINE ITEMS

PROJECT MMC - 646663001 CONTROL 646663001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116037	000	D-GR HMA (SQ) TY C PG 70-22 (PICKUP)	TON	124.050	1,000.000	0.000	1,822.87	226,127.02
Category Subtotal									\$226,127.02

PROJECT MMC - 646663001 CONTROL 646663001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	119.950	1,000.000	0.000	0.000	0.00
0070	80196013	000	ASPH PATCH MAT (DEL)(SITE 1)	TON	167.100	50.000	0.000	0.000	0.00
0075	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0080	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$226,127.02

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116037	000	D-GR HMA (SQ) TY C PG 70-22 (PICKUP)	TON	124.050	1,000.00	1,822.870	226,127.02
TOTAL ITEM EARNINGS TO DATE							\$226,127.02