



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **090600268**  
 PROJECT: **C 906-00-268**  
 CONTRACT: **12233210**  
 AWARD AMOUNT: **\$5,500,864.55**  
 PROJECTED AMOUNT: **\$7,294,814.55**  
 ADJ. PROJECTED AMOUNT: **\$7,294,814.55**  
 CONTRACTOR: **MICA CORPORATION**

HIGHWAY: **Various**  
 DISTRICT NAME: **ODESSA**  
 COUNTY: **ECTOR**  
 AREA ENGINEER: **Frew Bogale, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0001**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/04/2024** to **07/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **0.29**  
 % TIME USED: **7.78**  
 % RETAINAGE: **0.00**

LETTING DATE: **12/06/2023**  
 AWARD DATE: **12/12/2023**  
 NOTICE TO PROCEED DATE: **01/04/2024**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$21,250.00	\$0.00	\$21,250.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$21,250.00	\$0.00	\$21,250.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$21,250.00</b>	<b>\$0.00</b>	<b>\$21,250.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 07/03/2024  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 14  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,317.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,317.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
07/02/2024		1	TIME NOT STARTED
07/03/2024		1	HOLIDAY TRAFFIC
07/04/2024		1	HOLIDAY
07/05/2024		1	HOLIDAY TRAFFIC
07/06/2024		1	HOLIDAY TRAFFIC
07/07/2024		1	Time begins tomorrow.
07/08/2024	1		
07/09/2024	1		
07/10/2024	1		
07/11/2024	1		
07/12/2024	1		
07/13/2024		1	SATURDAY
07/14/2024		1	SUNDAY
07/15/2024	1		
07/16/2024	1		
07/17/2024	1		
07/18/2024	1		
07/19/2024	1		
07/20/2024		1	SATURDAY
07/21/2024		1	SUNDAY
07/22/2024		1	RAIN
07/23/2024	1		
07/24/2024	1		
07/25/2024	1		
07/26/2024	1		
07/27/2024		1	SATURDAY
07/28/2024		1	SUNDAY

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
27	14	13
HOLIDAY		1
HOLIDAY TRAFFIC		3
OTHER - SEE RMRKS		1
RAIN		1
SATURDAY		3
SUNDAY		3
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT C 906-00-268 CONTROL 090600268  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0250	96016001	000	MATERIAL ON HAND	DOL	1.000	21,250.000	\$21,250.00

Total Bid Quantity	QTY Paid To Date
1,000.00	21,250.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$21,250.00

CONTRACT LINE ITEMS

PROJECT C 906-00-268 CONTROL 090600268  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0250	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	21,250.00	21,250.00
<b>Category Subtotal</b>									\$21,250.00

PROJECT C 906-00-268 CONTROL 090600268  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	04166006	000	DRILL SHAFT (48 IN)	LF	970.000	380.000	0.000	0.000	0.00
0065	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	1,060.000	210.000	0.000	0.000	0.00
0070	04206068	001	CL C CONC (SIGN COLUMN)	CY	2,160.000	132.000	0.000	0.000	0.00
0075	04326001	000	RIPRAP (CONC)(4 IN)	CY	5,980.000	38.000	0.000	0.000	0.00
0080	05006001	008	MOBILIZATION	LS	520,000.000	1.000	0.000	0.000	0.00
0085	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	65,000.000	8.000	0.000	0.000	0.00
0090	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	48.000	1,000.000	0.000	0.000	0.00
0095	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,700.000	10.000	0.000	0.000	0.00
0100	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	5,160.000	10.000	0.000	0.000	0.00
0105	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	37.850	8,132.000	0.000	0.000	0.00
0110	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	74.050	1,806.000	0.000	0.000	0.00
0115	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	61.500	201.000	0.000	0.000	0.00
0120	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	2.650	147.000	0.000	0.000	0.00
0125	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.950	916.000	0.000	0.000	0.00
0130	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.050	1,832.000	0.000	0.000	0.00
0135	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.100	1,981.000	0.000	0.000	0.00
0140	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.300	3,962.000	0.000	0.000	0.00
0145	06206011	000	ELEC CONDR (NO.4) BARE	LF	3.500	7,470.000	0.000	0.000	0.00
0150	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	14,930.000	0.000	0.000	0.00
0155	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	3,590.000	93.000	0.000	0.000	0.00
0160	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	12,275.000	25.000	0.000	0.000	0.00
0165	06506031	000	INS OH SN SUP(30 FT BAL TEE)(SPAN ONLY)	EA	48,200.000	6.000	0.000	0.000	0.00
0170	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	4.000	0.000	0.000	0.00
0175	60106004	000	CCTV MOUNT (POLE)	EA	1,610.000	19.000	0.000	0.000	0.00
0180	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	5,250.000	19.000	0.000	0.000	0.00
0185	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	165.000	141.000	0.000	0.000	0.00
0190	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	505.000	4.000	0.000	0.000	0.00
0195	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	31,810.000	6.000	0.000	0.000	0.00
0200	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,570.000	25.000	0.000	0.000	0.00
0205	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	24,980.000	19.000	0.000	0.000	0.00
0210	60646080	001	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,875.000	19.000	0.000	0.000	0.00
0215	60646088	001	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	8,755.000	6.000	0.000	0.000	0.00
0220	61856002	002	TMA (STATIONARY)	DAY	520.000	180.000	0.000	0.000	0.00
0225	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	8,155.000	2.000	0.000	0.000	0.00

0230	62636002	000	BLUETOOTH DETECTION SYSTEM (INSTALL)	EA	5,075.000	25.000	0.000	0.000	0.00
0235	63046004	000	ITS RVSD (DC & WWA) (INSTALL ONLY)	EA	11,320.000	6.000	0.000	0.000	0.00
0240	63206001	000	INSTALL OF FIELD HARD ETHERNET SWITCH	EA	2,080.000	25.000	0.000	0.000	0.00
0245	63206002	000	INSTALL OF CELLULAR MODEM	EA	1,905.000	25.000	0.000	0.000	0.00
0255	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0260	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0275	96046006	000	CONTRACTOR FORCE ACCOUNT 6 Material Furnished by the State	DOL	1.000	1,400,000.000	0.000	0.000	0.00
0280	96046004	000	CONTRACTOR FORCE ACCOUNT 4 Public Utility FA Work (Non Part)	DOL	1.000	314,400.000	0.000	0.000	0.00
0285	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	40,000.000	0.000	0.000	0.00
0290	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	40,000.000	0.000	0.000	0.00
0295	96066057	000	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	450.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$21,250.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	21,250.000	21,250.00
						<b>TOTAL ITEM EARNINGS TO DATE</b>	<b>\$21,250.00</b>