



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **04/08/24**

CONTRACT ID: **001308144**  
 PROJECT: **STP 2022(647)HES**  
 CONTRACT: **06223228**  
 AWARD AMOUNT: **\$1,371,550.11**  
 PROJECTED AMOUNT: **\$1,387,550.11**  
 ADJ. PROJECTED AMOUNT: **\$1,387,550.11**  
 CONTRACTOR: **WESSON CONSTRUCTION SERVICES, LLC**

HIGHWAY: **US 81**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **WISE**  
 AREA ENGINEER: **Edrean Cheng, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0020**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **02/26/2024** to **03/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **30.52**  
 % TIME USED: **0.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/02/2022**  
 AWARD DATE: **06/23/2022**  
 NOTICE TO PROCEED DATE: **07/06/2022**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$423,474.88	\$423,474.88	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$423,474.88	\$423,474.88	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$423,474.88</b>	<b>\$423,474.88</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 08/06/2022  
BID DAYS: 235  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 235  
DAYS CHARGED TO DATE: 0  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$685.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$685.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/26/2024		1	TIME SUSPENDED
02/27/2024		1	TIME SUSPENDED
02/28/2024		1	TIME SUSPENDED
02/29/2024		1	TIME SUSPENDED
03/01/2024		1	TIME SUSPENDED
03/02/2024		1	SATURDAY
03/03/2024		1	SUNDAY
03/04/2024		1	TIME SUSPENDED
03/05/2024		1	TIME SUSPENDED
03/06/2024		1	TIME SUSPENDED
03/07/2024		1	TIME SUSPENDED
03/08/2024		1	TIME SUSPENDED
03/09/2024		1	SATURDAY
03/10/2024		1	SUNDAY
03/11/2024		1	TIME SUSPENDED
03/12/2024		1	TIME SUSPENDED
03/13/2024		1	TIME SUSPENDED
03/14/2024		1	TIME SUSPENDED
03/15/2024		1	TIME SUSPENDED
03/16/2024		1	SATURDAY
03/17/2024		1	SUNDAY
03/18/2024		1	TIME SUSPENDED
03/19/2024		1	TIME SUSPENDED
03/20/2024		1	TIME SUSPENDED
03/21/2024		1	TIME SUSPENDED
03/22/2024		1	TIME SUSPENDED
03/23/2024		1	SATURDAY
03/24/2024		1	SUNDAY
03/25/2024		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	0	29
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		21

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT STP 2022(647)HES CONTROL 001308144  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	05006001	000	MOBILIZATION	LS	150,000.000	1.000	0.000	0.14	20,400.00
0125	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	403,074.88	403,074.88
<b>Category Subtotal</b>									<b>\$423,474.88</b>

PROJECT STP 2022(647)HES CONTROL 001308144  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006001	000	PREPARING ROW	AC	10,000.000	2.698	0.000	0.000	0.00
0065	01646021	000	CELL FBR MLCH SEED(PERM)(RURAL)(SANDY)	SY	1.000	25,319.750	0.000	0.000	0.00
0070	01686001	000	VEGETATIVE WATERING	MG	40.000	884.640	0.000	0.000	0.00
0075	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	250.000	1,798.520	0.000	0.000	0.00
0085	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	11.000	0.000	0.000	0.00
0090	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	1,590.000	0.000	0.000	0.00
0095	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	1,590.000	0.000	0.000	0.00
0100	05436002	000	CABLE BARRIER SYSTEM (TL-4)	LF	12.000	37,841.230	0.000	0.000	0.00
0105	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	2,900.000	32.000	0.000	0.000	0.00
0110	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	130.000	147.000	0.000	0.000	0.00
0115	61856002	002	TMA (STATIONARY)	DAY	300.000	147.000	0.000	0.000	0.00
0120	61856005	002	TMA (MOBILE OPERATION)	DAY	1,500.000	20.000	0.000	0.000	0.00
0130	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0135	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0140	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	5,000.000	0.000	0.000	0.00
0145	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
0150	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	5,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$423,474.88

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	150,000.000	1.00	0.136	20,400.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	403,074.880	403,074.88
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$423,474.88</b>