



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **001508147**  
 PROJECT: **NH 2020(185)**  
 CONTRACT: **07203007**  
 AWARD AMOUNT: **\$54,846,947.65**  
 PROJECTED AMOUNT: **\$55,430,611.65**  
 ADJ. PROJECTED AMOUNT: **\$58,405,282.17**  
 CONTRACTOR: **J.D. ABRAMS, L.P.**

HIGHWAY: **IH 35**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **WILLIAMSON**  
 AREA ENGINEER: **John Peters, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0046**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **117.66**  
 % RETAINAGE: **0.00**

LETTING DATE: **07/08/2020**  
 AWARD DATE: **07/30/2020**  
 NOTICE TO PROCEED DATE: **08/18/2020**  
 WORK BEGIN DATE: **10/05/2020**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$59,205,507.82	\$58,959,847.36	\$245,660.46
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$59,205,507.82	\$58,959,847.36	\$245,660.46
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$323,750.00)	(\$269,360.00)	(\$54,390.00)
INCENTIVE	\$837,500.00	\$837,500.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$59,719,257.82	\$59,527,987.36	<b>\$191,270.46</b>
PAID TO CONTRACTOR			

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>10/05/2020</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>125</b>
<u>TIME CHARGES BEGIN:</u>	<b>10/05/2020</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,590.00</b>
<u>BID DAYS:</u>	<b>558</b>	<u>LIQUIDATED DAMAGES:</u>	<b>125</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>150</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>708</b>	<b>PER DAY</b>	<b>\$2,590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>833</b>	<u>TOTAL:</u>	<b>\$323,750.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
03/26/2024	1			31	21	10
03/27/2024	1					
03/28/2024	1					
03/29/2024		1	HOLIDAY TRAFFIC	HOLIDAY		1
03/30/2024		1	SATURDAY	HOLIDAY TRAFFIC		1
03/31/2024		1	HOLIDAY	OTHER - SEE RMRKS		1
04/01/2024	1			SATURDAY		4
04/02/2024	1			SUNDAY		3
04/03/2024	1					
04/04/2024	1					
04/05/2024	1					
04/06/2024		1	SATURDAY			
04/07/2024		1	SUNDAY			
04/08/2024		1	Credit day due to SOLAR ECLIPSE Traffic			
04/09/2024	1					
04/10/2024	1					
04/11/2024	1					
04/12/2024	1					
04/13/2024		1	SATURDAY			
04/14/2024		1	SUNDAY			
04/15/2024	1					
04/16/2024	1					
04/17/2024	1					
04/18/2024	1					
04/19/2024	1					
04/20/2024		1	SATURDAY			
04/21/2024		1	SUNDAY			
04/22/2024	1					
04/23/2024	1					
04/24/2024	1					
04/25/2024	1					

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(185) CONTROL 001508144  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2350	04006005	000	CEM STABIL BKFL	CY	120.000	21.050	\$2,526.00	6,404.00	5,219.44
2460	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	73.000	560.400	\$40,909.20	16,409.00	20,140.20
3135	61856002	002	TMA (STATIONARY)	DAY	150.000	2.000	\$300.00	288.00	316.00
3305	63026008	000	TEMP Q-DETECT (TY2)(1 SYS)(LT)	DAY	152.000	62.000	\$9,424.00	720.00	908.00
3335	63446001	000	TEMP TRAVEL TIME (1 SYS)	DAY	151.000	62.000	\$9,362.00	720.00	908.00
3340	63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	130.000	62.000	\$8,060.00	720.00	908.00
3345	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.250	20.000	\$525.00	274.00	248.50

PROJECT NH 2020(185) CONTROL 001508147  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0215	03476001	002	TOM (ASPHALT) PG 76-22	TON	105.000	9.810	\$1,030.05	261.00	260.47
0220	03476006	002	TOM - C (AGGREGATE) SAC - B	TON	105.000	156.890	\$16,473.45	3,949.00	3,907.21
0635	05286004	000	LANDSCAPE PAVERS	SY	52.500	1,013.020	\$53,183.55	3,021.00	1,013.02
0780	61856002	002	TMA (STATIONARY)	DAY	150.000	4.000	\$600.00	288.00	557.00
1035	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.740	1,076.000	\$796.24	739.00	1,553.00
1040	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.710	4,890.000	\$3,471.90	13,413.00	5,779.00
1065	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.380	340.000	\$129.20	5,779.00	4,070.00
1070	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	496.000	\$178.56	16,252.00	9,256.00
1075	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.420	80.000	\$33.60	412.00	580.00
1095	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	6.000	\$1,260.00	14.00	29.00
1100	06726007	000	REFL PAV MRKR TY I-C	EA	3.150	120.000	\$378.00	729.00	146.00
1105	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.200	85.000	\$357.00	44.00	127.00
1110	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	1,422.000	\$4,977.00	420.00	1,904.00
3625	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	84,000.000	\$84,000.00	1.00	0.00

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3870	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	7,685.710	\$7,685.71	1,000.00	305,759.61

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$245,660.46**

CONTRACT LINE ITEMS

PROJECT NH 2020(185) CONTROL 001508144  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1350	70566022		VALVE (GATE)(16") CO#08 ADDED ITEM	EA	11,819.960	0.000	2.000	2.00	23,639.92
1355	70566027		DRAIN VALVE ASSEMBLY CO#08 ADDED ITEM	EA	6,019.690	0.000	1.000	1.00	6,019.69
1360	70566040		ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ) CO#08 ADDED ITEM	LF	48.490	0.000	40.000	40.00	1,939.60
2145	01006002	000	PREPARING ROW	STA	15,400.000	56.000	0.000	56.00	862,400.00
2150	01006003	000	PREPARING ROW(TREE)(5" TO 12" DIA)	EA	1,000.000	17.000	0.000	48.00	48,000.00
2155	01006004	000	PREPARING ROW(TREE)(12" TO 24" DIA)	EA	2,000.000	3.000	0.000	13.00	26,000.00
2160	10046001	000	TREE PROTECTION	EA	300.000	2.000	0.000	1.00	300.00
2165	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	1,256.000	409.000	2,929.88	21,974.07
2170	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	2,745.000	0.000	3,795.00	18,975.00
2175	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	6.600	6,434.000	0.000	7,035.99	46,437.53
2180	01106001	000	EXCAVATION (ROADWAY)	CY	11.000	61,896.000	0.000	61,837.00	680,207.00
2185	01106003	000	EXCAVATION (SPECIAL)	CY	15.000	13,232.000	-299.000	14,446.00	216,690.00
2190	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	28.000	1,753.000	1,786.000	1,448.00	40,544.00
2195	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	11.500	32,991.000	0.000	32,895.00	378,292.50
2200	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	7.750	2,273.000	-317.000	1,517.00	11,756.75
2205	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.350	53,776.000	0.000	63,199.04	85,318.71
2210	01606004	000	FURNISHING AND PLACING TOPSOIL (6")	SY	2.600	4,780.000	-1,025.000	1,880.00	4,888.00
2215	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	0.120	53,776.000	750.000	14,682.11	1,761.85
2220	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	26,888.000	0.000	7,468.97	746.90
2225	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.100	26,888.000	0.000	22,179.83	2,217.98
2235	01696006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	1.500	53,776.000	0.000	29,990.55	44,985.84
2240	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	38.000	15,252.000	0.000	15,392.00	584,896.00
2245	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	156.000	638.000	0.000	1,061.03	165,520.68
2250	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.600	57,385.000	0.000	42,523.98	110,562.35
2252	03416059		PRODUCTION PAYMENT ADJUSTMENT CO#12 ADDED ITEM	DOL	1.000	0.000	2,500.000	39,456.23	39,456.23
2253	03416060		PLACEMENT PAYMENT ADJUSTMENT CO#12 ADDED ITEM	DOL	1.000	0.000	2,500.000	45,329.38	45,329.38
2255	30766001	000	D-GR HMA TY-B PG64-22	TON	69.500	24,839.000	0.000	25,670.01	1,784,065.73
2260	30766048	000	D-GR HMA TY-D PG76-22	TON	85.000	6,728.000	0.000	6,666.84	566,681.40
2265	30766066	000	TACK COAT	GAL	2.200	19,106.000	0.000	10,205.00	22,451.00
2270	30846001	000	BONDING COURSE	GAL	2.650	150.000	0.000	650.00	1,722.50
2275	30856001	000	UNDERSEAL COURSE	GAL	2.650	3,111.000	0.000	12,750.00	33,787.50
2280	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.300	13,644.000	0.000	8,585.00	28,330.50
2285	03426002	004	PFC (ASPHALT) PG76-22	TON	127.000	60.000	0.000	88.73	11,268.71
2290	03426006	004	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	127.000	844.000	0.000	1,319.63	167,593.01
2295	03476001	002	TOM (ASPHALT) PG 76-22	TON	105.000	232.000	0.000	323.25	33,941.25
2300	03476006	002	TOM - C (AGGREGATE) SAC - B	TON	105.000	3,507.000	0.000	4,807.88	504,827.40
2310	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.200	10,400.000	0.000	11,051.22	24,312.68
2315	03546064	000	PLANE ASPH CONC PAV (2 1/2")	SY	2.200	731.000	0.000	651.00	1,432.20

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2320	03566026	000	FABRIC (BASE)	SY	6.900	2,720.000	838.000	1,740.00	12,006.00
2325	03606001	000	CONC PVMT (CONT REINF - CRCP) (7")	SY	120.000	470.000	-49.000	333.42	40,010.40
2345	04006001	000	STRUCT EXCAV	CY	5.000	16,533.000	0.000	14,330.19	71,650.97
2350	04006005	000	CEM STABIL BKFL	CY	120.000	6,385.000	19.000	5,219.44	626,332.80
2355	04006006	000	CUT & RESTORING PAV	SY	75.000	91.000	0.000	22.22	1,666.50
2360	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	120.000	874.000	0.000	266.64	31,996.80
2365	04006011	000	SAND BACKFILL	CY	31.000	648.000	-9.000	342.00	10,602.00
2370	40176001	000	NOISE WALL	SF	50.000	6,560.000	0.000	6,494.40	324,720.00
2375	04026001	000	TRENCH EXCAVATION PROTECTION	LF	11.000	8,436.000	-24.000	7,675.67	84,432.37
2380	04036001	000	TEMPORARY SPL SHORING	SF	30.000	16,430.000	459.000	23,963.58	718,907.40
2385	04166003	000	DRILL SHAFT (30 IN)	LF	200.000	720.000	0.000	744.00	148,800.00
2390	04166004	000	DRILL SHAFT (36 IN)	LF	325.000	57.000	0.000	57.00	18,525.00
2395	04166005	000	DRILL SHAFT (42 IN)	LF	310.000	68.000	0.000	68.00	21,080.00
2400	04166006	000	DRILL SHAFT (48 IN)	LF	430.000	150.000	-54.000	96.00	41,280.00
2401	04166007	000	DRILL SHAFT (54 IN)	LF	809.080	0.000	58.000	58.00	46,926.64
			RFI #133						
2405	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	147.000	24.000	0.000	30.00	4,410.00
2410	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	378.000	244.000	0.000	244.00	92,232.00
2415	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	510.000	21.000	4.000	25.00	12,750.00
2420	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	585.000	22.000	3.000	25.00	14,625.00
2425	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	620.000	33.000	0.000	33.00	20,460.00
2430	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	270.000	96.000	0.000	96.00	25,920.00
2435	04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")	LF	490.000	664.000	0.000	660.80	323,792.00
2440	04206002	000	CL A CONC (MISC)	CY	420.000	20.000	0.000	20.69	8,689.80
2445	04206062	000	CL C CONC (RETAINING WALL)	CY	1,870.000	32.000	40.000	54.00	100,980.00
2450	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	395.000	661.000	4.000	799.84	315,936.80
2455	04236001	000	RETAINING WALL (MSE)	SF	53.000	42,304.000	0.000	42,816.36	2,269,267.08
2460	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	73.000	16,778.000	-369.000	20,140.20	1,470,234.60
2465	04326001	000	RIPRAP (CONC)(4 IN)	CY	600.000	78.000	46.333	69.07	41,441.40
2470	04326002	000	RIPRAP (CONC)(5 IN)	CY	485.000	1,465.000	39.000	1,583.69	768,088.68
2475	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	680.000	28.200	0.000	34.96	23,770.08
2490	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	28.000	0.000	93.93	18,786.00
2495	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	510.000	68.000	5.000	175.83	89,674.32
2500	04326051	000	RIPRAP (STONE COMMON)(GROUT)(18 IN)	CY	316.000	122.000	0.000	117.08	36,997.28
2505	04506023	000	RAIL (TY SSTR)	LF	49.000	6,739.000	25.000	5,989.42	293,481.58
2511	05506020	000	CHAIN LINK FENCE (INSTALL) (4')	LF	59.290	0.000	1,506.000	910.00	53,953.90
			CO 14 replace type d with fence						
2515	04506103	000	RAIL (TY PR11)	LF	65.000	1,802.000	0.000	1,879.29	122,153.85
2520	04596001	000	GABIONS (GALV)	CY	275.000	245.000	11.000	201.72	55,473.00
2525	04606002	000	CMP (GAL STL 18 IN)	LF	58.000	114.000	-92.000	30.00	1,740.00
2530	04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	1,060.000	33.000	0.000	33.00	34,980.00
2535	04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	1,600.000	13.000	0.000	13.00	20,800.00
2540	04626076	002	CONC BOX CULV (10 FT X 8 FT)(EXTEND)	LF	1,300.000	75.000	0.000	75.00	97,500.00
2545	04646003	001	RC PIPE (CL III)(18 IN)	LF	105.000	47.000	141.000	294.00	30,870.00
2550	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.000	8,128.000	-455.000	7,586.00	637,224.00
2555	04646007	001	RC PIPE (CL III)(30 IN)	LF	95.000	2,290.000	445.000	2,045.00	194,275.00
2560	04646008	001	RC PIPE (CL III)(36 IN)	LF	120.000	587.000	-92.000	345.00	41,400.00
2565	04646009	001	RC PIPE (CL III)(42 IN)	LF	146.000	732.000	-32.000	603.00	88,038.00

CATEGORY		DESCRIPTION		ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2570	04646010	001	RC PIPE (CL III)(48 IN)	LF	182.000	300.000	0.000	260.00	47,320.00
2575	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,350.000	17.000	0.000	13.00	43,550.00
2580	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,950.000	3.000	0.000	5.00	24,750.00
2585	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,900.000	5.000	0.000	7.00	41,300.00
2590	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,100.000	4.000	-1.000	1.00	5,100.00
2595	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	1.000	0.000	1.00	5,000.00
2600	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,600.000	9.000	0.000	10.00	46,000.00
2605	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,400.000	12.000	0.000	14.00	75,600.00
2610	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,200.000	2.000	0.000	2.00	10,400.00
2615	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,100.000	5.000	0.000	5.00	30,500.00
2620	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,500.000	7.000	0.000	10.00	45,000.00
2625	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,500.000	5.000	1.000	5.00	27,500.00
2630	04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,300.000	1.000	0.000	1.00	7,300.00
2632	04656134		INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT) RFI 141	EA	11,461.320	0.000	1.000	1.00	11,461.32
2633	04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT) RFI 141	EA	11,461.320	0.000	1.000	1.00	11,461.32
2635	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	10,500.000	2.000	-1.000	1.00	10,500.00
2640	04656139	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	7,000.000	1.000	0.000	1.00	7,000.00
2645	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	13,500.000	1.000	0.000	1.00	13,500.00
2650	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,400.000	2.000	0.000	2.00	10,800.00
2655	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,900.000	7.000	0.000	6.00	29,400.00
2660	04656235	001	INLET (COMPL)(RWI)(TY I)	EA	3,900.000	3.000	0.000	3.00	11,700.00
2665	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	51,000.000	1.000	0.000	1.00	51,000.00
2670	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	19,500.000	1.000	0.000	1.00	19,500.00
2675	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	24,000.000	1.000	0.000	1.00	24,000.00
2680	04676005	000	SET (TY I) (24 IN) (3: 1) (C)	EA	4,300.000	2.000	4.000	2.00	8,600.00
2685	04676016	000	SET (TY I) (36 IN) (6: 1) (C)	EA	4,300.000	2.000	0.000	1.00	4,300.00
2690	04676019	000	SET (TY I) (42 IN) (4: 1) (C)	EA	4,300.000	1.000	0.000	1.00	4,300.00
2695	04676022	000	SET (TY I) (48 IN) (4: 1) (C)	EA	4,300.000	1.000	0.000	1.00	4,300.00
2710	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	19.500	720.000	0.000	1,160.00	22,620.00
2720	04966002	000	REMOV STR (INLET)	EA	600.000	5.000	0.000	3.00	1,800.00
2725	04966006	000	REMOV STR (HEADWALL)	EA	1,450.000	4.000	0.000	5.00	7,250.00
2730	04966007	000	REMOV STR (PIPE)	LF	11.500	483.000	0.000	1,278.00	14,697.00
2735	04966023	000	REMOVE STR (JUNCTION BOX)	EA	590.000	1.000	0.000	5.00	2,950.00
2740	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	155.000	0.000	321.00	8,025.00
2745	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	9.900	155.000	0.000	128.00	1,267.20
2750	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	240.000	0.000	1,297.88	19,468.20
2755	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.900	240.000	0.000	222.22	2,199.98
2760	05066035	004	SANDBAGS FOR EROSION CONTROL	EA	10.000	100.000	0.000	30.00	300.00
2765	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.100	5,720.000	0.000	9,117.00	28,262.70
2770	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	5,720.000	0.000	8,184.00	6,956.40
2775	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.400	2,690.000	0.000	120.00	528.00
2785	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	32.000	1,830.000	0.000	1,830.00	58,560.00
2790	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	19.000	640.000	0.000	1,220.00	23,180.00
2791	05406007		MTL BEAM GD FEN TRANS (TL2) RFI #140	EA	1,335.900	0.000	1.000	1.00	1,335.90

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2795	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.100	2,790.000	0.000	6,300.00	32,130.00	
2800	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	2,700.000	0.000	1,840.00	9,200.00	
2805	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.150	80.000	0.000	20.00	103.00	
2810	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	6.100	2,190.000	0.000	2,970.00	18,117.00	
2815	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.150	1,060.000	0.000	4,720.00	29,028.00	
2820	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.100	280.000	0.000	560.00	3,416.00	
2821	05146015		PERM CTB (F-SHAPE) (TY 3) RFI 136	LF	422.120	0.000	76.000	76.00	32,081.12	
2830	05296002	000	CONC CURB (TY II)	LF	15.400	269.000	0.000	70.00	1,078.00	
2835	05296007	000	CONC CURB & GUTTER (TY I)	LF	19.800	5,036.000	0.000	4,006.57	79,330.09	
2840	05296008	000	CONC CURB & GUTTER (TY II)	LF	18.700	16,492.000	0.000	17,077.92	319,357.10	
2845	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	309.000	30.000	0.000	42.00	12,978.00	
2850	05306004	000	DRIVEWAYS (CONC)	SY	69.500	704.000	161.000	1,004.90	69,840.56	
2855	05306005	000	DRIVEWAYS (ACP)	SY	42.500	3,797.000	632.000	6,306.92	268,044.10	
2860	05316002	000	CONC SIDEWALKS (5")	SY	52.000	11,265.000	-33.000	10,546.91	548,439.32	
2865	05316004	000	CURB RAMPS (TY 1)	EA	1,540.000	4.000	0.000	5.00	7,700.00	
2870	05316010	000	CURB RAMPS (TY 7)	EA	1,540.000	4.000	0.000	5.00	7,700.00	
2875	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	1,489.000	50.000	1,747.50	45,435.00	
2880	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,750.000	5.000	1.000	5.00	8,750.00	
2885	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,250.000	5.000	0.000	4.00	5,000.00	
2890	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.300	1,250.000	0.000	975.00	1,267.50	
2895	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,810.000	8.000	1.000	8.00	22,480.00	
2900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	965.000	2.000	0.000	1.00	965.00	
2905	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	542.000	4.000	0.000	2.00	1,084.00	
2910	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	21,400.000	4.000	2.000	5.00	107,000.00	
2915	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	22,500.000	2.000	-1.000	1.00	22,500.00	
2920	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	0.010	4,281.000	0.000	3,888.00	38.88	
2925	05566009	000	PIPE UNDERDRAINS (TY 9) (6")	LF	16.000	1,181.000	0.000	761.00	12,176.00	
2930	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	175.000	4.000	0.000	4.00	700.00	
2932	06366001		ALUMINUM SIGNS (TY A) CO#01 Added Item	SF	32.290	0.000	87.000	87.00	2,809.23	
2934	06506204		REMOVE OVERHD SIGN SUP CO#01 Added Item	EA	5,782.770	0.000	2.000	2.00	11,565.54	
2935	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.600	95,355.000	150.000	86,974.00	226,132.40	
2940	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.000	32,832.000	0.000	16,050.00	80,250.00	
2945	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,500.000	48.000	-3.000	33.00	115,500.00	
2950	60086031	000	ITS GRND MNT CAB (TY 5) (CONF 1)	EA	15,500.000	2.000	0.000	2.00	31,000.00	
2955	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,100.000	3.000	0.000	3.00	27,300.00	
2960	60106004	000	CCTV MOUNT (POLE)	EA	360.000	3.000	0.000	3.00	1,080.00	
2965	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	26.000	53,894.000	0.000	54,316.00	1,412,216.00	
2970	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	39.000	7,540.000	0.000	7,440.00	290,160.00	
2975	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	97.500	4,250.000	0.000	4,138.00	403,455.00	
2980	60626017	000	ITS RADIO (SNGL)(5 GHZ)-I-O	EA	4,450.000	2.000	0.000	2.00	8,900.00	
2990	60646001	000	ITS POLE (20 FT)(90 MPH)	EA	4,850.000	1.000	0.000	1.00	4,850.00	
3000	60646010	000	ITS POLE (30 FT)(90 MPH)	EA	6,100.000	3.000	0.000	3.00	18,300.00	
3005	60646019	000	ITS POLE (40 FT)(90 MPH)	EA	8,400.000	4.000	0.000	4.00	33,600.00	
3010	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,000.000	3.000	0.000	3.00	48,000.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3015	60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,600.000	8.000	0.000	8.00	36,800.00
3020	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	4,600.000	3.000	0.000	3.00	13,800.00
3035	06106010	000	REMOVE RD IL ASM (U/P)	EA	304.500	16.000	0.000	20.00	6,090.00
3040	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,260.000	12.000	0.000	12.00	15,120.00
3045	06106200	000	IN RD IL (TY SA) 40B-10 (250W EQ) LED	EA	3,360.000	1.000	0.000	1.00	3,360.00
3050	06106208	000	IN RD IL (TY SA) 40S-10 (250W EQ) LED	EA	2,625.000	2.000	0.000	2.00	5,250.00
3055	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,835.000	10.000	0.000	10.00	28,350.00
3075	06136001	000	HI MST IL POLE (100 FT)( 80 MPH)	EA	21,000.000	27.000	0.000	27.00	567,000.00
3080	06136005	000	HI MST IL POLE (150 FT)( 80 MPH)	EA	27,500.000	1.000	0.000	1.00	27,500.00
3085	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	23,000.000	28.000	0.000	28.00	644,000.00
3090	06186014	000	CONDT (PVC) (SCH 40) (3/4")	LF	21.000	349.000	0.000	412.00	8,652.00
3095	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.450	24,646.000	0.000	24,815.00	234,501.75
3100	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	44.100	2,400.000	495.000	1,920.00	84,672.00
3105	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.500	7,540.000	0.000	7,492.00	265,966.00
3110	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.500	54,244.000	0.000	54,446.00	1,116,143.00
3115	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	44.000	2,340.000	0.000	2,195.00	96,580.00
3120	06186062	000	CONDT (RM) (3/4")	LF	22.100	212.000	0.000	212.00	4,685.20
3125	06186070	000	CONDT (RM) (2")	LF	43.500	185.000	0.000	120.00	5,220.00
3130	06186074	000	CONDT (RM) (3")	LF	65.000	4,250.000	0.000	4,138.00	268,970.00
3135	61856002	002	TMA (STATIONARY)	DAY	150.000	288.000	0.000	316.00	47,400.00
3140	61856003	002	TMA (MOBILE OPERATION)	HR	210.000	30.000	0.000	12.50	2,625.00
3145	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,600.000	63.000	2.000	64.00	358,400.00
3150	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	9,400.000	5.000	0.000	5.00	47,000.00
3155	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.370	34,060.000	0.000	15,931.00	21,825.47
3160	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.210	1,659.000	0.000	1,224.00	1,481.04
3165	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.210	8,388.000	0.000	6,848.00	8,286.08
3175	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.320	8,200.000	0.000	6,540.00	8,632.80
3180	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.260	6,800.000	0.000	4,145.00	5,222.70
3185	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.260	7,910.000	0.000	7,800.00	9,828.00
3190	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.470	12,345.000	0.000	10,980.00	16,140.60
3195	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.470	24,870.000	150.000	22,305.00	32,788.35
3200	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	4,260.000	311.000	4,060.00	7,917.00
3205	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.950	7,570.000	933.000	10,474.00	20,424.30
3210	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.750	445.000	0.000	475.00	1,306.25
3215	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.750	890.000	0.000	950.00	2,612.50
3220	06206017	000	ELEC CONDR (NO.1) BARE	LF	3.700	1,925.000	0.000	1,940.00	7,178.00
3225	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	3.700	3,850.000	0.000	3,880.00	14,356.00
3230	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	4.600	505.000	0.000	903.00	4,153.80
3235	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.600	1,515.000	0.000	2,709.00	12,461.40
3240	06206021	000	ELEC CONDR (NO.2/0) BARE	LF	6.100	660.000	70.000	896.00	5,465.60
3245	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	6.100	1,980.000	210.000	2,688.00	16,396.80
3250	06246001	000	GROUND BOX TY A (122311)	EA	705.000	30.000	0.000	31.00	21,855.00
3255	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	930.000	47.000	0.000	47.00	43,710.00
3260	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,160.000	34.000	1.000	31.00	35,960.00
3265	62756001	000	FUR & INST ROADWAY WEATHER INFO SYSTEM	EA	44,000.000	3.000	0.000	3.00	132,000.00
3270	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	4,400.000	1.000	-1.000	1.00	4,400.00
3276	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	7,300.000	0.000	3.000	3.00	21,900.00

CO#02 Added Item



CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3281	06286077		ELC SRV TY A 240/480 100(NS)SS(E)SP(U) CO#02 Added Item	EA	7,600.000	0.000	2.000	2.00	15,200.00	
3286	06286132		ELC SRV TY D 120/240 060(NS)GS(N)SP(U) CO#02 Added Item	EA	5,500.000	0.000	8.000	8.00	44,000.00	
3291	96086004		UNIQUE CHANGE ORDER ITEM 4 ELC SRV TY D 120/240 150(NS)GS(N)EX(U)	DOL	5,726.700	0.000	4.000	4.00	22,906.80	
3305	63026008	000	TEMP Q-DETECT (TY2)(1 SYS)(LT)	DAY	152.000	720.000	0.000	908.00	138,016.00	
3310	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	11,000.000	16.000	0.000	14.00	154,000.00	
3320	63076001	000	EMP SPEED MONITOR (1 SYS)	DAY	46.000	2,160.000	0.000	2,074.00	95,404.00	
3335	63446001	000	TEMP TRAVEL TIME (1 SYS)	DAY	151.000	720.000	0.000	908.00	137,108.00	
3340	63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	130.000	720.000	0.000	908.00	118,040.00	
3345	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.250	263.000	11.000	248.50	6,523.13	
3350	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.000	966.000	35.000	1,001.00	21,021.00	
3355	63936001	000	REMOVE & RELOCATE DYNAMIC MESSAGE SIGN	EA	25,000.000	3.000	0.000	3.00	75,000.00	
3360	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	445.000	17.000	0.000	15.00	6,675.00	
3365	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	530.000	18.000	0.000	29.00	15,370.00	
3370	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	905.000	1.000	0.000	1.00	905.00	
3390	06446076	000	REMOVE SM RD SN SUP&AM	EA	91.000	24.000	0.000	15.00	1,365.00	
3395	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.000	1,294.000	0.000	1,274.61	5,098.44	
3400	06476003	000	REMOVE LRSA	EA	640.500	3.000	0.000	1.00	640.50	
3405	06506038	000	INS OH SN SUP(35 FT CANT)	EA	19,215.000	2.000	0.000	2.00	38,430.00	
3410	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,785.000	1.000	0.000	1.00	22,785.00	
3415	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	38,500.000	1.000	0.000	1.00	38,500.00	
3420	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	42,000.000	1.000	0.000	1.00	42,000.00	
3430	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.000	2.000	0.000	18.00	324.00	
3435	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	18.000	4.000	0.000	6.00	108.00	
3440	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.280	4,090.000	0.000	5,210.00	1,458.80	
3445	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.320	425.000	0.000	575.00	184.00	
3450	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	13,104.000	0.000	6,141.00	1,719.48	
3455	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	4,351.000	0.000	1,144.00	766.48	
3460	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	126.000	16.000	0.000	2.00	252.00	
3465	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	126.000	11.000	0.000	2.00	252.00	
3470	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.320	420.000	0.000	440.00	140.80	
3475	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	7,499.000	0.000	3,341.00	935.48	
3490	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.580	1,320.000	0.000	1,096.00	635.68	
3495	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.510	5,664.000	0.000	3,831.00	1,953.81	
3520	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.510	5,409.000	0.000	4,759.00	2,427.09	
3525	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.740	181.000	0.000	181.00	133.94	
3530	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.710	8,360.000	0.000	8,454.00	6,002.34	
3540	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.250	56.000	0.000	36.00	189.00	
3545	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.380	3,810.000	0.000	4,670.00	1,774.60	
3550	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	7,105.000	0.000	6,786.00	2,442.96	
3555	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.720	9,107.000	0.000	5,765.00	4,150.80	
3565	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.450	1,763.000	0.000	4,598.00	2,069.10	
3580	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	105.000	1.000	0.000	2.00	210.00	
3595	72466001	000	SAND FILTRATION SYSTEM	EA	8,000.000	5.000	0.000	4.00	32,000.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3653	96086006		UNIQUE CHANGE ORDER ITEM 6 16" SDR-18 C900 PVC PIPE	DOL	300.420	0.000	50.000	50.00	15,021.00
3657	96086007		UNIQUE CHANGE ORDER ITEM 7 TIE TO EXISTING 16" WATER LINE	DOL	7,280.650	0.000	2.000	2.00	14,561.30
3658	96086008		UNIQUE CHANGE ORDER ITEM 8 Manhole AA-MH3 & AA-MH4 Disposal	DOL	6,678.120	0.000	2.000	2.00	13,356.24
3659	96086009		UNIQUE CHANGE ORDER ITEM 9 GAS LINE FORCE ACCOUNT	DOL	6,410.830	0.000	1.000	1.00	6,410.83
421	04656129		INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT) CO#08 ADDED ITEM	EA	5,980.050	0.000	1.000	1.00	5,980.05
								<b>Category Subtotal</b>	\$26,828,589.26

PROJECT NH 2020(185) CONTROL 001508147

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0055	01006001		PREPARING ROW CO#01 Added Item	AC	5,467.880	0.000	8.000	8.00	43,743.04
0060	01006002	000	PREPARING ROW	STA	15,400.000	149.000	0.000	149.00	2,294,600.00
0065	01006004	000	PREPARING ROW(TREE)(12" TO 24" DIA)	EA	2,000.000	10.000	0.000	28.00	56,000.00
0070	01006007	000	PREP ROW (TREE)(GREATER THAN 24" DIA)	EA	3,000.000	2.000	0.000	15.00	45,000.00
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	7,566.000	835.000	7,454.94	55,912.09
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	955.000	0.000	1,566.89	15,668.91
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	19,203.000	0.000	19,349.00	96,745.00
0090	01046023	000	REMOVING CONC (CTB)	LF	22.000	76.000	245.000	178.00	3,916.00
0095	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	7.500	1,412.000	4.000	1,766.79	13,250.94
0100	01046040	000	REMOVING CONC (PAVERS)	SY	7.500	248.000	0.000	255.77	1,918.28
0103	01046044		REMOVING CONC (FLUME) CO#01 Added Item	SY	15.650	0.000	75.000	75.00	1,173.75
0105	01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	7.200	2,625.000	880.000	4,916.79	35,400.88
0110	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	6.600	17,178.000	0.000	15,474.29	102,130.31
0115	01106001	000	EXCAVATION (ROADWAY)	CY	11.000	56,920.000	0.000	56,966.28	626,629.08
0117	01106003		EXCAVATION (SPECIAL) CO#01 Added Item	CY	15.000	0.000	90.000	90.00	1,350.00
0120	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	11.500	26,023.000	510.000	26,533.00	305,129.50
0125	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.350	97,046.000	750.000	110,285.71	148,885.71
0130	01626002	000	BLOCK SODDING	SY	4.800	1,562.000	0.000	8,512.94	40,862.11
0135	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	48,523.000	0.000	60,945.48	6,094.55
0140	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.100	48,523.000	0.000	39,720.17	3,972.02
0145	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.130	95,484.000	0.000	100,345.41	13,044.91
0150	01686001	000	VEGETATIVE WATERING	MG	15.750	1,633.000	0.000	1,339.10	21,090.83
0155	01696006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	1.500	95,484.000	750.000	90,204.95	135,307.44
0160	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	38.000	8,921.000	0.000	8,921.00	338,998.00
0165	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	156.000	409.000	0.000	383.90	59,888.40
0170	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.600	36,725.000	0.000	17,663.56	45,925.26
0175	30766001	000	D-GR HMA TY-B PG64-22	TON	69.500	21,355.000	0.000	25,297.91	1,758,204.80

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0180	30766048	000	D-GR HMA TY-D PG76-22	TON	85.000	7,275.000	35.000	8,072.81	686,188.85	
0185	30766066	000	TACK COAT	GAL	2.200	17,043.000	0.000	19,915.00	43,813.00	
0190	30846001	000	BONDING COURSE	GAL	2.650	2,005.000	0.000	5,500.00	14,575.00	
0195	30856001	000	UNDERSEAL COURSE	GAL	2.650	4,560.000	0.000	10,600.00	28,090.00	
0200	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.300	8,213.000	0.000	6,275.00	20,707.50	
0205	03426002	004	PFC (ASPHALT) PG76-22	TON	127.000	68.000	0.000	84.22	10,695.94	
0210	03426006	004	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	127.000	1,010.000	0.000	1,252.72	159,095.44	
0215	03476001	002	TOM (ASPHALT) PG 76-22	TON	105.000	261.000	0.000	260.47	27,349.35	
0220	03476006	002	TOM - C (AGGREGATE) SAC - B	TON	105.000	3,949.000	0.000	3,907.21	410,257.05	
0230	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.200	6,192.000	0.000	8,140.99	17,910.18	
0235	03546064	000	PLANE ASPH CONC PAV (2 1/2")	SY	2.200	32,747.000	315.000	39,307.49	86,476.48	
0240	04006001	000	STRUCT EXCAV	CY	5.000	7,363.000	-13.000	8,674.93	43,374.63	
0245	04006005	000	CEM STABIL BKFL	CY	120.000	3,233.000	430.000	3,357.60	402,911.52	
0250	04006006	000	CUT & RESTORING PAV	SY	75.000	511.000	0.000	357.73	26,829.75	
0255	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	120.000	418.000	0.000	206.49	24,778.80	
0260	04026001	000	TRENCH EXCAVATION PROTECTION	LF	11.000	4,318.000	-30.000	5,237.26	57,609.86	
0265	04036001	000	TEMPORARY SPL SHORING	SF	30.000	14,111.000	0.000	24,432.48	732,974.40	
0270	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	147.000	36.000	0.000	36.00	5,292.00	
0275	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	210.000	19.000	0.000	19.00	3,990.00	
0280	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	336.000	300.000	0.000	278.00	93,408.00	
0285	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	36.000	0.000	36.00	13,500.00	
0290	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	390.000	60.000	0.000	60.00	23,400.00	
0295	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	505.000	54.000	0.000	54.00	27,270.00	
0300	04206002	000	CL A CONC (MISC)	CY	420.000	20.000	0.000	12.89	5,413.80	
0310	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	395.000	500.000	0.000	270.90	107,006.69	
0315	04236001	000	RETAINING WALL (MSE)	SF	53.000	26,065.000	0.000	26,720.58	1,416,190.74	
0319	04326001		RIPRAP (CONC)(4 IN)	CY	600.000	0.000	102.000	116.89	70,134.00	
			CO#01 Added Item							
0320	04326002	000	RIPRAP (CONC)(5 IN)	CY	485.000	415.000	48.000	574.90	278,826.50	
0325	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	510.000	103.000	0.000	262.78	134,017.29	
0330	04506023	000	RAIL (TY SSTR)	LF	49.000	2,753.000	0.000	3,759.53	184,216.97	
0331	04506030		RAIL (TY C221)	LF	101.620	0.000	817.000	817.00	83,023.54	
			CO 14 Wall 5 and 6							
0335	04506052	000	RAIL (HANDRAIL)(TY F)	LF	98.000	171.000	-91.000	80.00	7,840.00	
0340	04506103	000	RAIL (TY PR11)	LF	65.000	1,286.000	-900.000	287.00	18,655.00	
0341	96086050		UNIQUE CHANGE ORDER ITEM 50	DOL	1.000	0.000	88,877.110	88,877.11	88,877.11	
			CO 16 ped rail escalation							
0345	04646003	001	RC PIPE (CL III)(18 IN)	LF	105.000	36.000	294.000	289.00	30,345.00	
0350	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.000	5,110.000	-256.000	4,749.00	398,916.00	
0355	04646007	001	RC PIPE (CL III)(30 IN)	LF	95.000	493.000	0.000	1,007.76	95,737.20	
0360	04646009	001	RC PIPE (CL III)(42 IN)	LF	146.000	589.000	0.000	828.00	120,888.00	
0365	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,350.000	10.000	0.000	9.00	30,150.00	
0370	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,950.000	3.000	0.000	3.00	14,850.00	
0375	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,900.000	2.000	0.000	2.00	11,800.00	
0376	04656005		JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,500.000	0.000	3.000	3.00	13,500.00	
			CO#02 Added Item							
0380	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,000.000	1.000	0.000	1.00	4,000.00	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0385	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	5.000	0.000	5.00	25,000.00
0390	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,600.000	5.000	0.000	6.00	27,600.00
0395	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,400.000	8.000	0.000	5.00	27,000.00
0400	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,400.000	1.000	0.000	1.00	5,400.00
0405	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,100.000	3.000	0.000	3.00	18,300.00
0410	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	9,300.000	2.000	0.000	2.00	18,600.00
0415	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,500.000	9.000	0.000	6.00	27,000.00
0420	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,500.000	2.000	0.000	1.00	5,500.00
0425	04656148	001	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,900.000	7.000	0.000	7.00	34,300.00
0426	04656233		INLET (COMP) (TY SIDEWALK BRIDGE)	EA	54,241.720	0.000	1.000	1.00	54,241.72
RFI #51									
0430	04676343	000	SET (TY II) (18 IN) (CMP) (3: 1) (C)	EA	4,200.000	1.000	0.000	1.00	4,200.00
0432	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,559.670	0.000	3.000	3.00	7,679.01
CO#05 Added Item									
0435	04676387	000	SET (TY II) (24 IN) (RCP) (2: 1) (C)	EA	1,900.000	2.000	0.000	2.00	3,800.00
0440	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,600.000	1.000	0.000	1.00	2,600.00
0445	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,600.000	21.000	-4.000	21.00	54,600.00
0450	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,100.000	1.000	0.000	1.00	3,100.00
0470	04966002	000	REMOV STR (INLET)	EA	600.000	39.000	0.000	37.00	22,200.00
0475	04966004	000	REMOV STR (SET)	EA	400.000	17.000	0.000	16.00	6,400.00
0480	04966005	000	REMOV STR (WINGWALL)	EA	1,450.000	1.000	0.000	1.00	1,450.00
0481	04966006		REMOV STR (HEADWALL)	EA	1,450.000	0.000	5.000	5.00	7,250.00
CO#01 Added Item									
0485	04966007	000	REMOV STR (PIPE)	LF	11.500	4,244.000	0.000	3,222.50	37,058.75
0490	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	0.010	1.000	0.000	0.75	0.01
0495	04966040	000	REMOV STR (RET WALL)	LF	49.000	481.000	0.000	481.00	23,569.00
0500	04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	11.500	4.000	0.000	100.00	1,150.00
0505	04966099	000	REMOVE STR (RAIL)	LF	6.000	407.000	0.000	407.00	2,442.00
0510	05006001	000	MOBILIZATION	LS	2,800,000.000	0.990	0.000	0.89	2,492,000.00
0515	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	32.000	0.000	32.00	1,280,000.00
0516	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	0.000	5.920	5.92	236,800.00
Non Participating Barricades									
0520	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	657.000	0.000	644.00	16,100.00
0530	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	240.000	0.000	417.73	6,265.95
0540	05066026	004	EMBANK (EROSN & SEDMT CONT, IN PLACE)	CY	27.500	17.000	0.000	17.00	467.50
0545	05066035	004	SANDBAGS FOR EROSION CONTROL	EA	10.000	100.000	0.000	20.00	200.00
0550	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.100	14,400.000	0.000	14,111.00	43,744.10
0555	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	14,400.000	0.000	7,169.00	6,093.65
0570	05086001	000	CONSTRUCTING DETOURS	SY	75.000	5,124.000	0.000	5,729.44	429,708.00
0575	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	32.000	8,520.000	0.000	8,520.00	272,640.00
0580	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	19.000	4,040.000	0.000	2,930.00	55,670.00
0585	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.000	320.000	0.000	680.00	37,400.00
0590	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.100	8,040.000	0.000	12,690.00	64,719.00
0595	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	1,240.000	0.000	5,180.00	25,900.00
0600	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.150	200.000	0.000	580.00	2,987.00
0605	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	6.100	8,160.000	0.000	8,040.00	49,044.00
0610	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.150	3,620.000	0.000	5,490.00	33,763.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0615	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.100	40.000	0.000	600.00	3,660.00
0620	05126094	000	PTB (FUR & INST)(STEEL)	LF	125.000	1,620.000	0.000	1,620.00	202,500.00
0625	05126096	000	PTB (REMOVE)(STEEL)	LF	1.450	1,620.000	0.000	1,620.00	2,349.00
0635	05286004	000	LANDSCAPE PAVERS	SY	52.500	3,021.000	0.000	1,013.02	53,183.55
0640	05296002	000	CONC CURB (TY II)	LF	15.400	4,533.000	0.000	4,600.25	70,843.85
0645	05296007	000	CONC CURB & GUTTER (TY I)	LF	19.800	5,165.000	426.000	5,456.73	108,043.25
0650	05296008	000	CONC CURB & GUTTER (TY II)	LF	18.700	9,312.000	-433.000	10,390.82	194,308.33
0655	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	309.000	100.000	80.000	168.00	51,912.00
0660	05316002	000	CONC SIDEWALKS (5")	SY	52.000	6,405.000	3.000	6,943.48	361,060.96
0665	05316004	000	CURB RAMPS (TY 1)	EA	1,540.000	16.000	0.000	11.00	16,940.00
0670	05316009	000	CURB RAMPS (TY 6)	EA	1,630.000	2.000	0.000	2.00	3,260.00
0675	05316010	000	CURB RAMPS (TY 7)	EA	1,540.000	19.000	0.000	12.00	18,480.00
0680	05316013	000	CURB RAMPS (TY 10)	EA	1,540.000	8.000	0.000	2.00	3,080.00
0685	05316016	000	CURB RAMPS (TY 21)	EA	2,090.000	2.000	0.000	2.00	4,180.00
0690	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	1,751.000	0.000	3,162.50	82,225.00
0695	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,750.000	8.000	0.000	8.00	14,000.00
0700	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,250.000	9.000	0.000	12.00	15,000.00
0705	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.300	3,391.000	0.000	3,354.00	4,360.20
0706	05426002		REMOVE TERMINAL ANCHOR SECTION	EA	185.590	0.000	13.000	9.00	1,670.31
			CO#02 Added Item						
0707	05426003		REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	185.590	0.000	1.000	3.00	556.77
			CO#02 Added Item						
0708	05426004		RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	185.590	0.000	1.000	1.00	185.59
			CO#02 Added Item						
0710	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,810.000	12.000	0.000	16.00	44,960.00
0712	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	185.590	0.000	14.000	15.00	2,783.85
			CO#02 Added Item						
0715	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	965.000	4.000	0.000	5.00	4,825.00
0720	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	542.000	1.000	0.000	4.00	2,168.00
0725	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	21,400.000	4.000	0.000	6.00	128,400.00
0730	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	0.010	2,860.000	0.000	2,072.50	20.73
0735	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	20,000.000	4.000	0.000	4.00	80,000.00
0736	60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	2,500.000	0.000	5.920	5.92	14,800.00
			Non Participating Message Sign						
0740	60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	3,200.000	2.000	0.000	2.00	6,400.00
0745	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,600.000	2.000	0.000	2.00	15,200.00
0750	06106010	000	REMOVE RD IL ASM (U/P)	EA	304.500	93.000	0.000	91.00	27,709.50
0760	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.450	2,897.000	384.000	6,908.00	65,280.60
0765	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	12.600	1,016.000	33.000	1,223.00	15,409.80
0770	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.500	1,473.000	24.000	1,445.00	51,297.50
0775	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	41.000	675.000	0.000	675.00	27,675.00
0780	61856002	002	TMA (STATIONARY)	DAY	150.000	288.000	0.000	557.00	83,550.00
0785	61856003	002	TMA (MOBILE OPERATION)	HR	210.000	288.000	0.000	28.50	5,985.00
0790	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.260	5,742.000	15.000	9,184.00	11,571.84
0795	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.260	9,610.000	62.000	10,352.00	13,043.52
0800	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.470	329.000	93.000	1,164.00	1,711.08
0805	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.470	658.000	36.000	2,969.00	4,364.43

CATEGORY		DESCRIPTION		ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0810	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,160.000	15.000	2.000	20.00	23,200.00
0816	06286166		ELC SRV TY D 120/240 070(NS)AL(E)SP(U)	EA	6,500.000	0.000	1.000	1.00	6,500.00
			CO#02 Added Item						
0820	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	7,200.000	18.000	0.000	18.00	129,600.00
0845	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.250	632.000	10.000	665.50	17,469.38
0850	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.000	2,496.000	-137.000	2,311.75	48,546.75
0855	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	445.000	71.000	7.000	78.00	34,710.00
0860	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	530.000	29.000	0.000	25.00	13,250.00
0865	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	905.000	2.000	0.000	4.00	3,620.00
0870	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,320.000	2.000	3.000	5.00	11,600.00
0875	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	475.000	10.000	0.000	3.00	1,425.00
0890	06446076	000	REMOVE SM RD SN SUP&AM	EA	91.000	127.000	0.000	71.00	6,461.00
0895	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.000	2,536.000	0.000	2,555.23	10,220.92
0900	06476003	000	REMOVE LRSA	EA	640.500	4.000	0.000	3.00	1,921.50
0905	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	31,500.000	1.000	0.000	1.00	31,500.00
0910	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	42,000.000	1.000	0.000	1.00	42,000.00
0915	06506114	000	INS OH SN SUP(105 FT BRDG)	EA	47,000.000	1.000	0.000	1.00	47,000.00
0920	06506139	000	INS OH SN SUP(130 FT BRDG)	EA	79,500.000	1.000	0.000	1.00	79,500.00
0925	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	92.000	38.000	0.000	34.00	3,128.00
0930	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.000	4.000	0.000	33.00	594.00
0935	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	18.000	13.000	0.000	59.00	1,062.00
0940	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.280	10,596.000	0.000	2,909.00	814.52
0945	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.320	2,199.000	0.000	654.00	209.28
0950	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	24,239.000	0.000	8,821.00	2,469.88
0955	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	1,315.000	0.000	7,980.00	5,346.60
0960	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	5.250	584.000	0.000	524.00	2,751.00
0965	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	126.000	42.000	0.000	35.00	4,410.00
0970	06626018	000	WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	197.400	12.000	0.000	17.00	3,355.80
0975	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	126.000	41.000	0.000	31.00	3,906.00
0985	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	11,065.000	0.000	8,410.00	2,354.80
0990	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.580	4,917.000	0.000	5,530.00	3,207.40
0995	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.690	950.000	0.000	206.00	142.14
1000	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.510	24,500.000	0.000	35,201.00	17,952.51
1005	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.300	117.000	0.000	183.00	1,152.90
1010	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	158.000	22.000	0.000	25.00	3,950.00
1015	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	210.000	9.000	0.000	7.00	1,470.00
1020	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	158.000	20.000	0.000	17.00	2,686.00
1030	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.510	34,547.000	0.000	31,443.00	16,035.93
1035	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.740	739.000	0.000	1,553.00	1,149.22
1040	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.710	13,413.000	0.000	5,779.00	4,103.09
1045	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.600	1,727.000	98.000	1,562.00	4,061.20
1050	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.250	717.000	28.000	376.00	1,974.00
1060	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.190	1,329.000	300.000	369.00	439.11
1065	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.380	6,100.000	-321.000	4,070.00	1,546.60
1070	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	16,252.000	0.000	9,256.00	3,332.16
1075	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.420	412.000	0.000	580.00	243.60
1080	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.720	11,227.000	252.000	5,687.00	4,094.64
1085	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	210.000	41.000	2.000	46.00	9,660.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1090	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	408.000	6.000	1.000	6.00	2,448.00
1095	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	14.000	0.000	29.00	6,090.00
1100	06726007	000	REFL PAV MRKR TY I-C	EA	3.150	647.000	82.000	146.00	459.90
1105	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.200	44.000	0.000	127.00	533.40
1110	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	320.000	100.000	1,904.00	6,664.00
1115	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.450	6,965.000	0.000	14,724.00	6,625.80
1120	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.050	289.000	0.000	205.00	215.25
1125	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	58.000	7.000	0.000	14.00	812.00
1130	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	105.000	1.000	0.000	1.00	105.00
1135	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	58.000	7.000	0.000	14.00	812.00
1140	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	26,355.000	2.000	0.000	2.00	52,710.00
1145	06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,085.000	2.000	0.000	2.00	16,170.00
1150	06816001	000	TEMP TRAF SIGNALS	EA	305,550.000	1.000	0.000	1.00	305,550.00
1155	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	284.000	4.000	0.000	4.00	1,136.00
1160	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	284.000	34.000	0.000	34.00	9,656.00
1165	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	284.000	6.000	0.000	6.00	1,704.00
1170	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	284.000	31.000	0.000	31.00	8,804.00
1175	06826005	000	VEH SIG SEC (12")LED(RED)	EA	284.000	10.000	0.000	10.00	2,840.00
1180	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	284.000	26.000	0.000	26.00	7,384.00
1185	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	714.000	16.000	0.000	16.00	11,424.00
1190	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	88.500	34.000	0.000	34.00	3,009.00
1195	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	96.000	1.000	0.000	1.00	96.00
1200	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	115.500	1.000	0.000	1.00	115.50
1205	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	231.000	13.000	0.000	13.00	3,003.00
1210	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	1.260	5,642.000	117.000	6,961.00	8,770.86
1211	06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	2.130	0.000	250.000	254.00	541.02
CO#06 ADDED ITEM									
1215	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.600	15,734.000	238.000	18,853.00	30,164.80
1220	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.850	403.000	0.000	403.00	745.55
1225	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	7,350.000	2.000	0.000	2.00	14,700.00
1230	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	7,665.000	1.000	0.000	1.00	7,665.00
1235	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	8,505.000	1.000	0.000	1.00	8,505.00
1240	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,135.000	1.000	0.000	1.00	9,135.00
1245	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	23,310.000	1.000	0.000	1.00	23,310.00
1250	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	23,835.000	1.000	0.000	1.00	23,835.00
1255	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	12,600.000	2.000	0.000	2.00	25,200.00
1260	06876001	000	PED POLE ASSEMBLY	EA	2,520.000	16.000	2.000	16.00	40,320.00
1265	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	756.000	16.000	0.000	16.00	12,096.00
1270	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,255.000	2.000	0.000	2.00	6,510.00
1275	07306107	000	FULL - WIDTH MOWING	CYC	3,800.000	6.000	0.000	4.00	15,200.00
1280	07346002	000	LITTER REMOVAL	CYC	4,800.000	6.000	0.000	3.00	14,400.00
1290	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	4,896.860	0.000	2.000	2.00	9,793.72
CO#02 Added Item									
1292	63196003	000	LED WRONG WAY DRIVER SYSTEM (THERMAL)	EA	87,711.940	0.000	1.000	1.00	87,711.94
CO#06 Added Item									
1445	96086001	000	UNIQUE CHANGE ORDER ITEM 1 Windstream Utility Relocate Mtls	DOL	98,368.670	0.000	1.000	1.00	98,368.67

CATEGORY		DESCRIPTION		ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1446	96086005		UNIQUE CHANGE ORDER ITEM 5 E-MH4 base replacement	DOL	5,206.340	0.000	1.000	1.00	5,206.34
1771	63846015		DIRECTIONAL BORE (COMM) 24" HDPE SDR11 CASING W/4-4" HDPE SDR13.5 FR (TEL)	LF	1,188.450	0.000	70.000	70.00	83,191.50
1772	63846015		DIRECTIONAL BORE (COMM) 12" HDPE SDR11 CASING W/1-4" HDPE SDR13.5 FR + 4-1.5"	LF	394.340	0.000	370.000	385.00	151,820.90
1773	63846015		DIRECTIONAL BORE (COMM) 12" HDPE SDR11 CASING W/2-4" HDPE SDR13.5 FR (TEL)	LF	344.520	0.000	321.000	321.00	110,590.92
2592	04656009		JCTBOX(COMPL)(PJB)(5FTX5FT) CO#05 Added Item	EA	11,407.690	0.000	1.000	1.00	11,407.69
2593	04656011		JCTBOX(COMPL)(PJB)(6FTX6FT) CO#15 JUNCTION BOX ADDED	EA	14,735.280	0.000	1.000	1.00	14,735.28
3541	06666167		REFL PAV MRK TY II (W) 4" (BRK) CO#25 ADDED ITEM	LF	1.220	0.000	9,910.000	11,281.00	13,762.82
3542	06666170		REFL PAV MRK TY II (W) 4" (SLD) CO#25 ADDED ITEM	LF	0.960	0.000	23,357.000	24,301.00	23,328.96
3543	06666176		REFL PAV MRK TY II (W) 8" (DOT) CO#25 ADDED ITEM	LF	0.840	0.000	920.000	2,981.00	2,504.04
3544	06666178		REFL PAV MRK TY II (W) 8" (SLD) CO#25 ADDED ITEM	LF	0.780	0.000	21,773.000	21,066.00	16,431.48
3546	06666180		REFL PAV MRK TY II (W) 12" (SLD) CO#25 ADDED ITEM	LF	5.090	0.000	1,913.000	1,562.00	7,950.58
3547	06666182		REFL PAV MRK TY II (W) 24" (SLD) CO#25 ADDED ITEM	LF	7.000	0.000	773.000	412.00	2,884.00
3548	06666205		REFL PAV MRK TY II (Y) 4" (BRK) CO#25 ADDED ITEM	LF	0.700	0.000	412.000	560.00	392.00
3549	06666207		REFL PAV MRK TY II (Y) 4" (SLD) CO#25 ADDED ITEM	LF	0.990	0.000	20,334.000	15,204.00	15,051.96
3620	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	140,188.60	140,188.60
3621	96086001		UNIQUE CHANGE ORDER ITEM 1 RFI#82	DOL	1.000	0.000	20,469.810	20,469.81	20,469.81
3622	96086002		UNIQUE CHANGE ORDER ITEM 2 RFI#105	DOL	1.000	0.000	7,010.010	7,010.01	7,010.01
3635	96056003		RUC DAMAGE ONLY	DOL	-1.000	1,000.000	0.000	30,088.86	-30,088.86
3645	05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	8,513.000	0.000	-42,692.00	-42,692.00
3652	96086005		UNIQUE CHANGE ORDER ITEM 5 ITS Equipment	DOL	55,460.170	0.000	1.000	1.00	55,460.17
3658	96086008		UNIQUE CHANGE ORDER ITEM 8 RFI#126, DMS CABINET RELOCATE	DOL	7,585.120	0.000	1.000	1.00	7,585.12
3659	96086009		UNIQUE CHANGE ORDER ITEM 9 RFI#130, DMS CABINET	DOL	25,376.670	0.000	1.000	1.00	25,376.67
3670	96086010		UNIQUE CHANGE ORDER ITEM 10 TRENCH PROTECTION LUMP SUM	DOL	1,858.000	0.000	1.000	1.00	1,858.00
3671	96086011		UNIQUE CHANGE ORDER ITEM 11 RFI#82	DOL	1.000	0.000	1,760.430	1,760.43	1,760.43



CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3672	96086012		UNIQUE CHANGE ORDER ITEM 12 TEMPORARY SIGNAL ADJUSTMENT	DOL	7,733.360	0.000	1.000	1.00	7,733.36	
3674	96086014		UNIQUE CHANGE ORDER ITEM 14 TRAFFIC CABINET	DOL	10,646.860	0.000	1.000	1.00	10,646.86	
3861	96066047		FORCE ACCOUNT ID 47 TREE LIMB REMOVAL FEB 2023 FREEZE	DOL	12,426.980	0.000	1.000	1.00	12,426.98	
4047	96086012		UNIQUE CHANGE ORDER ITEM 12 DRAINAGE GATE	DOL	33,087.100	0.000	1.000	1.00	33,087.10	
4048	96086004		UNIQUE CHANGE ORDER ITEM 4 Concrete Traffic Barrier F-Shape TY 1	DOL	40,863.420	0.000	1.000	1.00	40,863.42	
4049	96086005		UNIQUE CHANGE ORDER ITEM 5 CONCRETE COLLARS	DOL	37,682.470	0.000	1.000	1.00	37,682.47	
4050	96086013		UNIQUE CHANGE ORDER ITEM 13 Daily Overhead Rate	DOL	5,897.520	0.000	125.000	125.00	737,190.00	
4051	96086005		UNIQUE CHANGE ORDER ITEM 5 MODIFIED SUP AND C221 RAIL ANCHORS	DOL	151,256.590	0.000	1.000	1.00	151,256.59	
4052	04206138		CL C CONC (VEH DEFL WALL) CO#20 RAIL CHANGES	CY	44,942.800	0.000	1.000	1.00	44,942.80	
4054	96086004		UNIQUE CHANGE ORDER ITEM 4 ITS TRENCH BACKFILL SBFR	DOL	30,103.450	0.000	1.000	1.00	30,103.45	
								<b>Category Subtotal</b>	\$22,892,211.04	

CATEGORY		002		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1365	04006005	000	CEM STABIL BKFL	CY	120.000	135.000	0.000	135.00	16,200.00	
1370	04166003	000	DRILL SHAFT (30 IN)	LF	200.000	360.000	0.000	360.00	72,000.00	
1375	04166006	000	DRILL SHAFT (48 IN)	LF	430.000	80.000	0.000	80.00	34,400.00	
1380	04206013	000	CL C CONC (ABUT)	CY	1,300.000	41.400	0.000	41.40	53,820.00	
1385	04206074	000	CL C CONC (MISC)	CY	1,300.000	23.600	1.500	23.60	30,680.00	
1390	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	14.500	13,250.000	0.000	13,250.00	192,125.00	
1395	04226015	000	APPROACH SLAB	CY	525.000	83.000	0.000	83.00	43,575.00	
1400	04226023	000	SHEAR KEY	CY	387.000	134.600	0.000	134.60	52,090.20	
1405	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	192.000	2,491.210	0.000	2,491.21	478,312.32	
1410	04256052	000	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	195.000	96.120	0.000	96.12	18,743.40	
1415	04506030	000	RAIL (TY C221)	LF	89.000	329.300	0.000	329.30	29,307.70	
1420	04506036	000	RAIL (TY C411)	LF	215.000	312.400	0.000	312.40	67,166.00	
1425	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	109.000	149.000	0.000	149.00	16,241.00	
								<b>Category Subtotal</b>	\$1,104,660.62	

CATEGORY		003		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1500	04006005	000	CEM STABIL BKFL	CY	120.000	71.000	0.000	65.33	7,839.60	
1510	04166004	000	DRILL SHAFT (36 IN)	LF	325.000	236.000	0.000	272.19	88,461.75	

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1515	04166005	000	DRILL SHAFT (42 IN)	LF	310.000	630.000	0.000	630.00	195,300.00
1520	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,200.000	29.600	0.000	29.60	35,520.00
1525	04206029	000	CL C CONC (CAP)	CY	1,100.000	149.700	0.000	144.20	158,620.00
1530	04206037	000	CL C CONC (COLUMN)	CY	1,290.000	323.000	10.000	333.00	429,570.00
1535	04206156	000	CL C CONC (WEBWALL)	CY	1,670.000	214.200	0.000	214.30	357,881.00
1540	04206166	000	CL C CONC (TIE BEAM)	CY	1,070.000	140.300	11.800	152.10	162,747.00
1545	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	26.700	27,301.000	0.000	27,301.00	728,936.70
1550	04256037	000	PRESTR CONC GIRDER (TX40)	LF	200.000	3,036.120	0.000	3,036.12	607,224.00
1555	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	255.000	268.000	0.000	274.37	69,964.35
1560	04326055	000	RIPRAP (STONE TY F)(DRY)(18")	CY	260.000	98.000	0.000	98.00	25,480.00
1570	04506023	000	RAIL (TY SSTR)	LF	49.000	1,040.000	0.000	1,040.00	50,960.00
1575	04516024	000	RETROFIT RAIL (TY SSTR)	LF	93.000	1,020.000	0.000	1,020.00	94,860.00
1580	04516066	000	RETROFIT RAIL (TY PR11)	LF	65.000	1,040.000	0.000	1,040.00	67,600.00
1585	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	109.000	134.000	0.000	134.00	14,606.00
1615	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	17.000	0.000	17.00	3,400.00
								<b>Category Subtotal</b>	<b>\$3,098,970.40</b>

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1680	04006005	000	CEM STABIL BKFL	CY	120.000	204.000	0.000	204.00	24,480.00
1685	04166003	000	DRILL SHAFT (30 IN)	LF	200.000	560.000	0.000	560.00	112,000.00
1690	04166006	000	DRILL SHAFT (48 IN)	LF	430.000	464.000	0.000	467.00	200,810.00
1695	04166008	000	DRILL SHAFT (60 IN)	LF	517.000	142.000	0.000	142.00	73,414.00
1700	04206013	000	CL C CONC (ABUT)	CY	1,300.000	59.800	0.000	59.80	77,740.00
1705	04206029	000	CL C CONC (CAP)	CY	1,100.000	184.500	0.000	184.50	202,950.00
1710	04206037	000	CL C CONC (COLUMN)	CY	1,290.000	308.800	0.000	308.80	398,352.00
1715	04206074	000	CL C CONC (MISC)	CY	1,300.000	20.200	0.000	20.20	26,260.00
1720	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	14.500	22,105.000	0.000	22,105.00	320,522.50
1725	04226015	000	APPROACH SLAB	CY	525.000	126.600	0.000	126.60	66,465.00
1730	04226023	000	SHEAR KEY	CY	387.000	252.300	0.000	252.30	97,640.10
1735	04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	192.000	1,437.870	0.000	1,437.87	276,071.04
1740	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	192.000	3,114.640	0.000	3,162.17	607,136.64
1745	04256052	000	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	195.000	47.610	0.000	47.61	9,283.95
1755	04506030	000	RAIL (TY C221)	LF	89.000	329.300	0.000	329.30	29,307.70
1760	04506036	000	RAIL (TY C411)	LF	215.000	311.500	0.000	312.00	67,080.00
1765	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	109.000	233.000	0.000	233.00	25,397.00
1770	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	0.010	2.000	0.000	1.00	0.01
								<b>Category Subtotal</b>	<b>\$2,614,909.94</b>

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3860	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	548,469.000	0.000	939,161.92	939,161.92
3865	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	55,868.11	55,868.11
3870	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	305,759.61	305,759.61

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3875	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	1,762.52	1,762.52
3880	96046001		CONTRACTOR FORCE ACCOUNT 1 Electric service	DOL	1.000	1,000.000	0.000	149,792.81	149,792.81

Category Subtotal \$1,452,344.97

PROJECT ROW 15-8-150 CONTROL 001508150

CATEGORY 002 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	05006001	000	MOBILIZATION	LS	2,800,000.000	0.010	0.000	0.01	28,000.00

Category Subtotal \$28,000.00

CATEGORY 003 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3940	70566003	000	PIPE (8") DI CLASS 350 (ALL DEPTHS)	LF	160.000	180.000	0.000	236.00	37,760.00
3945	70566009	000	PIPE ENCASEMENT (18")STEEL(SPLIT)	LF	655.000	142.000	0.000	142.00	93,010.00
3950	70566018	000	PRESSURE TAP AND VALVE 8"X8"	EA	8,300.000	2.000	0.000	2.00	16,600.00
3955	70566025	000	WET CONNECTION 8 DIA X 8 DIA	EA	5,000.000	1.000	0.000	2.00	10,000.00
3962	70566030		TESTING & DISINFECTION CO#03 Added Item	EA	1,429.240	0.000	1.000	1.00	1,429.24
3965	70566033	000	FIRE HYDRANTS	EA	6,000.000	2.000	0.000	2.00	12,000.00
3970	70566035	000	INST OR RECNCT LATERAL SERVICE 1(SHRT)	EA	2,400.000	2.000	0.000	1.00	2,400.00
3975	70566039	000	CUT AND PLUG EXIST WL (6")	EA	825.000	1.000	0.000	1.00	825.00
3980	70566040	000	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	44.000	1,271.000	0.000	1,162.00	51,128.00
3985	70566041	000	RMV AND DISPOSAL OF EXIST FIRE HYDRANT	EA	1,700.000	2.000	0.000	1.00	1,700.00
3990	70566044	000	VALVE (GATE)(12")	EA	3,700.000	1.000	0.000	1.00	3,700.00
3995	70566045	000	CUT AND PLUG EXIST WL (8")	EA	1,210.000	2.000	0.000	2.00	2,420.00
4000	70566046	000	CUT AND PLUG EXIST WL (12")	EA	1,650.000	2.000	0.000	2.00	3,300.00
4005	70566049	000	PIPE (8") PVC C-900 DR-14 (ALL DEPTHS)	LF	145.000	230.000	0.000	230.00	33,350.00
4010	70566050	000	PIPE (12") PVC C-900 DR-14 (ALL DEPTHS)	LF	205.000	147.000	0.000	147.00	30,135.00
4015	70566059	000	WET CONNECTION 12 DIA X 12 DIA	EA	7,500.000	2.000	0.000	2.00	15,000.00
4020	70566083	000	ADJUST OR RELOC WTR METER BOX	EA	550.000	5.000	0.000	4.00	2,200.00
4021	70566084		ABND/RMV/DISPOSE MAHOLE CO#03 Added Item	EA	2,723.740	0.000	1.000	1.00	2,723.74
4024	70566129		GROUT ABANDONED LINES, ALL SIZES CO#03 Added Item	CY	234.160	0.000	1.000	1.00	234.16
4040	96046002		CONTRACTOR FORCE ACCOUNT 2 CO#03 Added Item	DOL	39,947.990	0.000	1.000	1.00	39,947.99
4045	96086002		UNIQUE CHANGE ORDER ITEM 2 Reuse 12" PVC SDR WW Line	DOL	39,996.700	0.000	1.000	1.00	39,996.70
4046	96086003		UNIQUE CHANGE ORDER ITEM 3 Water Tight MH 48"	DOL	16,151.060	0.000	1.000	1.00	16,151.06

Category Subtotal \$416,010.89

CATEGORY 004 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4100	04016001	000	FLOWABLE BACKFILL	CY	304.000	221.000	0.000	123.04	37,404.16
4105	04026001	000	TRENCH EXCAVATION PROTECTION	LF	11.000	7,902.000	100.000	40.00	440.00
4110	63576008	000	(4) DOT 4-1.5" SDR 13.5 WS (TEL)	LF	91.000	657.000	0.000	638.00	58,058.00
4111	63576012		48" DIA HANDHOLE FRONTIER (TELE) RFI 111 HANDHOLE AND DUCT	EA	12,805.540	0.000	1.000	1.00	12,805.54
4115	63576010	000	(6)DT2-4"HDPESTR-13.5+4-1.5"HDPESTR13.5	LF	82.000	1,036.000	0.000	1,047.00	85,854.00
4120	63576013	000	30"X48"X36" HANDHOLE WINDSTR (TELE)	EA	3,800.000	15.000	0.000	16.00	60,800.00
4125	63576014	000	LWR/ADJ EX DUCTS (CMPLT IN PLACE) TEL	LF	235.000	540.000	0.000	293.00	68,855.00
<b>Category Subtotal</b>									\$324,216.70

CATEGORY 005 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4200	63576005	000	(4) DOT 4-4" HDPE SDR 13.5 FR (TEL)	LF	111.000	281.000	0.000	266.00	29,526.00
4205	63576006	000	(1) DOT 1-4" HPDE SDR 13.5 FR (TEL)	LF	71.000	588.000	0.000	584.00	41,464.00
4210	63576007	000	(2) DOT 2-4" HPDE SDR 13.5 FR (TEL)	LF	98.000	219.000	550.000	770.00	75,460.00
4215	63576009	000	(5)DT1-4"HDPESTR-13.5+4-1.5"HDPESTR13.5	LF	28.000	6,373.000	0.000	6,373.00	178,444.00
4220	63576011	000	4'X8'X6" MANHOLE FRONTIER (TELE)	EA	13,500.000	1.000	0.000	1.00	13,500.00
4225	63576012	000	48" DIA HANDHOLE FRONTIER (TELE)	EA	6,700.000	14.000	1.000	16.00	107,200.00
<b>Category Subtotal</b>									\$445,594.00

PROJECT NH 2020(185) CONTROL 001508144

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2230	01686001	000	VEGETATIVE WATERING	MG	15.750	905.000	0.000	0.000	0.00
2305	03476008	002	TACK COAT	GAL	2.200	4,035.000	0.000	0.000	0.00
2480	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	787.000	5.000	0.000	0.000	0.00
2485	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	675.000	10.000	0.000	0.000	0.00
2510	04506050	000	RAIL (HANDRAIL)(TY D)	LF	82.000	1,512.000	-1,526.000	0.000	0.00
2700	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,600.000	2.000	-2.000	0.000	0.00
2705	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	1,450.000	303.000	-303.000	0.000	0.00
2715	04816023	000	PIPE (PVC) (SCH 80) (6 IN)	LF	30.000	100.000	0.000	0.000	0.00
2780	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.850	2,690.000	0.000	0.000	0.00
2825	05286004	000	LANDSCAPE PAVERS	SY	52.500	24.000	0.000	0.000	0.00
2985	60626043	000	REMOVE ITS RADIO	EA	495.000	1.000	0.000	0.000	0.00
2995	60646009	000	ITS POLE (20 FT)(REM)	EA	390.000	1.000	0.000	0.000	0.00
3025	60646083	000	ITS POLE MNT CAB (TY 2)(CONF 1)(REM)	EA	274.000	1.000	0.000	0.000	0.00
3030	60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	6,300.000	1.000	0.000	0.000	0.00
3060	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	642.000	9.000	1.000	0.000	0.00
3065	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	642.000	3.000	0.000	0.000	0.00
3070	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	642.000	13.000	1.000	0.000	0.00
3170	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.320	145.000	0.000	0.000	0.00
3271	06286002		REMOVE ELECTRICAL SERVICES	EA	583.280	0.000	5.000	0.000	0.00

CO#02 Added Item									
QTY	ITEM	SP	DESCRIPTION	UNIT	PRICE	BID QTY	NET CO QTY	QTY PAID TO DATE	AMOUNT (\$)
3275	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	7,300.000	3.000	-3.000	0.000	0.00
3280	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	7,600.000	2.000	-2.000	0.000	0.00
3285	06286131	000	ELC SRV TY D 120/240 060(NS)GS(N)SP(O)	EA	5,500.000	6.000	-6.000	0.000	0.00
3290	06286268	000	ELC SRV TY D 120/240 150(NS)GS(N)EX(O)	EA	4,400.000	4.000	-4.000	0.000	0.00
3295	63026001	000	TEMP Q-DETECT (TY1) (1 SYS)	DAY	1,030.000	8.000	0.000	0.000	0.00
3300	63026002	000	TEMP Q-DETECT (TY2) (1 SYS)	DAY	685.000	4.000	0.000	0.000	0.00
3315	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	410.000	1.000	0.000	0.000	0.00
3325	63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	113.000	180.000	0.000	0.000	0.00
3330	63196002	000	LED WWDS(INSTALL ONLY)(THERMAL)	EA	8,820.000	4.000	-4.000	0.000	0.00
3375	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	475.000	3.000	0.000	0.000	0.00
3380	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	555.000	1.000	0.000	0.000	0.00
3385	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	365.000	2.000	0.000	0.000	0.00
3425	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	92.000	11.000	0.000	0.000	0.00
3480	06626041	000	WK ZN PAV MRK NON-REMOV (Y)24"(SLD)	LF	5.250	134.000	0.000	0.000	0.00
3485	06626043	000	WK ZN PAV MRK NON-REMOV (Y)(MED NOSE)	EA	350.000	1.000	0.000	0.000	0.00
3500	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	158.000	15.000	0.000	0.000	0.00
3505	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	210.000	7.000	0.000	0.000	0.00
3510	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	158.000	9.000	0.000	0.000	0.00
3515	06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	0.580	590.000	0.000	0.000	0.00
3535	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.600	186.000	0.000	0.000	0.00
3560	06726007	000	REFL PAV MRKR TY I-C	EA	3.150	248.000	0.000	0.000	0.00
3570	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.050	10.000	0.000	0.000	0.00
3575	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	58.000	2.000	0.000	0.000	0.00
3585	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	58.000	2.000	0.000	0.000	0.00
3590	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	32.000	97.000	0.000	0.000	0.00
3600	07806004	000	CONC CRCK REPR(DISCRETE)(ROUT AND SEAL)	LF	22.000	570.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** NH 2020(185) **CONTROL** 001508147  
**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0225	03476008	002	TACK COAT	GAL	2.200	3,543.000	0.000	0.000	0.00
0305	04206012	000	CL B CONC (MISC)	CY	335.000	49.000	0.000	0.000	0.00
0336	04506082		RAIL(PEDESTRIAN)(SPL)	LF	31.560	0.000	171.000	0.000	0.00
CO 14 reuse exist pr rail for type f									
0455	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	4,900.000	1.000	0.000	0.000	0.00
0460	04816023	000	PIPE (PVC) (SCH 80) (6 IN)	LF	30.000	100.000	0.000	0.000	0.00
0465	04836001	000	MILLING CONCRETE SLAB (1/2 IN)	SY	3.900	4,647.000	0.000	0.000	0.00
0525	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	9.900	657.000	0.000	0.000	0.00
0535	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.900	240.000	0.000	0.000	0.00
0560	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.400	7,500.000	0.000	0.000	0.00
0565	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.850	7,500.000	0.000	0.000	0.00
0630	05146009	000	PERM CTB (SGL SLOPE) (TY 1) (54 )	LF	173.000	84.000	-84.000	0.000	0.00
0755	06176002	000	TEMP RD IL (RD IL ASM)	MO	3,360.000	24.000	0.000	0.000	0.00
0815	06286165	000	ELC SRV TY D 120/240 070(NS)AL(E)SP(O)	EA	6,500.000	1.000	-1.000	0.000	0.00
0825	63066001	000	VIVDS PROSR SYS	EA	5,300.000	1.000	0.000	0.000	0.00
0830	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,800.000	3.000	0.000	0.000	0.00

0835	63066005	000	VIVDS CNTRL SOFTWARE	EA	452.000	1.000	0.000	0.000	0.00
0840	63066007	000	VIVDS CABLING	LF	2.500	640.000	0.000	0.000	0.00
0842	63576012		48" DIA HANDHOLE FRONTIER (TELE) CO#02 Added Item	EA	6,700.000	0.000	1.000	0.000	0.00
0843	63576013		30"X48"X36" HANDHOLE WINDSTR (TELE) CO#02 Added Item	EA	3,800.000	0.000	1.000	0.000	0.00
0880	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	555.000	2.000	0.000	0.000	0.00
0885	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	365.000	1.000	0.000	0.000	0.00
0980	06626030	000	WK ZN PAV MRK NON-REMOV(W)18"(YLD TRI)	EA	35.000	35.000	0.000	0.000	0.00
1025	06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	0.580	200.000	0.000	0.000	0.00
1055	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	2.600	327.000	0.000	0.000	0.00
1285	07386010	000	CLEANING / SWEEPING (SPOT)	MI	207.000	36.000	0.000	0.000	0.00
2502	04396013		MULTI-LAYER POLYMER OVERLAY CO#28 Added Item	SY	64.690	0.000	0.000	0.000	0.00
2557	04646007		RC PIPE (CL III)(30 IN) CO#26 ADDED ITEM	LF	759.940	0.000	303.000	0.000	0.00
3271	06286002		REMOVE ELECTRICAL SERVICES CO#02 Added Item	EA	583.280	0.000	0.000	0.000	0.00
3292	06286284		ELC SRV TY D 120/240 200(NS)SS(E)SP(U) CO#27 Added Item	EA	16,100.930	0.000	0.000	0.000	0.00
3551	06666212		REFL PAV MRK TY II (Y) 12" (SLD) CO#25 ADDED ITEM	LF	2.470	0.000	327.000	0.000	0.00
3605	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
3610	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
3615	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	17.000	0.000	0.000	0.00
3625	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
3630	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
3640	05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	2,517.000	0.000	0.000	0.00
3650	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	564.000	0.000	0.000	0.00
3673	96086013		UNIQUE CHANGE ORDER ITEM 13 CABINET AND COMPONENTS	DOL	24,126.380	0.000	1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1430	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1435	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1440	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	17.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1505	41066001	000	POLYESTER POLYMER CONC OVERLAY (3/4")	SY	106.000	4,390.000	0.000	0.000	0.00
1565	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	5.600	783.000	0.000	0.000	0.00
1590	04836013	000	SHOT BLASTING	SY	4.900	4,390.000	0.000	0.000	0.00
1595	07806004	000	CONC CRCK REPR(DISCRETE)(ROUT AND SEAL)	LF	22.000	300.000	0.000	0.000	0.00
1600	07856005	000	BRIDGE JOINT REPAIR (SEJ)	LF	35.000	135.000	0.000	0.000	0.00

1605	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1610	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**CATEGORY** 004 **DESCRIPTION** BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1750	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	5.600	716.000	0.000	0.000	0.00
1775	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1780	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1785	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	17.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** ROW 15-8-150 **CONTROL** 001508150

**CATEGORY** 001 **DESCRIPTION** UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3780	04006006	000	CUT & RESTORING PAV	SY	75.000	242.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**CATEGORY** 003 **DESCRIPTION** UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3930	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.100	177.000	0.000	0.000	0.00
3935	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	177.000	0.000	0.000	0.00
3960	70566026	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	8,000.000	1.000	0.000	0.000	0.00
4025	70566135	000	PRESSURE TAP AND VALVE 8IN X 6IN	EA	7,200.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$59,205,507.82

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001		PREPARING ROW	AC	5,467.880	0.00	8.000	43,743.04
01006002	000	PREPARING ROW	STA	15,400.000	205.00	205.000	3,157,000.00
01006003	000	PREPARING ROW(TREE)(5" TO 12" DIA)	EA	1,000.000	17.00	48.000	48,000.00
01006004	000	PREPARING ROW(TREE)(12" TO 24" DIA)	EA	2,000.000	13.00	41.000	82,000.00
01006007	000	PREP ROW (TREE)(GREATER THAN 24" DIA)	EA	3,000.000	2.00	15.000	45,000.00
01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	8,822.00	10,384.815	77,886.16
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	955.00	1,566.891	15,668.91
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	21,948.00	23,144.000	115,720.00
01046023	000	REMOVING CONC (CTB)	LF	22.000	76.00	178.000	3,916.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	7.500	1,412.00	1,766.790	13,250.94
01046040	000	REMOVING CONC (PAVERS)	SY	7.500	248.00	255.770	1,918.28
01046044		REMOVING CONC (FLUME)	SY	15.650	0.00	75.000	1,173.75
01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	7.200	2,625.00	4,916.790	35,400.88
01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	6.600	23,612.00	22,510.280	148,567.84
01106001	000	EXCAVATION (ROADWAY)	CY	11.000	118,816.00	118,803.280	1,306,836.08
01106003	000	EXCAVATION (SPECIAL)	CY	15.000	13,232.00	14,536.000	218,040.00
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	28.000	1,753.00	1,448.000	40,544.00
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	11.500	59,014.00	59,428.000	683,422.00
01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	7.750	2,273.00	1,517.000	11,756.75
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.350	150,822.00	173,484.745	234,204.42
01606004	000	FURNISHING AND PLACING TOPSOIL (6")	SY	2.600	4,780.00	1,880.000	4,888.00
01626002	000	BLOCK SODDING	SY	4.800	1,562.00	8,512.940	40,862.11
01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	0.120	53,776.00	14,682.110	1,761.85
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	75,411.00	68,414.450	6,841.45
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.100	75,411.00	61,900.000	6,190.00
01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.130	95,484.00	100,345.410	13,044.91
01686001	000	VEGETATIVE WATERING	MG	15.750	1,633.00	1,339.100	21,090.83
01696006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	1.500	149,260.00	120,195.500	180,293.28
02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	38.000	24,173.00	24,313.000	923,894.00
02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	156.000	1,047.00	1,444.930	225,409.08
02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.600	94,110.00	60,187.540	156,487.61
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.300	21,857.00	14,860.000	49,038.00
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	0.00	39,456.230	39,456.23
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	0.00	45,329.380	45,329.38
03426002	004	PFC (ASPHALT) PG76-22	TON	127.000	128.00	172.950	21,964.65
03426006	004	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	127.000	1,854.00	2,572.350	326,688.45
03476001	002	TOM (ASPHALT) PG 76-22	TON	105.000	493.00	583.720	61,290.60
03476006	002	TOM - C (AGGREGATE) SAC - B	TON	105.000	7,456.00	8,715.090	915,084.45
03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.200	16,592.00	19,192.210	42,222.86
03546064	000	PLANE ASPH CONC PAV (2 1/2")	SY	2.200	33,478.00	39,958.490	87,908.68
03566026	000	FABRIC (BASE)	SY	6.900	2,720.00	1,740.000	12,006.00
03606001	000	CONC PVMT (CONT REINF - CRCP) (7")	SY	120.000	470.00	333.420	40,010.40
04006001	000	STRUCT EXCAV	CY	5.000	23,896.00	23,005.119	115,025.60



CONTRACT ID	001508147	ESTIMATE	0046	CONTRACTOR'S ESTIMATE PACKAGE				
04006005	000	CEM STABIL BKFL		CY	120.000	10,028.00	8,981.366	1,077,763.92
04006006	000	CUT & RESTORING PAV		SY	75.000	602.00	379.950	28,496.25
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)		CY	120.000	1,292.00	473.130	56,775.60
04006011	000	SAND BACKFILL		CY	31.000	648.00	342.000	10,602.00
04016001	000	FLOWABLE BACKFILL		CY	304.000	221.00	123.040	37,404.16
04026001	000	TRENCH EXCAVATION PROTECTION		LF	11.000	20,656.00	12,952.930	142,482.23
04036001	000	TEMPORARY SPL SHORING		SF	30.000	30,541.00	48,396.060	1,451,881.80
04166003	000	DRILL SHAFT (30 IN)		LF	200.000	1,640.00	1,664.000	332,800.00
04166004	000	DRILL SHAFT (36 IN)		LF	325.000	293.00	329.190	106,986.75
04166005	000	DRILL SHAFT (42 IN)		LF	310.000	698.00	698.000	216,380.00
04166006	000	DRILL SHAFT (48 IN)		LF	430.000	694.00	643.000	276,490.00
04166007		DRILL SHAFT (54 IN)		LF	809.080	0.00	58.000	46,926.64
		RFI #133						
04166008	000	DRILL SHAFT (60 IN)		LF	517.000	142.00	142.000	73,414.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)		LF	147.000	60.00	66.000	9,702.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)		LF	210.000	19.00	19.000	3,990.00
04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)		LF	336.000	300.00	278.000	93,408.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)		LF	378.000	244.00	244.000	92,232.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)		LF	510.000	21.00	25.000	12,750.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)		LF	585.000	22.00	25.000	14,625.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)		LF	620.000	33.00	33.000	20,460.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)		LF	270.000	96.00	96.000	25,920.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)		LF	375.000	36.00	36.000	13,500.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)		LF	390.000	60.00	60.000	23,400.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)		LF	505.000	54.00	54.000	27,270.00
04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")		LF	490.000	664.00	660.800	323,792.00
04206002	000	CL A CONC (MISC)		CY	420.000	40.00	33.580	14,103.60
04206013	000	CL C CONC (ABUT)		CY	1,300.000	101.20	101.200	131,560.00
04206019	000	CL C CONC (ABUT)(EXTEND)		CY	1,200.000	29.60	29.600	35,520.00
04206029	000	CL C CONC (CAP)		CY	1,100.000	334.20	328.700	361,570.00
04206037	000	CL C CONC (COLUMN)		CY	1,290.000	631.80	641.800	827,922.00
04206062	000	CL C CONC (RETAINING WALL)		CY	1,870.000	32.00	54.000	100,980.00
04206066	000	CL C CONC (RAIL FOUNDATION)		CY	395.000	1,161.00	1,070.743	422,943.49
04206074	000	CL C CONC (MISC)		CY	1,300.000	43.80	43.800	56,940.00
04206138		CL C CONC (VEH DEFL WALL)		CY	44,942.800	0.00	1.000	44,942.80
04206156	000	CL C CONC (WEBWALL)		CY	1,670.000	214.20	214.300	357,881.00
04206166	000	CL C CONC (TIE BEAM)		CY	1,070.000	140.30	152.100	162,747.00
04226003	000	REINF CONC SLAB (EXTEND SLAB)		SF	26.700	27,301.00	27,301.000	728,936.70
04226005	000	REINF CONC SLAB (BOX BEAM)		SF	14.500	35,355.00	35,355.000	512,647.50
04226015	000	APPROACH SLAB		CY	525.000	209.60	209.600	110,040.00
04226023	000	SHEAR KEY		CY	387.000	386.90	386.900	149,730.30
04236001	000	RETAINING WALL (MSE)		SF	53.000	68,369.00	69,536.940	3,685,457.82
04236008	000	RETAINING WALL (CAST - IN - PLACE)		SF	73.000	16,778.00	20,140.200	1,470,234.60
04256005	000	PRESTR CONC BOX BEAM (4B34)		LF	192.000	1,437.87	1,437.870	276,071.04
04256006	000	PRESTR CONC BOX BEAM (5B34)		LF	192.000	5,605.85	5,653.380	1,085,448.96
04256037	000	PRESTR CONC GIRDER (TX40)		LF	200.000	3,036.12	3,036.120	607,224.00
04256052	000	PRESTR CONC BOX BEAM (5B34)(MOD)		LF	195.000	143.73	143.730	28,027.35
04326001	000	RIPRAP (CONC)(4 IN)		CY	600.000	78.00	185.959	111,575.40
04326002	000	RIPRAP (CONC)(5 IN)		CY	485.000	1,880.00	2,158.588	1,046,915.18

04326009	000	RIPRAP (CONC) (CL B) (4")	CY	680.000	28.20	34.956	23,770.08
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	28.00	93.930	18,786.00
04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	255.000	268.00	274.370	69,964.35
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	510.000	171.00	438.611	223,691.61
04326051	000	RIPRAP (STONE COMMON)(GROUT)(18 IN)	CY	316.000	122.00	117.080	36,997.28
04326055	000	RIPRAP (STONE TY F)(DRY)(18")	CY	260.000	98.00	98.000	25,480.00
04506023	000	RAIL (TY SSTR)	LF	49.000	10,532.00	10,788.950	528,658.55
04506030	000	RAIL (TY C221)	LF	89.000	658.60	658.600	58,615.40
04506030		RAIL (TY C221)	LF	101.620	658.60	817.000	83,023.54
04506036	000	RAIL (TY C411)	LF	215.000	623.90	624.400	134,246.00
04506052	000	RAIL (HANDRAIL)(TY F)	LF	98.000	171.00	80.000	7,840.00
04506103	000	RAIL (TY PR11)	LF	65.000	3,088.00	2,166.290	140,808.85
04516024	000	RETROFIT RAIL (TY SSTR)	LF	93.000	1,020.00	1,020.000	94,860.00
04516066	000	RETROFIT RAIL (TY PR11)	LF	65.000	1,040.00	1,040.000	67,600.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	109.000	516.00	516.000	56,244.00
04596001	000	GABIONS (GALV)	CY	275.000	245.00	201.720	55,473.00
04606002	000	CMP (GAL STL 18 IN)	LF	58.000	114.00	30.000	1,740.00
04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	1,060.000	33.00	33.000	34,980.00
04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	1,600.000	13.00	13.000	20,800.00
04626076	002	CONC BOX CULV (10 FT X 8 FT)(EXTEND)	LF	1,300.000	75.00	75.000	97,500.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	105.000	83.00	583.000	61,215.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	84.000	13,238.00	12,335.000	1,036,140.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	95.000	2,783.00	3,052.760	290,012.20
04646008	001	RC PIPE (CL III)(36 IN)	LF	120.000	587.00	345.000	41,400.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	146.000	1,321.00	1,431.000	208,926.00
04646010	001	RC PIPE (CL III)(48 IN)	LF	182.000	300.00	260.000	47,320.00
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,350.000	27.00	22.000	73,700.00
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,950.000	6.00	8.000	39,600.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,900.000	7.00	9.000	53,100.00
04656005		JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,500.000	0.00	3.000	13,500.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,100.000	4.00	1.000	5,100.00
04656009		JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	11,407.690	0.00	1.000	11,407.69
04656011		JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	14,735.280	0.00	1.000	14,735.28
04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,000.000	1.00	1.000	4,000.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	6.00	6.000	30,000.00
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,600.000	14.00	16.000	73,600.00
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,400.000	20.00	19.000	102,600.00
04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,400.000	1.00	1.000	5,400.00
04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,200.000	2.00	2.000	10,400.00
04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,100.000	8.00	8.000	48,800.00
04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	9,300.000	2.00	2.000	18,600.00
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,500.000	16.00	16.000	72,000.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,500.000	7.00	6.000	33,000.00
04656129		INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT)	EA	5,980.050	0.00	1.000	5,980.05
04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,300.000	1.00	1.000	7,300.00
04656134		INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	11,461.320	0.00	1.000	11,461.32
		RFI 141					
04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	11,461.320	0.00	1.000	11,461.32
		RFI 141					

04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	10,500.000	2.00	1.000	10,500.00
04656139	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	7,000.000	1.00	1.000	7,000.00
04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	13,500.000	1.00	1.000	13,500.00
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,400.000	2.00	2.000	10,800.00
04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,900.000	14.00	13.000	63,700.00
04656233		INLET (COMP) (TY SIDEWALK BRIDGE)	EA	54,241.720	0.00	1.000	54,241.72
		RFI #51					
04656235	001	INLET (COMPL)(RWI)(TY I)	EA	3,900.000	3.00	3.000	11,700.00
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	51,000.000	1.00	1.000	51,000.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	19,500.000	1.00	1.000	19,500.00
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	24,000.000	1.00	1.000	24,000.00
04676005	000	SET (TY I) (24 IN) (3: 1) (C)	EA	4,300.000	2.00	2.000	8,600.00
04676016	000	SET (TY I) (36 IN) (6: 1) (C)	EA	4,300.000	2.00	1.000	4,300.00
04676019	000	SET (TY I) (42 IN) (4: 1) (C)	EA	4,300.000	1.00	1.000	4,300.00
04676022	000	SET (TY I) (48 IN) (4: 1) (C)	EA	4,300.000	1.00	1.000	4,300.00
04676343	000	SET (TY II) (18 IN) (CMP) (3: 1) (C)	EA	4,200.000	1.00	1.000	4,200.00
04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,559.670	0.00	3.000	7,679.01
04676387	000	SET (TY II) (24 IN) (RCP) (2: 1) (C)	EA	1,900.000	2.00	2.000	3,800.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,600.000	1.00	1.000	2,600.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,600.000	21.00	21.000	54,600.00
04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,100.000	1.00	1.000	3,100.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	19.500	720.00	1,160.000	22,620.00
04966002	000	REMOV STR (INLET)	EA	600.000	44.00	40.000	24,000.00
04966004	000	REMOV STR (SET)	EA	400.000	17.00	16.000	6,400.00
04966005	000	REMOV STR (WINGWALL)	EA	1,450.000	1.00	1.000	1,450.00
04966006	000	REMOV STR (HEADWALL)	EA	1,450.000	4.00	10.000	14,500.00
04966007	000	REMOV STR (PIPE)	LF	11.500	4,727.00	4,500.500	51,755.75
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	0.010	3.00	1.750	0.02
04966023	000	REMOVE STR (JUNCTION BOX)	EA	590.000	1.00	5.000	2,950.00
04966040	000	REMOV STR (RET WALL)	LF	49.000	481.00	481.000	23,569.00
04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	11.500	4.00	100.000	1,150.00
04966099	000	REMOVE STR (RAIL)	LF	6.000	407.00	407.000	2,442.00
05006001	000	MOBILIZATION	LS	2,800,000.000	1.00	0.900	2,520,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	32.00	37.920	1,516,800.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	812.00	965.000	24,125.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	9.900	155.00	128.000	1,267.20
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	480.00	1,715.610	25,734.15
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.900	240.00	222.220	2,199.98
05066026	004	EMBANK (EROSN & SEDMT CONT, IN PLACE)	CY	27.500	17.00	17.000	467.50
05066035	004	SANDBAGS FOR EROSION CONTROL	EA	10.000	200.00	50.000	500.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.100	20,120.00	23,228.000	72,006.80
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	20,120.00	15,353.000	13,050.05
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.400	2,690.00	120.000	528.00
05086001	000	CONSTRUCTING DETOURS	SY	75.000	5,124.00	5,729.440	429,708.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	32.000	10,350.00	10,350.000	331,200.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	19.000	4,680.00	4,150.000	78,850.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.000	320.00	680.000	37,400.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.100	10,830.00	18,990.000	96,849.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	3,940.00	7,020.000	35,100.00

05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.150	280.00	600.000	3,090.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	6.100	10,350.00	11,010.000	67,161.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.150	4,680.00	10,210.000	62,791.50
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.100	320.00	1,160.000	7,076.00
05126094	000	PTB (FUR & INST)(STEEL)	LF	125.000	1,620.00	1,620.000	202,500.00
05126096	000	PTB (REMOVE)(STEEL)	LF	1.450	1,620.00	1,620.000	2,349.00
05146015		PERM CTB (F-SHAPE) (TY 3)	LF	422.120	0.00	76.000	32,081.12
		RFI 136					
05286004	000	LANDSCAPE PAVERS	SY	52.500	3,021.00	1,013.020	53,183.55
05296002	000	CONC CURB (TY II)	LF	15.400	4,802.00	4,670.250	71,921.85
05296007	000	CONC CURB & GUTTER (TY I)	LF	19.800	10,201.00	9,463.300	187,373.34
05296008	000	CONC CURB & GUTTER (TY II)	LF	18.700	25,804.00	27,468.740	513,665.43
05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	309.000	130.00	210.000	64,890.00
05306004	000	DRIVEWAYS (CONC)	SY	69.500	704.00	1,004.900	69,840.56
05306005	000	DRIVEWAYS (ACP)	SY	42.500	3,797.00	6,306.920	268,044.10
05316002	000	CONC SIDEWALKS (5")	SY	52.000	17,670.00	17,490.390	909,500.28
05316004	000	CURB RAMPS (TY 1)	EA	1,540.000	20.00	16.000	24,640.00
05316009	000	CURB RAMPS (TY 6)	EA	1,630.000	2.00	2.000	3,260.00
05316010	000	CURB RAMPS (TY 7)	EA	1,540.000	23.00	17.000	26,180.00
05316013	000	CURB RAMPS (TY 10)	EA	1,540.000	8.00	2.000	3,080.00
05316016	000	CURB RAMPS (TY 21)	EA	2,090.000	2.00	2.000	4,180.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	3,240.00	4,910.000	127,660.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,750.000	13.00	13.000	22,750.00
05406007		MTL BEAM GD FEN TRANS (TL2)	EA	1,335.900	0.00	1.000	1,335.90
		RFI #140					
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,250.000	14.00	16.000	20,000.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.300	4,641.00	4,329.000	5,627.70
05426002		REMOVE TERMINAL ANCHOR SECTION	EA	185.590	0.00	9.000	1,670.31
05426003		REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	185.590	0.00	3.000	556.77
05426004		RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	185.590	0.00	1.000	185.59
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,810.000	20.00	24.000	67,440.00
05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	185.590	0.00	15.000	2,783.85
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	965.000	6.00	6.000	5,790.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	542.000	5.00	6.000	3,252.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	21,400.000	8.00	11.000	235,400.00
05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	22,500.000	2.00	1.000	22,500.00
05506020		CHAIN LINK FENCE (INSTALL) (4')	LF	59.290	0.00	910.000	53,953.90
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	0.010	7,141.00	5,960.500	59.61
05566009	000	PIPE UNDERDRAINS (TY 9) (6")	LF	16.000	1,181.00	761.000	12,176.00
05606007		MAILBOX INSTALL-S (WC-POST) TY 3	EA	175.000	4.00	4.000	700.00
05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	8,513.00	-42,692.000	-42,692.00
06106010	000	REMOVE RD IL ASM (U/P)	EA	304.500	109.00	111.000	33,799.50
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,260.000	12.00	12.000	15,120.00
06106200	000	IN RD IL (TY SA) 40B-10 (250W EQ) LED	EA	3,360.000	1.00	1.000	3,360.00
06106208	000	IN RD IL (TY SA) 40S-10 (250W EQ) LED	EA	2,625.000	2.00	2.000	5,250.00
06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,835.000	10.00	10.000	28,350.00
06136001	000	HI MST IL POLE (100 FT)( 80 MPH)	EA	21,000.000	27.00	27.000	567,000.00
06136005	000	HI MST IL POLE (150 FT)( 80 MPH)	EA	27,500.000	1.00	1.000	27,500.00
06186014	000	CONDT (PVC) (SCH 40) (3/4")	LF	21.000	349.00	412.000	8,652.00

CONTRACT ID	001508147	ESTIMATE	0046	CONTRACTOR'S ESTIMATE PACKAGE			
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.450	27,543.00	31,723.000	299,782.35
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	44.100	2,400.00	1,920.000	84,672.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	12.600	1,016.00	1,223.000	15,409.80
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.500	9,013.00	8,937.000	317,263.50
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.500	54,244.00	54,446.000	1,116,143.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	44.000	2,340.00	2,195.000	96,580.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	41.000	675.00	675.000	27,675.00
06186062	000	CONDT (RM) (3/4")	LF	22.100	212.00	212.000	4,685.20
06186070	000	CONDT (RM) (2")	LF	43.500	185.00	120.000	5,220.00
06186074	000	CONDT (RM) (3")	LF	65.000	4,250.00	4,138.000	268,970.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.370	34,060.00	15,931.000	21,825.47
06206003	000	ELEC CONDR (NO.12) BARE	LF	1.210	1,659.00	1,224.000	1,481.04
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.210	8,388.00	6,848.000	8,286.08
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.320	8,200.00	6,540.000	8,632.80
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.260	12,542.00	13,329.000	16,794.54
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.260	17,520.00	18,152.000	22,871.52
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.470	12,674.00	12,144.000	17,851.68
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.470	25,528.00	25,274.000	37,152.78
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	4,260.00	4,060.000	7,917.00
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.950	7,570.00	10,474.000	20,424.30
06206015	000	ELEC CONDR (NO.2) BARE	LF	2.750	445.00	475.000	1,306.25
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.750	890.00	950.000	2,612.50
06206017	000	ELEC CONDR (NO.1) BARE	LF	3.700	1,925.00	1,940.000	7,178.00
06206018	000	ELEC CONDR (NO.1) INSULATED	LF	3.700	3,850.00	3,880.000	14,356.00
06206019	000	ELEC CONDR (NO.1/0) BARE	LF	4.600	505.00	903.000	4,153.80
06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.600	1,515.00	2,709.000	12,461.40
06206021	000	ELEC CONDR (NO.2/0) BARE	LF	6.100	660.00	896.000	5,465.60
06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	6.100	1,980.00	2,688.000	16,396.80
06246001	000	GROUND BOX TY A (122311)	EA	705.000	30.00	31.000	21,855.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	930.000	47.00	47.000	43,710.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,160.000	49.00	51.000	59,160.00
06286001	000	RELOCATE ELECTRICAL SERVICES	EA	4,400.000	1.00	1.000	4,400.00
06286046		ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	7,300.000	0.00	3.000	21,900.00
06286077		ELC SRV TY A 240/480 100(NS)SS(E)SP(U)	EA	7,600.000	0.00	2.000	15,200.00
06286132		ELC SRV TY D 120/240 060(NS)GS(N)SP(U)	EA	5,500.000	0.00	8.000	44,000.00
06286166		ELC SRV TY D 120/240 070(NS)AL(E)SP(U)	EA	6,500.000	0.00	1.000	6,500.00
06366001		ALUMINUM SIGNS (TY A)	SF	32.290	0.00	87.000	2,809.23
06366002	001	ALUMINUM SIGNS (TY G)	SF	26.250	895.00	914.000	23,992.51
06366003	001	ALUMINUM SIGNS (TY O)	SF	21.000	3,462.00	3,312.750	69,567.75
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	445.000	88.00	93.000	41,385.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	530.000	47.00	54.000	28,620.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	905.000	3.00	5.000	4,525.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,320.000	2.00	5.000	11,600.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	475.000	10.00	3.000	1,425.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	91.000	151.00	86.000	7,826.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.000	3,830.00	3,829.840	15,319.36
06476003	000	REMOVE LRSA	EA	640.500	7.00	4.000	2,562.00
06506038	000	INS OH SN SUP(35 FT CANT)	EA	19,215.000	2.00	2.000	38,430.00
06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,785.000	1.00	1.000	22,785.00

CONTRACT ID	001508147	ESTIMATE	0046	CONTRACTOR'S ESTIMATE PACKAGE			
06506069	000	INS OH SN SUP(60 FT BRDG)	EA	31,500.000	1.00	1.000	31,500.00
06506079	000	INS OH SN SUP(70 FT BRDG)	EA	38,500.000	1.00	1.000	38,500.00
06506094	000	INS OH SN SUP(85 FT BRDG)	EA	42,000.000	2.00	2.000	84,000.00
06506114	000	INS OH SN SUP(105 FT BRDG)	EA	47,000.000	1.00	1.000	47,000.00
06506139	000	INS OH SN SUP(130 FT BRDG)	EA	79,500.000	1.00	1.000	79,500.00
06506204		REMOVE OVERHD SIGN SUP	EA	5,782.770	0.00	2.000	11,565.54
06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	92.000	38.00	34.000	3,128.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.000	6.00	51.000	918.00
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	18.000	17.00	65.000	1,170.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.280	14,686.00	8,119.000	2,273.32
06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.320	2,624.00	1,229.000	393.28
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	37,343.00	14,962.000	4,189.36
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	5,666.00	9,124.000	6,113.08
06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	5.250	584.00	524.000	2,751.00
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	126.000	58.00	37.000	4,662.00
06626018	000	WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	197.400	12.00	17.000	3,355.80
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	126.000	52.00	33.000	4,158.00
06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.320	420.00	440.000	140.80
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	18,564.00	11,751.000	3,290.28
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.580	6,237.00	6,626.000	3,843.08
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.690	950.00	206.000	142.14
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.510	30,164.00	39,032.000	19,906.32
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.300	117.00	183.000	1,152.90
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	158.000	22.00	25.000	3,950.00
06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	210.000	9.00	7.000	1,470.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	158.000	20.00	17.000	2,686.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.510	39,956.00	36,202.000	18,463.02
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.740	920.00	1,734.000	1,283.16
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.710	21,773.00	14,233.000	10,105.43
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.600	1,727.00	1,562.000	4,061.20
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.250	773.00	412.000	2,163.00
06666167		REFL PAV MRK TY II (W) 4" (BRK)	LF	1.220	0.00	11,281.000	13,762.82
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.960	0.00	24,301.000	23,328.96
06666176		REFL PAV MRK TY II (W) 8" (DOT)	LF	0.840	0.00	2,981.000	2,504.04
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.780	0.00	21,066.000	16,431.48
06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.190	1,329.00	369.000	439.11
06666180		REFL PAV MRK TY II (W) 12" (SLD)	LF	5.090	0.00	1,562.000	7,950.58
06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	7.000	0.00	412.000	2,884.00
06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.700	0.00	560.000	392.00
06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.990	0.00	15,204.000	15,051.96
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.380	9,910.00	8,740.000	3,321.20
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	23,357.00	16,042.000	5,775.12
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.420	412.00	580.000	243.60
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.720	20,334.00	11,452.000	8,245.44
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	210.000	41.00	46.000	9,660.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	408.000	6.00	6.000	2,448.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	14.00	29.000	6,090.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.150	647.00	146.000	459.90
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.200	44.00	127.000	533.40

06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	320.00	1,904.000	6,664.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.450	8,728.00	19,322.000	8,694.90
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.050	289.00	205.000	215.25
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	58.000	7.00	14.000	812.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	105.000	2.00	3.000	315.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	58.000	7.00	14.000	812.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	26,355.000	2.00	2.000	52,710.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,085.000	2.00	2.000	16,170.00
06816001	000	TEMP TRAF SIGNALS	EA	305,550.000	1.00	1.000	305,550.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	284.000	4.00	4.000	1,136.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	284.000	34.00	34.000	9,656.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	284.000	6.00	6.000	1,704.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	284.000	31.00	31.000	8,804.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	284.000	10.00	10.000	2,840.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	284.000	26.00	26.000	7,384.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	714.000	16.00	16.000	11,424.00
06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	88.500	34.00	34.000	3,009.00
06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	96.000	1.00	1.000	96.00
06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	115.500	1.00	1.000	115.50
06826047	000	LOUVER (12") (ADJUSTABLE)	EA	231.000	13.00	13.000	3,003.00
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	1.260	5,642.00	6,961.000	8,770.86
06846029		TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	2.130	0.00	254.000	541.02
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.600	15,734.00	18,853.000	30,164.80
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.850	403.00	403.000	745.55
06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	7,350.000	2.00	2.000	14,700.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	7,665.000	1.00	1.000	7,665.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	8,505.000	1.00	1.000	8,505.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40")LUM	EA	9,135.000	1.00	1.000	9,135.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55")LUM	EA	23,310.000	1.00	1.000	23,310.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60")LUM	EA	23,835.000	1.00	1.000	23,835.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36")LUM	EA	12,600.000	2.00	2.000	25,200.00
06876001	000	PED POLE ASSEMBLY	EA	2,520.000	16.00	16.000	40,320.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	756.000	16.00	16.000	12,096.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,255.000	2.00	2.000	6,510.00
07306107	000	FULL - WIDTH MOWING	CYC	3,800.000	6.00	4.000	15,200.00
07346002	000	LITTER REMOVAL	CYC	4,800.000	6.00	3.000	14,400.00
10046001	000	TREE PROTECTION	EA	300.000	2.00	1.000	300.00
30766001	000	D-GR HMA TY-B PG64-22	TON	69.500	46,194.00	50,967.920	3,542,270.53
30766048	000	D-GR HMA TY-D PG76-22	TON	85.000	14,003.00	14,739.650	1,252,870.25
30766066	000	TACK COAT	GAL	2.200	36,149.00	30,120.000	66,264.00
30846001	000	BONDING COURSE	GAL	2.650	2,155.00	6,150.000	16,297.50
30856001	000	UNDERSEAL COURSE	GAL	2.650	7,671.00	23,350.000	61,877.50
40176001	000	NOISE WALL	SF	50.000	6,560.00	6,494.400	324,720.00
60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	2,500.000	4.00	5.920	14,800.00
		Non Participating Message Sign					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	20,000.000	4.00	4.000	80,000.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.600	95,355.00	86,974.000	226,132.40
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.000	32,832.00	16,050.000	80,250.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,500.000	48.00	33.000	115,500.00

60086031	000	ITS GRND MNT CAB (TY 5) (CONF 1)	EA	15,500.000	2.00	2,000	31,000.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,100.000	3.00	3,000	27,300.00
60106004	000	CCTV MOUNT (POLE)	EA	360.000	3.00	3,000	1,080.00
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	26.000	53,894.00	54,316.000	1,412,216.00
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	39.000	7,540.00	7,440.000	290,160.00
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	97.500	4,250.00	4,138.000	403,455.00
60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	3,200.000	2.00	2,000	6,400.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,600.000	2.00	2,000	15,200.00
60626017	000	ITS RADIO (SNGL)(5 GHZ)-I-O	EA	4,450.000	2.00	2,000	8,900.00
60646001	000	ITS POLE (20 FT)(90 MPH)	EA	4,850.000	1.00	1,000	4,850.00
60646010	000	ITS POLE (30 FT)(90 MPH)	EA	6,100.000	3.00	3,000	18,300.00
60646019	000	ITS POLE (40 FT)(90 MPH)	EA	8,400.000	4.00	4,000	33,600.00
60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,000.000	3.00	3,000	48,000.00
60646068		ITS POLE (8 FT)(COSS/OSB)	EA	4,896.860	0.00	2,000	9,793.72
60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,600.000	8.00	8,000	36,800.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	4,600.000	3.00	3,000	13,800.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	23,000.000	28.00	28,000	644,000.00
61856002	002	TMA (STATIONARY)	DAY	150.000	576.00	873.000	130,950.00
61856003	002	TMA (MOBILE OPERATION)	HR	210.000	318.00	41.000	8,610.00
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,600.000	63.00	64,000	358,400.00
61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	9,400.000	5.00	5,000	47,000.00
62756001	000	FUR & INST ROADWAY WEATHER INFO SYSTEM	EA	44,000.000	3.00	3,000	132,000.00
62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	7,200.000	18.00	18,000	129,600.00
63026008	000	TEMP Q-DETECT (TY2)(1 SYS)(LT)	DAY	152.000	720.00	908.000	138,016.00
63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	11,000.000	16.00	14,000	154,000.00
63076001	000	EMP SPEED MONITOR (1 SYS)	DAY	46.000	2,160.00	2,074.000	95,404.00
63196003		LED WRONG WAY DRIVER SYSTEM (THERMAL)	EA	87,711.940	0.00	1,000	87,711.94
63446001	000	TEMP TRAVEL TIME (1 SYS)	DAY	151.000	720.00	908.000	137,108.00
63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	130.000	720.00	908.000	118,040.00
63576005	000	(4) DOT 4-4" HDPE SDR 13.5 FR (TEL)	LF	111.000	281.00	266.000	29,526.00
63576006	000	(1) DOT 1-4" HPDE SDR 13.5 FR (TEL)	LF	71.000	588.00	584.000	41,464.00
63576007	000	(2) DOT 2-4" HPDE SDR 13.5 FR (TEL)	LF	98.000	219.00	770.000	75,460.00
63576008	000	(4) DOT 4-1.5" SDR 13.5 WS (TEL)	LF	91.000	657.00	638.000	58,058.00
63576009	000	(5)DT1-4"HDPESDR-13.5+4-1.5"HDPESDR13.5	LF	28.000	6,373.00	6,373.000	178,444.00
63576010	000	(6)DT2-4"HDPESDR-13.5+4-1.5"HDPESDR13.5	LF	82.000	1,036.00	1,047.000	85,854.00
63576011	000	4'X8'X6' MANHOLE FRONTIER (TELE)	EA	13,500.000	1.00	1,000	13,500.00
63576012	000	48" DIA HANDHOLE FRONTIER (TELE)	EA	6,700.000	14.00	16,000	107,200.00
63576012		48" DIA HANDHOLE FRONTIER (TELE)	EA	12,805.540	14.00	1,000	12,805.54
		RFI 111 HANDHOLE AND DUCT					
63576013	000	30"X48"X36" HANDHOLE WINDSTR (TELE)	EA	3,800.000	15.00	16,000	60,800.00
63576014	000	LWR/ADJ EX DUCTS (CMPLT IN PLACE) TEL	LF	235.000	540.00	293.000	68,855.00
63846015		DIRECTIONAL BORE (COMM)	LF	344.520	0.00	321.000	110,590.92
		12" HDPE SDR11 CASING W/2-4" HDPE SDR13.5 FR (TEL)					
63846015		DIRECTIONAL BORE (COMM)	LF	394.340	0.00	385.000	151,820.90
		12" HDPE SDR11 CASING W/1-4" HDPE SDR13.5 FR + 4-1.5"					
63846015		DIRECTIONAL BORE (COMM)	LF	1,188.450	0.00	70.000	83,191.50
		24" HDPE SDR11 CASING W/4-4" HDPE SDR13.5 FR (TEL)					
63936001	000	REMOVE & RELOCATE DYNAMIC MESSAGE SIGN	EA	25,000.000	3.00	3,000	75,000.00
70566003	000	PIPE (8") DI CLASS 350 (ALL DEPTHS)	LF	160.000	180.00	236.000	37,760.00



70566009	000	PIPE ENCASEMENT (18")STEEL(SPLIT)	LF	655.000	142.00	142.000	93,010.00
70566018	000	PRESSURE TAP AND VALVE 8"X8"	EA	8,300.000	2.00	2.000	16,600.00
70566022		VALVE (GATE)(16")	EA	11,819.960	0.00	2.000	23,639.92
70566025	000	WET CONNECTION 8 DIA X 8 DIA	EA	5,000.000	1.00	2.000	10,000.00
70566027		DRAIN VALVE ASSEMBLY	EA	6,019.690	0.00	1.000	6,019.69
70566030		TESTING & DISINFECTION	EA	1,429.240	0.00	1.000	1,429.24
70566033	000	FIRE HYDRANTS	EA	6,000.000	2.00	2.000	12,000.00
70566035	000	INST OR RECNNCT LATERAL SERVICE 1(SHRT)	EA	2,400.000	2.00	1.000	2,400.00
70566039	000	CUT AND PLUG EXIST WL (6")	EA	825.000	1.00	1.000	825.00
70566040	000	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	44.000	1,271.00	1,162.000	51,128.00
70566040		ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	48.490	1,271.00	40.000	1,939.60
70566041	000	RMV AND DISPOSAL OF EXIST FIRE HYDRANT	EA	1,700.000	2.00	1.000	1,700.00
70566044	000	VALVE (GATE)(12")	EA	3,700.000	1.00	1.000	3,700.00
70566045	000	CUT AND PLUG EXIST WL (8")	EA	1,210.000	2.00	2.000	2,420.00
70566046	000	CUT AND PLUG EXIST WL (12")	EA	1,650.000	2.00	2.000	3,300.00
70566049	000	PIPE (8") PVC C-900 DR-14 (ALL DEPTHS)	LF	145.000	230.00	230.000	33,350.00
70566050	000	PIPE (12") PVC C-900 DR-14 (ALL DEPTHS)	LF	205.000	147.00	147.000	30,135.00
70566059	000	WET CONNECTION 12 DIA X 12 DIA	EA	7,500.000	2.00	2.000	15,000.00
70566083	000	ADJUST OR RELOC WTR METER BOX	EA	550.000	5.00	4.000	2,200.00
70566084		ABND/RMV/DISPOSE MAHOLE	EA	2,723.740	0.00	1.000	2,723.74
70566129		GROUT ABANDONED LINES, ALL SIZES	CY	234.160	0.00	1.000	234.16
72466001	000	SAND FILTRATION SYSTEM	EA	8,000.000	5.00	4.000	32,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	140,188.600	140,188.60
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	17.00	17.000	3,400.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	149,792.810	149,792.81
		Electric service					
96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	39,947.990	0.00	1.000	39,947.99
96056003		RUC DAMAGE ONLY	DOL	-1.000	1,000.00	30,088.860	-30,088.86
96066047		FORCE ACCOUNT ID 47	DOL	12,426.980	0.00	1.000	12,426.98
		TREE LIMB REMOVAL FEB 2023 FREEZE					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	548,469.00	939,161.920	939,161.92
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	55,868.110	55,868.11
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	305,759.610	305,759.61
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	1,762.520	1,762.52
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	20,469.810	20,469.81
		RFI#82					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	98,368.670	0.00	1.000	98,368.67
		Windstream Utility Relocate Mtls					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	7,010.010	7,010.01
		RFI#105					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	39,996.700	0.00	1.000	39,996.70
		Reuse 12" PVC SDR WW Line					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	16,151.060	0.00	1.000	16,151.06
		Water Tight MH 48"					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	5,726.700	0.00	4.000	22,906.80
		ELC SRV TY D 120/240 150(NS)GS(N)EX(U)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	30,103.450	0.00	1.000	30,103.45
		ITS TRENCH BACKFILL SBFR					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	40,863.420	0.00	1.000	40,863.42

96086005	Concrete Traffic Barrier F-Shape TY 1 UNIQUE CHANGE ORDER ITEM 5	DOL	5,206.340	0.00	1.000	5,206.34
96086005	E-MH4 base replacement UNIQUE CHANGE ORDER ITEM 5	DOL	37,682.470	0.00	1.000	37,682.47
96086005	CONCRETE COLLARS UNIQUE CHANGE ORDER ITEM 5	DOL	55,460.170	0.00	1.000	55,460.17
96086005	ITS Equipment UNIQUE CHANGE ORDER ITEM 5	DOL	151,256.590	0.00	1.000	151,256.59
96086006	MODIFIED SUP AND C221 RAIL ANCHORS UNIQUE CHANGE ORDER ITEM 6	DOL	300.420	0.00	50.000	15,021.00
96086007	16" SDR-18 C900 PVC PIPE UNIQUE CHANGE ORDER ITEM 7	DOL	7,280.650	0.00	2.000	14,561.30
96086008	TIE TO EXISTING 16" WATER LINE UNIQUE CHANGE ORDER ITEM 8	DOL	6,678.120	0.00	2.000	13,356.24
96086008	Manhole AA-MH3 & AA-MH4 Disposal UNIQUE CHANGE ORDER ITEM 8	DOL	7,585.120	0.00	1.000	7,585.12
96086009	RFI#126, DMS CABINET RELOCATE UNIQUE CHANGE ORDER ITEM 9	DOL	6,410.830	0.00	1.000	6,410.83
96086009	GAS LINE FORCE ACCOUNT UNIQUE CHANGE ORDER ITEM 9	DOL	25,376.670	0.00	1.000	25,376.67
96086010	RFI#130, DMS CABINET UNIQUE CHANGE ORDER ITEM 10	DOL	1,858.000	0.00	1.000	1,858.00
96086011	TRENCH PROTECTION LUMP SUM UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.00	1,760.430	1,760.43
96086012	RFI#82 UNIQUE CHANGE ORDER ITEM 12	DOL	7,733.360	0.00	1.000	7,733.36
96086012	TEMPORARY SIGNAL ADJUSTMENT UNIQUE CHANGE ORDER ITEM 12	DOL	33,087.100	0.00	1.000	33,087.10
96086013	DRAINAGE GATE UNIQUE CHANGE ORDER ITEM 13	DOL	5,897.520	0.00	125.000	737,190.00
96086014	Daily Overhead Rate UNIQUE CHANGE ORDER ITEM 14	DOL	10,646.860	0.00	1.000	10,646.86
96086050	TRAFFIC CABINET UNIQUE CHANGE ORDER ITEM 50	DOL	1.000	0.00	88,877.110	88,877.11

**TOTAL ITEM EARNINGS TO DATE** \$59,205,507.82