



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/24**

CONTRACT ID: **001513382**
PROJECT: **NH 1702(650)**
CONTRACT: **08173201**
AWARD AMOUNT: **\$124,206,530.55**
PROJECTED AMOUNT: **\$126,296,181.54**
ADJ. PROJECTED AMOUNT: **\$133,053,530.86**
CONTRACTOR: **J.D. ABRAMS, L.P.**

HIGHWAY: **IH 35**
DISTRICT NAME: **AUSTIN**
COUNTY: **TRAVIS**
AREA ENGINEER: **Jason R. Cavness, P.E.**
AREA NUMBER: **053**

ESTIMATE NUMBER: **0077**
ESTIMATE PAID:
ESTIMATE PERIOD: **12/26/2023** to **01/25/2024**
ESTIMATE TYPE: **PROG**
% COMPLETE: **100.00**
% TIME USED: **100.00**
% RETAINAGE: **0.00**

LETTING DATE: **08/09/2017**
AWARD DATE: **08/31/2017**
NOTICE TO PROCEED DATE: **10/26/2017**
WORK BEGIN DATE: **01/15/2018**
ACCEPTED DATE: **00/00/0000**
PHYSICAL WORK COMPLETION DATE: **00/00/0000**

Estimate Number 0077

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$139,948,610.24	\$139,754,496.65	\$194,113.59
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$139,948,610.24	\$139,754,496.65	\$194,113.59
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$2,750,000.00	\$2,750,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
OWED TO CONTRACTOR	<u>\$142,698,610.24</u>	<u>\$142,504,496.65</u>	<u>\$194,113.59</u>
PREVIOUS ACCOUNT BALANCE			<u>(\$223,989.63)</u>
CURRENT BALANCE			-\$29,876.04
PAID TO CONTRACTOR			\$0.00

Estimate Number 0076

RECAPITULATION

		THIS ESTIMATE
ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		<u>\$0.00</u>
OWED TO CONTRACTOR		<u>\$0.00</u>
PREVIOUS ACCOUNT BALANCE		<u>(\$223,989.63)</u>
CURRENT BALANCE		-\$223,989.63
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$0.00
PREVIOUS ACCOUNT BALANCE		(\$223,989.63)
		<hr/>
CURRENT BALANCE		-\$223,989.63
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$45,931.45
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$45,931.45
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$45,931.45
PREVIOUS ACCOUNT BALANCE		(\$269,921.08)
		<hr/>
CURRENT BALANCE		-\$223,989.63
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$12,638.21
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$12,638.21
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$12,638.21
PREVIOUS ACCOUNT BALANCE		(\$282,559.29)
		<hr/>
CURRENT BALANCE		-\$269,921.08
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$126,066.25
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$126,066.25
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$126,066.25
PREVIOUS ACCOUNT BALANCE		(\$408,625.54)
		<hr/>
CURRENT BALANCE		-\$282,559.29
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		(\$385,483.16)
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	(\$385,483.16)
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		(\$385,483.16)
PREVIOUS ACCOUNT BALANCE		(\$23,142.38)
		<hr/> <hr/>
CURRENT BALANCE		-\$408,625.54
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		(\$23,142.38)
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	(\$23,142.38)
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		(\$23,142.38)

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/15/2018
TIME CHARGES BEGIN: 12/25/2017
BID DAYS: 1,028
C. O. ADJUSTED DAYS: 243
CURRENT DAYS: 1,271
DAYS CHARGED TO DATE: 1,271
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/26/2023		1	Punchlist & minor flat work ongoing
12/27/2023		1	Punchlist & minor flat work ongoing
12/28/2023		1	Punchlist & minor flat work ongoing
12/29/2023		1	Punchlist & minor flat work ongoing
12/30/2023		1	Punchlist & minor flat work ongoing
12/31/2023		1	SUNDAY
01/01/2024		1	HOLIDAY
01/02/2024		1	Punchlist & minor flat work ongoing
01/03/2024		1	Punchlist & minor flat work ongoing
01/04/2024		1	Punchlist & minor flat work ongoing
01/05/2024		1	Punchlist & minor flat work ongoing
01/06/2024		1	Punchlist & minor flat work ongoing
01/07/2024		1	SUNDAY
01/08/2024		1	Punchlist & minor flat work ongoing
01/09/2024		1	Punchlist & minor flat work ongoing
01/10/2024		1	Punchlist & minor flat work ongoing
01/11/2024		1	Punchlist & minor flat work ongoing
01/12/2024		1	Punchlist & minor flat work ongoing
01/13/2024		1	Punchlist & minor flat work ongoing
01/14/2024		1	SUNDAY
01/15/2024		1	Punchlist & minor flat work ongoing
01/16/2024		1	Punchlist & minor flat work ongoing
01/17/2024		1	Punchlist & minor flat work ongoing
01/18/2024		1	Punchlist & minor flat work ongoing
01/19/2024		1	Punchlist & minor flat work ongoing
01/20/2024		1	Punchlist & minor flat work ongoing
01/21/2024		1	SUNDAY
01/22/2024		1	Punchlist & minor flat work ongoing
01/23/2024		1	Punchlist & minor flat work ongoing
01/24/2024		1	Punchlist & minor flat work ongoing
01/25/2024		1	Punchlist & minor flat work ongoing

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
HOLIDAY		1
OTHER - SEE RMRKS		26
SUNDAY		4

WORK PERFORMED THIS PERIOD

Estimate Number 0077

PROJECT NH 1702(650) CONTROL 001513382

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3069	96086058		UNIQUE CHANGE ORDER ITEM 58 CO #59 - DCSN TIE-IN ADDITIONAL WORK	DOL	1.000	66,211.540	\$66,211.54	66,211.54	66,211.54
3071	96086059		UNIQUE CHANGE ORDER ITEM 59 CO #59 - DCSN TIE-IN SPLICES	DOL	1.000	3,039.790	\$3,039.79	3,039.79	3,039.79
3104	96086087		UNIQUE CHANGE ORDER ITEM 87 CO #94 - MAJOR ITEM UNDERRUN ADJUSTMENTS	DOL	1.000	124,862.260	\$124,862.26	124,862.26	124,862.26
TOTAL ITEM EARNINGS THIS ESTIMATE							\$194,113.59		

WORK PERFORMED THIS PERIOD

Estimate Number 0074

PROJECT NH 1702(650) CONTROL 001513382

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3101	96086084		UNIQUE CHANGE ORDER ITEM 84 CO #91 - 50" DRILLED SHAFT STEEL CASING (LF)	DOL	327.000	20.000	\$6,540.00	20.00	20.00
3102	96086085		UNIQUE CHANGE ORDER ITEM 85 CO #91 - DCNW MUD SLAB	DOL	1.000	19,944.840	\$19,944.84	19,944.84	19,944.84
3103	96086086		UNIQUE CHANGE ORDER ITEM 86 CO #92 - WALL MOUNT FIXTURES	DOL	1.000	18,333.080	\$18,333.08	18,333.08	18,333.08

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3105	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,113.530	\$1,113.53	1,250,000.00	5,095,498.13

TOTAL ITEM EARNINGS THIS ESTIMATE

\$45,931.45

WORK PERFORMED THIS PERIOD

Estimate Number 0073

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	01046001	000	REMOVING CONC (PAV)	SY	10.000	-572.940	-\$5,729.40	8,025.70	8,962.37
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	735.920	\$7,359.20	13,544.00	13,544.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	-560.300	-\$5,603.00	17,229.00	17,229.00
0725	04646010	000	RC PIPE (CL III)(48 IN)	LF	198.000	-21.000	-\$4,158.00	1,526.00	1,526.00
1605	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	726.000	\$943.80	27,543.00	27,543.00
1610	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.500	5,961.000	\$8,941.50	84,018.00	92,319.00
1735	06366001	000	ALUMINUM SIGNS (TY A)	SF	32.500	49.400	\$1,605.50	103.40	103.40
1740	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.500	276.250	\$5,110.63	276.25	276.25
1745	06366003	000	ALUMINUM SIGNS (TY O)	SF	22.500	137.250	\$3,088.13	6,609.25	6,609.25
1840	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.600	1,034.500	\$5,793.20	1,034.50	1,034.50
2450	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.250	41.000	\$92.25	6,471.00	6,471.00
2995	96016001		MATERIAL ON HAND	DOL	1.000	-4,805.600	-\$4,805.60	1.00	0.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$12,638.21		

WORK PERFORMED THIS PERIOD

Estimate Number 0072

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0105	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	-799.670	-\$19,991.75	5,360.00	5,416.78
0535	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	45.000	40.000	\$1,800.00	5,006.00	5,006.00
2685	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	25.000	-790.000	-\$19,750.00	6,900.00	7,530.00
276	04006005		CEM STABIL BKFL	CY	132.460	1,238.170	\$164,008.00	11,567.80	11,567.80
			CO #27 - CSB PRICE AND QUANTITY ADJUSTMENT						
TOTAL ITEM EARNINGS THIS ESTIMATE							\$126,066.25		

WORK PERFORMED THIS PERIOD

Estimate Number 0071

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0110	01046040	000	REMOVING CONC (PAVERS)	SY	10.000	-1.670	-\$16.70	602.00	551.00
0115	01046044	000	REMOVING CONC (FLUME)	SY	10.000	-26.370	-\$263.70	448.00	448.00
0305	04106001	000	SOIL NAIL ANCHORS	LF	15.500	-27.000	-\$418.50	9,260.00	12,743.00
0310	04116001	000	ROCK NAIL ANCHORS	LF	7.900	753.000	\$5,948.70	34,806.00	31,310.00
0425	04206029	000	CL C CONC (CAP)	CY	1,060.000	-54.300	-\$57,558.00	730.90	730.90
0435	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	-18.300	-\$20,130.00	381.50	381.50
0440	04206045	000	CL C CONC (FOOTING)(MASS)	CY	695.000	10.230	\$7,109.85	3,166.60	3,201.60
0460	04206084	000	CL F CONC (CAP)(MASS)	CY	830.000	-179.100	-\$148,653.00	1,620.80	1,620.80
0470	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	-3.750	-\$2,812.50	6,637.10	6,637.10
0475	04206100	000	CL F CONC (FOOTING)(MASS)	CY	580.000	-118.800	-\$68,904.00	507.00	507.00
0560	04256028	000	PRESTR CONC U - BEAM (U54)	LF	195.000	-7.810	-\$1,522.95	25,786.12	25,786.12
1095	04966002	000	REMOV STR (INLET)	EA	1,000.000	-1.000	-\$1,000.00	60.00	60.00
1125	04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	5.200	-440.000	-\$2,288.00	3,350.00	3,350.00
1260	05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	87.000	-260.000	-\$22,620.00	475.00	510.00
1570	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	112.000	\$1,512.00	112.00	112.00
1600	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.150	-5,890.000	-\$6,773.50	40,115.00	34,225.00
1605	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	-2,196.000	-\$2,854.80	27,543.00	27,543.00
1615	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	-7.000	-\$10.50	13,325.00	13,325.00
1620	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.650	-4,158.000	-\$6,860.70	50,460.00	46,791.00
1630	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.850	-3,098.000	-\$5,731.30	18,613.00	16,795.00
1650	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	3.900	-455.000	-\$1,774.50	1,670.00	1,390.00
1655	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.200	-1,374.000	-\$5,770.80	5,005.00	4,170.00
1670	06246009	000	GROUND BOX TY D (162922)	EA	845.000	-10.000	-\$8,450.00	15.00	15.00
1675	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	-6.000	-\$8,400.00	70.00	71.00
2170	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.160	19.100	\$3.06	10,365.10	10,365.10
2180	06666174	000	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	-1,773.000	-\$425.52	38,396.00	38,396.00
2990	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	-9,900.000	-\$9,900.00	7,500.00	-9,900.00
3000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-24,081.360	-\$24,081.36	1.00	0.00

PROJECT NH 2017(291) CONTROL 001513394
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3806	06276005		TIMBER POLE (CL 2) 35 FT CO#9 - ITEM ADDED	EA	7,163.560	1.000	\$7,163.56	1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

-\$385,483.16

WORK PERFORMED THIS PERIOD

Estimate Number 0070

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0175	02766096	000	CM TRT(PT MX)(CL N)(TY A)(GR 4)(FN POS)	CY	83.000	122.270	\$10,148.41	1,558.00	1,604.23
0280	04006006	000	CUT & RESTORING PAV	SY	98.000	-271.430	-\$26,600.14	799.00	3,002.52
0415	04206013	000	CL C CONC (ABUT)	CY	995.000	-0.200	-\$199.00	301.20	301.20
0640	04506061	000	RAIL (TY T411)(MOD)	LF	131.000	0.060	\$7.86	838.10	838.10
0645	04506062	000	RAIL (TY SSTR)(MOD)	LF	181.000	0.100	\$18.10	191.80	191.80
0650	04506066	000	RAIL (TY C411) (MOD)	LF	158.000	-0.020	-\$3.16	497.50	497.50
0700	04646003	000	RC PIPE (CL III)(18 IN)	LF	52.000	387.000	\$20,124.00	3,844.00	3,844.00
0705	04646005	000	RC PIPE (CL III)(24 IN)	LF	78.000	-133.000	-\$10,374.00	27,212.00	27,212.00
1175	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	2,841.480	\$28,414.80	1,112.00	3,242.81
1185	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	20,376.000	\$20,376.00	41,451.00	38,713.00
1195	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	2,024.000	\$2,024.00	8,292.00	4,277.00
1305	05306005	000	DRIVEWAYS (ACP)	SY	60.000	-303.700	-\$18,222.00	1,736.00	2,362.29
1390	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	16.500	\$82.50	10,036.00	10,068.50
1405	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	1.000	\$220.00	25.00	25.00
1420	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	20,000.000	-5.000	-\$100,000.00	2.00	0.00
1445	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	2.000	\$20,000.00	24.00	38.00
1935	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.500	4.000	\$54.00	46.00	47.00
1940	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.500	5.000	\$67.50	44.00	41.00
2405	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	368.000	1.000	\$368.00	3.00	3.00
2410	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	367.000	4.000	\$1,468.00	22.00	22.00
2415	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	365.000	1.000	\$365.00	5.00	5.00
2420	06826005	000	VEH SIG SEC (12")LED(RED)	EA	365.000	4.000	\$1,460.00	22.00	22.00
2430	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	900.000	4.000	\$3,600.00	20.00	20.00
2435	06826023	000	BACK PLATE (12")(3 SEC)	EA	162.000	3.000	\$486.00	21.00	21.00
2445	06826025	000	BACK PLATE (12")(5 SEC)	EA	185.000	1.000	\$185.00	1.00	1.00
2455	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.250	110.000	\$247.50	232.00	232.00
2465	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	2.250	110.000	\$247.50	2,121.00	2,121.00
2765	60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,400.000	-1.000	-\$4,400.00	7.00	7.00
2875	61936007	000	INST WRGWAY DRVR DUAL RDR DETECT & CONF	EA	2,500.000	-4.000	-\$10,000.00	4.00	4.00
2880	61936009	000	INST HD RVSD VEHICLE ALERT MODULE	EA	980.000	-4.000	-\$3,920.00	4.00	4.00
3030	96086003		UNIQUE CHANGE ORDER ITEM 3 CO #3 - (42IN)STEEL CASING)	DOL	143.480	1.000	\$143.48	340.00	340.00

PROJECT NH 2017(232) CONTROL 001513393
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3165	04006006	000	CUT & RESTORING PAV	SY	98.000	361.890	\$35,465.22	947.00	389.89
3315	70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	-6.000	-\$6,000.00	32.00	46.00
3355	04006006	000	CUT & RESTORING PAV	SY	98.000	79.060	\$7,747.88	998.20	826.56

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3637	001	96086018		UNIQUE CHANGE ORDER ITEM 18 CO #17 - ADDITIONAL WORK AWW03 AND AWL02	DOL	1.000	7,362.840	\$7,362.84	7,362.84	7,362.84

PROJECT NH 2017(291) CONTROL 001513394

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3810	001	04006006	000	CUT & RESTORING PAV	SY	98.000	44.000	\$4,312.00	522.00	44.00
3955		04006006	000	CUT & RESTORING PAV	SY	98.000	-207.950	-\$20,379.10	318.00	355.55
4002		96086016		UNIQUE CHANGE ORDER ITEM 16 CO #14 - ADDITIONAL WORK TO REINSTALL MANHOLE	DOL	11,959.430	1.000	\$11,959.43	1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$-23,142.38

CONTRACT LINE ITEMS

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006002	000	PREPARING ROW	STA	17,500.000	215.000	0.000	215.00	3,762,500.00
0070	01046001	000	REMOVING CONC (PAV)	SY	10.000	6,656.000	1,369.700	8,962.37	89,623.70
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	13,544.000	0.000	13,544.00	135,440.00
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	13,170.000	296.000	11,802.50	118,024.97
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	17,229.000	0.000	17,229.00	172,290.00
0090	01046021	000	REMOVING CONC (CURB)	LF	5.000	11,576.000	0.000	10,210.60	51,053.00
0095	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	65,646.000	1,372.000	51,496.00	257,480.00
0100	01046023	000	REMOVING CONC (CTB)	LF	10.000	13,285.000	0.000	15,872.00	158,720.00
0105	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	5,360.000	0.000	5,416.78	135,419.50
0110	01046040	000	REMOVING CONC (PAVERS)	SY	10.000	602.000	0.000	551.00	5,510.00
0115	01046044	000	REMOVING CONC (FLUME)	SY	10.000	448.000	0.000	448.00	4,480.00
0120	01056085	000	REMOVING STAB BASE & ASPH PAV (0-19 IN)	SY	10.000	2,831.000	120.000	3,029.83	30,298.30
0125	01106001	000	EXCAVATION (ROADWAY)	CY	15.000	155,394.000	672.170	156,623.17	2,349,347.55
0130	01106002	000	EXCAVATION (CHANNEL)	CY	10.000	7,642.000	0.000	7,642.00	76,420.00
0135	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	514.000	51,903.000	52,417.00	524,170.00
0145	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	87,095.000	70.000	74,840.22	149,680.44
0150	01626002	000	BLOCK SODDING	SY	4.100	29,842.000	-16,574.820	13,267.18	54,395.44
0155	01626008	000	ROLL SODDING	SY	4.150	57,253.000	-9,330.090	47,922.91	198,880.08
0158	01646007		BROADCAST SEED (PERM) (URBAN) (CLAY) CO #79 - ITEM ADDED	SY	0.290	0.000	42,100.000	41,826.13	12,129.58
0165	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.090	43,551.000	-28,399.000	15,152.00	1,363.68
0170	01686001	000	VEGETATIVE WATERING	MG	16.000	2,613.000	0.000	1,925.20	30,803.20
0172	01696001		SOIL RETENTION BLANKETS (CL 1) (TY A) CO #79 - ITEM ADDED	SY	1.870	0.000	42,100.000	41,826.13	78,214.86
0175	02766096	000	CM TRT(PT MX)(CL N)(TY A)(GR 4)(FN POS)	CY	83.000	1,558.000	0.000	1,604.23	133,151.09
0180	03166001	000	ASPH (MULTI OPTION)	GAL	4.500	48,716.000	10,536.200	52,925.00	238,162.50
0200	03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	63.000	44,443.000	0.000	50,227.48	3,164,331.24
0202	03406138		D-GR HMA(SQ) TY-D PG76-22 CO #62 - ITEM ADDED	TON	136.805	0.000	475.000	447.95	61,281.57
0205	03406244	000	D-GR HMA(SQ) TY-C PG64-22 (LEVEL-UP)	TON	86.000	3,713.000	-1,783.120	1,929.88	165,969.68
0207	03406106		D-GR HMA(SQ) TY-D PG64-22 CO #34 - ITEM ADDED	TON	264.045	0.000	68.200	452.09	119,372.05
0210	03416008	000	D-GR HMA TY-B PG64-22	TON	71.000	33,138.000	5.000	31,997.09	2,271,793.39
0215	03416040	000	D-GR HMA TY-D PG64-22	TON	94.000	770.000	0.000	2,812.85	264,407.90
0220	03416042	000	D-GR HMA TY-D SAC-B PG70-22	TON	70.000	10,390.000	-10,390.000	193.77	13,563.90
0225	03416043	000	D-GR HMA TY-D PG70-22	TON	70.000	12,168.000	0.750	14,759.81	1,033,186.70
0227	03416048		D-GR HMA TY-D SAC-B PG76-22 CO #62 - ITEM ADDED	TON	87.491	0.000	10,763.560	14,022.89	1,226,880.18
0230	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	118.000	25,398.000	0.000	23,864.12	2,815,966.16
0232	03476001		TOM (ASPHALT) PG 76-22 CO #62 - ITEM ADDED	TON	191.420	0.000	15.000	14.40	2,756.64
0233	03476006		TOM - C (AGGREGATE) SAC - B CO #62 - ITEM ADDED	TON	191.420	0.000	235.000	225.62	43,188.24

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0234	30846001		BONDING COURSE CO #62 - ITEM ADDED	GAL	3.181	0.000	510.000	350.00	1,113.53
0235	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	50.000	4,072.000	-3,072.000	1,332.01	66,600.50
0240	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.100	215,669.000	4,332.000	287,583.06	316,341.38
0242	03546021		PLANE ASPH CONC PAV(0" TO 2") CO #34 - ITEM ADDED - NEW UNIT PRICE	SY	15.258	0.000	620.000	712.00	10,863.35
0243	03546023		PLANE ASPH CONC PAV(0" TO 4") CO #62 - ITEM ADDED	SY	4.893	0.000	4,162.000	4,162.00	20,364.25
0245	03546029	000	PLANE ASPH CONC PAV(0" TO 6")	SY	3.400	7,467.000	0.000	1,689.57	5,744.54
0250	03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	9.000	9,426.000	0.000	3,376.92	30,392.28
0255	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	81.500	9,163.000	1,329.700	11,487.23	936,209.26
0257	96086061		UNIQUE CHANGE ORDER ITEM 61 CO #67 - ROOFING FELT (PER ROLL)	DOL	26.704	0.000	56.000	56.00	1,495.45
0258	96086074		UNIQUE CHANGE ORDER ITEM 74 CO #67 - MISC. ADDITIONAL CRCP COST	DOL	1.000	0.000	60,297.141	60,297.14	60,297.14
0280	04006006	000	CUT & RESTORING PAV	SY	98.000	1,481.000	-682.000	3,002.52	294,246.96
0285	04016001	000	FLOWABLE BACKFILL	CY	55.000	1,683.000	15.000	15.00	825.00
0290	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	44,603.000	-26.000	44,800.00	152,320.00
0295	04036001	000	TEMPORARY SPL SHORING	SF	10.000	50,921.000	64.000	49,979.00	499,790.00
0300	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	31.500	7,137.000	-2,973.000	3,285.00	103,477.50
0305	04106001	000	SOIL NAIL ANCHORS	LF	15.500	5,460.000	3,800.000	12,743.00	197,516.50
0310	04116001	000	ROCK NAIL ANCHORS	LF	7.900	34,806.000	0.000	31,310.00	247,349.00
0315	04166001	000	DRILL SHAFT (18 IN)	LF	101.000	21.000	0.000	21.00	2,121.00
0320	04166002	000	DRILL SHAFT (24 IN)	LF	155.000	844.000	186.000	1,030.00	159,650.00
0322	96086054		UNIQUE CHANGE ORDER ITEM 54 CO #53 - DRILL SHAFT (24 IN)(RW #19)	DOL	1.000	0.000	279,467.000	279,467.00	279,467.00
0325	04166004	000	DRILL SHAFT (36 IN)	LF	180.000	1,946.000	15.000	1,917.31	345,115.80
0330	04166005	000	DRILL SHAFT (42 IN)	LF	220.000	2,493.000	0.000	2,521.25	554,675.00
0335	04166006	000	DRILL SHAFT (48 IN)	LF	225.000	1,793.000	-15.000	1,778.00	400,050.00
0340	04166007	000	DRILL SHAFT (54 IN)	LF	295.000	1,368.000	0.000	1,411.30	416,333.50
0345	04166009	000	DRILL SHAFT (66 IN)	LF	565.000	54.000	0.000	54.00	30,510.00
0350	04166010	000	DRILL SHAFT (72 IN)	LF	570.000	516.000	0.000	517.50	294,975.00
0355	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	210.000	29.000	0.000	29.00	6,090.00
0360	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	262.000	152.000	0.000	152.00	39,824.00
0365	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	255.000	378.000	0.000	502.00	128,010.00
0370	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	365.000	164.000	0.000	104.00	37,960.00
0375	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	400.000	21.000	0.000	81.00	32,400.00
0380	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	490.000	120.000	0.000	107.00	52,430.00
0385	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	410.000	208.000	0.000	208.00	85,280.00
0386	04162026		DRILL SHAFT (HIGH MAST POLE)(60 IN) CO #51 - ADDED HIGH MAST - NEW UNIT PRICE	LF	540.855	0.000	112.000	112.00	60,575.76
0390	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	182.000	72.000	0.000	136.00	24,752.00
0395	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	280.000	11.000	0.000	11.00	3,080.00
0400	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	52.000	0.000	52.00	16,900.00
0405	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	44.000	0.000	44.00	16,500.00
0410	04206012	000	CL B CONC (MISC)	CY	195.000	4,218.000	250.000	4,179.20	814,943.81
0415	04206013	000	CL C CONC (ABUT)	CY	995.000	301.200	0.000	301.20	299,694.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0420	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,100.000	13.900	0.000	13.90	15,290.00
0425	04206029	000	CL C CONC (CAP)	CY	1,060.000	730.900	0.000	730.90	774,754.00
0430	04206031	000	CL C CONC (CAP)(MASS)	CY	845.000	91.900	0.000	91.90	77,655.50
0435	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	381.500	0.000	381.50	419,650.00
0436	04206043		CL C CONC (FOOTING) CO # 21 - ITEM ADDED	CY	3,352.700	0.000	2.200	2.20	7,375.94
0437	04206043		CL C CONC (FOOTING) CO #22 - ITEM ADDED	CY	1,863.945	0.000	4.100	4.10	7,642.18
0438	96086020		UNIQUE CHANGE ORDER ITEM 20 CO #22 - EXTRA WORK TO INSTALL FOOTING	DOL	1,887.640	0.000	1.000	1.00	1,887.64
0439	96086021		UNIQUE CHANGE ORDER ITEM 21 CO #21 - ADDITIONAL WORK TO INSTALL FOOTING	DOL	1.000	0.000	3,784.670	3,784.67	3,784.67
0440	04206045	000	CL C CONC (FOOTING)(MASS)	CY	695.000	3,143.900	22.700	3,201.60	2,225,112.00
0445	04206054	000	CL C CONC (HEADWALL)	CY	2,050.000	9.000	0.000	6.00	12,300.00
0450	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	330.000	6,568.200	212.800	6,888.20	2,273,106.00
0455	04206082	000	CL F CONC (CAP)	CY	850.000	3,465.300	0.000	3,465.30	2,945,505.00
0460	04206084	000	CL F CONC (CAP)(MASS)	CY	830.000	1,620.800	0.000	1,620.80	1,345,264.00
0465	04206090	000	CL F CONC (COLUMN)	CY	1,390.000	50.000	0.000	50.00	69,500.00
0470	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	6,637.100	0.000	6,637.10	4,977,825.00
0475	04206100	000	CL F CONC (FOOTING)(MASS)	CY	580.000	507.000	0.000	507.00	294,060.00
0480	04206112	000	CL H CONC (PT CAP)(MASS)	CY	1,140.000	93.800	0.000	93.80	106,932.00
0485	04206128	000	CL K CONC (MISC)	CY	2,260.000	0.600	0.000	0.60	1,356.00
0486	96086047		UNIQUE CHANGE ORDER ITEM 47 CO #52 - POLYESTER POLYMER CONC (MISC)	DOL	1.000	0.000	4,341.740	4,341.74	4,341.74
0490	04206136	000	CL C CONC (RAC-R)	CY	2,000.000	13.000	0.000	13.00	26,000.00
0495	04226001	000	REINF CONC SLAB	SF	17.000	391,333.000	0.000	391,333.80	6,652,674.60
0500	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	27.500	12,600.000	0.000	12,600.00	346,500.00
0505	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.800	39,877.000	0.000	39,877.00	510,425.60
0510	04226011	000	BRIDGE MEDIAN	SF	37.500	134.000	0.000	134.00	5,025.00
0515	04226013	000	BRIDGE SIDEWALK	SF	9.000	3,483.000	0.000	2,988.00	26,892.00
0520	04226015	000	APPROACH SLAB	CY	442.000	175.000	0.000	175.00	77,350.00
0525	04226023	000	SHEAR KEY	CY	302.000	390.800	0.000	390.80	118,021.60
0530	04236001	000	RETAINING WALL (MSE)	SF	50.000	78,088.000	-2,670.000	75,418.00	3,770,900.00
0535	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	45.000	4,378.000	628.000	5,006.00	225,270.00
0540	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	52.000	3,793.000	2,924.000	6,717.00	349,284.00
0545	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	37.000	55,820.000	0.000	55,820.00	2,065,340.01
0546	96086035		UNIQUE CHANGE ORDER ITEM 35 CO #33 - RETAINING WALL (BLOCK) (PER SF)	DOL	60.737	0.000	500.000	500.00	30,368.55
0548	96086057		UNIQUE CHANGE ORDER ITEM 57 CO #55 - RETAINING WALL 21 ADDITIONAL WORK	DOL	1.000	0.000	20,001.470	20,001.47	20,001.47
0550	04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	203.000	2,445.840	0.000	2,445.84	496,505.52
0555	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	203.000	5,141.330	0.000	5,141.33	1,043,689.99
0560	04256028	000	PRESTR CONC U - BEAM (U54)	LF	195.000	25,786.120	0.000	25,786.12	5,028,293.40
0565	04256039	000	PRESTR CONC GIRDER (TX54)	LF	210.000	741.240	0.230	741.47	155,708.70
0567	04286001		PENETRATING CONCRETE SURFACE TREATMENT CO #64 - ITEM ADDED	SY	2.418	0.000	43,481.000	43,481.00	105,157.06

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0568	96086054		UNIQUE CHANGE ORDER ITEM 54 CO #64 - TRAFFIC CONTROL (SURFACE TREATMENT ONLY)	DOL	1.000	0.000	20,880.150	17,400.00	17,400.00
0570	04256052	000	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	210.000	488.810	0.000	488.81	102,650.10
0575	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	327.800	51.500	338.43	135,373.60
0580	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	2,852.800	-44.640	2,907.89	1,163,156.00
0585	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	157.000	99.000	26.100	125.13	19,645.41
0590	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	631.900	-30.770	579.81	289,907.00
0595	04346003	000	ELASTOMERIC BEARING (SPECIAL)	EA	2,750.000	20.000	0.000	20.00	55,000.00
0600	04386005	000	CLEANING AND SEALING JOINTS	LF	200.000	80.000	0.000	80.00	16,000.00
0605	04426002	000	STR STEEL (TUB GIRDER)	LB	1.880	2,860,200.000	0.000	2,860,200.00	5,377,176.00
0610	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	22.000	154.000	0.000	154.00	3,388.00
0612	04426009		STR STEEL (DIAPHRAGM & STIFFENER) CO #44 - DCSN SPAN 9 DIAPHRAGM	LB	10.161	0.000	5,880.000	5,880.00	59,747.50
0615	04506014	000	RAIL (TY T551)	LF	57.000	529.500	0.000	529.50	30,181.50
0620	04506023	000	RAIL (TY SSTR)	LF	38.000	76,450.300	1,489.900	81,282.60	3,088,738.80
0625	04506029	000	RAIL (TY C1W)	LF	175.000	75.000	0.000	75.00	13,125.00
0630	04506047	000	RAIL (HANDRAIL)(TY A)	LF	95.000	43.000	0.000	15.00	1,425.00
0635	04506052	000	RAIL (HANDRAIL)(TY F)	LF	96.000	618.000	0.000	618.00	59,328.00
0640	04506061	000	RAIL (TY T411)(MOD)	LF	131.000	838.100	0.000	838.10	109,791.10
0645	04506062	000	RAIL (TY SSTR)(MOD)	LF	181.000	191.800	0.000	191.80	34,715.80
0650	04506066	000	RAIL (TY C411) (MOD)	LF	158.000	497.500	0.000	497.50	78,605.00
0655	04516024	000	RETROFIT RAIL (TY SSTR)	LF	65.000	2,434.000	0.000	2,684.00	174,460.00
0660	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	126.000	2,792.000	-2,638.000	154.00	19,404.00
0662	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO #23 - ITEM ADDED - Direct Connectors SEJ Change	LF	143.979	0.000	2,638.000	2,638.00	379,815.28
0665	04546003	000	ARMOR JOINT	LF	275.000	42.000	0.000	42.00	11,550.00
0670	04546006	000	SEALED EXPANSION JNT(5 IN)(SEJ-S (O))	LF	382.000	40.000	0.000	40.00	15,280.00
0675	04546008	000	HEADER TYPE EXPANSION JOINT	CF	400.000	132.000	0.000	132.97	53,188.80
0680	04546010	000	SEALED EXPANSION JNT (4 IN)(SEJ-A)(MOD)	LF	204.000	37.000	0.000	37.00	7,548.00
0685	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	395.000	27.000	0.000	27.00	10,665.00
0690	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	330.000	277.000	0.000	277.00	91,410.00
0695	04626058	000	CONC BOX CULV (7 FT X 3 FT)(EXTEND)	LF	1,660.000	4.000	0.000	4.00	6,640.00
0700	04646003	000	RC PIPE (CL III)(18 IN)	LF	52.000	3,751.000	93.000	3,844.00	199,888.00
0702	96086023		UNIQUE CHANGE ORDER ITEM 23 CO #37 - ITEM ADDED	DOL	10,746.900	0.000	1.000	1.00	10,746.90
0703	96086036		UNIQUE CHANGE ORDER ITEM 36 CO #38 - EXISTING RC PIPE CONNECTION (18 IN)	DOL	1.000	0.000	7,044.140	7,044.14	7,044.14
0705	04646005	000	RC PIPE (CL III)(24 IN)	LF	78.000	26,983.000	229.000	27,212.00	2,122,536.00
0710	04646007	000	RC PIPE (CL III)(30 IN)	LF	104.000	5,451.000	0.000	5,451.00	566,904.00
0715	04646008	000	RC PIPE (CL III)(36 IN)	LF	152.000	5,457.000	0.000	5,457.00	829,464.00
0720	04646009	000	RC PIPE (CL III)(42 IN)	LF	188.000	608.000	0.000	608.00	114,304.00
0725	04646010	000	RC PIPE (CL III)(48 IN)	LF	198.000	1,526.000	0.000	1,526.00	302,148.00
0730	04646011	000	RC PIPE (CL III)(54 IN)	LF	272.000	232.000	0.000	232.00	63,104.00
0735	04646012	000	RC PIPE (CL III)(60 IN)	LF	280.000	166.000	0.000	166.00	46,480.00
0740	04646018	000	RC PIPE (CL IV)(24 IN)	LF	165.000	94.000	0.000	44.00	7,260.00
0745	04646026	000	RC PIPE (CL V)(24 IN)	LF	144.000	119.000	0.000	77.00	11,088.00
0750	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	655.000	7.000	0.000	7.00	4,585.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0755	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	5,200.000	15.000	1.000	16.00	83,200.00
0760	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	6,200.000	11.000	0.000	10.00	62,000.00
0765	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,300.000	13.000	2.000	15.00	34,500.00
0770	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,800.000	9.000	0.000	9.00	25,200.00
0775	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,200.000	1.000	0.000	2.00	8,400.00
0778	96086038		UNIQUE CHANGE ORDER ITEM 38 CO #38 - INLET (1FTX1FT) (RW #22 MOD)	DOL	1.000	0.000	2,076.740	2,076.74	2,076.74
0780	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	330.000	1.000	0.000	1.00	330.00
0785	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,900.000	26.000	0.000	26.00	101,400.00
0790	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,900.000	31.000	-1.000	30.00	117,000.00
0795	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,000.000	6.000	1.000	7.00	35,000.00
0800	04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	4,900.000	4.000	0.000	4.00	19,600.00
0805	04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,100.000	14.000	0.000	14.00	71,400.00
0810	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,500.000	1.000	0.000	1.00	6,500.00
0815	04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	6,300.000	1.000	0.000	1.00	6,300.00
0820	04656023	000	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	6,400.000	2.000	0.000	2.00	12,800.00
0825	04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,600.000	1.000	0.000	1.00	7,600.00
0830	04656025	000	INLET (COMPL)(PCO)(6FT)(NONE)	EA	7,000.000	2.000	0.000	2.00	14,000.00
0835	04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	4,800.000	3.000	0.000	3.00	14,400.00
0840	04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,400.000	2.000	-1.000	1.00	5,400.00
0845	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	4,700.000	16.000	-2.000	12.00	56,400.00
0850	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	4,400.000	21.000	0.000	17.00	74,800.00
0855	04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,200.000	1.000	0.000	1.00	5,200.00
0860	04656034	000	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	5,600.000	4.000	0.000	4.00	22,400.00
0865	04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,600.000	1.000	0.000	1.00	5,600.00
0870	04656037	000	INLET (COMPL)(PCU)(5FT)(NONE)	EA	4,400.000	2.000	0.000	2.00	8,800.00
0875	04656041	000	INLET (COMPL)(PCU)(6FT)(NONE)	EA	6,000.000	1.000	0.000	1.00	6,000.00
0880	04656043	000	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	6,000.000	15.000	0.000	15.00	90,000.00
0885	04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	3,900.000	2.000	0.000	2.00	7,800.00
0890	04656052	000	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	4,300.000	1.000	0.000	1.00	4,300.00
0895	04656054	000	INLET (COMPL)(PSL)(SL)(3FTX3FT)	EA	3,400.000	2.000	0.000	1.00	3,400.00
0900	04656055	000	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	4,400.000	3.000	0.000	3.00	13,200.00
0905	04656062	000	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	3,400.000	12.000	0.000	11.00	37,400.00
0910	04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	4,400.000	4.000	0.000	4.00	17,600.00
0915	04656066	000	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	5,200.000	1.000	0.000	1.00	5,200.00
0920	04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,400.000	5.000	0.000	6.00	20,400.00
0925	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,000.000	2.000	0.000	2.00	8,000.00
0930	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,900.000	9.000	-1.000	8.00	31,200.00
0935	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,300.000	8.000	0.000	8.00	34,400.00
0940	04656134	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	8,800.000	1.000	0.000	1.00	8,800.00
0945	04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	4,900.000	3.000	0.000	3.00	14,700.00
0950	04656146	000	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	3,900.000	5.000	0.000	5.00	19,500.00
0955	04656147	000	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,300.000	151.000	0.000	151.00	649,300.00
0960	04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,700.000	49.000	0.000	49.00	230,300.00
0965	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	3,900.000	1.000	0.000	1.00	3,900.00
0970	04656162	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,100.000	8.000	0.000	2.00	10,200.00
0975	04656179	000	INLET (COMPL)(TY MSE2)	EA	5,000.000	10.000	2.000	12.00	60,000.00
0985	04656351	000	INLET (COMPL)(CURB)(TY IIR)(20')	EA	6,100.000	2.000	0.000	1.00	6,100.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0990	04656352	000	INLET (COMPL)(DROP)(TY DD)(20 FT)(MOD)	EA	9,200.000	5.000	0.000	5.00	46,000.00
0995	04656353	000	INLET (COMPL)(DROP)(TY DD)(30 FT)(MOD)	EA	12,600.000	2.000	0.000	2.00	25,200.00
1000	04656354	000	INLET (COMPL)(TY E)(BAR WALL)(10')(MOD)	EA	4,900.000	8.000	0.000	8.00	39,200.00
1005	04656355	000	INLET (COMPL)(TY E)(BAR WALL)(15')(MOD)	EA	5,600.000	2.000	0.000	2.00	11,200.00
1010	04656356	000	INLET (COMPL)(TY E)(MED BAR)(10')(MOD)	EA	4,500.000	19.000	-1.000	18.00	81,000.00
1015	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	13,000.000	1.000	0.000	1.00	13,000.00
1020	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	16,100.000	2.000	0.000	2.00	32,200.00
1025	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	14,500.000	1.000	0.000	1.00	14,500.00
1030	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,100.000	1.000	0.000	1.00	4,100.00
1035	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	52.000	2.000	54.00	89,100.00
1045	04726006	000	REMOV & RE - LAY PIPE (24 IN)	LF	208.000	14.000	76.000	76.00	15,808.00
1052	96086037		UNIQUE CHANGE ORDER ITEM 37 CO #38 - MODIFIED PRE-CAST TRENCH DRAIN	DOL	1.000	0.000	12,100.650	12,100.65	12,100.65
1055	04746023	000	PRE-CAST TRNCH DRAIN(W/OUT CONC PVMNT)	LF	129.000	1,789.000	10.000	1,882.50	242,842.50
1060	04766020	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL IV)	LF	595.000	342.000	0.000	342.00	203,490.00
1065	04796001	000	ADJUSTING MANHOLES	EA	4,100.000	2.000	0.000	2.00	8,200.00
1070	04796006	000	ADJUSTING INLET (CAP)	EA	4,400.000	1.000	0.000	2.00	8,800.00
1075	04796007	000	ADJUSTING MANHOLES(CAP)	EA	4,300.000	2.000	0.000	2.00	8,600.00
1080	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	38.000	3,597.000	65.000	3,766.00	143,108.00
1085	04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	35.000	64.000	0.000	64.00	2,240.00
1095	04966002	000	REMOV STR (INLET)	EA	1,000.000	59.000	1.000	60.00	60,000.00
1100	04966004	000	REMOV STR (SET)	EA	1,000.000	40.000	0.000	40.00	40,000.00
1105	04966006	000	REMOV STR (HEADWALL)	EA	2,400.000	1.000	0.000	1.00	2,400.00
1110	04966007	000	REMOV STR (PIPE)	LF	11.000	20,294.000	-7,770.000	12,524.00	137,764.00
1115	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	195,000.000	3.000	0.000	3.00	585,000.00
1120	04966023	000	REMOVE STR (JUNCTION BOX)	EA	3,400.000	1.000	0.000	2.00	6,800.00
1125	04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	5.200	3,350.000	0.000	3,350.00	17,420.00
1130	04966112	000	REMOVE PT ANCHORAGE ASSEMBLY(EXTERNAL)	EA	1,750.000	3.000	0.000	3.00	5,250.00
1135	04966113	000	REMOVE PT ANCHORAGE ASSEMBLY(INTERNAL)	EA	1,280.000	4.000	0.000	4.00	5,120.00
1140	04966114	000	REMOVE EXTERNAL PT TENDON	LF	570.000	9.000	0.000	9.00	5,130.00
1145	04966115	000	REMOVE INTERNAL PT TENDON	LF	75.500	68.000	0.000	68.00	5,134.00
1150	05006001	000	MOBILIZATION	LS	8,500,000.000	1.000	0.000	0.97	8,245,000.00
1152	96086066		UNIQUE CHANGE ORDER ITEM 66 Daily Overhead Rate	DOL	7,249.410	0.000	236.000	236.00	1,710,860.76
1153	96086068		UNIQUE CHANGE ORDER ITEM 68 Asphalt Escalation	DOL	1.000	0.000	1,200,000.000	1,243,847.36	1,243,847.36
1155	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	44,100.000	41.000	0.000	41.00	1,808,100.00
1156	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Non Participating Barricade Item	MO	44,100.000	0.000	13.000	13.00	573,300.00
1160	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	62.500	15.000	0.000	437.00	27,312.50
1165	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	31.250	15.000	0.000	208.00	6,500.00
1170	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	1,112.000	0.000	3,242.81	64,856.20
1175	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	1,112.000	0.000	3,242.81	32,428.10
1180	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	41,451.000	0.000	38,713.00	116,139.00
1185	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	41,451.000	0.000	38,713.00	38,713.00
1190	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	3.750	8,292.000	0.000	4,277.00	16,038.75
1195	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	8,292.000	0.000	4,277.00	4,277.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1200	05086001	000	CONSTRUCTING DETOURS	SY	67.000	16,490.000	0.000	15,183.78	1,017,313.26
1205	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	52.000	240.000	0.000	240.00	12,480.00
1210	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	10.500	21,240.000	-11,910.000	8,040.00	84,420.00
1215	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	11.500	24,360.000	-14,780.000	9,580.00	110,170.00
1216	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1) CO #10 - ITEM ADDED	LF	11.500	0.000	4,120.000	3,480.00	40,020.00
1220	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	12.000	2,360.000	-280.000	740.00	8,880.00
1221	05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2) CO #10 - ITEM ADDED	LF	12.000	0.000	300.000	180.00	2,160.00
1223	05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1) CO #4 - ITEM ADDED	LF	10.500	0.000	11,910.000	11,910.00	125,055.00
1225	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.600	59,010.000	0.000	91,269.00	419,837.40
1230	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.500	32,500.000	0.000	80,920.00	364,140.00
1235	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.700	1,760.000	0.000	5,820.00	27,354.00
1238	05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1) CO #4 - ITEM ADDED	LF	3.350	0.000	11,910.000	2,575.00	8,626.25
1240	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	3.350	21,240.000	-11,910.000	18,390.00	61,606.50
1245	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	3.900	24,360.000	-3,820.000	15,660.00	61,074.00
1246	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1) CO #10 - ITEM ADDED	LF	3.900	0.000	4,120.000	1,940.00	7,566.00
1250	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	2,360.000	-280.000	800.00	3,200.00
1251	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2) CO #10 - ITEM ADDED	LF	4.000	0.000	300.000	240.00	960.00
1255	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	10.600	120.000	0.000	360.00	3,816.00
1260	05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	87.000	475.000	0.000	510.00	44,370.00
1265	05146044	000	PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	76.000	4,496.000	0.000	4,496.17	341,708.92
1266	05146044		PERM CTB (SGL SLOPE) (TY 1) SPECIAL CO#5 - ITEM ADDED	LF	67.130	0.000	-90.000	-90.00	-6,041.70
1267	05146045		PERM CTB (SGL SLOPE) (TY 3) SPECIAL CO#5 - ITEM ADDED	LF	220.540	0.000	90.000	90.00	19,848.60
1270	05286004	000	LANDSCAPE PAVERS	SY	50.000	2,528.000	18.800	2,341.12	117,055.90
1275	05286006	000	REMOVE AND RELAY PAVERS	SY	57.000	38.900	3.000	470.63	26,825.91
1280	05296001	000	CONC CURB (TY I)	LF	15.400	676.000	49.000	1,392.50	21,444.50
1285	05296007	000	CONC CURB & GUTTER (TY I)	LF	18.700	5,929.000	-75.000	4,677.00	87,459.90
1290	05296008	000	CONC CURB & GUTTER (TY II)	LF	17.600	37,108.000	587.000	38,901.60	684,668.16
1295	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	214.500	160.000	0.000	224.00	48,048.00
1300	05306004	000	DRIVEWAYS (CONC)	SY	70.000	7,685.000	-85.000	8,645.79	605,205.02
1305	05306005	000	DRIVEWAYS (ACP)	SY	60.000	1,736.000	0.000	2,362.29	141,737.40
1310	05316002	000	CONC SIDEWALKS (5")	SY	53.000	18,947.000	356.910	19,898.39	1,054,614.88
1315	05316004	000	CURB RAMPS (TY 1)	EA	1,320.000	24.000	1.000	16.00	21,120.00
1320	05316005	000	CURB RAMPS (TY 2)	EA	1,320.000	2.000	0.000	1.00	1,320.00
1325	05316008	000	CURB RAMPS (TY 5)	EA	1,320.000	9.000	1.000	10.00	13,200.00
1330	05316009	000	CURB RAMPS (TY 6)	EA	1,320.000	1.000	0.000	2.00	2,640.00
1335	05316010	000	CURB RAMPS (TY 7)	EA	1,430.000	2.000	0.000	1.00	1,430.00
1340	05316013	000	CURB RAMPS (TY 10)	EA	1,540.000	21.000	2.000	27.00	41,580.00
1345	05316014	000	CURB RAMPS (TY 11)	EA	1,650.000	2.000	0.000	2.00	3,300.00
1350	05316016	000	CURB RAMPS (TY 21)	EA	1,870.000	2.000	0.000	2.00	3,740.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1355	05316033	000	CONC SIDEWALKS (SPECIAL) (TYPE B)	SY	60.000	3,795.000	0.000	3,375.51	202,530.54
1365	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.500	4,350.000	-350.000	3,625.00	70,687.50
1370	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,425.000	4.000	-1.000	5.00	7,125.00
1375	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	800.000	9.000	-1.000	7.00	5,600.00
1380	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	908.000	10.000	0.000	10.00	9,080.00
1385	05406023	000	MTL BEAM GD FEN TRANS(THRIE BEAM)28"	EA	1,410.000	2.000	1.000	1.00	1,410.00
1390	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	10,036.000	0.000	10,068.50	50,342.50
1395	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	500.000	27.000	0.000	28.00	14,000.00
1402	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,855.197	0.000	17.000	15.00	42,827.97
CO #40 - ITEM ADDED - UPGRADED TO COMPLY WITH MASH									
1405	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	25.000	0.000	25.00	5,500.00
1410	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	58.000	0.000	74.00	148,000.00
1415	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	27.000	0.000	47.00	47,000.00
1425	05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	15,000.000	3.000	0.000	3.00	45,000.00
1430	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	20,000.000	2.000	0.000	2.00	40,000.00
1432	96086041		UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.000	43,019.690	43,019.69	43,019.69
CO #50 - CCA UPGRADE FOR MASH COMP									
1435	05456015	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL2)	EA	20,000.000	5.000	0.000	5.00	100,000.00
1440	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	30,000.000	4.000	0.000	4.00	120,000.00
1445	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	24.000	0.000	38.00	380,000.00
1447	96086073		UNIQUE CHANGE ORDER ITEM 73	DOL	1.000	0.000	35,810.810	35,810.81	35,810.81
CO #81 - CCA ADDITIONAL BAY									
1450	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	25.000	1,795.000	0.000	1,735.00	43,375.00
1455	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	337.000	22.000	0.000	22.00	7,414.00
1460	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	315.000	2.000	0.000	2.00	630.00
1465	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	338.000	42.000	0.000	42.00	14,196.00
1466	06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	357.390	0.000	1.000	1.00	357.39
CO #51 - ADDED HIGH MAST - NEW UNIT PRICE									
1470	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,300.000	7.000	0.000	8.00	10,400.00
1475	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,400.000	4.000	0.000	4.00	5,600.00
1480	06106192	000	IN RD IL (TY SP) 38S-10 (250W EQ) LED	EA	3,000.000	7.000	0.000	7.00	21,000.00
1485	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,800.000	37.000	0.000	37.00	103,600.00
1490	06106199	000	IN RD IL (TY SA) 40B-8-8 (250W EQ) LED	EA	3,600.000	2.000	0.000	2.00	7,200.00
1495	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,600.000	9.000	0.000	9.00	23,400.00
1500	06106260	000	IN RD IL (TY SP) 48S-4 (400W EQ) LED	EA	3,200.000	2.000	0.000	2.00	6,400.00
1505	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,200.000	14.000	-13.000	1.00	4,200.00
1510	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	26,000.000	2.000	0.000	2.00	52,000.00
1515	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	31,000.000	4.000	0.000	4.00	124,000.00
1516	06136007		HI MST IL POLE (175 FT)(80 MPH)	EA	35,484.063	0.000	3.000	3.00	106,452.19
CO #51 - ADDED HIGH MAST - NEW UNIT PRICE									
1530	06176001	000	TEMP RD IL (RD IL ASM)	EA	5,900.000	6.000	0.000	2.00	11,800.00
1535	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.400	18,895.000	45.000	18,940.00	159,096.00
1540	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.600	3,735.000	0.000	3,090.00	29,664.00
1545	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	12.500	62,885.000	0.000	57,650.00	720,625.00
1550	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	13.000	26,671.000	401.000	27,072.00	351,936.00
1551	06186046		CONDT (PVC) (SCH 80) (2")	LF	13.479	0.000	75.000	75.00	1,010.92
CO #51 - ADDED HIGH MAST - NEW UNIT PRICE									

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1555	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	24.500	7,728.000	20.000	7,748.00	189,826.00
1560	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	12.000	2,087.000	865.000	2,661.00	31,932.00
1565	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	21.500	9,341.000	0.000	12,125.00	260,687.50
1570	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	112.000	0.000	112.00	1,512.00
1575	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	33.000	294.000	0.000	294.00	9,702.00
1580	06186062	000	CONDT (RM) (3/4")	LF	25.000	619.000	0.000	806.00	20,150.00
1585	06186070	000	CONDT (RM) (2")	LF	33.000	400.000	0.000	330.00	10,890.00
1590	06186074	000	CONDT (RM) (3")	LF	55.000	570.000	0.000	570.00	31,350.00
1595	06186078	000	CONDT (RM) (4")	LF	36.000	2,761.000	0.000	2,761.00	99,396.00
1600	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.150	40,115.000	0.000	34,225.00	39,358.75
1605	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	29,865.000	-2,322.000	27,543.00	35,805.90
1610	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.500	95,926.000	-11,908.000	92,319.00	138,478.50
1615	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	13,706.000	-381.000	13,325.00	19,987.50
1616	06206009		ELEC CONDR (NO.6) BARE	LF	1.559	0.000	250.000	250.00	389.73
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1620	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.650	49,232.000	1,228.000	46,791.00	77,205.15
1621	06206010		ELEC CONDR (NO.6) INSULATED	LF	1.697	0.000	500.000	500.00	848.40
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1625	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	4,105.000	5,308.000	9,413.00	16,472.75
1630	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.850	4,455.000	14,158.000	16,795.00	31,070.75
1635	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.700	5,475.000	0.000	6,570.00	17,739.00
1640	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.800	15,265.000	0.000	17,880.00	50,064.00
1645	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	3.300	876.000	0.000	876.00	2,890.80
1650	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	3.900	1,670.000	0.000	1,390.00	5,421.00
1655	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.200	5,005.000	0.000	4,170.00	17,514.00
1660	06246001	000	GROUND BOX TY A (122311)	EA	800.000	41.000	0.000	39.00	31,200.00
1661	06246001		GROUND BOX TY A (122311)	EA	844.157	0.000	3.000	3.00	2,532.47
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1665	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,350.000	35.000	0.000	38.00	51,300.00
1666	06246002		GROUND BOX TY A (122311)W/APRON	EA	1,388.190	0.000	1.000	1.00	1,388.19
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1670	06246009	000	GROUND BOX TY D (162922)	EA	845.000	14.000	1.000	15.00	12,675.00
1675	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	69.000	1.000	71.00	99,400.00
1680	06246028	000	REMOVE GROUND BOX	EA	315.000	62.000	1.000	63.00	19,845.00
1685	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	3,100.000	1.000	0.000	1.00	3,100.00
1690	06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	8.000	0.000	8.00	3,920.00
1693	06286015		ELC SRV TY A 120/240 060(SS)SS(E)SP(O)	EA	6,705.000	0.000	5.000	5.00	33,525.00
			CO#7 - ITEM ADDED						
1695	06286054	000	ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	6,900.000	5.000	-1.000	4.00	27,600.00
1696	06286054		ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	7,222.010	0.000	1.000	1.00	7,222.01
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1700	06286086	000	ELC SRV TY A 240/480 100(SS)SS(E)SP(O)	EA	7,000.000	4.000	-4.000	1.00	7,000.00
1705	06286131	000	ELC SRV TY D 120/240 060(NS)GS(N)SP(O)	EA	4,700.000	4.000	0.000	4.00	18,800.00
1710	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,100.000	1.000	0.000	1.00	5,100.00
1715	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,100.000	1.000	0.000	1.00	5,100.00
1720	06286334	000	ELC SRV TY D 120/240 125(NS)GS(N)SP(O)	EA	4,800.000	4.000	0.000	4.00	19,200.00
1725	06286335	000	ELC SRV TY D 120/240 175(NS)GS(N)SP(O)	EA	4,900.000	2.000	0.000	2.00	9,800.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1730	06286336	000	ELC SRV TY D 120/240 200(NS)GS(N)SP(O)	EA	4,950.000	2.000	0.000	2.00	9,900.00
1732	96086056		UNIQUE CHANGE ORDER ITEM 56 CO #58 - AUSTIN FC SIGNS	DOL	1.000	0.000	87,738.540	87,738.54	87,738.54
1735	06366001	000	ALUMINUM SIGNS (TY A)	SF	32.500	99.000	4.400	103.40	3,360.50
1740	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.500	276.250	0.000	276.25	5,110.63
1745	06366003	000	ALUMINUM SIGNS (TY O)	SF	22.500	6,609.250	0.000	6,609.25	148,708.14
1750	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	470.000	11.000	0.000	11.00	5,170.00
1755	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	420.000	16.000	0.000	16.00	6,720.00
1760	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	520.000	45.000	0.000	45.00	23,400.00
1765	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	567.000	3.000	0.000	3.00	1,701.00
1770	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	1,200.000	2.000	0.000	2.00	2,400.00
1775	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	620.000	1.000	0.000	1.00	620.00
1780	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	625.000	3.000	0.000	3.00	1,875.00
1785	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	635.000	3.000	0.000	3.00	1,905.00
1790	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	660.000	3.000	0.000	3.00	1,980.00
1795	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,610.000	5.000	0.000	5.00	8,050.00
1800	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	295.000	122.000	0.000	122.00	35,990.00
1805	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	335.000	18.000	0.000	18.00	6,030.00
1810	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,400.000	4.000	0.000	6.00	8,400.00
1815	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,450.000	6.000	0.000	6.00	8,700.00
1820	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,250.000	9.000	-2.000	7.00	15,750.00
1822	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #74 - ITEM ADDED	EA	4,459.869	0.000	49.000	49.00	218,533.59
1823	96086083		UNIQUE CHANGE ORDER ITEM 83 CO #90 - SMALL SIGN MODIFICATIONS	DOL	1.000	0.000	8,514.120	8,514.12	8,514.12
1825	06446076	000	REMOVE SM RD SN SUP&AM	EA	66.000	222.000	1.000	225.00	14,850.00
1830	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	755.000	1.000	0.000	2.00	1,510.00
1835	06446092	000	IN SM RD SN SUP & AM TYTWT(1)WA(P)(3FT)	EA	305.000	8.000	0.000	8.00	2,440.00
1840	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.600	1,034.500	0.000	1,034.50	5,793.20
1850	06476003	000	REMOVE LRSA	EA	625.000	8.000	0.000	7.00	4,375.00
1855	06506018	000	INS OH SN SUP(20 FT CANT)	EA	11,000.000	1.000	0.000	1.00	11,000.00
1860	06506032	000	INS OH SN SUP(30 FT CANT)	EA	13,500.000	2.000	0.000	2.00	27,000.00
1865	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	13,000.000	1.000	0.000	1.00	13,000.00
1870	06506042	000	INS OH SN SUP(40 FT BAL TEE)	EA	22,000.000	2.000	0.000	2.00	44,000.00
1875	06506045	000	INS OH SN SUP(40 FT CANT)	EA	21,000.000	5.000	0.000	4.00	84,000.00
1880	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,500.000	1.000	0.000	1.00	14,500.00
1885	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	21,000.000	1.000	0.000	1.00	21,000.00
1890	06506074	000	INS OH SN SUP(65 FT BRDG)	EA	20,000.000	1.000	0.000	1.00	20,000.00
1895	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	26,000.000	1.000	0.000	1.00	26,000.00
1900	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	24,000.000	1.000	0.000	1.00	24,000.00
1905	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	34,000.000	2.000	0.000	2.00	68,000.00
1910	06506149	000	INS OH SN SUP(140 FT BRDG)	EA	54,000.000	1.000	0.000	1.00	54,000.00
1915	06506164	000	INS OH SN SUP(155 FT BRDG)	EA	63,000.000	1.000	0.000	1.00	63,000.00
1920	06506173	000	INS OH SN SUP(170 FT BRDG)	EA	88,000.000	1.000	0.000	1.00	88,000.00
1925	06506204	000	REMOVE OVERHD SIGN SUP	EA	6,000.000	9.000	0.000	8.00	48,000.00
1930	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	550.000	5.000	0.000	8.00	4,400.00
1935	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.500	46.000	0.000	47.00	634.50
1940	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.500	44.000	0.000	41.00	553.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1945	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.280	38,355.000	0.000	83,340.00	23,335.20
1950	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.340	240.000	0.000	3,158.00	1,073.72
1955	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.320	120,239.000	0.000	197,236.00	63,115.52
1960	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.480	346.000	0.000	10,203.00	4,897.44
1965	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.630	43,987.000	0.000	68,042.00	42,866.46
1970	06626013	000	WK ZN PAV MRK NON-REMOV (W)12"(LNDP)	LF	2.500	3,522.000	0.000	4,073.00	10,182.50
1975	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.500	10,826.000	0.000	8,775.00	21,937.50
1980	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	7.500	884.000	0.000	276.00	2,070.00
1985	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	113.000	18.000	0.000	59.00	6,667.00
1990	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	138.000	23.000	0.000	39.00	5,382.00
1995	06626030	000	WK ZN PAV MRK NON-REMOV(W)18"(YLD TRI)	EA	69.000	9.000	0.000	13.00	897.00
2000	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.420	68.000	0.000	14,930.00	6,270.60
2005	06626033	000	WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	0.630	45.000	0.000	4,725.00	2,976.75
2010	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.290	167,132.000	0.000	148,517.00	43,069.93
2020	06626039	000	WK ZN PAV MRK NON-REMOV (Y)12"(SLD)	LF	3.750	1,277.000	0.000	12.00	45.00
2025	06626046	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	3.650	1,443.000	0.000	856.00	3,124.40
2030	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	3.650	3,208.000	46.000	801.00	2,923.65
2035	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.650	1,911.000	0.000	472.00	1,722.80
2040	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.400	4,417.000	0.000	10,391.00	35,329.40
2045	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	2.150	12,925.000	136.000	6,128.00	13,175.20
2050	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	2.150	8,557.800	0.000	1,963.00	4,220.45
2055	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.690	500.000	0.000	3,120.00	2,152.80
2060	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	219.000	11.000	0.000	4.00	876.00
2065	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	250.000	11.000	0.000	2.00	500.00
2075	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.690	500.000	0.000	425.00	293.25
2080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.250	9,313.000	0.000	9,621.00	12,026.25
2090	06666005	000	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.340	45.000	310.000	123.00	41.82
2095	06666029	000	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	0.660	135.000	0.000	302.00	199.32
2100	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.660	26,186.000	2,702.000	34,750.00	22,935.00
2105	06666038	000	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	1.050	3,132.000	589.000	8,894.00	9,338.70
2110	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.300	10,269.000	1,033.000	10,179.00	23,411.70
2115	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.100	655.000	0.000	2,818.00	17,189.80
2120	06666053	000	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	102.000	48.000	4.000	77.00	7,854.00
2125	06666056	000	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	167.000	12.000	0.000	20.00	3,340.00
2130	06666062	000	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	230.000	10.000	4.000	24.00	5,520.00
2135	06666071	000	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	355.000	8.000	0.000	6.00	2,130.00
2140	06666074	000	REFL PAV MRK TY I (W)(NUMBER)(090MIL)	EA	201.000	5.000	0.000	3.00	603.00
2145	06666077	000	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	177.000	58.000	8.000	82.00	14,514.00
2150	06666098	000	REF PAV MRK TY I(W)18"(YLD TRI)(090MIL)	EA	23.500	75.000	0.000	65.00	1,527.50
2160	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.160	10,648.000	782.000	12,640.00	2,022.40
2165	06666168	000	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.160	45.000	310.000	450.00	72.00
2170	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.160	11,151.000	-785.900	10,365.10	1,658.42
2175	06666171	000	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	17,668.000	615.000	19,270.00	5,973.70
2180	06666174	000	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	36,413.000	1,983.000	38,396.00	9,215.04
2185	06666176	000	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.360	135.000	0.000	426.00	153.36
2190	06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.310	26,186.000	2,702.000	32,475.00	10,067.25
2195	06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.050	3,132.000	589.000	4,425.00	4,646.25
2200	06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.050	10,269.000	1,065.000	8,600.00	9,030.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2205	06666182	000	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.100	655.000	2,098.000	2,603.00	8,069.30
2210	06666184	000	REFL PAV MRK TY II (W) (ARROW)	EA	56.000	48.000	4.000	117.00	6,552.00
2215	06666185	000	REFL PAV MRK TY II (W) (DBL ARROW)	EA	71.000	12.000	0.000	8.00	568.00
2220	06666187	000	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	102.000	10.000	4.000	20.00	2,040.00
2225	06666190	000	REFL PAV MRK TY II (W) (LNDP ARW)	EA	166.000	8.000	-2.000	6.00	996.00
2230	06666191	000	REFL PAV MRK TY II (W) (NUMBER)	EA	121.000	5.000	0.000	3.00	363.00
2235	06666192	000	REFL PAV MRK TY II (W) (WORD)	EA	77.000	58.000	9.000	75.00	5,775.00
2240	06666198	000	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	18.500	75.000	0.000	60.00	1,110.00
2245	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.160	17,164.000	-864.000	15,341.00	2,454.56
2250	06666210	000	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.230	37,247.000	2,857.000	42,480.00	9,770.40
2251	06666245		PAVEMENT SEALER (BIKE SYMBOL)	EA	68.933	0.000	4.000	4.00	275.73
			CO #63 - ITEM ADDED						
2253	06666244		PAVEMENT SEALER (BIKE ARROW)	EA	42.420	0.000	4.000	4.00	169.68
			CO #63 - ITEM ADDED						
2255	06666285	000	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.340	36,413.000	1,983.000	54,060.00	18,380.40
2260	06666289	000	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	0.340	37,247.000	2,857.000	58,154.00	19,772.36
2265	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.310	10,648.000	782.000	20,810.00	6,451.10
2270	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.310	11,151.000	-864.000	12,075.00	3,743.25
2275	06666305	000	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.320	17,668.000	615.000	14,010.00	4,483.20
2280	06666314	000	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.310	17,164.000	-1,089.000	27,097.00	8,400.07
2285	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	0.560	2,140.000	-400.000	3,070.00	1,719.20
2287	06686096		PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	238.613	0.000	4.000	4.00	954.45
			CO #63 - ITEM ADDED						
2288	06686094		PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	212.100	0.000	4.000	4.00	848.40
			CO #63 - ITEM ADDED						
229	03466058		TACK COAT	GAL	2.300	0.000	-3,920.860	-3,920.86	-9,017.98
			CO #68 - ITEM ADDED (TACK CREDIT)						
2290	06726006	000	REFL PAV MRKR TY I-A	EA	3.100	53.000	0.000	268.00	830.80
2295	06726007	000	REFL PAV MRKR TY I-C	EA	3.100	54.000	0.000	201.00	623.10
2300	06726008	000	REFL PAV MRKR TY I-R	EA	3.100	28.000	0.000	28.00	86.80
2305	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.100	108.000	-26.000	105.00	325.50
2310	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.660	3,666.000	182.000	7,469.00	19,867.54
2315	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	401,040.000	-199,638.000	201,402.00	132,925.32
2320	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.660	13,690.000	0.000	70,794.00	46,724.04
2325	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.710	56,646.000	-648.000	47,990.00	34,072.90
2330	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.020	10,624.000	0.000	11,517.00	11,747.34
2335	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.050	372.000	0.000	194.00	397.70
2340	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	46.000	5.000	0.000	49.00	2,254.00
2345	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	46.000	17.000	0.000	16.00	736.00
2350	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	35.500	27.000	0.000	5.00	177.50
2355	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	35,195.000	5,038.000	26,943.00	4,041.45
2360	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.180	5,753.000	154.000	730.00	131.40
2370	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.230	2,996.000	1,144.000	270.00	62.10
2382	06786028		PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	10.605	0.000	4.000	4.00	42.42
			CO #63 - ITEM ADDED						
2384	06786026		PAV SURF PREP FOR MRK (BIKE ARROW)	EA	10.605	0.000	4.000	4.00	42.42
			CO #63 - ITEM ADDED						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2385	06806004	001	REMOVING TRAFFIC SIGNALS	EA	7,900.000	3.000	0.000	3.00	23,700.00
2390	06806005	001	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	26,000.000	3.000	0.000	3.00	78,000.00
2395	06816001	000	TEMP TRAF SIGNALS	EA	150,000.000	1.000	0.000	1.00	150,000.00
2400	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	365.000	22.000	0.000	18.00	6,570.00
2405	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	368.000	3.000	0.000	3.00	1,104.00
2410	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	367.000	22.000	0.000	22.00	8,074.00
2415	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	365.000	5.000	0.000	5.00	1,825.00
2420	06826005	000	VEH SIG SEC (12")LED(RED)	EA	365.000	22.000	0.000	22.00	8,030.00
2425	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	365.000	2.000	0.000	2.00	730.00
2430	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	900.000	20.000	0.000	20.00	18,000.00
2435	06826023	000	BACK PLATE (12")(3 SEC)	EA	162.000	21.000	0.000	21.00	3,402.00
2440	06826024	000	BACK PLATE (12")(4 SEC)	EA	172.000	2.000	0.000	2.00	344.00
2445	06826025	000	BACK PLATE (12")(5 SEC)	EA	185.000	1.000	0.000	1.00	185.00
2450	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.250	3,227.000	3,244.000	6,471.00	14,559.75
2455	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.250	222.000	10.000	232.00	522.00
2460	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	4.450	1,286.000	3,068.000	4,354.00	19,375.30
2461	06846046		TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.621	0.000	2,260.000	2,260.00	12,702.67
CO #65 - REMOVE AND REPLACE EXISTING CABLE									
2465	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	2.250	2,121.000	0.000	2,121.00	4,772.25
2470	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	3,774.000	4,823.000	9,084.00	15,442.80
2472	96082029		UNIQUE CHANGE ORDER ITEM 29	DOL	1,886.350	0.000	1.000	1.00	1,886.35
CO #24 - ADDITIONAL SIGNAL WIRING AT US 290									
2475	06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	3,850.000	8.000	0.000	8.00	30,800.00
2480	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	7,200.000	1.000	0.000	1.00	7,200.00
2485	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,100.000	1.000	0.000	1.00	8,100.00
2490	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	8,500.000	2.000	0.000	2.00	17,000.00
2495	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	8,300.000	1.000	0.000	1.00	8,300.00
2500	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	20,000.000	1.000	0.000	1.00	20,000.00
2505	06866187	000	INS TRF SIG PL AM(S)2 ARM(50-36')LUM	EA	24,500.000	1.000	0.000	1.00	24,500.00
2510	06876001	000	PED POLE ASSEMBLY	EA	2,600.000	20.000	0.000	18.00	46,800.00
2515	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	905.000	20.000	0.000	20.00	18,100.00
2520	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,550.000	2.000	0.000	2.00	9,100.00
2525	07306107	000	FULL - WIDTH MOWING	CYC	3,650.000	7.000	0.000	4.00	14,600.00
2530	07346002	000	LITTER REMOVAL	CYC	4,550.000	45.000	0.000	46.00	209,300.00
2535	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,200.000	45.000	0.000	46.00	55,200.00
2540	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	970.000	45.000	0.000	46.00	44,620.00
2545	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	45.000	0.000	46.00	92,000.00
2550	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	2,000.000	45.000	0.000	46.00	92,000.00
2555	07896001	000	TREATMENT FOR ASR-AFFECTED STRUCTURES	SF	7.100	13,546.000	0.000	13,546.00	96,176.60
2560	10046001	000	TREE PROTECTION	EA	385.000	53.000	0.000	53.00	20,405.00
2565	50196001	000	MCTB (FURNISH/INSTALL)	LF	155.000	10,338.000	0.000	12,308.00	1,907,740.00
2570	50196002	000	MCTB (MOVE)	LF	3.400	87,018.000	-74,054.680	12,963.32	44,075.29
2575	50196003	000	MCTB (CRASH CUSHION ATTENUATOR)	EA	10,500.000	8.000	0.000	8.00	84,000.00
2580	50196004	000	MCTB (REMOVE)	LF	4.750	10,338.000	0.000	12,308.00	58,462.99
2585	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	13,700.000	8.000	0.000	8.00	109,600.00
2586	60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	4,690.000	0.000	2.000	2.00	9,380.00
CO #85 - EXTENDED DEPLOYMENT (PRORATED COST)									

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2587	60016002		PORTABLE CHANGEABLE MESSAGE SIGN CO #85 - EXTENDED DEPLOYMENT (OWNER COST)	EA	17,617.600	0.000	6.000	6.00	105,705.60
2590	60026001	000	VIVDS PROCESSOR SYSTEM	EA	9,400.000	1.000	0.000	1.00	9,400.00
2595	60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,450.000	3.000	0.000	3.00	7,350.00
2596	96086062		UNIQUE CHANGE ORDER ITEM 62 CO #65 - VIVDS CAMERA ASSEMBLY (INSTALL ONLY)	DOL	835.145	0.000	4.000	4.00	3,340.58
2600	60026003	000	VIVDS SET-UP SYSTEM	EA	830.000	1.000	0.000	1.00	830.00
2605	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.350	1,253.000	2,047.000	3,300.00	11,055.00
2610	60026007	000	VIVDS TEMPORARY	EA	31,000.000	1.000	0.000	1.00	31,000.00
2615	60046031	000	ITS COM CBL (ETHERNET)	LF	6.500	563.000	0.000	563.00	3,659.50
2620	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.100	64,900.000	65.000	65,534.00	137,621.40
2625	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	1.720	9,760.000	0.000	9,760.00	16,787.20
2630	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.600	36,480.000	0.000	32,300.00	83,980.00
2635	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,100.000	1.000	0.000	2.00	4,200.00
2640	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	860.000	32.000	0.000	32.00	27,520.00
2645	60076024	000	FIBER OPTIC PATCH PANEL (48 POSITION)	EA	1,700.000	3.000	0.000	4.00	6,800.00
2650	60076025	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	2,550.000	1.000	0.000	1.00	2,550.00
2655	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	91.000	56.000	0.000	56.00	5,096.00
2660	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,700.000	12.000	0.000	14.00	51,800.00
2665	60086023	000	ITS GRND MNT CAB (TY 4) (CONF 1)	EA	16,000.000	1.000	0.000	2.00	32,000.00
2670	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,400.000	6.000	0.000	6.00	56,400.00
2675	60106004	000	CCTV MOUNT (POLE)	EA	290.000	6.000	0.000	6.00	1,740.00
2680	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,900.000	6.000	0.000	6.00	11,400.00
2685	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	25.000	6,900.000	0.000	7,530.00	188,250.00
2690	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	17.500	62,885.000	0.000	62,885.00	1,100,487.50
2695	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	80.000	570.000	0.000	570.00	45,600.00
2700	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	30,000.000	5.000	0.000	5.00	150,000.00
2705	60296001	002	RADAR VEHICLE SENSING DEVICE	EA	12,000.000	17.000	0.000	17.00	204,000.00
2710	60326001	000	SYSTEM INTEGRATION	LS	45,000.000	1.000	0.000	1.00	45,000.00
2715	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	2,400.000	4.000	0.000	4.00	9,600.00
2720	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	60.000	1,550.000	101.000	2,558.75	153,524.76
2725	60496003	000	LONG CHANNEL MOUNT CURB SYS (REMOVE)	LF	19.500	320.000	0.000	320.00	6,240.00
2730	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	780.000	3.000	0.000	3.00	2,340.00
2735	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,800.000	2.000	0.000	2.00	15,600.00
2740	60646001	000	ITS POLE (20 FT)(90 MPH)	EA	4,900.000	8.000	0.000	8.00	39,200.00
2745	60646010	000	ITS POLE (30 FT)(90 MPH)	EA	5,700.000	2.000	0.000	2.00	11,400.00
2750	60646019	000	ITS POLE (40 FT)(90 MPH)	EA	6,700.000	6.000	0.000	6.00	40,200.00
2755	60646037	000	ITS POLE (50 FT)(90 MPH)	EA	7,800.000	2.000	0.000	2.00	15,600.00
276	04006005		CEM STABIL BKFL CO #27 - CSB PRICE AND QUANTITY ADJUSTMENT	CY	132.460	0.000	11,567.800	11,567.80	1,532,270.79
2760	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	11,000.000	1.000	0.000	1.00	11,000.00
2765	60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,400.000	7.000	0.000	7.00	30,800.00
2770	60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	5,700.000	10.000	0.000	10.00	57,000.00
2775	60796002	001	AUTO PORT SMRT TRF MONITOR SYS (PLAN 1)	DAY	380.000	328.000	-294.000	34.00	12,920.00
2780	60796003	001	AUTO PORT SMRT TRF MONITOR SYS (PLAN 2)	DAY	790.000	82.000	0.000	30.00	23,700.00
2785	61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	5,500.000	1.000	0.000	1.00	5,500.00
2786	61026001		REMOVE HIGH MAST ILLUMINATION CO #51 - ADDED HIGH MAST - NEW UNIT PRICE	EA	5,814.720	0.000	1.000	1.00	5,814.72

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2788	61116003		LED NFHM ILL ASSM (TYPE B) CO #51 - ADDED HIGH MAST	EA	34,067.500	0.000	2.000	2.00	68,135.00
2790	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,100.000	35.000	1.000	36.00	39,600.00
2792	96086042		UNIQUE CHANGE ORDER ITEM 42 CO #51 - ETHERNET SWITCH (MATERIAL ONLY)	DOL	5,839.012	0.000	36.000	36.00	210,204.44
2795	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	960.000	7.000	0.000	7.00	6,720.00
2797	96086043		UNIQUE CHANGE ORDER ITEM 43 CO #51 - MPEG 4 VIDEO ENCODER (MATERIAL ONLY)	DOL	1,072.620	0.000	7.000	7.00	7,508.34
2800	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	710.000	35.000	0.000	35.00	24,850.00
2802	96086044		UNIQUE CHANGE ORDER ITEM 44 CO #51 - TERMINAL SERVER (MATERIAL ONLY)	DOL	1,075.461	0.000	35.000	35.00	37,641.13
2805	61296001	000	CONCRETE ENCASED DUCT BANK	LF	80.000	1,295.000	0.000	1,260.00	100,800.00
2810	61306001	001	UNDERGROUND CABLE VAULT	EA	24,000.000	3.000	0.000	3.00	72,000.00
2815	61306002	001	UNDERGROUND CABLE VAULT (REMOVE)	EA	625.000	24.000	0.000	24.00	15,000.00
2820	61306004	001	UNDERGROUND CABLE VAULT (MODIFY)	EA	7,900.000	7.000	0.000	8.00	63,200.00
2825	61406001	000	WORK ZONE INTELLIGENT TRNSPRTN SYSTEM	LS	415,000.000	1.000	0.000	1.00	415,000.00
2827	96086071		UNIQUE CHANGE ORDER ITEM 71 CO #78 - WRK ZN INTEL TRANSPRTN SYS EXTENDED DEPLOYMENT	DOL	1.000	0.000	129,237.920	129,237.92	129,237.92
2830	61416001	000	REMOVE EXISTING IA CABINET	EA	1,650.000	12.000	0.000	12.00	19,800.00
2835	61416005	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	4,400.000	4.000	0.000	4.00	17,600.00
2842	61566001		LED HI MST IL ASM (6 FIXT)(SYM)(TY S) CO #7 - ITEM ADDED	EA	30,000.000	0.000	4.000	4.00	120,000.00
2843	61566003		LED HI MST IL ASM (6 FIXT) (ASYM)(TY B) CO #7 - ITEM ADDED	EA	28,000.000	0.000	2.000	2.00	56,000.00
2844	61566003		LED HI MST IL ASM (6 FIXT) (ASYM)(TY B) CO #51 - ADDED HIGH MAST - NEW UNIT PRICE	EA	27,953.450	0.000	1.000	1.00	27,953.45
2845	61636003	001	REMOVE EXISTING CABLES (COMMUNICATION)	LF	3.250	18,735.000	0.000	18,735.00	60,888.75
2850	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	2,250.000	3.000	0.000	4.00	9,000.00
2855	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	3,300.000	58.000	0.000	58.00	191,400.00
2860	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	4,100.000	3.000	0.000	3.00	12,300.00
2865	61936001	000	INSTALL LED WRONG WAY SIGN	EA	1,600.000	8.000	0.000	12.00	19,200.00
2870	61936004	000	INSTALL WRONG WAY DRIVER RDR DETECTOR	EA	2,100.000	8.000	0.000	8.00	16,800.00
2875	61936007	000	INST WRGWAY DRVR DUAL RDR DETECT & CONF	EA	2,500.000	4.000	0.000	4.00	10,000.00
2876	96086049		UNIQUE CHANGE ORDER ITEM 49 CO #51 - WRGWAY DRVR DETECT AND SIGNAGE (MATERIAL ONLY)	DOL	1.000	0.000	267,146.430	267,146.43	267,146.43
2880	61936009	000	INST HD RVSD VEHICLE ALERT MODULE	EA	980.000	4.000	0.000	4.00	3,920.00
2882	96086045		UNIQUE CHANGE ORDER ITEM 45 CO #51 - HD RVSD VEHICLE ALERT MODULE (MATERIAL ONLY)	DOL	1,597.378	0.000	4.000	4.00	6,389.51
2885	62696001	000	LED WALL/SURFACE MNT LIGHTING(150W EQ)	EA	1,500.000	48.000	0.000	48.00	72,000.00
2890	62756001	000	FUR & INST ROADWAY WEATHER INFO SYSTEM	EA	68,000.000	1.000	0.000	1.00	68,000.00
2895	62756002	000	PRECIPITATION TYPE SENSOR	EA	13,200.000	1.000	0.000	1.00	13,200.00
2900	62756003	000	NON-INTRUSIVE PAVEMENT CONDITION SENSOR	EA	16,100.000	3.000	0.000	3.00	48,300.00
2905	62756004	000	NON-INTRUSIVE PAVEMENT TEMP SENSOR	EA	15,500.000	3.000	0.000	3.00	46,500.00
2910	62756005	000	RAIN SENSOR	EA	13,200.000	1.000	0.000	1.00	13,200.00
2915	62756006	000	WINDSPEED/DIRECTION SENSOR	EA	16,500.000	1.000	0.000	1.00	16,500.00
2920	62756007	000	TIPPING BUCKET RAIN GAUGE	EA	2,500.000	1.000	0.000	1.00	2,500.00
2925	62756008	000	BAROMETRIC PRESSURE SENSOR	EA	2,200.000	1.000	0.000	1.00	2,200.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2930	62756009	000	AIR TEMP/RELATIVE HUMIDITY SENSOR	EA	3,100.000	1.000	0.000	1.00	3,100.00
2935	96056003		RUC DAMAGE ONLY	DOL	1.000	1,000.000	0.000	-31,700.00	-31,700.00
2950	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	115.000	0.000	113.00	22,600.00
2955	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	200,200.000	0.000	40,821.93	40,821.93
2960	03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	150,000.000	0.000	93,087.44	93,087.44
2965	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	200,200.000	0.000	40,645.71	40,645.71
2970	03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	150,000.000	0.000	34,510.85	34,510.85
2980	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	40,000.000	0.000	6,509.00	6,509.00
2985	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	30,000.000	0.000	40,409.00	40,409.00
2990	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	7,500.000	0.000	-9,900.00	-9,900.00
3030	96086003		UNIQUE CHANGE ORDER ITEM 3 CO #3 - (42IN)(STEEL CASING)	DOL	143.480	0.000	340.000	340.00	48,783.20
3031	96086004		UNIQUE CHANGE ORDER ITEM 4 CO #6 - GROUNDBREAKING COSTS	DOL	1,178.820	0.000	1.000	1.00	1,178.82
3032	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#5 - ITEM ADDED	DOL	1,243.690	0.000	1.000	1.00	1,243.69
3033	96086007		UNIQUE CHANGE ORDER ITEM 7 CO #13 - ITEM ADDED	DOL	1.000	0.000	8,409.360	8,409.36	8,409.36
3035	01616022		GENERAL USE COMPOST (4")	SY	21.210	0.000	45.000	45.00	954.45
3036	01706001		IRRIGATION SYSTEM INCLUDES ALL ITEMS NECESSARY FOR INSTALL	LS	5,302.500	0.000	1.000	1.00	5,302.50
3037	01926002		PLANT MATERIAL (1-GAL)	EA	10.605	0.000	46.000	46.00	487.83
3038	01926004		PLANT MATERIAL (5-GAL)	EA	42.420	0.000	33.000	33.00	1,399.86
3039	01926006		PLANT MATERIAL (30-GAL)	EA	530.250	0.000	2.000	2.00	1,060.50
3040	01926016		PLANT BED PREPARATION	SY	10.605	0.000	45.000	45.00	477.23
3041	01926017		VEGETATION BARRIER	SY	10.605	0.000	45.000	45.00	477.23
3043	01936003		PLANT REPLACEMENT (1-GAL)	EA	42.420	0.000	3.000	3.00	127.26
3044	01936005		PLANT REPLACEMENT (5-GAL)	EA	106.050	0.000	2.000	2.00	212.10
3047	10036001		TRANSPLANT PLANT MATERIAL	EA	530.250	0.000	3.000	3.00	1,590.75
3048	10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	318.150	0.000	4.000	4.00	1,272.60
3049	96086009		UNIQUE CHANGE ORDER ITEM 9 CO #20 - SALVAGING, RELOCATING AND INSTALLING EXISTING SIGN	DOL	10,605.000	0.000	1.000	1.00	10,605.00
3050	96086010		UNIQUE CHANGE ORDER ITEM 10 CO #20 - BRICK PLANTING BED	DOL	5,302.500	0.000	1.000	1.00	5,302.50
3051	01936010		PLANT REPLACEMENT (30 GAL)	EA	530.250	0.000	1.000	1.00	530.25
3053	96086020		UNIQUE CHANGE ORDER ITEM 20 CO #42 - DCSS BENT 10 DRAINAGE TIE-IN	DOL	3,474.600	0.000	1.000	1.00	3,474.60
3054	96086024		UNIQUE CHANGE ORDER ITEM 24 CO #42 - SYSTEM 2F STANDBY TIME	DOL	2,238.930	0.000	1.000	1.00	2,238.93
3055	96086032		UNIQUE CHANGE ORDER ITEM 32 GAWK SCREEN INSTALL ONLY (PER LF) (NO TRAFFIC CONTROL)	DOL	30.600	0.000	17,400.000	17,400.00	532,440.00
3056	96086033		UNIQUE CHANGE ORDER ITEM 33 LANE CLOSURE FOR GAWK SCREEN WORK (PER EACH LANE)	DOL	1,511.890	0.000	48.000	92.00	139,093.88
3058	96086032		UNIQUE CHANGE ORDER ITEM 32 CO #49 - GAWK SCREEN/PED BARRIER MEDIA BACKDROP	DOL	1.000	0.000	3,157.630	3,157.63	3,157.63
3059	96086033		UNIQUE CHANGE ORDER ITEM 33 CO #49 - PAINTED SIGNAGE (DO NOT CROSS) (PER EACH SIGN)	DOL	149.603	0.000	116.000	64.00	9,574.59

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3060	96086034		UNIQUE CHANGE ORDER ITEM 34 CO #34 - AUSTIN ENERGY TRANSFORMERS	DOL	1.000	0.000	17,601.360	17,601.36	17,601.36
3061	96086050		UNIQUE CHANGE ORDER ITEM 50 CO #39 - MISC ADDITIONAL WORK AT WONSLEY	DOL	1.000	0.000	16,987.230	16,987.23	16,987.23
3062	96086051		UNIQUE CHANGE ORDER ITEM 51 CO #51 - MISC ADDITIONAL COST (WALNUT CREEK)	DOL	1.000	0.000	4,267.520	4,267.52	4,267.52
3067	96086055		UNIQUE CHANGE ORDER ITEM 55 CO #57 - DCSS SPAN 9 DECK REPAIR	DOL	1.000	0.000	38,977.230	38,977.23	38,977.23
3069	96086058		UNIQUE CHANGE ORDER ITEM 58 CO #59 - DCSN TIE-IN ADDITIONAL WORK	DOL	1.000	0.000	66,211.540	66,211.54	66,211.54
3071	96086059		UNIQUE CHANGE ORDER ITEM 59 CO #59 - DCSN TIE-IN SPLICES	DOL	1.000	0.000	3,039.790	3,039.79	3,039.79
3073	96086060		UNIQUE CHANGE ORDER ITEM 60 CO #60 - ASPHALT MILLINGS (4 IN)(ORD COMP)	DOL	16.580	0.000	667.170	1,245.61	20,652.22
3075	96086052		UNIQUE CHANGE ORDER ITEM 52 CO #63 - ENTRANCE RAMP CLOSURE MISC. WORK	DOL	1.000	0.000	27,671.840	27,671.84	27,671.84
3080	96086052		UNIQUE CHANGE ORDER ITEM 52 CO #66 - REPAIR DAMAGED FIBER	DOL	1.000	0.000	14,926.540	14,926.54	14,926.54
3082	96086053		UNIQUE CHANGE ORDER ITEM 53 CO #62 - DCNW MILL & OVERLAY MISC. COSTS	DOL	1.000	0.000	12,147.800	12,147.80	12,147.80
3083	96086055		UNIQUE CHANGE ORDER ITEM 55 CO #62 - DCNW RETROFIT ADDITIONAL REBAR	DOL	1.000	0.000	349.790	349.79	349.79
3084	96086063		UNIQUE CHANGE ORDER ITEM 63 CO #68 - ITS RE-ROUTE AND REPAIR	DOL	1.000	0.000	3,099.740	3,099.74	3,099.74
3085	96086064		UNIQUE CHANGE ORDER ITEM 64 CO #69 - DCSS BENT 11 SEJ REPAIR	DOL	1.000	0.000	19,234.700	19,234.70	19,234.70
3086	96086065		UNIQUE CHANGE ORDER ITEM 65 CO #70 - DCNW BENT 18 MODIFICATIONS	DOL	1.000	0.000	23,676.750	23,676.75	23,676.75
3087	96086067		UNIQUE CHANGE ORDER ITEM 67 CO #72 - REMOVE/REPLACE 290 TRAFFIC BARRIER	DOL	1.000	0.000	23,082.730	23,082.73	23,082.73
3088	96086069		UNIQUE CHANGE ORDER ITEM 69 CO #75 - WALNUT CREEK TREE & DEBRIS REMOVAL	DOL	1.000	0.000	13,687.680	13,687.68	13,687.68
3089	96086070		UNIQUE CHANGE ORDER ITEM 70 CO #77 - 2ND TIER SUB FLATWORK COST INCREASE	DOL	1.000	0.000	81,680.940	81,680.94	81,680.94
3090	96086071		UNIQUE CHANGE ORDER ITEM 71 CO #54 - CAMERON FOC REPAIR ASSOCIATED WORK	DOL	1.000	0.000	18,670.850	18,670.85	18,670.85
3091	96086072		UNIQUE CHANGE ORDER ITEM 72 CO #80 - STORM DRAIN MODIFICATIONS	DOL	1.000	0.000	169,128.490	169,128.49	169,128.49
3092	96086075		UNIQUE CHANGE ORDER ITEM 75 CO #83 - TMA AT DCNW GORE	DOL	1.000	0.000	25,398.060	25,398.06	25,398.06
3093	96086076		UNIQUE CHANGE ORDER ITEM 76 CO #82 - DCNW RIDE QUALITY REPAIR	DOL	1.000	0.000	66,164.420	66,164.42	66,164.42
3094	96086077		UNIQUE CHANGE ORDER ITEM 77 CO #84 - ST. JOHNS DECK REPAIR	DOL	1.000	0.000	4,874.450	4,874.45	4,874.45
3095	96086078		UNIQUE CHANGE ORDER ITEM 78 CO #84 - RIBBON CUTTING COSTS	DOL	1.000	0.000	1,384.460	1,384.46	1,384.46

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3096	96086079		UNIQUE CHANGE ORDER ITEM 79 CO #86 - TRAFFIC BARRIER MODIFICATIONS & OTHER MISC. WORK	DOL	1.000	0.000	265,679.180	265,679.18	265,679.18
3097	96086080		UNIQUE CHANGE ORDER ITEM 80 CO #87 - WATER & WASTEWATER ADDITIONAL PRODUCTIVITY COST	DOL	1.000	0.000	889,681.000	889,681.00	889,681.00
3098	96086081		UNIQUE CHANGE ORDER ITEM 81 CO #88 - ILLUMINATION MATERIALS	DOL	1.000	0.000	27,879.840	27,879.84	27,879.84
3099	96086082		UNIQUE CHANGE ORDER ITEM 82 CO #89 - HUNTLAND TURN RADIUS	DOL	1.000	0.000	71,986.790	71,986.79	71,986.79
3101	96086084		UNIQUE CHANGE ORDER ITEM 84 CO #91 - 50" DRILLED SHAFT STEEL CASING (LF)	DOL	327.000	0.000	20.000	20.00	6,540.00
3102	96086085		UNIQUE CHANGE ORDER ITEM 85 CO #91 - DCNW MUD SLAB	DOL	1.000	0.000	19,944.840	19,944.84	19,944.84
3103	96086086		UNIQUE CHANGE ORDER ITEM 86 CO #92 - WALL MOUNT FIXTURES	DOL	1.000	0.000	18,333.080	18,333.08	18,333.08
3104	96086087		UNIQUE CHANGE ORDER ITEM 87 CO #94 - MAJOR ITEM UNDERRUN ADJUSTMENTS	DOL	1.000	0.000	124,862.260	124,862.26	124,862.26
3125	96066052		FORCE ACCOUNT GRAFFITI REMOVAL BY INVOICE	DOL	1.000	0.000	15,000.000	98,940.36	98,940.36

Category Subtotal \$122,739,943.96

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3100	96046001		CONTRACTOR FORCE ACCOUNT 1 Electrical Services	DOL	1.000	1,000.000	0.000	8,106.14	8,106.14
3105	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,250,000.000	0.000	5,095,498.13	5,095,498.13
3110	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	262,764.04	262,764.04
3115	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	372,637.86	372,637.86
3120	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	1,608,613.55	1,608,613.55
9000	96066047		FORCE ACCOUNT ID 47 47Y00444 Feb 2021 Winter Weather #4	DOL	1.000	0.000	20,000.000	12,722.36	12,722.36

Category Subtotal \$7,360,342.08

PROJECT NH 2017(232) CONTROL 001513393

CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3025	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#1 - Purchase Austin Energy Poles	DOL	1.000	0.000	85,756.700	85,756.70	85,756.70
3034	96086012		UNIQUE CHANGE ORDER ITEM 12 CO #17 - 2" IRRIGATION METER BOX	DOL	3,444.030	0.000	1.000	1.00	3,444.03
3054	96086015		UNIQUE CHANGE ORDER ITEM 15 CO #17 - NEW SEWER SERVICE LATERAL (6 IN)	DOL	5,354.910	0.000	13.000	13.00	69,613.83
3055	96086017		UNIQUE CHANGE ORDER ITEM 17 CO #17 - LARGE DIAMETER CLEANOUT - DETAIL 506S-14	DOL	5,284.410	0.000	4.000	4.00	21,137.64

CATEGORY	001		DESCRIPTION	UTILITY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3056	96086022		UNIQUE CHANGE ORDER ITEM 22 CO #43 - AT&T FIBER CONNECTIONS AND INSTALL PEDESTAL (TELE)	DOL	2,236.370	0.000	1.000	1.00	2,236.37
3057	96086023		UNIQUE CHANGE ORDER ITEM 23 CO #43 - ELC SERVICE RE-CONNECT	DOL	893.650	0.000	1.000	1.00	893.65
3058	96086046		UNIQUE CHANGE ORDER ITEM 46 CO #52 - ADJUST AT&T UTILITY (TELE)	DOL	1.000	0.000	2,908.130	2,908.13	2,908.13
3059	96086048		UNIQUE CHANGE ORDER ITEM 48 CO #52 - RELOCATE UTILITY SERVICES	DOL	1.000	0.000	22,232.550	22,232.55	22,232.55
3060	96086039		UNIQUE CHANGE ORDER ITEM 39 CO #28 - 1" IRRIGATION METER BOX	DOL	3,816.390	0.000	2.000	2.00	7,632.78
3165	04006006	000	CUT & RESTORING PAV	SY	98.000	931.000	16.000	389.89	38,209.22
3175	04016001	000	FLOWABLE BACKFILL	CY	55.000	478.000	0.000	279.65	15,380.75
3180	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	10,300.000	23.000	9,126.50	31,030.10
3185	70566001	003	PIPE (4") DI CLASS 350 (ALL DEPTHS)	LF	124.000	98.000	16.000	162.50	20,150.00
3190	70566004	003	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	127.000	457.000	0.000	456.00	57,912.00
3195	70566007	003	BORE OR JACK PIPE (STEEL)(30")	LF	775.000	304.000	7.000	311.00	241,025.00
3200	70566016	003	WTR(RESTRAINED JOINT)(DI)6"	LF	106.000	442.000	37.000	384.00	40,704.00
3205	70566017	003	WTR(RESTRAINED JOINT)(DI)16"	LF	168.000	334.000	6.000	341.00	57,288.00
3210	70566020	003	VALVE (GATE)(6")	EA	1,270.000	34.000	2.000	35.00	44,450.00
3215	70566021	003	VALVE (GATE)(8")	EA	1,550.000	3.000	0.000	2.00	3,100.00
3220	70566022	003	VALVE (GATE)(16")	EA	7,000.000	2.000	-1.000	1.00	7,000.00
3225	70566024	003	WET CONNECTION 6 DIA X 6 DIA	EA	1,120.000	6.000	0.000	6.00	6,720.00
3230	70566025	003	WET CONNECTION 8 DIA X 8 DIA	EA	1,400.000	2.000	0.000	2.00	2,800.00
3235	70566026	003	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	2,900.000	1.000	0.000	1.00	2,900.00
3240	70566033	003	FIRE HYDRANTS	EA	3,800.000	28.000	0.000	28.00	106,400.00
3245	70566040	003	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	34.500	8,537.000	78.000	9,645.50	332,769.75
3250	70566044	003	VALVE (GATE)(12")	EA	2,550.000	37.000	3.000	38.00	96,900.00
3255	70566057	003	PIPE ENCASEMENT (24")STEEL	LF	172.000	519.000	108.000	599.00	103,028.00
3257	96086008		UNIQUE CHANGE ORDER ITEM 8 CO# 16 - 16" HDPE CASING & NEW PRECAST MANHOLE BASE	DOL	1.000	0.000	5,021.490	5,021.49	5,021.49
3258	96086011		UNIQUE CHANGE ORDER ITEM 11 CO #16 - 2" WATER SERVICE CONNECTION	DOL	1.000	0.000	37,258.250	37,258.25	37,258.25
3260	70566059	003	WET CONNECTION 12 DIA X 12 DIA	EA	5,600.000	14.000	0.000	14.00	78,400.00
3265	70566062	003	WTR (RESTRAINED JOINT)(DI)8"	LF	138.000	59.000	-24.000	42.00	5,796.00
3270	70566063	003	WTR (RESTRAINED JOINT) (DI) 12"	LF	135.000	8,630.000	-8.000	8,413.00	1,135,755.00
3275	70566072	003	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,000.000	16.000	1.000	17.00	34,000.00
3280	70566080	003	DUCTILE IRON FITTINGS	TON	15,000.000	9.300	0.200	10.20	153,015.00
3285	70566083	003	ADJUST OR RELOC WTR METER BOX	EA	1,000.000	19.000	-2.000	22.00	22,000.00
3290	70566090	003	VALVE (GATE)(4")	EA	910.000	8.000	1.000	11.00	10,010.00
3295	70566091	003	WET CONNECTION 4" DIA X 4" DIA	EA	965.000	2.000	0.000	4.00	3,860.00
3300	70566092	003	3" COMPOUND METER AND VAULT	EA	26,000.000	2.000	-1.000	1.00	26,000.00
3302	96086027		UNIQUE CHANGE ORDER ITEM 27 CO #35 - ITEM ADDED TO RELOCATE WATER METER VAULT	DOL	1.000	0.000	35,655.430	35,655.43	35,655.43
3305	70566096	003	4" COMPOUND METER AND VAULT	EA	23,000.000	1.000	1.000	4.00	92,000.00
3310	70566097	003	AUTO/COMBO AIR/VAC RELEASE VALVE AM1"	EA	3,900.000	1.000	0.000	1.00	3,900.00
3315	70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	32.000	0.000	46.00	46,000.00
3320	70566099	003	REMOVE EXISTING WATER VAULT	EA	2,750.000	3.000	0.000	13.00	35,750.00

CATEGORY	001		DESCRIPTION	UTILITY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3325	70566100	003	BACKFLOW PREVENTER FOR FIRE LINE	EA	23,100.000	1.000	0.000	2.00	46,200.00	
3330	70566101	003	RESTRAIN EXIST WATERLINE (ALL TY/SZ)	LF	55.000	280.000	-20.000	235.00	12,925.00	
3355	04006006	000	CUT & RESTORING PAV	SY	98.000	964.200	34.000	826.56	81,002.88	
3360	04016001	000	FLOWABLE BACKFILL	CY	55.000	5,044.000	0.000	6,078.24	334,303.20	
3365	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	6,006.000	78.000	7,982.00	27,138.80	
3370	70566007	003	BORE OR JACK PIPE (STEEL)(30")	LF	775.000	292.000	0.000	292.00	226,300.00	
3375	70566040	003	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	34.500	5,149.000	0.000	6,200.00	213,900.00	
3380	70566043	003	PIPE ENCASEMENT (24") STEEL SPLIT	LF	240.000	20.000	0.000	40.00	9,600.00	
3385	70566056	003	PIPE ENCASEMENT (16")STEEL	LF	160.000	60.000	24.000	64.00	10,240.00	
3390	70566064	003	ADJUST EXIST WATER VALVE	EA	1,000.000	11.000	0.000	12.00	12,000.00	
3395	70566072	003	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,000.000	2.000	0.000	1.00	2,000.00	
3405	70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	2.000	0.000	2.00	2,000.00	
3410	70606003	002	CONNECT TO EXISTING PIPE 8" DIA	EA	2,750.000	10.000	0.000	6.00	16,500.00	
3415	70606005	002	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	6,050.000	28.000	4.000	33.00	199,650.00	
3420	70606007	002	STND PRECAST MANH W/CIP BS 48" DIA	EA	13,970.000	6.000	3.000	10.00	139,700.00	
3425	70606017	002	EXTRA DEPTH OF MANHOLE 48"	LF	550.000	169.000	9.400	166.20	91,410.00	
3430	70606018	002	EXTRA DEPTH OF MANHOLE 60"	LF	825.000	29.400	0.000	16.51	13,620.75	
3435	70606019	002	MINOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	2,090.000	13.000	0.000	6.00	12,540.00	
3440	70606024	002	PIPE 8" DIA PVC SDR26 TYPE	LF	123.000	5,658.000	49.000	5,626.00	691,998.00	
3445	70606028	002	REMOVE EXISTING MANHOLE	EA	5,500.000	19.000	2.000	22.00	121,000.00	
3450	70606038	002	PRCST MANHW/DRP INLT ON PRCST BS 48"DIA	EA	14,850.000	4.000	-1.000	2.00	29,700.00	
3455	70606039	002	STD PRECAST MANH W/PRECAST BS 60"DIA	EA	9,680.000	3.000	0.000	4.00	38,720.00	
3460	70606035	002	PIPE 15" DI PVC SDR26 TYPE	LF	168.000	640.000	0.000	650.50	109,284.00	
3465	70606036	002	8" PLUG ON STUB-OUT	EA	1,430.000	17.000	-6.000	1.00	1,430.00	
3500	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	1,377.000	0.000	1,349.00	4,586.60	
3504	06276005		TIMBER POLE (CL 2) 35 FT	EA	7,163.560	0.000	1.000	1.00	7,163.56	
			CO#9 - ITEM ADDED							
3505	06276005	000	TIMBER POLE (CL 2) 35 FT	EA	2,650.000	2.000	0.000	2.00	5,300.00	
3510	61296001	000	CONCRETE ENCASED DUCT BANK	LF	80.000	913.000	0.000	948.00	75,840.00	
3515	61306001	001	UNDERGROUND CABLE VAULT	EA	24,000.000	5.000	0.000	5.00	120,000.00	
3520	61306005	001	UNDERGROUND CABLE VAULT (INSTALL ONLY)	EA	3,600.000	4.000	0.000	4.00	14,400.00	
3530	62716001	000	MULTI DUCT CONDUIT (PVC)(4")	LF	88.000	2,248.000	0.000	2,232.00	196,416.00	
3535	62716004	000	MULTI DUCT CONDUIT (PVC)(5")	LF	100.000	1,094.000	0.000	1,070.00	107,000.00	
3540	62716003	000	MULTI DUCT CONDUIT (HDPE)(4")	LF	88.000	1,961.000	0.000	1,685.00	148,280.00	
3545	62716002	000	MULTI DUCT CONDUIT (HDPE)(30")(BORE)	LF	1,150.000	408.000	0.000	330.00	379,500.00	
3550	61656015	000	MANHOLE 12'X6'X7' (TELE)	EA	29,500.000	2.000	0.000	2.00	59,000.00	
3553	96086034		UNIQUE CHANGE ORDER ITEM 34	DOL	46,895.410	0.000	1.000	2.00	93,790.82	
			CO #48 - MANHOLE MODIFICATION 12'X6'X7' (TELE)							
3555	61656023	000	REMOVE STRUCTURE MH (TELE)	EA	29,500.000	3.000	0.000	2.00	59,000.00	
3560	61656027	000	INNERDUCT (TELE)	LF	4.700	2,100.000	0.000	2,094.00	9,841.80	
3565	61656035	000	CABLE UG (TELE)	LF	14.500	1,321.000	0.000	1,774.00	25,723.00	
3570	61656042	000	FIBER UG (TELE)	LF	1.350	4,621.000	0.000	4,621.00	6,238.35	
3575	61656045	000	DIRECTIONAL BORE 30" HDPE CASING(TELE)	LF	1,150.000	319.000	0.000	319.00	366,850.00	
3576	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	-39,145.600	0.000	1.000	1.00	-39,145.60	
			CO#12 - ITEM ADDED							
3585	61656060	000	CONDUIT 2-4" HDPE DUCT (TELE)	LF	88.000	373.000	0.000	371.00	32,648.00	
3590	61656061	000	CONDUIT 6-4" HDPE DUCT (TELE)	LF	131.000	386.000	0.000	386.00	50,566.00	
3595	61656062	000	CONDUIT 7-4" HDPE DUCT (TELE)	LF	272.000	269.000	0.000	269.00	73,168.00	

CATEGORY	001		DESCRIPTION	UTILITY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3600	61656063	000	CONDUIT 9-4" HDPE DUCT (TELE)	LF	345.000	45.000	0.000	45.00	15,525.00
3605	61656068	000	PEDESTAL (TELE)	EA	235.000	1.000	0.000	2.00	470.00
3610	61656064	000	FIBER OH (TELE)	LF	3.000	2,537.000	0.000	4,859.00	14,577.00
3615	61656065	000	CABLE OH (TELE)	LF	6.100	3,404.000	0.000	3,221.00	19,648.10
3620	61656066	000	ATT REMOVE OH (TELE)	LF	3.000	14,723.000	0.000	13,601.00	40,803.00
3625	61656067	000	ATT REMOVE UG (TELE)	LF	59.000	8,672.000	0.000	5,472.00	322,848.00
3630	61656069	000	POLE TRANSFER (TELE)	EA	59.000	9.000	0.000	14.00	826.00
3637	96086018		UNIQUE CHANGE ORDER ITEM 18 CO #17 - ADDITIONAL WORK AWW03 AND AWL02	DOL	1.000	0.000	7,362.840	7,362.84	7,362.84
3638	96086013		UNIQUE CHANGE ORDER ITEM 13 CO# 18 - ITEM ADDED	DOL	4,286.480	0.000	1.000	1.00	4,286.48
3640	96086014		UNIQUE CHANGE ORDER ITEM 14 CO #18 - ITEM ADDED	DOL	32,569.860	0.000	1.000	1.00	32,569.86
3645	96086025		UNIQUE CHANGE ORDER ITEM 25 CO #18 - ITEM ADDED	DOL	33,359.160	0.000	1.000	1.00	33,359.16
3650	96086026		UNIQUE CHANGE ORDER ITEM 26 CO#18 - ITEM ADDED	DOL	10,010.870	0.000	1.000	1.00	10,010.87
3655	96086027		UNIQUE CHANGE ORDER ITEM 27 CO #18 - ITEM ADDED	DOL	3,625.850	0.000	1.000	1.00	3,625.85
3660	96086028		UNIQUE CHANGE ORDER ITEM 28 CO #18 - ITEM ADDED	DOL	2,349.170	0.000	1.000	1.00	2,349.17
								Category Subtotal	\$7,895,634.16

PROJECT NH 2017(291) CONTROL 001513394

CATEGORY	001		DESCRIPTION	UTILITY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3020	96086001		UNIQUE CHANGE ORDER ITEM 1 CO #1-Purchase Austin Energy Poles	DOL	1.000	0.000	65,864.050	65,864.05	65,864.05
3805	06276003		TIMBER POLE (CL 2) 50 FT CO#9 - ITEM ADDED	EA	7,163.560	0.000	1.000	1.00	7,163.56
3806	06276005		TIMBER POLE (CL 2) 35 FT CO#9 - ITEM ADDED	EA	7,163.560	0.000	1.000	1.00	7,163.56
3807	96086021		UNIQUE CHANGE ORDER ITEM 21 CO #43 - EXISTING MANH AND FIRE HYDRANT HEIGHT ADJUSTMENT	DOL	10,009.370	0.000	1.000	1.00	10,009.37
3810	04006006	000	CUT & RESTORING PAV	SY	98.000	522.000	0.000	44.00	4,312.00
3815	04016001	000	FLOWABLE BACKFILL	CY	55.000	717.000	0.000	405.78	22,317.90
3820	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	3,095.000	0.000	2,296.00	7,806.40
3825	70566004	003	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	127.000	274.000	-25.000	240.00	30,480.00
3830	70566016	003	WTR(RESTRAINED JOINT)(DI)6"	LF	106.000	83.000	0.000	79.00	8,374.00
3835	70566020	003	VALVE (GATE)(6")	EA	1,270.000	10.000	1.000	8.00	10,160.00
3840	70566021	003	VALVE (GATE)(8")	EA	1,550.000	1.000	0.000	2.00	3,100.00
3845	70566025	003	WET CONNECTION 8 DIA X 8 DIA	EA	1,400.000	3.000	0.000	4.00	5,600.00
3850	70566033	003	FIRE HYDRANTS	EA	3,800.000	10.000	0.000	6.00	22,800.00
3855	70566040	003	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	34.500	2,367.000	40.000	2,091.00	72,139.50
3860	70566044	003	VALVE (GATE)(12")	EA	2,550.000	10.000	0.000	6.00	15,300.00

CATEGORY	001		DESCRIPTION	UTILITY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3865	70566057	003	PIPE ENCASMENT (24")STEEL	LF	172.000	80.000	32.000	133.00	22,876.00	
3870	70566059	003	WET CONNECTION 12 DIA X 12 DIA	EA	5,600.000	10.000	0.000	4.00	22,400.00	
3875	70566062	003	WTR (RESTRAINED JOINT)(DI)8"	LF	138.000	60.000	0.000	52.00	7,176.00	
3880	70566063	003	WTR (RESTRAINED JOINT) (DI) 12"	LF	135.000	2,438.000	64.000	1,946.00	262,710.00	
3885	70566072	003	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,000.000	4.000	0.000	2.00	4,000.00	
3890	70566080	003	DUCTILE IRON FITTINGS	TON	15,000.000	3.800	0.800	4.03	60,375.00	
3895	70566083	003	ADJUST OR RELOC WTR METER BOX	EA	1,000.000	6.000	0.000	6.00	6,000.00	
3900	70566090	003	VALVE (GATE)(4")	EA	910.000	2.000	0.000	2.00	1,820.00	
3905	70566091	003	WET CONNECTION 4" DIA X 4" DIA	EA	965.000	1.000	0.000	1.00	965.00	
3910	70566096	003	4" COMPOUND METER AND VAULT	EA	23,000.000	1.000	0.000	1.00	23,000.00	
3915	70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	10.000	0.000	6.00	6,000.00	
3920	70566099	003	REMOVE EXISTING WATER VAULT	EA	2,750.000	1.000	0.000	1.00	2,750.00	
3925	70566101	003	RESTRAIN EXIST WATERLINE (ALL TY/SZ)	LF	55.000	240.000	0.000	70.00	3,850.00	
3930	70566102	003	CONCRETE ENCASMENT	CY	375.000	9.000	0.000	8.68	3,255.00	
3955	04006006	000	CUT & RESTORING PAV	SY	98.000	289.000	29.000	355.55	34,843.90	
3960	04016001	000	FLOWABLE BACKFILL	CY	55.000	555.000	29.000	694.61	38,203.55	
3965	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	695.000	-15.000	647.00	2,199.80	
3970	70566040	003	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	34.500	635.000	0.000	530.00	18,285.00	
3975	70566064	003	ADJUST EXIST WATER VALVE	EA	1,000.000	47.000	0.000	43.00	43,000.00	
3980	70566072	003	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,000.000	1.000	0.000	1.00	2,000.00	
3985	70566083	003	ADJUST OR RELOC WTR METER BOX	EA	1,000.000	13.000	0.000	4.00	4,000.00	
3990	70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	1.000	0.000	1.00	1,000.00	
3995	70606003	002	CONNECT TO EXISTING PIPE 8" DIA	EA	2,750.000	3.000	-1.000	2.00	5,500.00	
4000	70606005	002	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	6,050.000	4.000	2.000	8.00	48,400.00	
4002	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	11,959.430	0.000	1.000	1.00	11,959.43	
CO #14 - ADDITIONAL WORK TO REINSTALL MANHOLE										
4005	70606007	002	STND PRECAST MANH W/CIP BS 48" DIA	EA	13,970.000	1.000	1.000	3.00	41,910.00	
4010	70606017	002	EXTRA DEPTH OF MANHOLE 48"	LF	550.000	6.000	5.000	4.30	2,365.00	
4015	70606019	002	MINOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	2,090.000	15.000	0.000	7.00	14,630.00	
4020	70606024	002	PIPE 8" DIA PVC SDR26 TYPE	LF	123.000	695.000	-15.000	710.00	87,330.00	
4025	70606028	002	REMOVE EXISTING MANHOLE	EA	5,500.000	2.000	0.000	2.00	11,000.00	
4030	70606038	002	PRCST MANHW/DRP INLT ON PRCST BS 48"DIA	EA	14,850.000	1.000	0.000	1.00	14,850.00	
4060	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	268.000	0.000	276.00	938.40	
4065	61296001	000	CONCRETE ENCASED DUCT BANK	LF	80.000	268.000	0.000	268.00	21,440.00	
4070	61306001	001	UNDERGROUND CABLE VAULT	EA	24,000.000	1.000	0.000	1.00	24,000.00	
4075	62716003	000	MULTI DUCT CONDUIT (HDPE)(4")	LF	88.000	254.000	0.000	254.00	22,352.00	
4080	61656022	000	LOWERING EXIST DUCTS/CABLES (TELE)	LF	332.000	2,469.000	-2,256.000	213.00	70,716.00	
4085	61656027	000	INNERDUCT (TELE)	LF	4.700	1,305.000	0.000	2,289.00	10,758.30	
4095	61656035	000	CABLE UG (TELE)	LF	14.500	3,343.000	0.000	2,707.00	39,251.50	
4100	61656042	000	FIBER UG (TELE)	LF	1.350	2,045.000	0.000	2,345.00	3,165.75	
4110	61656060	000	CONDUIT 2-4" HDPE DUCT (TELE)	LF	88.000	31.000	0.000	51.00	4,488.00	
4115	61656063	000	CONDUIT 9-4" HDPE DUCT (TELE)	LF	345.000	183.000	0.000	183.00	63,135.00	
4120	61656064	000	FIBER OH (TELE)	LF	3.000	1,200.000	0.000	4,125.00	12,375.00	
4125	61656065	000	CABLE OH (TELE)	LF	6.100	805.000	0.000	905.00	5,520.50	
4130	61656066	000	ATT REMOVE OH (TELE)	LF	3.000	3,200.000	0.000	4,307.00	12,921.00	
4135	61656067	000	ATT REMOVE UG (TELE)	LF	59.000	4,216.000	0.000	9,399.00	554,541.00	
4140	61656069	000	POLE TRANSFER (TELE)	EA	59.000	16.000	0.000	16.00	944.00	

Category Subtotal \$1,947,790.47

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0140	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	51,898.000	-51,898.000	0.000	0.00
0160	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.090	43,551.000	-43,551.000	0.000	0.00
0185	03166006	000	ASPH (TIER III)	GAL	5.000	520.000	0.000	0.000	0.00
0190	03166189	000	AGGR(TY-D GR-3 SAC-B)	CY	165.000	9.000	0.000	0.000	0.00
0195	03166191	000	AGGR(TY-D GR-4 SAC-B)	CY	165.000	8.000	0.000	0.000	0.00
0208	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.000	1,009.980	0.000	0.00
			CO #34 - ADDITIONAL LANE CLOSURES						
0275	04006005	000	CEM STABIL BKFL	CY	101.000	29,589.000	-29,589.000	0.000	0.00
0586	04326033		RIPRAP (STONE PROTECTION)(18 IN)	CY	289.209	0.000	0.000	0.000	0.00
			CO #29 - WALNUT CREEK - NEW UNIT PRICE						
0980	04656350	000	INLET (COMPL)(CURB)(TY IIR)(15')	EA	5,100.000	1.000	-1.000	0.000	0.00
1040	04726004	000	REMOV & RE - LAY PIPE (18 IN)	LF	109.000	256.000	0.000	0.000	0.00
1050	04726011	000	REMOV & RE - LAY PIPE (36 IN)	LF	172.000	503.000	0.000	0.000	0.00
1090	04816019	000	PIPE (PVC) (SCH 40) (18 IN)	LF	34.000	130.000	0.000	0.000	0.00
1360	05316041	000	CURB RAMPS (SPECIAL)	SY	55.000	60.000	0.000	0.000	0.00
1400	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,300.000	19.000	-19.000	0.000	0.00
1420	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	20,000.000	2.000	0.000	0.000	0.00
1461	06106008		REMOVE RD IL ASM (CTB MOUNT)	EA	330.876	0.000	0.000	0.000	0.00
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1520	06146002	000	HI MST IL ASM (12-400W)(ASYM)(TY B)	EA	28,000.000	2.000	-2.000	0.000	0.00
1525	06146003	000	HI MST IL ASM (12-400W)(SYM)	EA	30,000.000	4.000	-4.000	0.000	0.00
1556	06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.707	0.000	200.000	0.000	0.00
			CO #51 - ADDED HIGH MAST - NEW UNIT PRICE						
1845	06476002	000	RELOCATE LRSA	EA	2,500.000	6.000	0.000	0.000	0.00
2015	06626038	000	WK ZN PAV MRK NON-REMOV (Y)8"(SLD)	LF	0.420	1,635.000	0.000	0.000	0.00
2070	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	125.000	4.000	0.000	0.000	0.00
2085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.250	1,482.000	0.000	0.000	0.00
2155	06666161	000	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.610	460,455.000	0.000	0.000	0.00
2365	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.210	2,140.000	-400.000	0.000	0.00
2375	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	25.200	12.000	14.000	0.000	0.00
2380	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	35.500	6.000	24.000	0.000	0.00
2840	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	2,900.000	6.000	-6.000	0.000	0.00
2940	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2945	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2975	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	32,000.000	0.000	0.000	0.00
2995	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
3000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
3005	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
3010	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	15,000.000	1.000	0.000	0.000	0.00
			Incentive for substantial completion; max of 85 working days						
3015	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	-15,000.000	1.000	0.000	0.000	0.00
			Disincentive for late substantial completion; no maximum						
3034	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	3,384.850	0.000	0.000	0.000	0.00

		CO #17 - 2" IRRIGATION METER BOX							
3046	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	0.000	0.000	0.000	0.000	0.00
		CO #16 - 2" WATER SERVICE CONNECTION							
3065	96086053		UNIQUE CHANGE ORDER ITEM 53	DOL	1,511.890	0.000	9.000	0.000	0.00
		CO #29 - LANE CLOSURE (PER EACH LANE)							
								Category Subtotal	<u>0.00</u>

PROJECT NH 2017(232) CONTROL 001513393
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3170	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	213.000	7.400	0.000	0.000	0.00
3400	70566083	003	ADJUST OR RELOC WTR METER BOX	EA	1,000.000	3.000	0.000	0.000	0.00
3470	70606040	002	CONNECT TO EXISTING PIPE 12" DIA	EA	3,300.000	1.000	0.000	0.000	0.00
3495	04006006	000	CUT & RESTORING PAV	SY	98.000	409.000	0.000	0.000	0.00
3525	61306003	001	UCV ADJUST FRAME & COVER MH	EA	1,710.000	2.000	0.000	0.000	0.00
3552	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	44,677.070	0.000	0.000	0.000	0.00
		CO #46 - MANHOLE MODIFICATION 12'x6'x7' (TELE)							
3580	61656056	000	ADJUST F&C EX MH (TELE)	EA	1,750.000	1.000	0.000	0.000	0.00
3635	61656070	000	REMOVE POLE (TELE)	EA	352.000	4.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

PROJECT NH 2017(291) CONTROL 001513394
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4055	04006006	000	CUT & RESTORING PAV	SY	98.000	290.000	0.000	0.000	0.00
4090	61656028	000	SPLIT DUCT 4"(TELE)	LF	65.000	132.000	0.000	0.000	0.00
4105	61656056	000	ADJUST F&C EX MH (TELE)	EA	1,750.000	4.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

PROJECT NH 1702(650) CONTROL 001513382
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2474	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	4,899.570	0.000	1.000	1.00	4,899.57
		C0 #30 - RE-MOBILIZATION FOR ST. JOHNS SIGNAL DRILLED SHAFT							
								Category Subtotal	<u>4,899.57</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$139,948,610.24

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	17,500.000	215.00	215.000	3,762,500.00
01046001	000	REMOVING CONC (PAV)	SY	10.000	6,656.00	8,962.370	89,623.70
01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	13,544.00	13,544.000	135,440.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	13,170.00	11,802.497	118,024.97
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	17,229.00	17,229.000	172,290.00
01046021	000	REMOVING CONC (CURB)	LF	5.000	11,576.00	10,210.600	51,053.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	65,646.00	51,496.000	257,480.00
01046023	000	REMOVING CONC (CTB)	LF	10.000	13,285.00	15,872.000	158,720.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	5,360.00	5,416.780	135,419.50
01046040	000	REMOVING CONC (PAVERS)	SY	10.000	602.00	551.000	5,510.00
01046044	000	REMOVING CONC (FLUME)	SY	10.000	448.00	448.000	4,480.00
01056085	000	REMOVING STAB BASE & ASPH PAV (0-19 IN)	SY	10.000	2,831.00	3,029.830	30,298.30
01106001	000	EXCAVATION (ROADWAY)	CY	15.000	155,394.00	156,623.170	2,349,347.55
01106002	000	EXCAVATION (CHANNEL)	CY	10.000	7,642.00	7,642.000	76,420.00
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	514.00	52,417.000	524,170.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	87,095.00	74,840.220	149,680.44
01616022		GENERAL USE COMPOST (4")	SY	21.210	0.00	45.000	954.45
01626002	000	BLOCK SODDING	SY	4.100	29,842.00	13,267.180	54,395.44
01626008	000	ROLL SODDING	SY	4.150	57,253.00	47,922.910	198,880.08
01646007		BROADCAST SEED (PERM) (URBAN) (CLAY) CO #79 - ITEM ADDED	SY	0.290	0.00	41,826.130	12,129.58
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.090	43,551.00	15,152.000	1,363.68
01686001	000	VEGETATIVE WATERING	MG	16.000	2,613.00	1,925.200	30,803.20
01696001		SOIL RETENTION BLANKETS (CL 1) (TY A) CO #79 - ITEM ADDED	SY	1.870	0.00	41,826.130	78,214.86
01706001		IRRIGATION SYSTEM INCLUDES ALL ITEMS NECESSARY FOR INSTALL	LS	5,302.500	0.00	1.000	5,302.50
01926002		PLANT MATERIAL (1-GAL)	EA	10.610	0.00	46.000	487.83
01926004		PLANT MATERIAL (5-GAL)	EA	42.420	0.00	33.000	1,399.86
01926006		PLANT MATERIAL (30-GAL)	EA	530.250	0.00	2.000	1,060.50
01926016		PLANT BED PREPARATION	SY	10.610	0.00	45.000	477.23
01926017		VEGETATION BARRIER	SY	10.610	0.00	45.000	477.23
01936003		PLANT REPLACEMENT (1-GAL)	EA	42.420	0.00	3.000	127.26
01936005		PLANT REPLACEMENT (5-GAL)	EA	106.050	0.00	2.000	212.10
01936010		PLANT REPLACEMENT (30 GAL)	EA	530.250	0.00	1.000	530.25
02766096	000	CM TRT(P T MX)(CL N)(TY A)(GR 4)(FN POS)	CY	83.000	1,558.00	1,604.230	133,151.09
03166001	000	ASPH (MULTI OPTION)	GAL	4.500	48,716.00	52,925.000	238,162.50
03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	63.000	44,443.00	50,227.480	3,164,331.24
03406106		D-GR HMA(SQ) TY-D PG64-22 CO #34 - ITEM ADDED	TON	264.040	0.00	452.090	119,372.05
03406138		D-GR HMA(SQ) TY-D PG76-22 CO #62 - ITEM ADDED	TON	136.800	0.00	447.950	61,281.57
03406244	000	D-GR HMA(SQ) TY-C PG64-22 (LEVEL-UP)	TON	86.000	3,713.00	1,929.880	165,969.68
03416008	000	D-GR HMA TY-B PG64-22	TON	71.000	33,138.00	31,997.090	2,271,793.39

03416040	000	D-GR HMA TY-D PG64-22	TON	94.000	770.00	2,812.850	264,407.90
03416042	000	D-GR HMA TY-D SAC-B PG70-22	TON	70.000	10,390.00	193.770	13,563.90
03416043	000	D-GR HMA TY-D PG70-22	TON	70.000	12,168.00	14,759.810	1,033,186.70
03416048		D-GR HMA TY-D SAC-B PG76-22	TON	87.490	0.00	14,022.890	1,226,880.18
		CO #62 - ITEM ADDED					
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	200,200.00	40,821.930	40,821.93
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	200,200.00	40,645.710	40,645.71
03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	118.000	25,398.00	23,864.120	2,815,966.16
03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	150,000.00	93,087.440	93,087.44
03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	150,000.00	34,510.850	34,510.85
03466058		TACK COAT	GAL	2.300	0.00	-3,920.860	-9,017.98
		CO #68 - ITEM ADDED (TACK CREDIT)					
03476001		TOM (ASPHALT) PG 76-22	TON	191.420	0.00	14.401	2,756.64
		CO #62 - ITEM ADDED					
03476006		TOM - C (AGGREGATE) SAC - B	TON	191.420	0.00	225.620	43,188.24
		CO #62 - ITEM ADDED					
03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	50.000	4,072.00	1,332.010	66,600.50
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.100	215,669.00	287,583.060	316,341.38
03546021		PLANE ASPH CONC PAV(0" TO 2")	SY	15.260	215,669.00	712.000	10,863.35
		CO #34 - ITEM ADDED - NEW UNIT PRICE					
03546023		PLANE ASPH CONC PAV(0" TO 4")	SY	4.890	0.00	4,162.000	20,364.25
		CO #62 - ITEM ADDED					
03546029	000	PLANE ASPH CONC PAV(0" TO 6")	SY	3.400	7,467.00	1,689.570	5,744.54
03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	9.000	9,426.00	3,376.920	30,392.28
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	81.500	9,163.00	11,487.230	936,209.26
04006005	000	CEM STABIL BKFL	CY	101.000	0.00	0.000	0.00
04006005		CEM STABIL BKFL	CY	132.460	0.00	11,567.800	1,532,270.79
		CO #27 - CSB PRICE AND QUANTITY ADJUSTMENT					
04006006	000	CUT & RESTORING PAV	SY	98.000	4,187.20	4,618.520	452,614.96
04016001	000	FLOWABLE BACKFILL	CY	55.000	8,477.00	7,473.280	411,030.40
04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.400	66,344.00	66,476.500	226,020.10
04036001	000	TEMPORARY SPL SHORING	SF	10.000	50,921.00	49,979.000	499,790.00
04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	31.500	7,137.00	3,285.000	103,477.50
04106001	000	SOIL NAIL ANCHORS	LF	15.500	5,460.00	12,743.000	197,516.50
04116001	000	ROCK NAIL ANCHORS	LF	7.900	34,806.00	31,310.000	247,349.00
04162026		DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	540.860	0.00	112.000	60,575.76
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
04166001	000	DRILL SHAFT (18 IN)	LF	101.000	21.00	21.000	2,121.00
04166002	000	DRILL SHAFT (24 IN)	LF	155.000	844.00	1,030.000	159,650.00
04166004	000	DRILL SHAFT (36 IN)	LF	180.000	1,946.00	1,917.310	345,115.80
04166005	000	DRILL SHAFT (42 IN)	LF	220.000	2,493.00	2,521.250	554,675.00
04166006	000	DRILL SHAFT (48 IN)	LF	225.000	1,793.00	1,778.000	400,050.00
04166007	000	DRILL SHAFT (54 IN)	LF	295.000	1,368.00	1,411.300	416,333.50
04166009	000	DRILL SHAFT (66 IN)	LF	565.000	54.00	54.000	30,510.00
04166010	000	DRILL SHAFT (72 IN)	LF	570.000	516.00	517.500	294,975.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	210.000	29.00	29.000	6,090.00
04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	262.000	152.00	152.000	39,824.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	255.000	378.00	502.000	128,010.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	365.000	164.00	104.000	37,960.00

04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	400.000	21.00	81.000	32,400.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	490.000	120.00	107.000	52,430.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	410.000	208.00	208.000	85,280.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	182.000	72.00	136.000	24,752.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	280.000	11.00	11.000	3,080.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	52.00	52.000	16,900.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	44.00	44.000	16,500.00
04206012	000	CL B CONC (MISC)	CY	195.000	4,218.00	4,179.199	814,943.81
04206013	000	CL C CONC (ABUT)	CY	995.000	301.20	301.200	299,694.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,100.000	13.90	13.900	15,290.00
04206029	000	CL C CONC (CAP)	CY	1,060.000	730.90	730.900	774,754.00
04206031	000	CL C CONC (CAP)(MASS)	CY	845.000	91.90	91.900	77,655.50
04206037	000	CL C CONC (COLUMN)	CY	1,100.000	381.50	381.500	419,650.00
04206043		CL C CONC (FOOTING)	CY	1,863.950	0.00	4.100	7,642.18
		CO #22 - ITEM ADDED					
04206043		CL C CONC (FOOTING)	CY	3,352.700	0.00	2.200	7,375.94
		CO # 21 - ITEM ADDED					
04206045	000	CL C CONC (FOOTING)(MASS)	CY	695.000	3,143.90	3,201.600	2,225,112.00
04206054	000	CL C CONC (HEADWALL)	CY	2,050.000	9.00	6.000	12,300.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	330.000	6,568.20	6,888.200	2,273,106.00
04206082	000	CL F CONC (CAP)	CY	850.000	3,465.30	3,465.300	2,945,505.00
04206084	000	CL F CONC (CAP)(MASS)	CY	830.000	1,620.80	1,620.800	1,345,264.00
04206090	000	CL F CONC (COLUMN)	CY	1,390.000	50.00	50.000	69,500.00
04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	6,637.10	6,637.100	4,977,825.00
04206100	000	CL F CONC (FOOTING)(MASS)	CY	580.000	507.00	507.000	294,060.00
04206112	000	CL H CONC (PT CAP)(MASS)	CY	1,140.000	93.80	93.800	106,932.00
04206128	000	CL K CONC (MISC)	CY	2,260.000	0.60	0.600	1,356.00
04206136	000	CL C CONC (RAC-R)	CY	2,000.000	13.00	13.000	26,000.00
04226001	000	REINF CONC SLAB	SF	17.000	391,333.00	391,333.800	6,652,674.60
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	27.500	12,600.00	12,600.000	346,500.00
04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.800	39,877.00	39,877.000	510,425.60
04226011	000	BRIDGE MEDIAN	SF	37.500	134.00	134.000	5,025.00
04226013	000	BRIDGE SIDEWALK	SF	9.000	3,483.00	2,988.000	26,892.00
04226015	000	APPROACH SLAB	CY	442.000	175.00	175.000	77,350.00
04226023	000	SHEAR KEY	CY	302.000	390.80	390.800	118,021.60
04236001	000	RETAINING WALL (MSE)	SF	50.000	78,088.00	75,418.000	3,770,900.00
04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	45.000	4,378.00	5,006.000	225,270.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	52.000	3,793.00	6,717.000	349,284.00
04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	37.000	55,820.00	55,820.000	2,065,340.01
04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	203.000	2,445.84	2,445.840	496,505.52
04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	203.000	5,141.33	5,141.330	1,043,689.99
04256028	000	PRESTR CONC U - BEAM (U54)	LF	195.000	25,786.12	25,786.120	5,028,293.40
04256039	000	PRESTR CONC GIRDER (TX54)	LF	210.000	741.24	741.470	155,708.70
04256052	000	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	210.000	488.81	488.810	102,650.10
04286001		PENETRATING CONCRETE SURFACE TREATMENT	SY	2.420	0.00	43,481.000	105,157.06
		CO #64 - ITEM ADDED					
04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	327.80	338.434	135,373.60
04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	2,852.80	2,907.890	1,163,156.00
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	157.000	99.00	125.130	19,645.41

04326033		RIPRAP (STONE PROTECTION)(18 IN)	CY	289.210	99.00	0.000	0.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	631.90	579.814	289,907.00
04346003	000	ELASTOMERIC BEARING (SPECIAL)	EA	2,750.000	20.00	20.000	55,000.00
04386005	000	CLEANING AND SEALING JOINTS	LF	200.000	80.00	80.000	16,000.00
04426002	000	STR STEEL (TUB GIRDER)	LB	1.880	2,860,200.00	2,860,200.000	5,377,176.00
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	22.000	154.00	154.000	3,388.00
04426009		STR STEEL (DIAPHRAGM & STIFFENER)	LB	10.160	0.00	5,880.000	59,747.50
		CO #44 - DCSN SPAN 9 DIAPHRAGM					
04506014	000	RAIL (TY T551)	LF	57.000	529.50	529.500	30,181.50
04506023	000	RAIL (TY SSTR)	LF	38.000	76,450.30	81,282.600	3,088,738.80
04506029	000	RAIL (TY C1W)	LF	175.000	75.00	75.000	13,125.00
04506047	000	RAIL (HANDRAIL)(TY A)	LF	95.000	43.00	15.000	1,425.00
04506052	000	RAIL (HANDRAIL)(TY F)	LF	96.000	618.00	618.000	59,328.00
04506061	000	RAIL (TY T411)(MOD)	LF	131.000	838.10	838.100	109,791.10
04506062	000	RAIL (TY SSTR)(MOD)	LF	181.000	191.80	191.800	34,715.80
04506066	000	RAIL (TY C411) (MOD)	LF	158.000	497.50	497.500	78,605.00
04516024	000	RETROFIT RAIL (TY SSTR)	LF	65.000	2,434.00	2,684.000	174,460.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	126.000	2,792.00	154.000	19,404.00
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	143.980	2,792.00	2,638.000	379,815.28
		CO #23 - ITEM ADDED - Direct Connectors SEJ Change					
04546003	000	ARMOR JOINT	LF	275.000	42.00	42.000	11,550.00
04546006	000	SEALED EXPANSION JNT(5 IN)(SEJ-S (O))	LF	382.000	40.00	40.000	15,280.00
04546008	000	HEADER TYPE EXPANSION JOINT	CF	400.000	132.00	132.972	53,188.80
04546010	000	SEALED EXPANSION JNT (4 IN)(SEJ-A)(MOD)	LF	204.000	37.00	37.000	7,548.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	395.000	27.00	27.000	10,665.00
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	330.000	277.00	277.000	91,410.00
04626058	000	CONC BOX CULV (7 FT X 3 FT)(EXTEND)	LF	1,660.000	4.00	4.000	6,640.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	52.000	3,751.00	3,844.000	199,888.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	78.000	26,983.00	27,212.000	2,122,536.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	104.000	5,451.00	5,451.000	566,904.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	152.000	5,457.00	5,457.000	829,464.00
04646009	000	RC PIPE (CL III)(42 IN)	LF	188.000	608.00	608.000	114,304.00
04646010	000	RC PIPE (CL III)(48 IN)	LF	198.000	1,526.00	1,526.000	302,148.00
04646011	000	RC PIPE (CL III)(54 IN)	LF	272.000	232.00	232.000	63,104.00
04646012	000	RC PIPE (CL III)(60 IN)	LF	280.000	166.00	166.000	46,480.00
04646018	000	RC PIPE (CL IV)(24 IN)	LF	165.000	94.00	44.000	7,260.00
04646026	000	RC PIPE (CL V)(24 IN)	LF	144.000	119.00	77.000	11,088.00
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	655.000	7.00	7.000	4,585.00
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	5,200.000	15.00	16.000	83,200.00
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	6,200.000	11.00	10.000	62,000.00
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,300.000	13.00	15.000	34,500.00
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,800.000	9.00	9.000	25,200.00
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,200.000	1.00	2.000	8,400.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	330.000	1.00	1.000	330.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,900.000	26.00	26.000	101,400.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,900.000	31.00	30.000	117,000.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,000.000	6.00	7.000	35,000.00
04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	4,900.000	4.00	4.000	19,600.00
04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,100.000	14.00	14.000	71,400.00

CONTRACT ID	001513382	ESTIMATE	0077	CONTRACTOR'S ESTIMATE PACKAGE			
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,500.000	1.00	1.000	6,500.00
04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	6,300.000	1.00	1.000	6,300.00
04656023	000	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	6,400.000	2.00	2.000	12,800.00
04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,600.000	1.00	1.000	7,600.00
04656025	000	INLET (COMPL)(PCO)(6FT)(NONE)	EA	7,000.000	2.00	2.000	14,000.00
04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	4,800.000	3.00	3.000	14,400.00
04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,400.000	2.00	1.000	5,400.00
04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	4,700.000	16.00	12.000	56,400.00
04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	4,400.000	21.00	17.000	74,800.00
04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,200.000	1.00	1.000	5,200.00
04656034	000	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	5,600.000	4.00	4.000	22,400.00
04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,600.000	1.00	1.000	5,600.00
04656037	000	INLET (COMPL)(PCU)(5FT)(NONE)	EA	4,400.000	2.00	2.000	8,800.00
04656041	000	INLET (COMPL)(PCU)(6FT)(NONE)	EA	6,000.000	1.00	1.000	6,000.00
04656043	000	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	6,000.000	15.00	15.000	90,000.00
04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	3,900.000	2.00	2.000	7,800.00
04656052	000	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	4,300.000	1.00	1.000	4,300.00
04656054	000	INLET (COMPL)(PSL)(SL)(3FTX3FT)	EA	3,400.000	2.00	1.000	3,400.00
04656055	000	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	4,400.000	3.00	3.000	13,200.00
04656062	000	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	3,400.000	12.00	11.000	37,400.00
04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	4,400.000	4.00	4.000	17,600.00
04656066	000	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	5,200.000	1.00	1.000	5,200.00
04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,400.000	5.00	6.000	20,400.00
04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,000.000	2.00	2.000	8,000.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,900.000	9.00	8.000	31,200.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,300.000	8.00	8.000	34,400.00
04656134	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	8,800.000	1.00	1.000	8,800.00
04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	4,900.000	3.00	3.000	14,700.00
04656146	000	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	3,900.000	5.00	5.000	19,500.00
04656147	000	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,300.000	151.00	151.000	649,300.00
04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,700.000	49.00	49.000	230,300.00
04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	3,900.000	1.00	1.000	3,900.00
04656162	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,100.000	8.00	2.000	10,200.00
04656179	000	INLET (COMPL)(TY MSE2)	EA	5,000.000	10.00	12.000	60,000.00
04656351	000	INLET (COMPL)(CURB)(TY IIR)(20')	EA	6,100.000	2.00	1.000	6,100.00
04656352	000	INLET (COMPL)(DROP)(TY DD)(20 FT)(MOD)	EA	9,200.000	5.00	5.000	46,000.00
04656353	000	INLET (COMPL)(DROP)(TY DD)(30 FT)(MOD)	EA	12,600.000	2.00	2.000	25,200.00
04656354	000	INLET (COMPL)(TY E)(BAR WALL)(10')(MOD)	EA	4,900.000	8.00	8.000	39,200.00
04656355	000	INLET (COMPL)(TY E)(BAR WALL)(15')(MOD)	EA	5,600.000	2.00	2.000	11,200.00
04656356	000	INLET (COMPL)(TY E)(MED BAR)(10')(MOD)	EA	4,500.000	19.00	18.000	81,000.00
04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	13,000.000	1.00	1.000	13,000.00
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	16,100.000	2.00	2.000	32,200.00
04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	14,500.000	1.00	1.000	14,500.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,100.000	1.00	1.000	4,100.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	52.00	54.000	89,100.00
04726006	000	REMOV & RE - LAY PIPE (24 IN)	LF	208.000	14.00	76.000	15,808.00
04746023	000	PRE-CAST TRNCH DRAIN(W/OUT CONC PVMNT)	LF	129.000	1,789.00	1,882.500	242,842.50
04766020	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL IV)	LF	595.000	342.00	342.000	203,490.00
04796001	000	ADJUSTING MANHOLES	EA	4,100.000	2.00	2.000	8,200.00

CONTRACT ID	001513382	ESTIMATE	0077	CONTRACTOR'S ESTIMATE PACKAGE			
04796006	000	ADJUSTING INLET (CAP)	EA	4,400.000	1.00	2.000	8,800.00
04796007	000	ADJUSTING MANHOLES(CAP)	EA	4,300.000	2.00	2.000	8,600.00
04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	38.000	3,597.00	3,766.000	143,108.00
04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	35.000	64.00	64.000	2,240.00
04966002	000	REMOV STR (INLET)	EA	1,000.000	59.00	60.000	60,000.00
04966004	000	REMOV STR (SET)	EA	1,000.000	40.00	40.000	40,000.00
04966006	000	REMOV STR (HEADWALL)	EA	2,400.000	1.00	1.000	2,400.00
04966007	000	REMOV STR (PIPE)	LF	11.000	20,294.00	12,524.000	137,764.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	195,000.000	3.00	3.000	585,000.00
04966023	000	REMOVE STR (JUNCTION BOX)	EA	3,400.000	1.00	2.000	6,800.00
04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	5.200	3,350.00	3,350.000	17,420.00
04966112	000	REMOVE PT ANCHORAGE ASSEMBLY(EXTERNAL)	EA	1,750.000	3.00	3.000	5,250.00
04966113	000	REMOVE PT ANCHORAGE ASSEMBLY(INTERNAL)	EA	1,280.000	4.00	4.000	5,120.00
04966114	000	REMOVE EXTERNAL PT TENDON	LF	570.000	9.00	9.000	5,130.00
04966115	000	REMOVE INTERNAL PT TENDON	LF	75.500	68.00	68.000	5,134.00
05006001	000	MOBILIZATION	LS	8,500,000.000	1.00	0.970	8,245,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	44,100.000	41.00	54.000	2,381,400.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	62.500	15.00	437.000	27,312.50
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	31.250	15.00	208.000	6,500.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	1,112.00	3,242.810	64,856.20
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	1,112.00	3,242.810	32,428.10
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	41,451.00	38,713.000	116,139.00
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	41,451.00	38,713.000	38,713.00
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	3.750	8,292.00	4,277.000	16,038.75
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	8,292.00	4,277.000	4,277.00
05086001	000	CONSTRUCTING DETOURS	SY	67.000	16,490.00	15,183.780	1,017,313.26
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	52.000	240.00	240.000	12,480.00
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	10.500	21,240.00	8,040.000	84,420.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	11.500	24,360.00	9,580.000	110,170.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	12.000	2,360.00	740.000	8,880.00
05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	10.500	0.00	11,910.000	125,055.00
		CO #4 - ITEM ADDED					
05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	11.500	0.00	3,480.000	40,020.00
		CO #10 - ITEM ADDED					
05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	12.000	0.00	180.000	2,160.00
		CO #10 - ITEM ADDED					
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.600	59,010.00	91,269.000	419,837.40
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.500	32,500.00	80,920.000	364,140.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.700	1,760.00	5,820.000	27,354.00
05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	3.350	0.00	2,575.000	8,626.25
		CO #4 - ITEM ADDED					
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.900	0.00	1,940.000	7,566.00
		CO #10 - ITEM ADDED					
05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	0.00	240.000	960.00
		CO #10 - ITEM ADDED					
05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	3.350	21,240.00	18,390.000	61,606.50
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	3.900	24,360.00	15,660.000	61,074.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	2,360.00	800.000	3,200.00
05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	10.600	120.00	360.000	3,816.00

05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	87.000	475.00	510.000	44,370.00
05146044		PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	67.130	4,496.00	-90.000	-6,041.70
		CO#5 - ITEM ADDED					
05146044	000	PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	76.000	4,496.00	4,496.170	341,708.92
05146045		PERM CTB (SGL SLOPE) (TY 3) SPECIAL	LF	220.540	0.00	90.000	19,848.60
		CO#5 - ITEM ADDED					
05286004	000	LANDSCAPE PAVERS	SY	50.000	2,528.00	2,341.118	117,055.90
05286006	000	REMOVE AND RELAY PAVERS	SY	57.000	38.90	470.630	26,825.91
05296001	000	CONC CURB (TY I)	LF	15.400	676.00	1,392.500	21,444.50
05296007	000	CONC CURB & GUTTER (TY I)	LF	18.700	5,929.00	4,677.000	87,459.90
05296008	000	CONC CURB & GUTTER (TY II)	LF	17.600	37,108.00	38,901.600	684,668.16
05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	214.500	160.00	224.000	48,048.00
05306004	000	DRIVEWAYS (CONC)	SY	70.000	7,685.00	8,645.786	605,205.02
05306005	000	DRIVEWAYS (ACP)	SY	60.000	1,736.00	2,362.290	141,737.40
05316002	000	CONC SIDEWALKS (5")	SY	53.000	18,947.00	19,898.394	1,054,614.88
05316004	000	CURB RAMPS (TY 1)	EA	1,320.000	24.00	16.000	21,120.00
05316005	000	CURB RAMPS (TY 2)	EA	1,320.000	2.00	1.000	1,320.00
05316008	000	CURB RAMPS (TY 5)	EA	1,320.000	9.00	10.000	13,200.00
05316009	000	CURB RAMPS (TY 6)	EA	1,320.000	1.00	2.000	2,640.00
05316010	000	CURB RAMPS (TY 7)	EA	1,430.000	2.00	1.000	1,430.00
05316013	000	CURB RAMPS (TY 10)	EA	1,540.000	21.00	27.000	41,580.00
05316014	000	CURB RAMPS (TY 11)	EA	1,650.000	2.00	2.000	3,300.00
05316016	000	CURB RAMPS (TY 21)	EA	1,870.000	2.00	2.000	3,740.00
05316033	000	CONC SIDEWALKS (SPECIAL) (TYPE B)	SY	60.000	3,795.00	3,375.509	202,530.54
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.500	4,350.00	3,625.000	70,687.50
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,425.000	4.00	5.000	7,125.00
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	800.000	9.00	7.000	5,600.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	908.000	10.00	10.000	9,080.00
05406023	000	MTL BEAM GD FEN TRANS(THRIE BEAM)28"	EA	1,410.000	2.00	1.000	1,410.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	10,036.00	10,068.500	50,342.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	500.000	27.00	28.000	14,000.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,300.000	0.00	0.000	0.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,855.200	0.00	15.000	42,827.97
		CO #40 - ITEM ADDED - UPGRADED TO COMPLY WITH MASH					
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	25.00	25.000	5,500.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	58.00	74.000	148,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	27.00	47.000	47,000.00
05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	15,000.000	3.00	3.000	45,000.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	20,000.000	2.00	2.000	40,000.00
05456015	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL2)	EA	20,000.000	5.00	5.000	100,000.00
05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	30,000.000	4.00	4.000	120,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	24.00	38.000	380,000.00
05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	25.000	1,795.00	1,735.000	43,375.00
05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	40,000.00	6,509.000	6,509.00
05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	30,000.00	40,409.000	40,409.00
05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	7,500.00	-9,900.000	-9,900.00
06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	337.000	22.00	22.000	7,414.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	315.000	2.00	2.000	630.00
06106008		REMOVE RD IL ASM (CTB MOUNT)	EA	330.880	2.00	0.000	0.00

CONTRACT ID	001513382	ESTIMATE	0077	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	338.000	42.00	42.000	14,196.00
06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	357.390	42.00	1.000	357.39
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,300.000	7.00	8.000	10,400.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,400.000	4.00	4.000	5,600.00
06106192	000	IN RD IL (TY SP) 38S-10 (250W EQ) LED	EA	3,000.000	7.00	7.000	21,000.00
06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,800.000	37.00	37.000	103,600.00
06106199	000	IN RD IL (TY SA) 40B-8-8 (250W EQ) LED	EA	3,600.000	2.00	2.000	7,200.00
06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,600.000	9.00	9.000	23,400.00
06106260	000	IN RD IL (TY SP) 48S-4 (400W EQ) LED	EA	3,200.000	2.00	2.000	6,400.00
06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,200.000	14.00	1.000	4,200.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	26,000.000	2.00	2.000	52,000.00
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	31,000.000	4.00	4.000	124,000.00
06136007		HI MST IL POLE (175 FT)(80 MPH)	EA	35,484.060	4.00	3.000	106,452.19
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06176001	000	TEMP RD IL (RD IL ASM)	EA	5,900.000	6.00	2.000	11,800.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.400	18,895.00	18,940.000	159,096.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.600	3,735.00	3,090.000	29,664.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	12.500	62,885.00	57,650.000	720,625.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	13.000	26,671.00	27,072.000	351,936.00
06186046		CONDT (PVC) (SCH 80) (2")	LF	13.480	26,671.00	75.000	1,010.92
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	24.500	7,728.00	7,748.000	189,826.00
06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.710	7,728.00	0.000	0.00
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	12.000	2,087.00	2,661.000	31,932.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	21.500	9,341.00	12,125.000	260,687.50
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	112.00	112.000	1,512.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	33.000	294.00	294.000	9,702.00
06186062	000	CONDT (RM) (3/4")	LF	25.000	619.00	806.000	20,150.00
06186070	000	CONDT (RM) (2")	LF	33.000	400.00	330.000	10,890.00
06186074	000	CONDT (RM) (3")	LF	55.000	570.00	570.000	31,350.00
06186078	000	CONDT (RM) (4")	LF	36.000	2,761.00	2,761.000	99,396.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.150	40,115.00	34,225.000	39,358.75
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	29,865.00	27,543.000	35,805.90
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.500	95,926.00	92,319.000	138,478.50
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	13,706.00	13,325.000	19,987.50
06206009		ELEC CONDR (NO.6) BARE	LF	1.560	13,706.00	250.000	389.73
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.650	49,232.00	46,791.000	77,205.15
06206010		ELEC CONDR (NO.6) INSULATED	LF	1.700	49,232.00	500.000	848.40
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	4,105.00	9,413.000	16,472.75
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.850	4,455.00	16,795.000	31,070.75
06206015	000	ELEC CONDR (NO.2) BARE	LF	2.700	5,475.00	6,570.000	17,739.00
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.800	15,265.00	17,880.000	50,064.00
06206018	000	ELEC CONDR (NO.1) INSULATED	LF	3.300	876.00	876.000	2,890.80
06206019	000	ELEC CONDR (NO.1/0) BARE	LF	3.900	1,670.00	1,390.000	5,421.00

06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.200	5,005.00	4,170.000	17,514.00
06246001	000	GROUND BOX TY A (122311)	EA	800.000	41.00	39.000	31,200.00
06246001		GROUND BOX TY A (122311)	EA	844.160	41.00	3.000	2,532.47
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,350.000	35.00	38.000	51,300.00
06246002		GROUND BOX TY A (122311)W/APRON	EA	1,388.190	35.00	1.000	1,388.19
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06246009	000	GROUND BOX TY D (162922)	EA	845.000	14.00	15.000	12,675.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	69.00	71.000	99,400.00
06246028	000	REMOVE GROUND BOX	EA	315.000	62.00	63.000	19,845.00
06276003		TIMBER POLE (CL 2) 50 FT	EA	7,163.560	0.00	1.000	7,163.56
		CO#9 - ITEM ADDED					
06276005	000	TIMBER POLE (CL 2) 35 FT	EA	2,650.000	2.00	2.000	5,300.00
06276005		TIMBER POLE (CL 2) 35 FT	EA	7,163.560	2.00	2.000	14,327.12
		CO#9 - ITEM ADDED					
06286001	000	RELOCATE ELECTRICAL SERVICES	EA	3,100.000	1.00	1.000	3,100.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	8.00	8.000	3,920.00
06286015		ELC SRV TY A 120/240 060(SS)SS(E)SP(O)	EA	6,705.000	0.00	5.000	33,525.00
		CO#7 - ITEM ADDED					
06286054	000	ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	6,900.000	5.00	4.000	27,600.00
06286054		ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	7,222.010	5.00	1.000	7,222.01
		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE					
06286086	000	ELC SRV TY A 240/480 100(SS)SS(E)SP(O)	EA	7,000.000	4.00	1.000	7,000.00
06286131	000	ELC SRV TY D 120/240 060(NS)GS(N)SP(O)	EA	4,700.000	4.00	4.000	18,800.00
06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,100.000	1.00	1.000	5,100.00
06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,100.000	1.00	1.000	5,100.00
06286334	000	ELC SRV TY D 120/240 125(NS)GS(N)SP(O)	EA	4,800.000	4.00	4.000	19,200.00
06286335	000	ELC SRV TY D 120/240 175(NS)GS(N)SP(O)	EA	4,900.000	2.00	2.000	9,800.00
06286336	000	ELC SRV TY D 120/240 200(NS)GS(N)SP(O)	EA	4,950.000	2.00	2.000	9,900.00
06366001	000	ALUMINUM SIGNS (TY A)	SF	32.500	99.00	103.400	3,360.50
06366002	000	ALUMINUM SIGNS (TY G)	SF	18.500	276.25	276.250	5,110.63
06366003	000	ALUMINUM SIGNS (TY O)	SF	22.500	6,609.25	6,609.250	148,708.14
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	470.000	11.00	11.000	5,170.00
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	420.000	16.00	16.000	6,720.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	520.000	45.00	45.000	23,400.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	567.000	3.00	3.000	1,701.00
06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	1,200.000	2.00	2.000	2,400.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	620.000	1.00	1.000	620.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	625.000	3.00	3.000	1,875.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	635.000	3.00	3.000	1,905.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	660.000	3.00	3.000	1,980.00
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,610.000	5.00	5.000	8,050.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	295.000	122.00	122.000	35,990.00
06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	335.000	18.00	18.000	6,030.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,400.000	4.00	6.000	8,400.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,450.000	6.00	6.000	8,700.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,250.000	9.00	7.000	15,750.00
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,459.870	9.00	49.000	218,533.59
		CO #74 - ITEM ADDED					

06446076	000	REMOVE SM RD SN SUP&AM	EA	66.000	222.00	225.000	14,850.00
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	755.000	1.00	2.000	1,510.00
06446092	000	IN SM RD SN SUP & AM TYTWT(1)WA(P)(3FT)	EA	305.000	8.00	8.000	2,440.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.600	1,034.50	1,034.500	5,793.20
06476003	000	REMOVE LRSA	EA	625.000	8.00	7.000	4,375.00
06506018	000	INS OH SN SUP(20 FT CANT)	EA	11,000.000	1.00	1.000	11,000.00
06506032	000	INS OH SN SUP(30 FT CANT)	EA	13,500.000	2.00	2.000	27,000.00
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	13,000.000	1.00	1.000	13,000.00
06506042	000	INS OH SN SUP(40 FT BAL TEE)	EA	22,000.000	2.00	2.000	44,000.00
06506045	000	INS OH SN SUP(40 FT CANT)	EA	21,000.000	5.00	4.000	84,000.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,500.000	1.00	1.000	14,500.00
06506069	000	INS OH SN SUP(60 FT BRDG)	EA	21,000.000	1.00	1.000	21,000.00
06506074	000	INS OH SN SUP(65 FT BRDG)	EA	20,000.000	1.00	1.000	20,000.00
06506079	000	INS OH SN SUP(70 FT BRDG)	EA	26,000.000	1.00	1.000	26,000.00
06506084	000	INS OH SN SUP(75 FT BRDG)	EA	24,000.000	1.00	1.000	24,000.00
06506099	000	INS OH SN SUP(90 FT BRDG)	EA	34,000.000	2.00	2.000	68,000.00
06506149	000	INS OH SN SUP(140 FT BRDG)	EA	54,000.000	1.00	1.000	54,000.00
06506164	000	INS OH SN SUP(155 FT BRDG)	EA	63,000.000	1.00	1.000	63,000.00
06506173	000	INS OH SN SUP(170 FT BRDG)	EA	88,000.000	1.00	1.000	88,000.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	6,000.000	9.00	8.000	48,000.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	550.000	5.00	8.000	4,400.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.500	46.00	47.000	634.50
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.500	44.00	41.000	553.50
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.280	38,355.00	83,340.000	23,335.20
06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.340	240.00	3,158.000	1,073.72
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.320	120,239.00	197,236.000	63,115.52
06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.480	346.00	10,203.000	4,897.44
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.630	43,987.00	68,042.000	42,866.46
06626013	000	WK ZN PAV MRK NON-REMOV (W)12"(LNDP)	LF	2.500	3,522.00	4,073.000	10,182.50
06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.500	10,826.00	8,775.000	21,937.50
06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	7.500	884.00	276.000	2,070.00
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	113.000	18.00	59.000	6,667.00
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	138.000	23.00	39.000	5,382.00
06626030	000	WK ZN PAV MRK NON-REMOV(W)18"(YLD TRI)	EA	69.000	9.00	13.000	897.00
06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.420	68.00	14,930.000	6,270.60
06626033	000	WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	0.630	45.00	4,725.000	2,976.75
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.290	167,132.00	148,517.000	43,069.93
06626039	000	WK ZN PAV MRK NON-REMOV (Y)12"(SLD)	LF	3.750	1,277.00	12.000	45.00
06626046	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	3.650	1,443.00	856.000	3,124.40
06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	3.650	3,208.00	801.000	2,923.65
06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.650	1,911.00	472.000	1,722.80
06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.400	4,417.00	10,391.000	35,329.40
06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	2.150	12,925.00	6,128.000	13,175.20
06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	2.150	8,557.80	1,963.000	4,220.45
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.690	500.00	3,120.000	2,152.80
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	219.000	11.00	4.000	876.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	250.000	11.00	2.000	500.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.690	500.00	425.000	293.25
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.250	9,313.00	9,621.000	12,026.25

06666005	000	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.340	45.00	123.000	41.82
06666029	000	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	0.660	135.00	302.000	199.32
06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.660	26,186.00	34,750.000	22,935.00
06666038	000	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	1.050	3,132.00	8,894.000	9,338.70
06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.300	10,269.00	10,179.000	23,411.70
06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.100	655.00	2,818.000	17,189.80
06666053	000	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	102.000	48.00	77.000	7,854.00
06666056	000	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	167.000	12.00	20.000	3,340.00
06666062	000	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	230.000	10.00	24.000	5,520.00
06666071	000	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	355.000	8.00	6.000	2,130.00
06666074	000	REFL PAV MRK TY I (W)(NUMBER)(090MIL)	EA	201.000	5.00	3.000	603.00
06666077	000	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	177.000	58.00	82.000	14,514.00
06666098	000	REF PAV MRK TY I(W)18"(YLD TRI)(090MIL)	EA	23.500	75.00	65.000	1,527.50
06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.160	10,648.00	12,640.000	2,022.40
06666168	000	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.160	45.00	450.000	72.00
06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.160	11,151.00	10,365.100	1,658.42
06666171	000	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	17,668.00	19,270.000	5,973.70
06666174	000	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	36,413.00	38,396.000	9,215.04
06666176	000	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.360	135.00	426.000	153.36
06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.310	26,186.00	32,475.000	10,067.25
06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.050	3,132.00	4,425.000	4,646.25
06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.050	10,269.00	8,600.000	9,030.00
06666182	000	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.100	655.00	2,603.000	8,069.30
06666184	000	REFL PAV MRK TY II (W) (ARROW)	EA	56.000	48.00	117.000	6,552.00
06666185	000	REFL PAV MRK TY II (W) (DBL ARROW)	EA	71.000	12.00	8.000	568.00
06666187	000	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	102.000	10.00	20.000	2,040.00
06666190	000	REFL PAV MRK TY II (W) (LNDP ARW)	EA	166.000	8.00	6.000	996.00
06666191	000	REFL PAV MRK TY II (W) (NUMBER)	EA	121.000	5.00	3.000	363.00
06666192	000	REFL PAV MRK TY II (W) (WORD)	EA	77.000	58.00	75.000	5,775.00
06666198	000	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	18.500	75.00	60.000	1,110.00
06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.160	17,164.00	15,341.000	2,454.56
06666210	000	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.230	37,247.00	42,480.000	9,770.40
06666244		PAVEMENT SEALER (BIKE ARROW)	EA	42.420	0.00	4.000	169.68
		CO #63 - ITEM ADDED					
06666245		PAVEMENT SEALER (BIKE SYMBOL)	EA	68.930	0.00	4.000	275.73
		CO #63 - ITEM ADDED					
06666285	000	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.340	36,413.00	54,060.000	18,380.40
06666289	000	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	0.340	37,247.00	58,154.000	19,772.36
06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.310	10,648.00	20,810.000	6,451.10
06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.310	11,151.00	12,075.000	3,743.25
06666305	000	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.320	17,668.00	14,010.000	4,483.20
06666314	000	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.310	17,164.00	27,097.000	8,400.07
06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	0.560	2,140.00	3,070.000	1,719.20
06686094		PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	212.100	0.00	4.000	848.40
		CO #63 - ITEM ADDED					
06686096		PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	238.610	0.00	4.000	954.45
		CO #63 - ITEM ADDED					
06726006	000	REFL PAV MRKR TY I-A	EA	3.100	53.00	268.000	830.80
06726007	000	REFL PAV MRKR TY I-C	EA	3.100	54.00	201.000	623.10

06726008	000	REFL PAV MRKR TY I-R	EA	3.100	28.00	28.000	86.80
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.100	108.00	105.000	325.50
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.660	3,666.00	7,469.000	19,867.54
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	401,040.00	201,402.000	132,925.32
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.660	13,690.00	70,794.000	46,724.04
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.710	56,646.00	47,990.000	34,072.90
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.020	10,624.00	11,517.000	11,747.34
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.050	372.00	194.000	397.70
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	46.000	5.00	49.000	2,254.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	46.000	17.00	16.000	736.00
06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	35.500	27.00	5.000	177.50
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	35,195.00	26,943.000	4,041.45
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.180	5,753.00	730.000	131.40
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.230	2,996.00	270.000	62.10
06786026		PAV SURF PREP FOR MRK (BIKE ARROW)	EA	10.610	0.00	4.000	42.42
		CO #63 - ITEM ADDED					
06786028		PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	10.610	0.00	4.000	42.42
		CO #63 - ITEM ADDED					
06806004	001	REMOVING TRAFFIC SIGNALS	EA	7,900.000	3.00	3.000	23,700.00
06806005	001	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	26,000.000	3.00	3.000	78,000.00
06816001	000	TEMP TRAF SIGNALS	EA	150,000.000	1.00	1.000	150,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	365.000	22.00	18.000	6,570.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	368.000	3.00	3.000	1,104.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	367.000	22.00	22.000	8,074.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	365.000	5.00	5.000	1,825.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	365.000	22.00	22.000	8,030.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	365.000	2.00	2.000	730.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	900.000	20.00	20.000	18,000.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	162.000	21.00	21.000	3,402.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	172.000	2.00	2.000	344.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	185.000	1.00	1.000	185.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.250	3,227.00	6,471.000	14,559.75
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.250	222.00	232.000	522.00
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	4.450	1,286.00	4,354.000	19,375.30
06846046		TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.620	1,286.00	2,260.000	12,702.67
		CO #65 - REMOVE AND REPLACE EXISTING CABLE					
06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	2.250	2,121.00	2,121.000	4,772.25
06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	3,774.00	9,084.000	15,442.80
06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	3,850.000	8.00	8.000	30,800.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	7,200.000	1.00	1.000	7,200.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40")	EA	8,100.000	1.00	1.000	8,100.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40")LUM	EA	8,500.000	2.00	2.000	17,000.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48")	EA	8,300.000	1.00	1.000	8,300.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50")LUM	EA	20,000.000	1.00	1.000	20,000.00
06866187	000	INS TRF SIG PL AM(S)2 ARM(50-36")LUM	EA	24,500.000	1.00	1.000	24,500.00
06876001	000	PED POLE ASSEMBLY	EA	2,600.000	20.00	18.000	46,800.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	905.000	20.00	20.000	18,100.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,550.000	2.00	2.000	9,100.00
07306107	000	FULL - WIDTH MOWING	CYC	3,650.000	7.00	4.000	14,600.00

07346002	000	LITTER REMOVAL	CYC	4,550.000	45.00	46.000	209,300.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,200.000	45.00	46.000	55,200.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	970.000	45.00	46.000	44,620.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	45.00	46.000	92,000.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	2,000.000	45.00	46.000	92,000.00
07896001	000	TREATMENT FOR ASR-AFFECTED STRUCTURES	SF	7.100	13,546.00	13,546.000	96,176.60
10036001		TRANSPLANT PLANT MATERIAL	EA	530.250	0.00	3.000	1,590.75
10046001	000	TREE PROTECTION	EA	385.000	53.00	53.000	20,405.00
10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	318.150	0.00	4.000	1,272.60
30846001		BONDING COURSE	GAL	3.180	0.00	350.000	1,113.53
		CO #62 - ITEM ADDED					
50196001	000	MCTB (FURNISH/INSTALL)	LF	155.000	10,338.00	12,308.000	1,907,740.00
50196002	000	MCTB (MOVE)	LF	3.400	87,018.00	12,963.320	44,075.29
50196003	000	MCTB (CRASH CUSHION ATTENUATOR)	EA	10,500.000	8.00	8.000	84,000.00
50196004	000	MCTB (REMOVE)	LF	4.750	10,338.00	12,308.000	58,462.99
60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	4,690.000	8.00	2.000	9,380.00
		CO #85 - EXTENDED DEPLOYMENT (PRORATED COST)					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	13,700.000	8.00	8.000	109,600.00
60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,617.600	8.00	6.000	105,705.60
		CO #85 - EXTENDED DEPLOYMENT (OWNER COST)					
60026001	000	VIVDS PROCESSOR SYSTEM	EA	9,400.000	1.00	1.000	9,400.00
60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,450.000	3.00	3.000	7,350.00
60026003	000	VIVDS SET-UP SYSTEM	EA	830.000	1.00	1.000	830.00
60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.350	1,253.00	3,300.000	11,055.00
60026007	000	VIVDS TEMPORARY	EA	31,000.000	1.00	1.000	31,000.00
60046031	000	ITS COM CBL (ETHERNET)	LF	6.500	563.00	563.000	3,659.50
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.100	64,900.00	65,534.000	137,621.40
60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	1.720	9,760.00	9,760.000	16,787.20
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.600	36,480.00	32,300.000	83,980.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,100.000	1.00	2.000	4,200.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	860.000	32.00	32.000	27,520.00
60076024	000	FIBER OPTIC PATCH PANEL (48 POSITION)	EA	1,700.000	3.00	4.000	6,800.00
60076025	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	2,550.000	1.00	1.000	2,550.00
60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	91.000	56.00	56.000	5,096.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,700.000	12.00	14.000	51,800.00
60086023	000	ITS GRND MNT CAB (TY 4) (CONF 1)	EA	16,000.000	1.00	2.000	32,000.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,400.000	6.00	6.000	56,400.00
60106004	000	CCTV MOUNT (POLE)	EA	290.000	6.00	6.000	1,740.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,900.000	6.00	6.000	11,400.00
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	25.000	6,900.00	7,530.000	188,250.00
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	17.500	62,885.00	62,885.000	1,100,487.50
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	80.000	570.00	570.000	45,600.00
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	30,000.000	5.00	5.000	150,000.00
60296001	002	RADAR VEHICLE SENSING DEVICE	EA	12,000.000	17.00	17.000	204,000.00
60326001	000	SYSTEM INTEGRATION	LS	45,000.000	1.00	1.000	45,000.00
60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	2,400.000	4.00	4.000	9,600.00
60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	60.000	1,550.00	2,558.746	153,524.76
60496003	000	LONG CHANNEL MOUNT CURB SYS (REMOVE)	LF	19.500	320.00	320.000	6,240.00
60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	780.000	3.00	3.000	2,340.00

60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,800.000	2.00	2,000	15,600.00
60646001	000	ITS POLE (20 FT)(90 MPH)	EA	4,900.000	8.00	8,000	39,200.00
60646010	000	ITS POLE (30 FT)(90 MPH)	EA	5,700.000	2.00	2,000	11,400.00
60646019	000	ITS POLE (40 FT)(90 MPH)	EA	6,700.000	6.00	6,000	40,200.00
60646037	000	ITS POLE (50 FT)(90 MPH)	EA	7,800.000	2.00	2,000	15,600.00
60646055	000	ITS POLE (60 FT)(90 MPH)	EA	11,000.000	1.00	1,000	11,000.00
60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,400.000	7.00	7,000	30,800.00
60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	5,700.000	10.00	10,000	57,000.00
60796002	001	AUTO PORT SMRT TRF MONITOR SYS (PLAN 1)	DAY	380.000	328.00	34,000	12,920.00
60796003	001	AUTO PORT SMRT TRF MONITOR SYS (PLAN 2)	DAY	790.000	82.00	30,000	23,700.00
61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	5,500.000	1.00	1,000	5,500.00
61026001		REMOVE HIGH MAST ILLUMINATION	EA	5,814.720	1.00	1,000	5,814.72
61116003		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE LED NFHM ILL ASSM (TYPE B)	EA	34,067.500	0.00	2,000	68,135.00
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,100.000	35.00	36,000	39,600.00
61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	960.000	7.00	7,000	6,720.00
61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	710.000	35.00	35,000	24,850.00
61296001	000	CONCRETE ENCASED DUCT BANK	LF	80.000	2,476.00	2,476,000	198,080.00
61306001	001	UNDERGROUND CABLE VAULT	EA	24,000.000	9.00	9,000	216,000.00
61306002	001	UNDERGROUND CABLE VAULT (REMOVE)	EA	625.000	24.00	24,000	15,000.00
61306004	001	UNDERGROUND CABLE VAULT (MODIFY)	EA	7,900.000	7.00	8,000	63,200.00
61306005	001	UNDERGROUND CABLE VAULT (INSTALL ONLY)	EA	3,600.000	4.00	4,000	14,400.00
61406001	000	WORK ZONE INTELLIGENT TRNSPRTN SYSTEM	LS	415,000.000	1.00	1,000	415,000.00
61416001	000	REMOVE EXISTING IA CABINET	EA	1,650.000	12.00	12,000	19,800.00
61416005	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	4,400.000	4.00	4,000	17,600.00
61566001		LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	30,000.000	0.00	4,000	120,000.00
61566003		CO #7 - ITEM ADDED LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	27,953.450	0.00	1,000	27,953.45
61566003		CO #51 - ADDED HIGH MAST - NEW UNIT PRICE LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	28,000.000	0.00	2,000	56,000.00
61636003	001	REMOVE EXISTING CABLES (COMMUNICATION)	LF	3.250	18,735.00	18,735,000	60,888.75
61656015	000	MANHOLE 12'X6'X7' (TELE)	EA	29,500.000	2.00	2,000	59,000.00
61656022	000	LOWERING EXIST DUCTS/CABLES (TELE)	LF	332.000	2,469.00	213,000	70,716.00
61656023	000	REMOVE STRUCTURE MH (TELE)	EA	29,500.000	3.00	2,000	59,000.00
61656027	000	INNERDUCT (TELE)	LF	4.700	3,405.00	4,383,000	20,600.10
61656035	000	CABLE UG (TELE)	LF	14.500	4,664.00	4,481,000	64,974.50
61656042	000	FIBER UG (TELE)	LF	1.350	6,666.00	6,966,000	9,404.10
61656045	000	DIRECTIONAL BORE 30" HDPE CASING(TELE)	LF	1,150.000	319.00	319,000	366,850.00
61656060	000	CONDUIT 2-4" HDPE DUCT (TELE)	LF	88.000	404.00	422,000	37,136.00
61656061	000	CONDUIT 6-4" HDPE DUCT (TELE)	LF	131.000	386.00	386,000	50,566.00
61656062	000	CONDUIT 7-4" HDPE DUCT (TELE)	LF	272.000	269.00	269,000	73,168.00
61656063	000	CONDUIT 9-4" HDPE DUCT (TELE)	LF	345.000	228.00	228,000	78,660.00
61656064	000	FIBER OH (TELE)	LF	3.000	3,737.00	8,984,000	26,952.00
61656065	000	CABLE OH (TELE)	LF	6.100	4,209.00	4,126,000	25,168.60
61656066	000	ATT REMOVE OH (TELE)	LF	3.000	17,923.00	17,908,000	53,724.00
61656067	000	ATT REMOVE UG (TELE)	LF	59.000	12,888.00	14,871,000	877,389.00
61656068	000	PEDESTAL (TELE)	EA	235.000	1.00	2,000	470.00

CONTRACT ID	001513382	ESTIMATE	0077	CONTRACTOR'S ESTIMATE PACKAGE			
61656069	000	POLE TRANSFER (TELE)	EA	59.000	25.00	30.000	1,770.00
61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	2,250.000	3.00	4.000	9,000.00
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	3,300.000	58.00	58.000	191,400.00
61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	4,100.000	3.00	3.000	12,300.00
61936001	000	INSTALL LED WRONG WAY SIGN	EA	1,600.000	8.00	12.000	19,200.00
61936004	000	INSTALL WRONG WAY DRIVER RDR DETECTOR	EA	2,100.000	8.00	8.000	16,800.00
61936007	000	INST WRGWAY DRVR DUAL RDR DETECT & CONF	EA	2,500.000	4.00	4.000	10,000.00
61936009	000	INST HD RVSD VEHICLE ALERT MODULE	EA	980.000	4.00	4.000	3,920.00
62696001	000	LED WALL/SURFACE MNT LIGHTING(150W EQ)	EA	1,500.000	48.00	48.000	72,000.00
62716001	000	MULTI DUCT CONDUIT (PVC)(4")	LF	88.000	2,248.00	2,232.000	196,416.00
62716002	000	MULTI DUCT CONDUIT (HDPE)(30")(BORE)	LF	1,150.000	408.00	330.000	379,500.00
62716003	000	MULTI DUCT CONDUIT (HDPE)(4")	LF	88.000	2,215.00	1,939.000	170,632.00
62716004	000	MULTI DUCT CONDUIT (PVC)(5")	LF	100.000	1,094.00	1,070.000	107,000.00
62756001	000	FUR & INST ROADWAY WEATHER INFO SYSTEM	EA	68,000.000	1.00	1.000	68,000.00
62756002	000	PRECIPITATION TYPE SENSOR	EA	13,200.000	1.00	1.000	13,200.00
62756003	000	NON-INTRUSIVE PAVEMENT CONDITION SENSOR	EA	16,100.000	3.00	3.000	48,300.00
62756004	000	NON-INTRUSIVE PAVEMENT TEMP SENSOR	EA	15,500.000	3.00	3.000	46,500.00
62756005	000	RAIN SENSOR	EA	13,200.000	1.00	1.000	13,200.00
62756006	000	WINDSPEED/DIRECTION SENSOR	EA	16,500.000	1.00	1.000	16,500.00
62756007	000	TIPPING BUCKET RAIN GAUGE	EA	2,500.000	1.00	1.000	2,500.00
62756008	000	BAROMETRIC PRESSURE SENSOR	EA	2,200.000	1.00	1.000	2,200.00
62756009	000	AIR TEMP/RELATIVE HUMIDITY SENSOR	EA	3,100.000	1.00	1.000	3,100.00
70566001	003	PIPE (4") DI CLASS 350 (ALL DEPTHS)	LF	124.000	98.00	162.500	20,150.00
70566004	003	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	127.000	731.00	696.000	88,392.00
70566007	003	BORE OR JACK PIPE (STEEL)(30")	LF	775.000	596.00	603.000	467,325.00
70566016	003	WTR(RESTRAINED JOINT)(DI)6"	LF	106.000	525.00	463.000	49,078.00
70566017	003	WTR(RESTRAINED JOINT)(DI)16"	LF	168.000	334.00	341.000	57,288.00
70566020	003	VALVE (GATE)(6")	EA	1,270.000	44.00	43.000	54,610.00
70566021	003	VALVE (GATE)(8")	EA	1,550.000	4.00	4.000	6,200.00
70566022	003	VALVE (GATE)(16")	EA	7,000.000	2.00	1.000	7,000.00
70566024	003	WET CONNECTION 6 DIA X 6 DIA	EA	1,120.000	6.00	6.000	6,720.00
70566025	003	WET CONNECTION 8 DIA X 8 DIA	EA	1,400.000	5.00	6.000	8,400.00
70566026	003	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	2,900.000	1.00	1.000	2,900.00
70566033	003	FIRE HYDRANTS	EA	3,800.000	38.00	34.000	129,200.00
70566040	003	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	34.500	16,688.00	18,466.500	637,094.25
70566043	003	PIPE ENCASEMENT (24") STEEL SPLIT	LF	240.000	20.00	40.000	9,600.00
70566044	003	VALVE (GATE)(12")	EA	2,550.000	47.00	44.000	112,200.00
70566056	003	PIPE ENCASEMENT (16")STEEL	LF	160.000	60.00	64.000	10,240.00
70566057	003	PIPE ENCASEMENT (24")STEEL	LF	172.000	599.00	732.000	125,904.00
70566059	003	WET CONNECTION 12 DIA X 12 DIA	EA	5,600.000	24.00	18.000	100,800.00
70566062	003	WTR (RESTRAINED JOINT)(DI)8"	LF	138.000	119.00	94.000	12,972.00
70566063	003	WTR (RESTRAINED JOINT) (DI) 12"	LF	135.000	11,068.00	10,359.000	1,398,465.00
70566064	003	ADJUST EXIST WATER VALVE	EA	1,000.000	58.00	55.000	55,000.00
70566072	003	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,000.000	23.00	21.000	42,000.00
70566080	003	DUCTILE IRON FITTINGS	TON	15,000.000	13.10	14.226	213,390.00
70566083	003	ADJUST OR RELOC WTR METER BOX	EA	1,000.000	38.00	32.000	32,000.00
70566090	003	VALVE (GATE)(4")	EA	910.000	10.00	13.000	11,830.00
70566091	003	WET CONNECTION 4" DIA X 4" DIA	EA	965.000	3.00	5.000	4,825.00
70566092	003	3" COMPOUND METER AND VAULT	EA	26,000.000	2.00	1.000	26,000.00

70566096	003	4" COMPOUND METER AND VAULT	EA	23,000.000	2.00	5.000	115,000.00
70566097	003	AUTO/COMBO AIR/VAC RELEASE VALVE AM1"	EA	3,900.000	1.00	1.000	3,900.00
70566098	003	REMOVE AND DISPOSE EXIST WATER VALVE	EA	1,000.000	45.00	55.000	55,000.00
70566099	003	REMOVE EXISTING WATER VAULT	EA	2,750.000	4.00	14.000	38,500.00
70566100	003	BACKFLOW PREVENTER FOR FIRE LINE	EA	23,100.000	1.00	2.000	46,200.00
70566101	003	RESTRAIN EXIST WATERLINE (ALL TY/SZ)	LF	55.000	520.00	305.000	16,775.00
70566102	003	CONCRETE ENCASEMENT	CY	375.000	9.00	8.680	3,255.00
70606003	002	CONNECT TO EXISTING PIPE 8" DIA	EA	2,750.000	13.00	8.000	22,000.00
70606005	002	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	6,050.000	32.00	41.000	248,050.00
70606007	002	STND PRECAST MANH W/CIP BS 48" DIA	EA	13,970.000	7.00	13.000	181,610.00
70606017	002	EXTRA DEPTH OF MANHOLE 48"	LF	550.000	175.00	170.500	93,775.00
70606018	002	EXTRA DEPTH OF MANHOLE 60"	LF	825.000	29.40	16.510	13,620.75
70606019	002	MINOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	2,090.000	28.00	13.000	27,170.00
70606024	002	PIPE 8" DIA PVC SDR26 TYPE	LF	123.000	6,353.00	6,336.000	779,328.00
70606028	002	REMOVE EXISTING MANHOLE	EA	5,500.000	21.00	24.000	132,000.00
70606035	002	PIPE 15" DI PVC SDR26 TYPE	LF	168.000	640.00	650.500	109,284.00
70606036	002	8" PLUG ON STUB-OUT	EA	1,430.000	17.00	1.000	1,430.00
70606038	002	PRCST MANHW/DRP INLT ON PRCST BS 48"DIA	EA	14,850.000	5.00	3.000	44,550.00
70606039	002	STD PRECAST MANH W/PRECAST BS 60"DIA	EA	9,680.000	3.00	4.000	38,720.00
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	115.00	113.000	22,600.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	8,106.140	8,106.14
		Electrical Services					
96056003		RUC DAMAGE ONLY	DOL	1.000	1,000.00	-31,700.000	-31,700.00
96066047		FORCE ACCOUNT ID 47	DOL	1.000	0.00	12,722.360	12,722.36
96066052		FORCE ACCOUNT	DOL	1.000	0.00	98,940.360	98,940.36
		GRAFFITI REMOVAL BY INVOICE					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,250,000.00	5,095,498.130	5,095,498.13
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	262,764.040	262,764.04
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	372,637.860	372,637.86
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	1,608,613.550	1,608,613.55
96082029		UNIQUE CHANGE ORDER ITEM 29	DOL	1,886.350	0.00	1.000	1,886.35
		CO #24 - ADDITIONAL SIGNAL WIRING AT US 290					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	65,864.050	65,864.05
		CO #1-Purchase Austin Energy Poles					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	85,756.700	85,756.70
		CO#1 - Purchase Austin Energy Poles					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	143.480	0.00	340.000	48,783.20
		CO #3 - (42IN)(STEEL CASING)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,178.820	0.00	1.000	1,178.82
		CO #6 - GROUNDBREAKING COSTS					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	-39,145.600	0.00	1.000	-39,145.60
		CO#12 - ITEM ADDED					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	1,243.690	0.00	1.000	1,243.69
		CO#5 - ITEM ADDED					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	8,409.360	8,409.36
		CO #13 - ITEM ADDED					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.00	5,021.490	5,021.49
		CO# 16 - 16" HDPE CASING & NEW PRECAST MANHOLE BASE					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	10,605.000	0.00	1.000	10,605.00

	CO #20 - SALVAGING, RELOCATING AND INSTALLING EXISTING SIGN						
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	5,302.500	0.00	1.000	5,302.50	
	CO #20 - BRICK PLANTING BED						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.00	37,258.250	37,258.25	
	CO #16 - 2" WATER SERVICE CONNECTION						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	3,444.030	0.00	1.000	3,444.03	
	CO #17 - 2" IRRIGATION METER BOX						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	4,286.480	0.00	1.000	4,286.48	
	CO# 18 - ITEM ADDED						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	32,569.860	0.00	1.000	32,569.86	
	CO #18 - ITEM ADDED						
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	5,354.910	0.00	13.000	69,613.83	
	CO #17 - NEW SEWER SERVICE LATERAL (6 IN)						
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	11,959.430	0.00	1.000	11,959.43	
	CO #14 - ADDITIONAL WORK TO REINSTALL MANHOLE						
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	5,284.410	0.00	4.000	21,137.64	
	CO #17 - LARGE DIAMETER CLEANOUT - DETAIL 506S-14						
96086018	UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	7,362.840	7,362.84	
	CO #17 - ADDITIONAL WORK AWW03 AND AWL02						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	1,887.640	0.00	1.000	1,887.64	
	CO #22 - EXTRA WORK TO INSTALL FOOTING						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	3,474.600	0.00	1.000	3,474.60	
	CO #42 - DCSS BENT 10 DRAINAGE TIE-IN						
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.00	3,784.670	3,784.67	
	CO #21 - ADDITIONAL WORK TO INSTALL FOOTING						
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	10,009.370	0.00	1.000	10,009.37	
	CO #43 - EXISTING MANH AND FIRE HYDRANT HEIGHT ADJUSTMENT						
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	0.000	0.00	
	CO #34 - ADDITIONAL LANE CLOSURES						
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	2,236.370	0.00	1.000	2,236.37	
	CO #43 - AT&T FIBER CONNECTIONS AND INSTALL PEDESTAL (TELE)						
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	893.650	0.00	1.000	893.65	
	CO #43 - ELC SERVICE RE-CONNECT						
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	10,746.900	0.00	1.000	10,746.90	
	CO #37 - ITEM ADDED						
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	2,238.930	0.00	1.000	2,238.93	
	CO #42 - SYSTEM 2F STANDBY TIME						
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	33,359.160	0.00	1.000	33,359.16	
	CO #18 - ITEM ADDED						
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	10,010.870	0.00	1.000	10,010.87	
	CO#18 - ITEM ADDED						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	35,655.430	35,655.43	
	CO #35 - ITEM ADDED TO RELOCATE WATER METER VAULT						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	3,625.850	0.00	1.000	3,625.85	
	CO #18 - ITEM ADDED						
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	2,349.170	0.00	1.000	2,349.17	
	CO #18 - ITEM ADDED						
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	4,899.570	0.00	1.000	4,899.57	

	CO #30 - RE-MOBILIZATION FOR ST. JOHNS SIGNAL DRILLED SHAFT						
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.00	3,157.630	3,157.63	
	CO #49 - GAWK SCREEN/PED BARRIER MEDIA BACKDROP						
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	30.600	0.00	17,400.000	532,440.00	
	GAWK SCREEN INSTALL ONLY (PER LF) (NO TRAFFIC CONTROL)						
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	149.600	0.00	64.000	9,574.59	
	CO #49 - PAINTED SIGNAGE (DO NOT CROSS) (PER EACH SIGN)						
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	1,511.890	0.00	92.000	139,093.88	
	LANE CLOSURE FOR GAWK SCREEN WORK (PER EACH LANE)						
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	17,601.360	17,601.36	
	CO #34 - AUSTIN ENERGY TRANSFORMERS						
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	46,895.410	0.00	2.000	93,790.82	
	CO #48 - MANHOLE MODIFICATION 12'X6'X7' (TELE)						
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	60.740	0.00	500.000	30,368.55	
	CO #33 - RETAINING WALL (BLOCK) (PER SF)						
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	1.000	0.00	7,044.140	7,044.14	
	CO #38 - EXISTING RC PIPE CONNECTION (18 IN)						
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.00	12,100.650	12,100.65	
	CO #38 - MODIFIED PRE-CAST TRENCH DRAIN						
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	1.000	0.00	2,076.740	2,076.74	
	CO #38 - INLET (1FTX1FT) (RW #22 MOD)						
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	3,816.390	0.00	2.000	7,632.78	
	CO #28 - 1" IRRIGATION METER BOX						
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.00	43,019.690	43,019.69	
	CO #50 - CCA UPGRADE FOR MASH COMP						
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	5,839.010	0.00	36.000	210,204.44	
	CO #51 - ETHERNET SWITCH (MATERIAL ONLY)						
96086043	UNIQUE CHANGE ORDER ITEM 43	DOL	1,072.620	0.00	7.000	7,508.34	
	CO #51 - MPEG 4 VIDEO ENCODER (MATERIAL ONLY)						
96086044	UNIQUE CHANGE ORDER ITEM 44	DOL	1,075.460	0.00	35.000	37,641.13	
	CO #51 - TERMINAL SERVER (MATERIAL ONLY)						
96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	1,597.380	0.00	4.000	6,389.51	
	CO #51 - HD RVSD VEHICLE ALERT MODULE (MATERIAL ONLY)						
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	1.000	0.00	2,908.130	2,908.13	
	CO #52 - ADJUST AT&T UTILITY (TELE)						
96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.00	4,341.740	4,341.74	
	CO #52 - POLYESTER POLYMER CONC (MISC)						
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	1.000	0.00	22,232.550	22,232.55	
	CO #52 - RELOCATE UTILITY SERVICES						
96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	1.000	0.00	267,146.430	267,146.43	
	CO #51 - WRGWAY DRVR DETECT AND SIGNAGE (MATERIAL ONLY)						
96086050	UNIQUE CHANGE ORDER ITEM 50	DOL	1.000	0.00	16,987.230	16,987.23	
	CO #39 - MISC ADDITIONAL WORK AT WONSLEY						
96086051	UNIQUE CHANGE ORDER ITEM 51	DOL	1.000	0.00	4,267.520	4,267.52	
	CO #51 - MISC ADDITIONAL COST (WALNUT CREEK)						
96086052	UNIQUE CHANGE ORDER ITEM 52	DOL	1.000	0.00	42,598.380	42,598.38	

96086053	CO #66 - REPAIR DAMAGED FIBER UNIQUE CHANGE ORDER ITEM 53	DOL	1.000	0.00	12,147.800	12,147.80
96086053	CO #62 - DCNW MILL & OVERLAY MISC. COSTS UNIQUE CHANGE ORDER ITEM 53	DOL	1,511.890	0.00	0.000	0.00
96086054	CO #29 - LANE CLOSURE (PER EACH LANE) UNIQUE CHANGE ORDER ITEM 54	DOL	1.000	0.00	296,867.000	296,867.00
96086055	CO #53 - DRILL SHAFT (24 IN)(RW #19) UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.00	39,327.020	39,327.02
96086056	CO #57 - DCSS SPAN 9 DECK REPAIR UNIQUE CHANGE ORDER ITEM 56	DOL	1.000	0.00	87,738.540	87,738.54
96086057	CO #58 - AUSTIN FC SIGNS UNIQUE CHANGE ORDER ITEM 57	DOL	1.000	0.00	20,001.470	20,001.47
96086058	CO #55 - RETAINING WALL 21 ADDITIONAL WORK UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.00	66,211.540	66,211.54
96086059	CO #59 - DCSN TIE-IN ADDITIONAL WORK UNIQUE CHANGE ORDER ITEM 59	DOL	1.000	0.00	3,039.790	3,039.79
96086060	CO #59 - DCSN TIE-IN SPLICES UNIQUE CHANGE ORDER ITEM 60	DOL	16.580	0.00	1,245.610	20,652.22
96086061	CO #60 - ASPHALT MILLINGS (4 IN)(ORD COMP) UNIQUE CHANGE ORDER ITEM 61	DOL	26.700	0.00	56.000	1,495.45
96086062	CO #67 - ROOFING FELT (PER ROLL) UNIQUE CHANGE ORDER ITEM 62	DOL	835.150	0.00	4.000	3,340.58
96086063	CO #65 - VIVDS CAMERA ASSEMBLY (INSTALL ONLY) UNIQUE CHANGE ORDER ITEM 63	DOL	1.000	0.00	3,099.740	3,099.74
96086064	CO #68 - ITS RE-ROUTE AND REPAIR UNIQUE CHANGE ORDER ITEM 64	DOL	1.000	0.00	19,234.700	19,234.70
96086065	CO #69 - DCSS BENT 11 SEJ REPAIR UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.00	23,676.750	23,676.75
96086066	CO #70 - DCNW BENT 18 MODIFICATIONS UNIQUE CHANGE ORDER ITEM 66	DOL	7,249.410	0.00	236.000	1,710,860.76
96086067	Daily Overhead Rate UNIQUE CHANGE ORDER ITEM 67	DOL	1.000	0.00	23,082.730	23,082.73
96086068	CO #72 - REMOVE/REPLACE 290 TRAFFIC BARRIER UNIQUE CHANGE ORDER ITEM 68	DOL	1.000	0.00	1,243,847.360	1,243,847.36
96086069	Asphalt Escalation UNIQUE CHANGE ORDER ITEM 69	DOL	1.000	0.00	13,687.680	13,687.68
96086070	CO #75 - WALNUT CREEK TREE & DEBRIS REMOVAL UNIQUE CHANGE ORDER ITEM 70	DOL	1.000	0.00	81,680.940	81,680.94
96086071	CO #77 - 2ND TIER SUB FLATWORK COST INCREASE UNIQUE CHANGE ORDER ITEM 71	DOL	1.000	0.00	147,908.770	147,908.77
96086072	CO #78 - WRK ZN INTEL TRANSPRTN SYS EXTENDED DEPLOYMENT UNIQUE CHANGE ORDER ITEM 72	DOL	1.000	0.00	169,128.490	169,128.49
96086073	CO #80 - STORM DRAIN MODIFICATIONS UNIQUE CHANGE ORDER ITEM 73	DOL	1.000	0.00	35,810.810	35,810.81
96086074	CO #81 - CCA ADDITIONAL BAY UNIQUE CHANGE ORDER ITEM 74	DOL	1.000	0.00	60,297.141	60,297.14
96086075	CO #67 - MISC. ADDITIONAL CRCP COST UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	25,398.060	25,398.06
	CO #83 - TMA AT DCNW GORE					

96086076	UNIQUE CHANGE ORDER ITEM 76 CO #82 - DCNW RIDE QUALITY REPAIR	DOL	1.000	0.00	66,164.420	66,164.42
96086077	UNIQUE CHANGE ORDER ITEM 77 CO #84 - ST. JOHNS DECK REPAIR	DOL	1.000	0.00	4,874.450	4,874.45
96086078	UNIQUE CHANGE ORDER ITEM 78 CO #84 - RIBBON CUTTING COSTS	DOL	1.000	0.00	1,384.460	1,384.46
96086079	UNIQUE CHANGE ORDER ITEM 79 CO #86 - TRAFFIC BARRIER MODIFICATIONS & OTHER MISC. WORK	DOL	1.000	0.00	265,679.180	265,679.18
96086080	UNIQUE CHANGE ORDER ITEM 80 CO #87 - WATER & WASTEWATER ADDITIONAL PRODUCTIVITY COST	DOL	1.000	0.00	889,681.000	889,681.00
96086081	UNIQUE CHANGE ORDER ITEM 81 CO #88 - ILLUMINATION MATERIALS	DOL	1.000	0.00	27,879.840	27,879.84
96086082	UNIQUE CHANGE ORDER ITEM 82 CO #89 - HUNTLAND TURN RADIUS	DOL	1.000	0.00	71,986.790	71,986.79
96086083	UNIQUE CHANGE ORDER ITEM 83 CO #90 - SMALL SIGN MODIFICATIONS	DOL	1.000	0.00	8,514.120	8,514.12
96086084	UNIQUE CHANGE ORDER ITEM 84 CO #91 - 50" DRILLED SHAFT STEEL CASING (LF)	DOL	327.000	0.00	20.000	6,540.00
96086085	UNIQUE CHANGE ORDER ITEM 85 CO #91 - DCNW MUD SLAB	DOL	1.000	0.00	19,944.840	19,944.84
96086086	UNIQUE CHANGE ORDER ITEM 86 CO #92 - WALL MOUNT FIXTURES	DOL	1.000	0.00	18,333.080	18,333.08
96086087	UNIQUE CHANGE ORDER ITEM 87 CO #94 - MAJOR ITEM UNDERRUN ADJUSTMENTS	DOL	1.000	0.00	124,862.260	124,862.26

TOTAL ITEM EARNINGS TO DATE **\$139,948,610.24**